

Soil Observation Report

Project Name:	Shipping Container Building	Project No. :	18-0162
Location:	93 Washington Ave, Portland, ME	Date:	3-20-2018
Client / Client's Rep:	Cotton Street Holdings	S.W.COLE Rep. :	TJB
Earthwork Contractor:	Les Wilson & Son	Arrived on Site:	8am
Work Area:	Grade Beam Foundations	Left Site:	8:30am
		=	

Observations / Discussions:

Arrived on-site as requested by Client to observe foundation subgrade soils for planned grade beams. Upon arrival, observed that Les Wilson & Son had excavated and installed geotextile fabric over the rear most grade beam, had excavated and exposed native sand and gravel for the middle grade beam and had yet to excavate for the front grade beam. Using a half inch diameter steel hand-probe, we observed the subgrade soils to be firm and unyielding. In our opinion, the native sand and gravel at footing bearing elevation appears suitable for support of the 2,000 psf bearing pressure noted on the plans. We are unable to comment on settlement performance, as a deeper soils investigation was not requested or authorized.

Attachments: Photos Reviewed by:

