

Advancing security, life safety, and communications.

SYSTEM RECORD OF COMPLETION

	Form Completion Date: 1/24/19 Sup	plemental Pages Attached: 1
1.	PROPERTY INFORMATION	
	Name of property:WEX – Portland Corporate Headquarters	
	Address: 1 Hancock Street. Portland, Maine	
	Description of property: 5 Level Office building	
	Name of property representative:	
	Address:	
	Phone: Fax:	
2.	INSTALLATION, SERVICE, TESTING, AND MONITORIN	G INFORMATION
	Installation contractor: ES Boulos	
	Address:	
	Phone: Fax:	E-mail:
	Service organization: Norris Inc	
	Address: 2257 W. Broadway, South Portland, Maine	
	Phone: 883-3473 Fax:	
	Testing organization: Norris Inc	
	Address 2257 W. Presdway South Portland Maine	
	Phone: <u>883-3473</u> Fax:	E-mail:
	Effective date for test and inspection contract:	
	Monitoring organization: Seacoast Security	
	Address:	
	Phone: Fax:	E-mail:
	Account number: 4R-5768 Phone line 1:	Phone line 2:
	Means of transmission: Digital Communicator via AES Radio and	AES Citybox
	Entity to which alarms are retransmitted: Portland Fire	Phone:
3.	DOCUMENTATION	
	On-site location of the required record documents and site-specific software:	Document Box at Panel
4.	DESCRIPTION OF SYSTEM OR SERVICE	
	This is a: 🛛 New system 🗌 Modification to existing system	Permit number:
	NFPA 72 edition:	
	4.1 Control Unit	
		Model number: NFW2-100
	Manufacturer: Notifier	
	4.2 Software and Firmware	
		⊠ This system does not incorporate alarm verification.



SYSTEM RECORD OF COMPLETION (continued)

5. SYSTEM POWER

5.1 Control Unit

Input voltage of control panel: 120 VAC	Control panel amps: <u>3</u>				
Overcurrent protection: Type: Circuit Breaker	Amps:				
Branch circuit disconnecting means location: Main electrical Room	Number:				
5.1.2 Secondary Power Type of secondary power: 2 12V12AH Batteries – Sealed Lead Acid					
Location, if remote from the plant:					
Calculated capacity of secondary power to drive the system:					

In standby mode (hours): 24 In alarm mode (minutes): 5

5.2 Control Unit

- ☐ This system does not have power extender panels
- Dever extender panels are listed on supplementary sheet A

6. CIRCUITS AND PATHWAYS

Pathway Type	Dual Media Pathway	Separate Pathway	Class	Survivability Level
Signaling Line	1		В	0
Device Power	2		В	0
Initiating Device				0
Notification Appliance	4		В	0
Other (specify):				
Annunciator Data / Speaker	2		В	0

7. REMOTE ANNUNCIATORS

Туре	Location
Notifier ANN-80	Main Entrance Vestibule
Remote Microphone	Main Entrance Vestibule

8. INITIATING DEVICES

Туре	Quantity	Addressable or Conventional	Alarm or Supervisory	Sensing Technology
Manual Pull Stations	20	Addressable	Alarm	Dual-Action
Smoke Detectors	26	Addressable	Alarm	Photo electric
Duct Smoke Detectors	3	Addressable	Supervisory	Photo electric
Heat Detectors	1	Addressable	Alarm	135 FT/ROR
Gas Detectors	4	Addressable	Supervisory	Carbon Monoxide
Waterflow Switches	9	Addressable	Alarm	Waterflow
Tamper Switches	17	Addressable	Supervisory	Gate Valve Tamper



SYSTEM RECORD OF COMPLETION (continued)

9. NOTIFICATION APPLIANCES

Туре	Quantity	Description
Audible		
Visible	84	Strobe Only
Combination Audible and Visible	79	Speaker / Strobe

10. SYSTEM CONTROL FUNCTIONS

Туре	Quantity
Hold-Open Door Releasing Devices	N/A
HVAC Shutdown	3
Fire/Smoke Dampers	N/A
Door Unlocking	N/A
Elevator Recall	3
Elevator Shunt Trip	N/A
Roll Down Door Release	N/A

11. INTERCONNECTED SYSTEMS

 \boxtimes This system does not have interconnected systems.

□ Interconnected systems are listed on supplementary . sheet

12. CERTIFICATION AND APPROVALS

12.1 System Installation Contractor

This system as specified herein has been installed according to all NFPA standards cited herein.

Signed:	Printed	Date:	
	name:		
Organization:	Title:	Phone:	

12.2 System Operational Test

This system as specified herein has tested according to all NFPA standards cited herein.

Signed: ///	(HTBD)	Printed name:	Michael Todd	Date:	1/24/2019
Organization: Norri	s Inc	Title:	Technician	Phone:	883-3473

12.3 Acceptance Test

Date and time of acceptance test:	_1/24/19 1:00PM	
Installing contractor representative:	Richard Skillings	
Testing contractor representative:	Michael Todd	
Property representative:		
AHJ representative: Mike Cli	nton	