HALFY& ALDRICH

WEEKLY FIELD REPORT

Report No. **Project** OCEAN GATEWAY PARKING GARAGE

Period From Location PORTLAND, MAINE

24 September 2007 28 September 2007 To

19

RIVERWALK, LLC. **Page** 1 of 3 Client File No. 30322-030 LEDGEWOOD CONSTRUCTION (CM) Contractor

> SHAW BROTHERS CONSTRUCTION (EARTHWORK) G. DONALDSON CONSTRUCTION (PILE DRIVING)

Contractor's activities were partially conducted prior to Field Representatives arrival at the site as noted. Note:

I. **CONTRACTOR'S ACTIVITIES:**

Wednesday, September 26, 2007 (85 degrees, sunny at 1300)

- Shaw Bros. previously (prior to Field Representatives arrival at site) spread a lift of Type D subbase gravel over 1. the remaining plan areas of the garage footprint (the blue, pink and green shaded areas on Figure 1 and photographs). The fill material consisted of granular soil imported to the site from Shaw Bros. H-Pit. These areas were compacted using a BOMAG BW172D-2 smooth drum vibratory roller prior to Field Representatives arrival on site (see Field Representative's Activities, Item No. 1 on Wednesday).
- 2. Shaw Bros. began spreading a lift of Type A base material in the area bound by column lines B, D, 1 and 1.9/2.1 with a CAT D5C bulldozer (see yellow shaded area on Figure 1 and photographs). The material was spread in one approximate 3-in. thick (loose measure lift).
- Shaw Bros. previously installed the portion of the underslab drain in the southeast corner of the parking garage 3. (see Figure 1 and Field Representatives Activities Item No. 6 on Wednesday).

Thursday, September 27, 2007 (75 degrees, cloudy at 0615)

- Shaw Bros. previously (prior to Field Representatives arrival at site) spread a lift of Type A base gravel over the 1. blue shaded area shown on Figure 1. The fill material consisted of granular soil imported to the site from Shaw Bros. H-Pit. This area was compacted using a BOMAG BW172D-2 smooth drum vibratory roller prior to Field Representatives arrival on site (see Field Representative's Activities, Item No. 1 on Thursday).
- 2. Shaw Bros. began spreading a lift of Type A base gravel over the pink shaded area shown on Figure 1. The fill material consisted of granular soil imported to the site from Shaw Bros. H-Pit. The material was spread in one approximate 3-in. thick lift with a CAT D5C bulldozer. The material was not compacted during Field Representative's time on site.

II. FIELD REPRESENTATIVE'S ACTIVITIES:

General

- Haley & Aldrich Field Representative performed part-time monitoring of construction activities on Wednesday, 1. September 26 and Thursday, September 27 and documented the activities noted above and shown on the attached figures.
- 2. Discussed activities and construction schedule with contractors (Ledgewood and Shaw Bros.). Field Representative time on site was closely coordinated with Ledgewood and Shaw Bros.
- Took digital photographs of construction activities. Select photographs are attached; additional photographs can 3. be provided upon request.

Wednesday, September 26, 2007

1. Field Representative spoke with representatives from Shaw Bros. regarding the methodology used during Type D subbase gravel placement in the blue, pink and green shaded areas shown on Figure 1 and in the photographs (Contractor's Activities Item No. 1 on Wednesday). Field Representative confirmed that the material was placed and compacted in one approximate 12-in. thick (loose measure) lift and was compacted with 3 to 4 passes of a BOMAG BW172D-2 smooth drum vibratory roller.

HALEY&z ALDRICH

WEEKLY FIELD REPORT

Project Location **OCEAN GATEWAY PARKING GARAGE**

PORTLAND, MAINE

Report No.

To

19 Period From

24 September 2007

28 September 2007

Page File No. 2 of 3

30322-030

Client Contractor RIVERWALK, LLC.

LEDGEWOOD CONSTRUCTION (CM)

SHAW BROTHERS CONSTRUCTION (EARTHWORK)

G. DONALDSON CONSTRUCTION (PILE DRIVING)

Field Representative observed placement of Type A subbase gravel in the area described under Contractor's 2. Activities, Item No. 2 on Wednesday (yellow shaded area on Figure 1). Field Representative confirmed that lifts of material were being spread in approximate 3-in. thick (loose measure) lifts. Field Representative did not observe compaction of the Type A base gravel in this area.

- 3. Field Representative spoke with John Fairweather (Shaw Bros.) regarding the schedule for placement and compaction of Type A base gravel within the garage footprint. Mr. Fairweather indicated that placement will continue through the end of the week (9/28). Field Representative informed Mr. Fairweather that since not all of the Type D subbase gravel had been tested and approved, Field Representative would return on Thursday (9/27) to do so. Field Representative suggested that Shaw Bros. continue placing the Type A base material, however, the material will have to be excavated out at select locations in order to test the underlying Type D subbase. Mr. Fairweather understood and indicated that this would not be a problem.
- Field Representative spoke with Bob Parsons (Ledgewood) regarding the information summarized above. Field 4. Representative informed Mr. Parsons that additional testing on the Type D subbase gravel will be performed on Thursday (9/27).
- 5. Mr. Parsons informed Field Representative that no paving will take place this year. Field Representative suggested to Mr. Parsons that Shaw Bros. will be responsible for maintaining the exposed gravel surfaces and performing any re-work that becomes necessary as a result of damage caused by construction vehicle traffic during erection of the superstructure. Field Representative also informed Mr. Parsons that final approval for all gravel surfaces will not be giving until and re-work (if necessary) has been completed in the spring. Mr. Parsons agreed.
- 6. Field Representative spoke with representatives from Shaw Bros. regarding the installation of the underslab drain in the southeast portion of the parking garage and shown on Figure 1. Field Representative confirmed that the drain was completed prior to arrival at site.

Thursday, September 27, 2007

- 1. Field Representative spoke with representatives from Shaw Bros. regarding the methodology used during Type A base gravel placement in the blue shaded area shown on Figure 1 and in the photographs (Contractor's Activities Item No. 1 on Thursday). Field Representative confirmed that the material was placed and compacted in one approximate 3-in. thick (loose measure) lift and was compacted with 3 passes of a BOMAG BW172D-2 smooth drum vibratory roller.
- 2. Field Representative observed placement of Type A subbase gravel in the area described under Contractor's Activities, Item No. 2 on Thursday and shown in the pink shaded area on Figure 1. Field Representative confirmed that lifts of material were being spread in approximate 3-in, thick (loose measure) lifts. Field Representative did not observe compaction of the Type A base gravel in this area.
- Field Representative used a Humboldt 5001EZ nuclear density gauge to measure relative compaction of the 3. previously placed lift of Type D subbase gravel in the blue shaded area shown on Figure 1. Small areas were excavated by Shaw Bros. through the previously placed Type A base gravel down to the top of the Type D subbase material in order to perform the tests. In-situ density tests indicated the subbase material met the minimum compaction requirements outlined in the project specifications (see Table 1, test nos. 146 and 150 for results and Figure 1 for in-situ density test locations).
- 4. Field Representative spoke with John Fairweather (Shaw Bros.) regarding in-situ density testing of Type D subbase and Type A base gravel. Field Representative told Mr. Fairweather that the remaining testing on the Type D material would occur after all the Type A material was placed and that small hand excavations through the Type A material would have to made in order to accommodate the testing. Field Representative informed Mr. Fairweather that the Type A base gravel would not be tested and approved until the spring, prior to paving. Mr. Fairweather understood and agreed.

HALEY&

WEEKLY FIELD REPORT

Project

OCEAN GATEWAY PARKING GARAGE

Location

PORTLAND, MAINE

Report No.

19

24 September 2007

Period From To

28 September 2007

Client Contractor RIVERWALK, LLC.

LEDGEWOOD CONSTRUCTION (CM)

Page File No. 3 of 3 30322-030

SHAW BROTHERS CONSTRUCTION (EARTHWORK) G. DONALDSON CONSTRUCTION (PILE DRIVING)

ATTACHMENTS:

Foundation Plan (Figure 1)

1. 2. Weekly Summary of Field Unit Weight Test (1 page)

3. Photograph Summary (2 pages)

Field Representative(s)

Total Weekly Time

B. Steinert

Distribution:

Drew Swenson, Riverwalk, LLC. (email)


Rich Libardoni, Intercontinental Real Estate Co. (email and hardcopy)

Stephen Fraser, Scott Simons Architects (email)

Steve Pitts & Bob Parsons, Ledgewood Construction (email)

Alan Simon, Simon Design Engineering, LLC. (email)

G:\PROJECTS\30322\030 - Ocean Gateway Parking Garage\Weekly Field Reports\WFR19 2007 0929 - Complete\2007 0929 bcs WFR19.doc






WEEKLY SUMMARY FIELD UNIT WEIGHT TEST

Page	1	of	1

PROJECT		OCEAN GATEWAY PARKING GARAGE					H&A	H&A FILE NO. 30322-030			
LOCATION		PORTLAND, MAINE					PROJECT MGR.		R. W. CHADBOURNE		
CLIE	CLIENT RIVERWALK, LLC.						FIELD REP		B. STEINERT		
GEN. CONTRACTOR LEDGEWOOD CONSTRUCTION				DATE	DATE 09/29/07						
SUBCONTRACTOR SHAW BROTHERS CONSTRUCTION						WFR	NUMBER	19			
Gage:											
										Calibration Date: 04/05/06	
	:	Dep			Optimum		In-place	Compaction			
Test No.	Location	Elevation (ft)	Of Test (in)	Dry Unit Weight ^(a) (pcf)	Moisture Content (%)	Dry Unit Weight (pcf)	Moisture Content (%)		Required (%)	Remarks	
146	and Figure 1	18.0	12	134.9	6.7	127.6	1	95%		0.03/0003	
	see Figure 1		1 1		1		2.5			9/27/2007, subbase	
147	see Figure 1	18.6	12	134.9	6.7	133.1	3.0	99%	T	9/27/2007, subbase	
148	see Figure 1	19.3	12	134.9	6.7	131.3	2.3	97%		9/27/2007, subbase	
149	see Figure 1	20.0	12	134.9	6.7	128.6	2.4	95%	95%	9/27/2007, subbase	
150	see Figure 1	20.0	12	134.9	6.7	128.3	3.2	95%	95%	9/27/2007, subbase	
			<u> </u>								
			1 1		1						
					+	-					
											
			\vdash								
\dashv	·										
											
	- · · · · · · · · · · · · · · · · · · ·										
								-			
	•			-							
	-										
											
		<u> </u>									
-+	<u> </u>										
								<u>-</u> .			
										<u>i</u>	
additional Remarks: a) Maximum dry unit weight represents the laboratory test value corrected for +3/4 material (ASTM D1557 D698)											
· · · · · · · · · · · · · · · · · · ·											
2 Cert											
Haley & Aldrich, Inc.											



Photograph 1. Type D subbase gravel previously placed between column line 1.9/2.1 and 2.8, looking south (9/26/07).



Photograph 2. Type D subbase gravel previously placed between column lines 1, 1.9/2.1, D and G, looking southwest (9/26/07).



Photograph 3. Spreading a lift of Type A base gravel in the area between column lines 1, 1.9/2.1, D and C, looking northwest (9/26/07).



Photograph 4. Spreading a lift of Type A base gravel in the area between column lines 1, 1.9/2.1, D and C with a CAT D5C bulldozer, looking southeast (9/26/07).