

## EXHIBIT 8

# CONSTRUCTION MANAGEMENT PLAN

---



**CONSTRUCTION**

AT PC WE GO ABOVE AND BEYOND ON EVERY JOB, PERIOD.

## **midtown Construction Management Plan**

The midtown construction project will be managed by a project team located in PC Construction's Portland, Maine, office. Day-to-day project oversight will be conducted by field staff and various support personnel who will be on site throughout the duration of construction.

The project involves construction of three, six-story buildings each comprising concrete ground-floor retail space topped with five stories of wood-frame apartments; and a seven-story, approximately 800-space precast concrete parking structure, also with ground-floor retail space. Additionally, the overall project involves raising and rebuilding approximately 1,000 feet of Somerset Street between Elm Street and Pearl Streets; 150 feet of Pearl Street; 200 feet of Chestnut Street; and 500 feet of the Bayside Trail.

The midtown project construction approach is to work on all the structures and street raisings concurrently in a single phase. In order to keep pedestrians, neighbors and adjacent businesses safe and segregated from construction activities, the project team proposes detouring Somerset Street and Bayside Trail pedestrian and vehicular traffic around the project site. This will be accomplished by using:

- Crosswalks
- Signage
- Education
- Coordination
- Temporary surfaces

Additionally, the project team plans to erect construction fencing around the entire project site. The proposed location of the construction trailers and office will be inside the fence and out of the way of construction. The laydown area for construction will be adjacent to the work in any open spaces inside the fence and, as needed, at offsite locations. Excess contractor parking will be located offsite.

Key issues to be addressed include:

- Public safety
- Coordination with the City of Portland, neighbors and utilities
- Bayside Trail, pedestrian and vehicular traffic detours and management
- Groundwater control/treatment
- Waste management and site clean-up
- Coordination of material deliveries
- Material laydown/storage, office trailers and contractor parking
- Dust and erosion control
- Clean streets surrounding the project
- Construction entrances