

Contractor's Material and Test Certificate for Aboveground Piping

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job. A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractors. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

PROPERTY NAME Portland House of Music DATE 6/4/2016

PROPERTY ADDRESS 25 Temple St. Portland

PLANS
 ACCEPTED BY State Fire Marshal's Office
 ADDRESS #164 State House Station Augusta, Maine 04333-0164
 Installation conforms to accepted plans Yes No
 Equipment used is approved if no, explain deviations. Yes No

INSTRUCTIONS
 Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment? If no, explain? Yes No
 Has copies of the following been left on the premises?
 1. System components instructions Yes No
 2. Care and maintenance instructions Yes No
 3. NFPA 25 (Owners Manual) Yes No

LOCATION OF SYSTEM Supplies buildings

SPRINKLERS	MAKE	MODEL	YEAR OF MANUFACTURE	ORIFICE SIZE	QUANTITY	TEMPERATURE RATING
	<u>Reliable</u>	<u>FIFR26</u>	<u>2015</u>	<u>1/2</u>	<u>25</u>	<u>1550</u>
<u>Reliable</u>	<u>FIF226</u>	<u>2015</u>	<u>1/2</u>	<u>25</u>	<u>2000</u>	

PIPING & FITTINGS
 Type of pipe Sch 10 & 40 Black Iron
 Type of fittings

ALARM VALVE OR FLOW INDICT.	Alarm Device			Maximum time to operate through test connection.	
	Type	Make	Model	Minutes	Seconds
	<u>Flow</u>	<u>System Sensor</u>	<u>WFD20</u>		<u>30</u>

DRY PIPE OPERATION TEST	Dry valve			Q.O.D.		
	Make	Model	Serial no.	Make	Model	Serial no.
	Time to trip through test connection ¹	Water pressure	Air pressure	Trip point air pressure	Time water reached test outlet ¹	Alarm operated properly
	Minutes Seconds	Psi	Psi	Psi	Minutes Seconds	Yes No
Without Q.O.D.						
With Q.O.D.						

If no, explain

DELUGE & PREACTION VALVES	Operation <input type="checkbox"/> Pneumatic <input type="checkbox"/> Electric <input type="checkbox"/> Hydraulic		
	Piping supervised <input type="checkbox"/> Yes <input type="checkbox"/> No		
	Does valve operate from the manual trip, remote, or both control stations? <input type="checkbox"/> Yes <input type="checkbox"/> No		
	Is there an accessible facility in each circuit for testing? <input type="checkbox"/> Yes <input type="checkbox"/> No If no, explain.		
	Make	Model	Maximum time of operate release
		Minutes Seconds	

PRESSURE REDUCING VALVES	Location and floor	Make & Model	Setting	Static Pressure		Residual Pressure (flowing)		Flow rate
				Inlet (psi)	outlet (psi)	Inlet (psi)	outlet (psi)	Flow (gpm)

¹ Measured from time inspector's test connection is opened.