

## Field Report #8

No. 3521

**Project:** Gateway PG – High St Façade Repairs Phase 1  
**Project #:** WO 3521  
**Date/Time:** December 28, 2015, 9:30 AM.  
**Observers** Adam Sampson (BSE) (Author)

I visited the site to review the progress of the work and to check for general conformance with the design intent of the drawings and specifications for this project. The weather at the time of this visit was sunny and 25 degrees F.

The following observations were made:

Knowles Industrial Services (KISC) has demobilized from the site. (See photos below).



The following items still need to be completed:

1. Any scratches or dings on the HSS bumpers or steel columns will need to be touched up with cold galvanizing or paint respectively.

2. Time Warner Cable needs to relocate the data cable and junction box along the Hotel façade. It is recommended to match the elevation of the data cable along the High St. façade since this façade will be removed in the future. (See photo below).



3. The contractor is scheduled to install the two remaining clip angles supporting the data cable today and finish any cold galvanizing to the HSS bumpers.
4. Four hard plastic cable sheathings are missing at the roof level, these need to be installed.

**CC: File, City of Portland Inspections Office, CJ Follini (Noyack), Michael Urbanski (Noyack), Bob Bold (SSPlus) Tim Rich (KISC), Todd Neal (BSE), Joshua Martin-McNaughton (BSE)**