

Cumberland County Civic Center.

**List of items to be completed prior to event use**

Building:

- Add guard at top of escalator / Finish escalator landing.
- Finish seating guards at Quad C.
- Finish fire stopping at GWB to CMU, head of walls, and penetrations in elevator rooms.
- Finish fire stopping in electrical room.
- Finish handrail at event level flex suites.
- Provide report of Special Inspections.
- Provide all fire stop system submittals for penetration and joint details.

Electrical:

- Existing receptacles to be replaced if damaged.
- Prep room is not completed.
- Exit signs need to be added.
- Outlets within 6' of water fountains need GFCI protection.
- Concession areas not completed along with any unfinished areas need separate permits to complete the work.
- Communication and data wires to be removed or resecured if still in use.
- Signage.
- Bond the a/v room data rack.
- Existing signs with damaged cord to be replaced and wired correctly.
- Event level e-lights and exits must be added in bathrooms and exit area.
- Ref's room needs GFCI protected receptacles.
- Security/ fire alarm room need the receptacles and ups units mounted below ceiling, not above.

Fire:

- Occupancy limits need to be posted for all gathering areas.
- Illuminated Exit signs need to be added to various areas in the building. (IE bathrooms, locker rooms, hallways).
- Separation for Fryer units next to gas appliances in two kitchens.
- Mark of Area of Refuge panel to state where the alarm is coming from.
- Schematic in Control Room to include Quad 1-4 markings, standpipe locations, and tamper locations.
- Training for Fire Companies on Smoke Control Devices.
- Brian had: Generator kick on time, during power outage.