

<b>Project:</b>	International Marine Terminal
<b>Location:</b>	Portland, Maine
<b>Becker Job No:</b>	2402.01

**OBSERVATION REPORT**

Cast in Place Concrete

<b>Date:</b>	10-3-11
<b>Time:</b>	12:30 PM
<b>Temp:</b>	70 F
<b>Weather:</b>	Cloudy

**Observation Location:** Office Bldg - Foundation Walls: east end (entry 115 - mechanical 120)

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See Below
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See Below
Embed/Anchors	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See Below
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See Below
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See Below
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

**Notes:**

**Several items not complete including: slab dowels not in place, door bondout reinforcement not in place, typical wall shelf bond out not in place, wall anchor bolts not in place, top bars not tied (one end of intended placement), corner bars missing one location, wall at exterior slab not widened for corner post, and layer of mud in bottom of form. Discussed all with Superintendent and advised that follow-up visit is required prior to placement.**

**Signed:** Dan S. Burne, P.E.