STATEMENT OF SPECIAL INSPECTIONS

PROJECT:	Maine Medical Center -	Emergency Departmer	nt Expans	ion and Renovations
LOCATION:	Portland, Maine			
PERMIT APPL	.ICANT: Henry Dur	nn (Project Manager), N	Maine Med	lical Center
APPLICANT'S	ADDRESS: 22 Bramha	all Street		
	Portland, I	Maine 04102		
PROJECT AR	CHITECT:	TRO-Jung Brannen (*	TRO-JB)	
PROJECT ST	RUCTURAL ENGINEER:	Simpson Gumpertz &	Heger Inc	c. (SGH)
REGISTERED	DESIGN PROFESSIONA	L IN RESPONSIBLE CH	HARGE:	Joseph J. Zona (SGH)
of the 2003 Inte	ernational Building Code. It ed project as well as the ide	includes a Schedule of S	Special Insp	e in accordance with Section 1704 pection Services applicable to the firms intended to be retained for
building official a permit applicant attention of the C the attention of t that phase of wo	and to the registered design and building official prior to Contractor for correction. If the he building official and the re	professional in responsible the start of work. Discrete discrepancies are not configurated design professional Inspections documenting	e charge at repancies s prrected, the al in respon required sp	interim inspection reports to the ta frequency agreed upon by the hall be brought to the immediate e discrepancies shall be brought to sible charge prior to completion of ecial inspections and correction of the project.
Frequency of inte	erim report submittals to Reg Bi-Monthly	•	•	sible Charge: ched schedule
The Special Ins Documents. Job	pection program does not rosite safety and means and m	elieve the Contractor of the nethods of construction are	ne responsi solely the r	bility to comply with the Contract responsibility of the Contractor.
Prepared By:			ggi	Preparer's Seal
Joseph J. Zona Type or print name Signature	A P.E.	7/2008	THE PROPERTY OF THE PROPERTY O	JOSEPH ZONA ZONA No. 5631 CENSE MINIMUM MIN
To be filled out b	y Building Department and re	eturned to applicant:		
Signature	Date		Permit No.	
Frequency of inte	erim report submittals to build	ling official: ☐ Upon Completion	☐ Per att	ached schedule

Program of Structural Tests and Inspections

For compliance with the 2003 International Building Code

Project:

Maine Medical Center - Emergency Department Fit-Out

Location:

Maine Medical Center 22 Bramhall Street Portland, Maine, 04102

Owner:

Henry Dunn (Project Manager)

Maine Medical Center 22 Bramhall Street Portland, Maine, 0102

Architect of Record:

TRO-Jung|Brannen 22 Boston Wharf Road

Boston, Massachusetts 02210

Phone: 617-502-3400

Structural Engineer

of Record (SER):

Simpson Gumpertz & Heger Inc. 41 Seyon St., Building 1, Suite 500

Waltham, MA 02453 Phone: 781-907-9000

This program of structural tests and inspections is submitted as a condition for issuance of the building permit in accordance with the 2003 International Building Code.

The following firms, agencies, or individuals (hereinafter referred to collectively as *agents*) will perform the tests and inspections under the direction of the SER:

Abbreviation	Agent
SER Structural Engineer of Record listed above	
GE	Project Geotechnical Engineer – S.W. Cole Engineering, Inc.
TL1 Testing Lab #1 – TBD	
TL2	N.A.

The abbreviations will be used on the attached pages to identify which agent is performing the particular tests or inspections.

Maine Medical Center Emergency Department Expansion and Renovations - 4696 PROGRAM SPECIAL TESTS & INSPECTIONS

The following categories of structural tests and inspections, if checked, are included in the program for structural tests and inspections for this project. The specific tests and inspections required for each checked category are listed on the page noted opposite the category.

Category	<u>Page</u>	Category	Page Page
In-situ bearing strata for footings	8	☐ Precast concrete construction	7
Controlled structural fill (prepared fill)	8	✓ Steel construction ✓ Masonry construction	3 7
Pile foundations Pier foundations Cast-in-place concrete construction	8 8 5	 □ Wood construction □ Curtain walls (wall panels and veneers) □ Light gage metal framing □ Special cases 	7 8 9 NA
The following items of construction, is performance basis. Their structural defined included in the program for tests and itself.	esign will be revi	ewed by the SER and their construction is	.
☐ Curtain walls ☐ Precast concrete components ☐ Post-tensioning steel ☐ Structural steel connections		 □ Metal buildings □ Light gage metal framing □	

The following items are excluded from this program of structural tests and inspections, since they are designed by other structural engineers not under the aegis of the SER, and the SER was not retained to provide performance specifications for their design. These other structural engineers may be assigned by the owner, architect, or construction contractor, as applicable, to be special SER's for their respective designs and to provide a program of structural tests and inspections for their respective designs.

Curtain walls, Light gage metal framing

Prepared by the Structural Engineer of Record:

Simpson Gumpertz & Heger Inc.

Date:

ZON

ZON

No. 56.

No. 56.

Stration Sea

Maine Medical Center **Emergency Department** Expansion and Renovations - 4696 PROGRAM SPECIAL TESTS & INSPECTIONS

04160-2

12/14/07

Steel Construction – IBC Section 1704.3

Ite	m	Agent	Criteria/Scope
1.	Fabricator Certification/ Quality Control Procedures (IBC 1704.2.1)	TL1	 Review plant quality control procedures. Inspect plant storage and handling procedures. Confirm that approved submittals are in the plant and are being used for fabrication. Review welders' certifications. File welder certifications and any other quality assurance documentation as required by building department.
2.	Fabricator Inspection (IBC 1704.2.1)	TL1	Inspect fabrication and fabricated steel per items 3, 4, and 5 below at five separate plant visits scheduled at the following times: • At beginning of fabrication • At approx. 20% complete, • At approx. 40% complete, • At approx. 60% complete, • At approx. 80% complete, • At approx. 80% complete, and • As directed by the SER.
3.	Material Certification	TL1	 Review mill reports, certificates, and identification markings of all structural steel, bolts, nuts, and washers for compliance with the ASTM Specifications required by the Contract Documents and by AISC LRFD Specification Section A3. Inspect certificates of weld filler material and shear stud connectors for compliance with the AWS Specifications required by the Contract Documents and by AISC LRFD Specification Section A3. Inspect surface finish of steel members for conformance with SSPC standards, approved shop drawings, and Contract Documents.
4.	Bolting	TL1	 Inspect shop and field bolting procedures per RCSC Specification and for compliance with the Contract Documents. Inspect 100% of bolts in slip critical connections. Inspect 25% of bolts in all other connections. Verify size and grade of fasteners for compliance with Contract Documents. Verify bolt strength by testing one nut and bolt from each keg prior to its release to the field. Sign-off each keg to be released to the field. Inspect daily wrench calibration procedures. Field test bolts at discretion of inspector or SER by testing selected bolts to failure with tension calibrator.

<u></u>	337-1-1:	TTT 1	
5.	Welding	TL1	 Perform weld inspections and tests per Chapter 6 of AWS D1.1. Weld inspectors shall be certified per AWS D1.1. Perform visual inspections of all welds for conformance with shop drawings with the applicable visual inspection requirements of AWS D1.1. Review with SER scope of visual inspection as work progresses. Frequency of testing by ultrasonic or magnetic particle testing methods of other welds as follows: 5% of partial penetration groove welds 100% of welds subject to tension (hangers, etc.) 10% of all other welds additional inspection as determined by inspector and/or SER defects are revealed
6.	Shear Connectors	TL1	 Perform inspection of stud installation to verify location, number, installation of studs, and ferrule removal is in accordance with the Contract Documents and that the installation is in compliance with AWS D1.1 Chapter 7. Daily preproduction testing: per AWS D1.1 Section 7.7 except that five studs are to be tested and that the studs are to be capable of bending 45 degrees from vertical without weld failure. Visual inspection of production stud installation per AWS D1.1 Section 7.8. Continuous testing during installation (in addition to the testing required by studs that do not pass the visual inspection): A minimum of two hammer stud bend tests on each structural member at 1/3 points on the span. If a failure occurs, every stud on the structural member is to be tested. Retest all studs that are replaced.
7.	Structural Framing, Details and Assemblies	SER,TL1	Inspect member sizes, milled surfaces, beam camber (at shop), and installation and connection details for compliance with approved shop drawings and with Contract Documents.
8.	Open Web Steel Joists	N/A	Not Applicable

9. Metal Decking	SER, TL1	 Review mill reports for all deck material delivered to the site. Verify gauge, width and type of deck for conformance with approved shop drawings and with Contract Documents Verify welder certifications. Inspect placement for proper installation of approved screws, puddle welds, other mechanical fasteners (if any), and accessories for compliance with SDI, AWS D1.3 and the Contract Documents. Inspect placement of deck reinforcement at openings and other discontinuities for compliance with approved shop drawings and with Contract Documents. Inspect repair of damaged galvanized finish for compliance with Contract Documents.
10. Expansion Anchors.	SER, TL1	 Inspect installation. Verify that existing reinforcing steel is not cut when drilling holes for anchors. Verify embedment and torque of anchors.

Cast-in-Place Concrete Construction – IBC Section 1704.4

Ite	Item Agent		Criteria/Scope
1.	Formwork Geometry	TL1	 Inspect formwork for conformance with ACI 301 Section 2 and ACI 318 Sections 6.1, 6.3, and 6.4. Inspect all formwork size, geometry, and finishes for conformance with Contract Documents.
2.	Reinforcement Installation	SER, TL1	 Inspect location, size, condition and placement of all reinforcement (including prestressing tendons if applicable), reinforcement supports, inserts, and accessories for conformance with approved shop drawings and with Contract Documents. Inspect placement of all reinforcement for compliance with ACI 318 Sections 7.3, 7.4, 7.5, 7.6, and 7.7 and ACI 301 Section 3.3.
3.	Reinforcing steel welding	TL1	 Verify weldability of reinforcing steel other than ASTM A706 per IBC 1704.3 Inspect reinforcing steel resisting flexural and axial forces in intermediate and special moment frames and boundary elements of special reinforced concrete shear walls and shear reinforcement.
4.	Bolts and Embedded Items in Concrete Exposed to Tension and shear	TL1	Inspect embedded items for conformance with Contract Documents

5 Mir Docion	LOED	
5. Mix Design	SER	 Review mix design for conformance with contract documents. Review ready mix plant tickets for conformance of mix with project specifications. Review that plant procedures for establishing mix design strength comply with ACI 301 Sections 4.1 and 4.2 and with ACI 318 Sections 5.1, 5.2, 5.3, 5.4, and 5.8.
6. Materials Certification	TL1 and SER	Review in plant all materials, manufacturer's certifications, mill reports, etc. for conformance with contract documents.
7. Materials Certification Records	TL1	Maintain records of all material certificates, mill reports of all concrete mix constituent materials, and steel reinforcement.
8. Batching Plant	TL1	 Review plant quality control procedures for material storage and handling comply with ACI 301 Sections 4.1.3, 7.1 and 7.2. Inspect plant to ensure compliance of mix constituents with the requirements of ACI 318 Chapter 3 and ACI 301 Sections 4.2 and 7.2. Inspect that mixing and ready mix equipment and vehicles comply with ACI 318 Section 5.7 and 5.8 and with ASTM C 94. Maintain records of all ready mix truck contents and dispatch times.
9. Sampling of Fresh Concrete and Evaluation of Concrete Strength	TL1	 Collect and test concrete samples per ACI 318 Section 5.6 (min, of four cylinders for each 150 cy of concrete or 5,000 sf of slab or wall area) but not less than four cylinders for each day's pour. As a minimum, perform compression tests on two cylinders at 28 days. Measure slump (ASTM C 143), temperature (ASTM C 1064), weight, (ASTM C 138 for normal weight and C 567 for lightweight), and air content (ASTM C 173 for normal weight and C 231 for lightweight) for all concrete sampled for strength. For pumped concrete, measure at point of deposit.
10. Concrete Placement	SER, TL1	 Maintain a record correlating concrete batching information with location of placement in the finished work. Inspect all concrete placements for compliance with ACI 318 Section 5.9 and 5.10; and ACI 301 Sections 5 and 7.3. Inspect for conformance with all approved hot and cold weather concrete placement procedures.
11. Curing and Protection	TL1	Inspect all placements for conformance with Contract Documents, ACI 318 Sections 5.11, 5.12, and 5.13, and with procedures approved by SER.
12. In-Situ Concrete Strength	TL1	Verify in-situ concrete strength prior to stressing of prestressing tendons (where applicable) and prior to removal of shores and forms from beams and structural slabs in accordance with ACI 318 Section 6.2

Maine Medical Center Emergency Department Expansion and Renovations - 4696 PROGRAM SPECIAL TESTS & INSPECTIONS

13. Evaluation of Concrete Strength	TL1	Test for conformance to specifications in accordance with ACI 318 Section 5.6 and IBC Section 1905.6
14. Post-Tensioning Operations	N/A	Not Applicable
15. Other	TL1	 Test column base plate non-shrink grout cubes restrained from all sides per ASTM C 109, and for shrinkage/expansion properties per ASTM C 1090. Test 3 cubes per day. Inspect installation of subgrade vapor retarder for compliance with manufacturer's approved installation procedures and with Contract Documents.

Precast Concrete Construction – IBC Section 1704.4 (not applicable)

Masonry Construction – IBC Section 1704.5 (NOT APPLICABLE)

Item Agen		Agent	Criteria/Scope	
1.	Material Certification	SER, TL1	Review certificates of all masonry material, reinforcement, and accessories for compliance with ACI-530.1 Sections 2.1, 2.2, 2.3, 2.4, and 2.5 and with the Contract Documents.	
2.	Mixing of Mortar and Grout	TL1	Periodically inspect all mortar grout mixes and mixing operations for compliance with ACI 530.1 Section 2.6 and with the Contract Documents.	
3.	Installation of Masonry	TL1	Inspect installation of masonry units for compliance with ACI 530.1 Section 3.2 and 3.3, and with the Contract Documents.	
4.	Reinforcement Installation	TL1	Inspect installation of reinforcement for compliance with ACI 530 Chapter 8, ACI 530.1 Section 3.4, and with the Contract Documents.	
5.	Grouting Operations	TL1	 Verify that grout space is clean prior to grouting Inspect grouting operations for compliance with ACI 530.1 Section 3.5 and with the Contract Documents. 	
6.	Weather Protection	TL1	Inspect that protection procedures comply with ACI 530.1 Section 1.8 and with the Contract Documents.	
7.	Evaluation of Masonry Strength	TL1	 Determine compressive strength of inconry per ACI 530.1 Section 1.4 and 1.6. For exterior walls, test three prism samples for f'm (ASTM E 1314) prior to construction and one sample for every 5,000-sq. ft. thereafter for each type of unit used. 	

		(N/A)
8. Anchors and Ties	TL1	 Inspect all anchorage to masonry (including masonry veneers) for compliance with ACI 530 Sections 4.2 and 5.14 and with Contract Documents.
9. Expansion Anchors	TL1	Inspect installation. Verify that existing reinforcement is not cut when drilling holes for enchors. Verify embedment and torque of anchors.

Wood Construction – IBC Section 1704.6 (not applicable)

In-Situ Bearing Strata for Footings – IBC Section 1704.7.1

Item		Agent	Criteria/Scope
1.	Bearing strata for footings	GE	Inspect strata for conformance to the structural drawings, specifications, and/or the approved geotechnical report.
2.	Bearing surfaces of footings	GE	Inspect bearing surfaces for conformance to the requirements of the structural drawings, specifications, and/or the approved geotechnical report.

Controlled Structural Fill (Prepared Fill) – IBC Sections 1704.7.2 and 1704.7.3

Item		Agent	Criteria/Scope
11.	Fill Material	GE	Test material for conformance to specifications or geotechnical report. Perform laboratory compaction tests in accordance with the specifications to determine optimum water content and maximum dry density.
2.	Installation of controlled structural fill (IBC 1704.7.2)	GE	Provide full-time inspection of the installation, in accordance with the specifications and IBC 1704.7.2.
3.	Density of fill (IBC 1704.7.3)	GE	Perform field density tests of the in-place fill for every other lift in accordance with the specifications and IBC 1704.7.3.

4. Other	GE	Verify the adequacy of dewatering systems (if required) by
		confirming that the area to be dewatered is dry.

Pile Foundations – IBC Section 1704.8 (not applicable)

Pier Foundations – IBC Section 1704.9 (not applicable)

Ite	The state of the s	Agent	S) – IBC Section 1704.10 (NA) Criteria/Scope
1.	Light Gage Metal Framing for Panels	TL1	Perform structural tests and inspections as listed under category Light Gage Metal Framing.
2.	Proprietary Light Weight Curtain Walls Systems	TL1	Review manufacturer's fabrication methods and quality control procedures. Review material certification, and inspect fabrication of structural framing, details, connections, and fasteners for conformance to approved submittals and the contract documents.
3.	Masonry Veneers	TL1	Perform structural tests and inspections as listed under category <i>Masoni</i>). Construction. Verify that relieving angles, ties to the backup structure, and other structural supports are installed in conformance with the contract documents and SER approved submittals.
4.	Aluminum Welding	TL1	Review welding procedures and welding qualifications in accordance with AWS D1.2. Observe performance testing of welds required by AWS D1.2.

Light Gage Metal Framing

Light Gage Metal Frailing		7.4
Item	Agent	Criteria/Scope
Fabricator's Quality Centrol Procedures		Not applicable
2. Member Sizes	TL1	 Verify that member profiles, lengths, and surface finishes are in contomagnee with approved shop drawings. Review research/evaluation reports for evidence of compliance IBC 2003.

Maine Medical Center **Emergency Department** Expansion and Renovations - 4696 PROGRAM SPECIAL TESTS & INSPECTIONS

	(N)A	
3. Material Thickness	TL1	Review mill certificates from sheet steel producer for conformance with AISI and construction documents
		requirements for uncoated steel thickness.
		Verify that material thicknesses conform to the gauges
		specified in the approved shop drawings.
4. Material Properties	TL1	Review mill reports from sheet steel manufacturer for
		conformance with yield strength, tensile strength, total
		elongation, chemical requirements, ductility, and
		galvanized coating thickness.
\		Review manufacturer's data and/or lab test results for
	\	conformance with construction documents, approved
		shop drawings, and approved submittals for the following: expansion anchors, powder actuated
		fasteners, mechanical fasteners, vertical deflection clips,
		miscellaneous clips and accessories
5. Mechanical Connections	TL1	Inspect fastener installation procedures.
		Verify that type, number, and location of fasteners
		comply with construction documents and with approved
		shop drawings.
		Verify that member splices comply with approved shop
		drawings for type and location of connection.
		Verify that histeners are installed tight.
6. Welding	TL1	Check welder certifications.
		Verify that weld location, size and details conform to
		approved shop drawings.
		Verify that welding procedures conform with AWS
		D1.3 and to construction documents.
7 Framing Datails	TT 1	Visually inspect welds. Your State of the state of
7. Framing Details	TL1	Verify installation and clearances of deflection tracks. Verify that for the first light in the light i
		 Verify that framing details, installation, and tolerances conform to ASTM C 1007, construction occuments,
		and approved shop drawings.
		 Verify that repair and touch-up of galvanizing is done
		in conformance with construction documents using
		approved products.

References

- 1. ACI 301-96, Standard Specifications for Structural Concrete.
- 2. ACI 318-02, Building Code Requirements for Structural Concrete.
- 3. ACI 530.1 / ASCE 6 / TMS 602 02, Specifications for Masonry Structures.
- 4. AISC LRFD, Third Edition, Load and Resistance Factor Design Specification for Structural Steel Buildings.
- 5. ASTM A 6-95c, Specification for General Requirements for Rolled Steel Plates, Shapes, Sheet Piling, and Bars for Structural Use.
- 6. ASTM A 568–95, Specification for Steel Sheet, Carbon and High-Strength, Low-Alloy, Hot-Rolled and Cold Rolled, General Requirements For.
- 7. ASTM C 31-91, Practice for Making and Curing Concrete Test Specimens in the Field.
- 8. ASTM C 94–94, Specification for Ready-Mixed Concrete.
- 9. ASTM C 109-98, Test Method for Compressive Strength of Hydraulic Cement Mortars (Using 2 in. or 50 mm Cube Specimens).
- 10. ASTM C 138-92, Test Method for Unit Weight, Yield and Air Content (Gravimetric) of Concrete.
- 11. ASTM C 143-97, Test Method for Slump of Hydraulic Cement Concrete.
- 12. ASTM C 172-90, Practice for Sampling Freshly Mixed Concrete.
- 13. ASTM C 173-94, Test Method for Air Content of Freshly Mixed Concrete by the Volumetric Method.
- 14. ASTM C 231-97, Test Method for Air Content of Freshly Mixed Concrete by the Pressure Method.
- 15. ASTM C 567-91, Test Method for Unit Weight of Structural Lightweight Concrete
- 16. ASTM C 1007-83, Specification for Installation of Load Bearing (transverse and Axial) Steel Studs and Related Accessories.
- 17. ASTM C 1064-86, Test Method for Temperature of Freshly Mixed Portland Cement Concrete.
- 18. ASTM C 1090-96, Test Method for Measuring Changes in Height of Cylindrical Specimens from Hydraulic Cement Grout.
- 19. ASTM C 1314-97, Test Method for Constructing and Testing Masonry Prisms Used to Determine Compliance with Specified Compressive Strength of Masonry.
- 20. ASTM D 3963–97, Specification for Epoxy-Coated Reinforcing Steel.
- 21. AWS D1.1-96, Structural Welding Code Steel.
- 22. International Building Code, 2003
- 23. PCI MNL-116-85, Manual for Quality Control for Plants and Prestressed Concrete Products.
- 24. RCSC-2000, Specification for Structural Joints Using A325 or A490 Bolts.
- 25. SDI, Steel Deck Institute Specifications and Commentaries for Composite Steel Floor Deck and Specifications and commentaries for Roof Deck.
- 26. SSPC, Steel Structures Painting Council Steel Structures Painting Manual Vol. 2, Systems and Specifications.
- 27. CFSD-ASD-86, Specification for Design of Cold-Formed Steel Structural Members, with 1989 Addendum.
- 28. CCFSS, AISI Specification Provisions for Screw Connections.

Maine Medical Center
Emergency Department
Expansion and Renovations - 4696