

CONTRACTOR'S MATERIAL & TEST CERTIFICATE FOR ABOVEGROUND PIPING

PROCEDURE:

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners and contractor. It is understood the owner's representatives signature in no way prejudices any claim against the contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

PROPERTY NAME <i>Maine Medical Center</i>		DATE <i>2/11/16</i>					
PROPERTY ADDRESS <i>Portland, Me.</i>							
PLANS	ACCEPTED BY APPROVING AUTHORITY(S) NAMES <i>STATE OF MAINE FIRE MARSHAL'S OFFICE</i>						
	ADDRESS <i>45 COMMERCE DR. SUITE 1, AUGUSTA, ME 04330</i>						
	INSTALLATION CONFORMS TO ACCEPTED PLANS		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
	EQUIPMENT USED IS APPROVED (IF NO, STATE DEVIATIONS BELOW)		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
INSTRUCTIONS	HAS PERSON IN CHARGE OF FIRE EQUIPMENT BEEN INSTRUCTED AS TO LOCATION OF CONTROL VALVES AND THE CARE AND MAINTENANCE OF THIS NEW EQUIPMENT? IF NO, EXPLAIN:						
	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO						
	HAVE COPIES OF APPROPRIATE INSTRUCTIONS AND CARE AND MAINTENANCE CHARTS BEEN LEFT ON PREMISES? IF NO, EXPLAIN: <i>Existing system</i>						
	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO						
LOCATION OF SYSTEM	SUPPLIES BUILDINGS						
SPRINKLERS	MAKE	MODEL	YEAR OF MANUFACTURE	ORIFICE SIZE	QUANTITY	TEMPERATURE RATING	
	<i>Reliable</i>	<i>G5-56</i>	<i>2015</i>	<i>1/2"</i>	<i>5</i>	<i>155°</i>	
	<i>Reliable</i>	<i>G6-56</i>	<i>2015</i>	<i>1/2"</i>	<i>2</i>	<i>155°</i>	
PIPE AND FITTINGS	PIPE CONFORMS TO <i>ASTM 795</i> STANDARD			<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO			
	FITTINGS CONFORM TO <i>ANSI B16.4</i> STANDARD			<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO			
ALARM VALVE OR FLOW INDICATOR	ALARM DEVICE			MAXIMUM TIME TO OPERATE THROUGH TEST PIPE			
	TYPE	MAKE	MODEL	MIN.	SEC.		
	<i>Existing</i>						
DRY PIPE OPERATING TEST	DRY VALVE			Q.O.D.			
	MAKE	MODEL	SERIAL NUMBER	MAKE	MODEL	SERIAL NUMBER	
		TIME TO TRIP THRU TEST PIPE	WATER PRESSURE	AIR PRESSURE	TRIP POINT AIR PRESSURE	Time Water Reached Test Outlet	Alarm Operated Properly
		MIN. SEC.	PSI	PSI	PSI	MIN. SEC. MIN. SEC.	
WITHOUT Q.O.D.							
WITH Q.O.D.							
IF NO, EXPLAIN:							

OPERATION: PNEUMATIC ELECTRIC HYDRAULIC

PIPING SUPERVISED YES NO DETECTING MEDIA SUPERVISED? YES NO

DOES THE VALVE OPERATE FROM THE MANUAL TRIP AND/OR REMOTE CONTROL? YES NO

IS THERE AN ACCESSIBLE FACILITY IN EACH CIRCUIT FOR TESTING? YES NO

IF NO, EXPLAIN:

MAKE	MODEL	Does each circuit operate supervision loss alarm?		Does each circuit operate valve release?		Maximum time to operate release	
		YES	NO	YES	NO	MIN.	SEC.
<i>Existing</i>							

TEST DESCRIPTION

HYDROSTATIC: Hydrostatic tests shall be made at not less than 200 psi (13.6 bars) for two hours or 50 psi (3.4 bars) above static pressure in excess of 150 psi (10.3 bars) for two hours. Differential dry-pipe valve clappers shall be left open during test to prevent damage. All aboveground piping leakage shall be stopped.

PNEUMATIC: Establish 40 psi (2.7 bars) air pressure and measure drop which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours.

TESTS

ALL PIPING HYDROSTATICALLY TESTED AT _____ PSI FOR _____ Hrs.

DRY PIPING PNEUMATICALLY TESTED? YES NO

EQUIPMENT OPERATES PROPERLY? YES NO

DRAIN TEST READING OF GAGE LOCATED NEAR WATER SUPPLY TEST PIPE: _____ PSI

RESIDUAL PRESSURE WITH VALVE IN TEST PIPE OPEN WIDE _____ PSI

Underground mains and lead-in connections to system risers shall be flushed before connection made to sprinkler piping.

VERIFIED BY COPY OF THE FORM NUMBER 85B? YES NO OTHER _____ EXPLAIN _____

FLUSHED BY INSTALLER OF UNDERGROUND SPRINKLER PIPING? YES NO

BLANK TESTING GASKETS

NUMBER USED *1* LOCATIONS _____ NUMBER REMOVED _____

WELDING

WELDED PIPING? YES NO

IF YES.....

DO YOU CERTIFY AS THE SPRINKLER CONTRACTOR THAT WELDING PROCEDURES COMPLY WITH THE REQUIREMENTS OF AT LEAST AWS D10.9, LEVEL AR-3? YES NO

DO YOU CERTIFY THAT THE WELDING WAS PERFORMED BY WELDERS QUALIFIED IN COMPLIANCE WITH THE REQUIREMENTS OF AT LEAST AWS D10.9, LEVEL AR-3? YES NO

DO YOU CERTIFY THAT WELDING WAS CARRIED OUT IN COMPLIANCE WITH A DOCUMENTED QUALITY CONTROL PROCEDURE TO INSURE THAT ALL DISCS ARE RETRIEVED, THAT OPENINGS IN PIPING ARE SMOOTH, THAT SLAG AND OTHER WELDING RESIDUE ARE REMOVED, AND THAT INTERNAL DIAMETERS OF PIPING ARE NOT PENETRATED? YES NO

HYDRAULIC DATA NAMEPLATE

NAMEPLATE PROVIDED? YES NO

IF NO, EXPLAIN: *Existing system*

REMARKS

DATE LEFT IN SERVICE WITH ALL CONTROL VALVES OPEN:

System was returned to service after each day of work performed.

SIGNATURES

NAME OF INSTALLING CONTRACTOR: **MAINE FIRE PROTECTION SYSTEMS**

FOR PROPERTY OWNER (Signed)	TESTS WITNESSED BY	DATE
<i>[Signature]</i>	TITLE: SUFFOLK CONST. SUPT.	2-11-16
FOR INSTALLING CONTRACTOR (Signed): <i>[Signature]</i>	TITLE: F. Hee	2/11/16

ADDITIONAL EXPLANATION AND NOTES: