Cabinets and casework installed***. RSN survey completed and submitted Philips RSN Champion contacted. Inved for Delivery		Project Details Philips C Drawing Number Project Ma N-EAS091441 F Date Drawn: 8/5/2010 Email: way				
RSN survey completed and submitted Phillips RSN Champion contacted.		Philips Project M Contact I Email: wa				
RSN survey completed and submitted		Philips Project N Contact I				
		N T N				
	1	IS Con I Manaç ct Numt wayne.				
Room has been cleaned ***.		en ser				
Dedicated phone line for modern use***.		\$ C B				
X-ray warning lights installed ***.		e Erwin 651-054 rilips.co				
Lead glass installed ***.		29 E				
Pre-move survey completed - Delivery route identified,						
All pre-cabling identified on Philips drawings has been installed.						
All network cabling, drops installed according to Philips specifications (including hardcopy cameras).		Project Allura Maine				
Electrical preparation according to Philips specifications.		g				
Ceiling installation completed.		Bipla				
Cable conduit and ductwork installed and clean. Position checked. Duct covers in place but not finally closed. Cable opening are clear, without sharp edges. Pull strings in conduit. Installation per Philips specifications. HVAC environmental equipment installed and working according to Philips specifications.		ne FD10/1				
Ceiling lights installed.		FD10/10 Center				
Floors are tiled/covered finished. Flooring is covered with protective covering (scratch protection).						
Floor leveled according to Philips drawings and specifications.						
Doors installed.						
Walls finished including painting.						
Customer site preparation verified in general against the Philips final planning drawings.						
act Phone Number:						
act Name:	Cat. #RPD10-TUN-3C / Square D Cat. #RSV122ST					
ion:	generator) exclusion zone except those going to the generator and tank Cable cross-over tunnels on site, 10 for the monoplane and 15 for the biplane systems. NOTE: acceptable cross-overs: Walker Duct					
Name:	Conduit lengths measured according to Phillips specifications. NOTE: Specifications is from source box to destination box (not just conduit run length) Routing of ductwork and conduits must be installed according to Phillips specifications, so that nothing goes through the 1.5 meter (OMCP)	7				
nity:	Room electrical grounds installed to PPC middle section					
Readiness Checklist	Building steel ground installed to PDU	1				
identified with *** as delayed items must be completed after hours or on weekend. These items cannot be accomplished while installation is in ess. Also, these items must be completed within two days of installation start or they may stop installation.	Emergency power requirements installed according to Philips specifications					
listed are go/no go items for delivery unless noted as delay only items.	All cover plates have holes punched and nipples required and bushings installed					
nation is used to develop and determine site ready date.	Floor plates installed and level according to Phillips specifications					
form is to be used by Project Manager, Contractor and Service Engineer.	Unistrut installed and level according to Philips specifications	3				
uctions	Items Specific for the Cardio/Vascular modality	-0.0				

MAINE MEDICAL CENTER CATH. LAB #5					ISSUED FOR CONSTRUCTION 9.3.10				
MAINE MEDIC	יוואב ויובטול			PORTLAND, ME					CURRENT ISSUE STATUS:
								9,3.10	DATE
								ISSUED FOR CONSTRUCTION	DESCRIPTION
								0	REV

NOTE: THIS DRAWING WAS NOT PREPARED BY SMRT. IT IS PROVIDED FOR COORDINATION AND REFERENCE PURPOSES ONLY

SHEET No. Q-008

Q-009YRIGHT 20"

PROJECT MANAGER: KD

JC/DRAWN BY:

A/E OF RECORD:

PROJECT NO: 10006-00

DATE: 9.3.10

SHEET TITLE:

VENDOR EQUIPMENT

DRAWINGS, SHEET 8