

FIELD REPORT #11

**SRG Engineering, Inc.
P. O. Box 925
Gray, ME 04039-0925
Tel :(207)-657-7323 Fax :(207)-657-7342**

**Project No.:07-003 Date: May 7, 2007
Project Name: Mercy Hospital
Project Location: Portland, Maine
Weather Conditions: Sunny, 60's-Windy
Contact Person(s): Steven Grant-SRG Eng.
Jim Lanza-Gilbane Co.
James-CCB
Mike Drew-QAL**

Discussion/Observations:

LEVEL 4: GRID 1 TO 3; A to H Line

**Copies To: Sean Welty-KLMK
Roger Domingo-SWC
James Lanza-Gilbane
Paul Stevens-SMRT
Janusz Wszola (EOR)-SMRT
Cathy Streifel-SMRT**

Comments:

1. Mike Drew (QAL) was present with me at the time of our site walk/observation.
2. **Decking Attachments:** There are a couple locations marked in blue ribbon (by QAL) for incomplete side lap and decking welds. **Action Required: Contractor to correct prior to placement of concrete. I told this to Mike (CCB) about these flagged areas before departure. He indicated these would be corrected before concrete placement.**
3. **Diagonal Bracing Connections:** Brace connections still in progress.
4. **Shear Studs:** Observations noted indicate stud size, location(s), quantity, and spacing comply with project documents.
5. **Perimeter deformed reinforcement:** Observations noted indicate location(s), size, and spacing comply with project documents.
6. **Interior deformed reinforcement:** Observations noted indicate location(s), size, and spacing comply with project documents.
7. **Slab WWF reinforcement:** Observations noted indicate it complies with project documents.
8. **Structural Steel:** Please refer to QAL report No. QAL-07-0797 for items that must be addressed.
9. Jim Lanza indicated concrete for 4th floor, this section, to be placed Tuesday May 8th morning.

Diagrams: (Attached Photos 1 through 17)

C: File

Signed: _____