DiMatteo Construction Management P.O. Box 2667 So. Portland, ME 04116

LETTER OF TRANSMITTAL

| So. Portland, ME 04116 | | | | DATE: | 6/29/2017 | |
|---|-----------|---------------|--|-------------------|--------------------------------------|--|
| TO: | | | АТ | TENTION: | Chief Petrocelli | |
| Portland Fire Depar | tment | | ************************************** | RE: JOB NO. | USM Science Bldg. Office Renovations | |
| WE ARE SENDING YO | J: | | | | | |
| Attached | | Mailed | Faxed | | Hand Delivered | |
| Shop Drawi | ings 🔲 | Prints | ☐ Plans | | Samples | |
| Copy of Let | ter 🔲 | Change Order | Other | | Specifications | |
| COPIES DATI | NO. | | | DESCRI | PTION | |
| 1 | | Fire Alarm Te | st Reports | | | |
| | | | | | | |
| | | | and the second s | | | |
| , and any, or o, yet a great or a series of the second of the second of the second or an annual | | | | | | |
| THESE ARE TRANSMI | | | | | | |
| For Approval & Execution | | | Approved as Submitted | | Resubmit Copies for Approval | |
| For Your Use | | [] Арј | Approved as Noted | | Submit Copies for Distribution | |
| As Requeste | d | Rel | turned for Corrections | | Return Corrected Prints | |
| Tor Review | ጷ Comment | Oth | ner | | | |
| FOR BIDS D | UE | | [| PRINTS RET | URNED AFTER LOAN TO US | |
| REMARKS | | | | | | |
| Thank Y | ou. | | | | | |
| COPY TO Job File | | | SIGNED: | Mícha Owner/Ma | el DíMatteo anager | |

SYSTEM RECORD OF COMPLETION

| | Form Completion Date: 6/23/2017 Supple | mental Pages Atlached: |
|----|---|--|
| 1. | . PROPERTY INFORMATION | |
| | Name of property: USM Science Building – 5th Floor | |
| | Address: 70 Falmouth St | |
| | Description of property: Educational | |
| | Name of property representative: | |
| | Address: | |
| | Phone: Fax: | E-mail: |
| 2. | 2. INSTALLATION, SERVICE, TESTING, AND MONITORING | INFORMATION |
| | Installation contractor: Mancini electric | |
| | Address: | |
| | Phone: Fax: | E-mail: |
| | Service organization: Norris Inc | |
| | Address: 2257 W. Broadway, South Portland, Maine | |
| | Phone: 883-3473 Fax: | E-mail: |
| | Testing organization: Norris Inc | |
| | Address: 2257 W. Broadway, South Portland, Maine | |
| | Phone: 883-3473 Fax: | E-mail: |
| | Effective date for test and inspection contract: | |
| | Monitoring organization: USM Public Saftey | |
| | Address: | |
| | Phone: 780-5211 Fax: | |
| | Account number: Phone line 1: | Phone line 2: |
| | Means of transmission: | |
| | Entity to which alarms are retransmitted: Portland Fire Dept | Phone: |
| 3. | B. DOCUMENTATION | |
| | On-site location of the required record documents and site-specific software: | |
| 4. | I. DESCRIPTION OF SYSTEM OR SERVICE | |
| | This is a: New system Modification to existing system | Permit number: |
| | NFPA 72 edition: | |
| | 4.1 Control Unit | |
| | Manufacturer: Notifier (Existing) | Model number: NFS-640 |
| | 4.2 Software and Firmware | |
| | Firmware revision number: 3.0 | |
| | 10 H T W C | |
| | 4.3 Alarm Verification | This system does not incorporate alarm verification. |
| | Number of devices subject to alarm verification: | Alarm verification set for seconds |

Advancing security, life safety, and communications.

SYSTEM RECORD OF COMPLETION (continued)

5. SYSTEM POWER

| 5.1 Control Unit | | | | | | | | | |
|----------------------------|---------------------------|--|------------|------------------|--------------------|---------------------|--|--|--|
| 5.1.1 Primary Power | | | | | | | | | |
| Input voltage of control p | anel: Existing | I: Existing | | | | Control panel amps: | | | |
| Overcurrent protection: | Гуре: | | | | Amps: | | | | |
| | | emeans location: | | | | • | | | |
| 5.1.2 Secondary Power | • | | | | | | | | |
| Type of secondary power | | e added | | | | | | | |
| ** | if remote from the plant: | | | | | | | | |
| Calculated capacity of sec | | | | | | | | | |
| In standby mode (hours): | | | | In ala | rm mode (minutes): | | | | |
| in standoy mode (noars). | | | | | in mode (minutes). | | | | |
| 5.2 Control Unit | | | | | | | | | |
| ☐ This system does not | have power extende | er panels | | | | | | | |
| Power extender panel | s are listed on supp | lementary sh | eet A | | | | | | |
| 6. CIRCUITS AND PATH | -WAYS | | | | | | | | |
| Pathway Type | Dual Media | Pathway | Separate P | athway | Class | Survivability Level | | | |
| Signaling Line | | ······································ | | | | | | | |
| Device Power | | | | | | | | | |
| Initiating Device | | | | | | | | | |
| Notification Appliance | 1 | | | | В | Unknown | | | |
| Other (specify): | | | | | | | | | |
| | | | | | | | | | |
| 7. REMOTE ANNUNCIA | TORS | | | | | | | | |
| Type | | | | L | ocation | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| 8. INITIATING DEVICES | 1 | | | | | | | | |
| O. HATTATING DEVICE | • | Addre | ssable or | | | | | | |
| Туре | Quantity | | rentional | Alarm | or Supervisory | Sensing Technology | | | |
| Manual Pull Stations | | | | | | | | | |
| Smoke Detectors | | | | | | | | | |
| Duct Smoke Detectors | | | | | | | | | |
| Hast Datastors | | | | | | | | | |
| Gas Detectors | | - | | - | | | | | |
| Waterflow Switches | | | | | | | | | |
| | | | | | | | | | |



Advancing security, life safety, and communications.

SYSTEM RECORD OF COMPLETION (continued)

| 9. NOTIFICATION AF | PLIANCES | | | | | | | |
|---------------------------------------|--|-------------------|-----------------------|------------|-----------|--|--|--|
| Туре | Q | uantity | D | escription | | | | |
| Audible | | | | | | | | |
| Visible | | | | | | | | |
| Combination Audible and | Visible | 5° | Floor speaker strobes | | | | | |
| 10. SYSTEM CONTR | OL FUNCTIONS | 3 | | | | | | |
| | | Туре | | | Quantity | | | |
| Hold-Open Door Releasin | g Devices | | | | | | | |
| HVAC Shutdown | | | , | | | | | |
| Fire/Smoles Dampers | | | | | | | | |
| Door Unlocking | | | | | | | | |
| Elevator Recall | | | | | | | | |
| Elevator Shunt Trip | | | | | | | | |
| | | | | | | | | |
| 11. INTERCONNECT | INTERCONNECTED SYSTEMS | | | | | | | |
| ☐ This system does | ☐ This system does not have interconnected systems. | | | | | | | |
| ☐ Interconnected sys | stems are listed on s | upplementary - | | | | | | |
| 12. CERTIFICATION | CERTIFICATION AND APPROVALS | | | | | | | |
| 12.1 System Installa | 12.1 System Installation Contractor | | | | | | | |
| This system as speci- | This system as specified herein has been installed according to all NFPA standards cited herein. | | | | | | | |
| Signed: | | Printed name: | | Date: | | | | |
| Organization: | | Title: | | Phone: | | | | |
| 12.2 System Operat | 12.2 System Operational Test | | | | | | | |
| This system as speci- | This system as specified herein has tested according to all NFPA standards cited herein. | | | | | | | |
| Signed: | ulfBil | Printed name: | Michael Todd | Date: | 6/23/2017 | | | |
| Organization: No | rris Inc | Title: _ | Technician | Phone: | 883-3473 | | | |
| 12.3 Acceptance Te | st | | | | | | | |
| Date and time of acc test: | eptance | | | | | | | |
| Installing contractor representative: | | | | | | | | |
| Testing contractor representative: | | | | | | | | |
| Property representative: | | | | | | | | |
| AHJ representative: | | | | | | | | |



| | Form Completion Da | te: 12/22/2016 | Number of Supplemental Pages A | ttached: 0 | | | | | |
|---|---|---------------------------------------|--------------------------------|---------------------------------------|--|--|--|--|--|
| 1. | PROPERTY INFORMATION | | | | | | | | |
| | ame of property: USM Science Building | | | | | | | | |
| | Address: 70 Falmouth St. P | | | | | | | | |
| 2. NOTIFICATION APPLIANCE POWER EXTENDER PANELS | | | | | | | | | |
| | Make and Model | Location | Area Served | Power Source | | | | | |
| | Notifier FCPS-24S8 | 3 rd floor electrical room | 5th floor | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | *************************************** | | | | | | | | |
| _ | | | | | | | | | |
| | | 1 | | F | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | 1 | | · · · · · · · · · · · · · · · · · · · | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | I | | | | | | | |
| | | | | | | | | | |
| | | | · | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | 1 | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | 1 | | | | | | | |

See Main System Record of Completion for additional information, certifications, and approvals.