

EASTERN FIRE PROTECTION

FIRE PROTECTION CONTRACTORS AND ENGINEERS

RECEIVED

APR 04 2016

Consigli Construction
Co., Inc.

April 1, 2016

Mr. Jeremy Whitehouse

Consigli Construction Co., Inc.
15 Franklin Street
Portland, ME 04101

**RE: UNE Alumni Hall – NFPA 13 Wet & Dry Sprinkler Systems
COMPLIANCE & WARRANTY LETTER**

This letter certifies that the new commercial wet & dry sprinkler systems installed throughout the building located at **716 Stevens Avenue, Portland, ME** are in compliance with NFPA 13, State and local codes.

Eastern Fire Protection warrants that the wet & dry sprinkler systems are free from defects and materials and workmanship for a period of one year beginning on **April 6, 2016**.

Signed: _____


Paul A. Tardif, Vice-President

Dated: _____



CONTRACTOR'S MATERIAL & TEST CERTIFICATE FOR ABOVEGROUND PIPING

5342

PROCEDURE
 Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

PROPERTY NAME: UNE Alumni Hall DATE: 4/6/16

PROPERTY ADDRESS: Portland, Me.

PLANS
 ACCEPTED BY APPROVING AUTHORITY(S) NAMES: State Fire Marshal's office
 ADDRESS: Augusta, Me.
 INSTALLATION CONFORMS TO ACCEPTED PLANS: YES NO
 EQUIPMENT USED IS APPROVED: YES NO
 IF NO, EXPLAIN DEVIATIONS:

INSTRUCTIONS
 HAS PERSON IN CHARGE OF FIRE EQUIPMENT BEEN INSTRUCTED AS TO LOCATION OF CONTROL VALVES AND CARE AND MAINTENANCE OF THIS NEW EQUIPMENT: YES NO
 IF NO, EXPLAIN

HAVE COPIES OF APPROPRIATE INSTRUCTIONS AND CARE AND MAINTENANCE CHARTS AND NFPA 13A BEEN LEFT ON PREMISES: YES NO
 IF NO, EXPLAIN

LOCATION OF SYSTEM: SUPPLIES BLDGS. Entire Bldg

| SPRINKLERS | MAKE | MODEL | YEAR OF MANUFACTURE | ORIFICE SIZE | QUANTITY | TEMPERATURE RATING |
|------------|------|-------|---------------------|--------------|----------|--------------------|
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

PIPE AND FITTINGS
 PIPE CONFORMS TO NFPA 13 STANDARD: YES NO
 FITTINGS CONFORM TO NFPA 13 STANDARD: YES NO
 IF NO, EXPLAIN

| ALARM VALVE OR FLOW INDICATOR | ALARM DEVICE | | | MAXIMUM TIME TO OPERATE THROUGH TEST PIPE | | |
|-------------------------------|---------------|-------------|-------|---|------|-----------|
| | TYPE | MAKE | MODEL | MIN. | SEC. | |
| | <u>Potter</u> | <u>VR-5</u> | | | | <u>25</u> |

| DRY PIPE OPERATING TEST | DRY VALVE | | | Q.O.D. | | | |
|-------------------------|-----------------------------|----------------|--------------|-------------------------|--------------------------------|-------------------------------------|----|
| | MAKE | MODEL | SERIAL NO. | MAKE | MODEL | SERIAL NO. | |
| | <u>Type 6"</u> | <u>DPV-1</u> | | | | | |
| | TIME TO TRIP THRU TEST PIPE | WATER PRESSURE | AIR PRESSURE | TRIP POINT AIR PRESSURE | TIME WATER REACHED TEST OUTLET | ALARM OPERATED PROPERLY | |
| MIN. | SEC. | PSI | PSI | MIN. | SEC. | YES | NO |
| Without Q.O.D. | <u>20</u> | <u>51</u> | <u>35</u> | <u>18</u> | <u>50</u> | <input checked="" type="checkbox"/> | |
| With Q.O.D. | | | | | | | |

IF NO, EXPLAIN

(OVER)