



Concrete Construction Observation Report

Project Name/Location:	The Park Danforth	Project No:	14-0065.2
Client/Client's Rep.:	The Park Danforth / Ron Norton	Date:	11-17-15
Concrete Contractor:	NS Giles	Sheet:	1 of 1
Placement Location:	Footings: E and E(-12')-line from 7.5(+7') to 11(+11') +/-	S.W.COLE Rep.:	KBG
Weather:	Sunny, 25 - 55°F	On Site:	12:00 to 3:45pm

Pre Placement Observations	In Compliance		N/O	Comments
Bar size and location (diameter, length, bend and coverage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Per referenced drawings
Splicing (type, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	#5's continuous @ 45"
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Concrete bricks
Reinforcement conditions (cleanliness, temperature etc.)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Ambient, clean
Embedments and anchor bolts installed	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	N/A
Soil subgrade prepared in accordance with project specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Compacted native sand

Referenced Drawings	Date	Page(s)	Rev.	ASTM	GRADE
Garage Level – New Building – Foundation Plan	10/16/15	S1.0C	1	A 615 <input checked="" type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/>
Level 1 – New Building – Framing Plan	10/16/15	S1.1C	2	A 616 <input type="checkbox"/>	75 <input type="checkbox"/>
Typical Concrete Sections and Details	10/16/15	S2.1		A 617 <input type="checkbox"/>	
Foundation Sections and Details	10/16/15	S2.2	1	A 706 <input type="checkbox"/>	A 775 Epoxy <input type="checkbox"/>
Foundation Sections and Details	10/16/15	S2.4	2		

Concrete Placement Observations	In Compliance		N/O	Comments
Required mix used	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	3500-psi design w/ air
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Belt conveyor w/ tremie
Internal vibration / consolidation of concrete	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Mechanically consolidated
Even layering around openings and embedments	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	N/A
Post placement observations (finishing, curing, etc.)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	Not onsite

Field Testing of Concrete Performed	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Loads:	5	Yards:	50
*Cylinder Set Number:	730-3		←*refer to associated concrete test report			

Non-Conformance Items Observed (person notified)	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
---	------------------------------	--

Notes: S.W.COLE made a site visit as scheduled by PC Construction to make observations of reinforcing installation and to perform concrete field testing in accordance with the project requirements. During our initial observations, reinforcing observed appeared consistent with the above referenced project documents with the exception of the vertical hooks associated with the "P2" at column E/11 which had not been installed. We discussed our observations with N.S. Giles (Chris) and PC (Kemp) and the required bars were added prior to placing concrete. Field testing performed indicated mix placed was within project specifications.

Attachments: Photos

Reviewed By: RED

The S.W.COLE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality control.



