

# Spauling Engineering and Construction Services, Inc.

24 Common Street ~ Waterville, Maine 04901  
Phone (207) 861-9923 ~ Fax (207) 861-9923

## WEEKLY CONSTRUCTION REPORT

Report # 6

Project: CMP Portland Service Center – 5’-6” East      Date: 10-31-11  
Truck Bay Addition  
 Location: Portland, Maine  
 Contractor: H.E. Callahan Construction Company  
 Client: Central Maine Power Company  
 From: Jack Belyeu      SECS-Technician  
 To: Bob Meader

Work Completed This Week: (W/E) 10-29-11

### DAYS ON SITE: (5)

- Completed erection of structural steel
- Installed the metal roof deck
- Worked on anchoring structural steel to existing building
- Started the installation of the metal siding & trim
- Installed wood nailers
- Completed paving 11.5 bays Saturday 10/29/11 (Plant Closed)

5 Days worked this week    0 Day(s) lost due to inclement weather.

### Manpower

H.E. Callahan Construction	Varied 3-4		
SMR, Inc.	2		
Paving Subcontractor	N/A		

### Project Status

60% Complete      Scheduled Completion Date 11/30/11  
         on schedule    or    1 week days/weeks ahead/behind schedule

Work Planned for Next Week:

- Complete siding installation.
- Install roof wooden nailers, insulation & membrane.
- Complete paving.
- Work on installing door bucks.
- Cut plywood & prep for painting for between doors.
- 
- 

Problems/Issues:

- 
- 

Visitors:

- Dan Spaulding, Spaulding Engineering – Thursday 10/28/11

Other:

- 
- 

Signature \_\_\_\_\_  
Jack Belyeu

CC: Marc Geaumont, CMP  
Steve Willette, CMP  
Dave Lepage, HEC  
Phil DiPierro, City of Portland  
Jonathan Blanchard, HEC  
Kevin Wiswell, Wiswell Electric

Attachments: Photos



10-26-11 Steel roof deck in place



10-28-11 all of steel is up and roof decking is in place



10-28-11 side view.



10-26-11 overview of entire site