

Uponor

FIRE SAFETY SYSTEMS
AQUASAFE™ FLOW TEST
VERIFICATION

FORM

AquaSAFE™ Flow Test Verification Form

Alliance
Member ID: In training / 857
Company Name: ABC Builders
Contact: Allyn Gee
Phone: 207-318-2368
Fax: _____
Job Name: Church remodel
Project Number: 120322-41L
Job Address: 492 Ocean Ave.
City: Portland, ME
State, ZIP: Maine 04102

Important: Installing contractor must submit this completed form. Failure to do so nullifies the system warranty. E-mail or fax completed form to the Uponor Fire Safety Design Department at technical.services@uponor.com or 952.997.1731. For questions, contact Uponor Technical Services at 888.594.7726 or technical.services@uponor.com.

Color of test orifice used: White

Static pressure (not flowing) reading at incoming water supply into home or at main shutoff: 92 psi

Residual pressure (flowing) reading at incoming water supply into home or at main shutoff: _____

What time of day was the flow test taken? 4:30 AM

How test method used? Bucket Flow Meter

Flow test gpm: 21

How many gallons of water did the design predict as required? 18

Did the test meet or exceed design flow? Yes No

Which sprinkler did you flow? Number: H-50

Location of head: Third Floor

Date left in service with all valves open: _____

For designs not provided by Uponor, complete the following information.

Designer's Name: UPONOR
Company: _____
Phone: 800-321-4739
Fax: 952-997-1731

Is the warning sign permanently attached close to the main shutoff valve? Yes No

Was this system required by code? Yes No

Test Witnessed and Verified by:

Name	Signature	Occupation	Date
<u>Raymond Downer</u>	<u>[Signature]</u>	<u>Plumber</u>	<u>4/26/2012</u>
<u>Felix Thompson</u>	<u>[Signature]</u>	<u>WELL</u>	<u>4/26/2012</u>
<u>Allyn Gee</u>	<u>[Signature]</u>	<u>ABC</u>	<u>4/26/2012</u>

Additional Explanations and Notes _____

Uponor, Inc.
5925 148th Street West
Apple Valley, MN 55124 USA

Tel: 800.321.4739
Fax: 952.997.1731
Web: www.uponor-usa.com