



**SITE WORK
DAILY FIELD REPORT**

PROJECT: Terminal Enhancement at the Portland International Jetport

DATE: 5/31/2011

PROJECT LOCATION: Portland, Maine

PROJECT NO.: 0557-014

CLIENT: City of Portland

WEATHER: Mostly sunny, warm

CONTRACTOR: Turner Construction Co.

PREVIOUS DATE ON SITE: 5/26/2011

Time on-site at 3 hrs, 28 mi travel, Tolls: \$0.00

14 yards of concrete placed as foundation wall at the loading dock and 8 piers along line Y8.5. Load No. 2 tested, 1 set of 4 cylinders made. Slump was high (6.5") so Ryan Dixon of Turner Construction and Lacey Fogg of AMEC were notified. No action was taken.

MSK
Michael Kramlich
Prepared By

MTG
Matthew Grady
Reviewed By

R. W. Gillespie & Associates 86 industrial Park Rd., Suite 4, Saco, ME 04072- (207)286-8008



**SITE WORK
DAILY FIELD REPORT**

PROJECT: Terminal Enhancement at the Portland International Jetport

DATE: 6/1/2011

PROJECT LOCATION: Portland, Maine

PROJECT NO.: 0557-014

CLIENT: City of Portland

WEATHER: Overcast, warm

CONTRACTOR: Turner Construction Co.

PREVIOUS DATE ON SITE: 5/25/2011

Time on-site at 6 hrs, 56 mi travel, Tolls: \$0.00 ^{Two trips} *one-day*

Arrived on site at 10:00am to take IPD test around loading dock..

4 IPDs taken on foundation wall backfill at loading dock. All IPDs meet or exceed 95% compaction. Results were reported to Mike Dillinger of GSG. Sidewalk test were scheduled to be taken today.

2IPDs taken on approximately 110 feet of sidewalk along west side of entry road tested for compaction. Waited on site for Gorham Sand & Gravel to finish compacting side walk section. All densities meet or exceed 95% compaction. Notified Gorham Sand & Gravel. On site talked with Lacey Fogg of Amec about testing stair placement of concrete on 6-2-2011. No tests were required for the 7 cubic yards.

Picked on 4 cylinders made by MK.

Matthew O'Connor

Prepared By

Matthew Grady

Reviewed By

R. W. Gillespie & Associates 86 industrial Park Rd., Suite 4, Saco, ME 04072- (207)286-8008



**SITE WORK
DAILY FIELD REPORT**

PROJECT: Terminal Enhancement at the Portland International Jetport

DATE: 6/3/2011

PROJECT LOCATION: Portland, Maine

PROJECT NO.: 0557-014

CLIENT: City of Portland

WEATHER: Overcast, warm

CONTRACTOR: Turner Construction Co.

PREVIOUS DATE ON SITE: 6/1/2011

Time on-site at 7.5 hrs, 56 mi travel, Tolls: \$0.00

Arrived on site at 7:00am to take IPD test around loading dock.

8 IPDs taken on foundation wall backfill at loading dock. Asked to stay on site to take IPD tests through out the day. Test were taken about one hour apart. All IPDs meet or exceed 95% compaction. Results were reported to Mike Dillinger of GSG.

MAO

Matthew O'Connor

Prepared By

MTG

Matthew Grady

Reviewed By

R. W. Gillespie & Associates 86 industrial Park Rd., Suite 4, Saco, ME 04072- (207)286-8008