



Special Inspections Report

PHASE 2 – PARKING GARAGE PORTLAND INTERNATIONAL JETPORT PARTIAL CERTIFICATE OF OCCUPANCY GRID LINE 7 THROUGH 13

Portland, Maine

November 17, 2008

Prepared for:

City of Portland
Department of Waterfront &
Transportation
Portland International Jetport
1001 Westbrook Street
Portland, ME

In conjunction with:

The City of Portland
389 Congress Street
City Hall Room 315
Portland, Maine 04101

84 Marginal Way
Office Building & Parking Structure

Portland, Maine
October 6, 2008

Special Inspections Report

Table of Contents:

<u>01000</u>	<u>General Conditions</u>	
	Statement of Special Inspections	01000.1
	Disclaimers and Qualifications	01000.2
<u>02000</u>	<u>Site work</u>	
	SW Cole Soil Compaction Testing	02000.1
<u>03300</u>	<u>Cast-in-Place Concrete</u>	
	BSE Inspection Reports	03300.1
	SW Cole Inspection Reports	03300.2
	SW Cole Compression Tests	03300.3
<u>03410</u>	<u>Structural Precast Concrete</u>	
	BSE Inspection Reports	03410.1
	PCI Certification	03410.2
	Punch List	(See Section 05120.6)
<u>04200</u>	<u>Reinforced Masonry</u>	
	BSE Inspection Reports	04200.1
	SW Cole Masonry Testing Reports	04200.2
<u>05120</u>	<u>Structural Steel</u>	
	BSE Inspection Reports	05120.1
	QA Labs Reports	05120.2
	AISC Certification	05120.3
	Welder Certifications	05120.4
	Punch List	05120.5

Appendices (PDF copy on CD only)

Appendix A: Structural Steel Certification Backup Data

Appendix B: Fireproofing Test reports

Statement of Special Inspections 01000.1

Project: Phase 2 – Parking Garage, Portland International Jetport - **Partial CO Line 7 to Line 13**
Date Prepared: 2/25/08

Structural Statement of Special Inspections

Final Report of Special Inspections for **Partial CO Line 7 to 13 (SSIC/SI 1)**

[To be completed by the Structural Special Inspections Coordinator (SSIC/SI 1). Note that all Agent's Final Reports must be received prior to issuance.]

Project: *Phase 2 – Parking Garage, Portland International Jetport*

Location: *Portland, International Jetport, Portland, Maine*

Owner: *City of Portland, Maine*

Owner's Address: *1001 Westbrook Street
Portland, Maine*

Architect of Record: *Arnold M. Krockmalnic*
(name)

Domenech, Hicks & Krockmalnic Architects
(firm)

Structural Registered Design

Professional in Responsible Charge: *Todd M. Neal, P. E.*
(name)

Becker Structural Engineer, Inc.
(firm)


To the best of my information, knowledge and belief, the Special Inspections required for this project, and itemized in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved.

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.


Respectfully submitted,
Structural Special Inspection Coordinator

Todd M. Neal, P.E.
(Type or print name)

Becker Structural Engineers, Inc.
(Firm Name)


Signature

11/17/08
Date



Project: Phase 2 – Parking Garage, Portland International Jetport - **Partial CO Line 7 to Line 13**
Date Prepared: 2/25/08

Structural Statement of Special Inspections (Continued)
Special Inspector's/Agent's Partial CO Line 7 to 13 Report

Project: *Phase 2 – Parking Garage, Portland International Jetport-Partial CO lines 7 to 13 Levels 1 through 5
Portland International Jetport, Portland, Maine*

Special Inspector or Agent: *Todd M. Neal, P.E.* *Becker Structural Engineers, Inc.*
(name) *(firm)*

Designation: *Structural Special Inspections Coordinator*

To the best of my information, knowledge and belief, the Special Inspections or testing required for this project, and designated for this Inspector/Agent in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved.

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.


Respectfully submitted,
Special Inspector or Agent:

Todd M. Neal, P.E.
(Type or print name)



Signature

11/17/08
Date



Structural Statement of Special Inspections (Continued)

List of Agents

Project: Phase 2 – Parking Garage, Portland International Jetport

Location: Portland International Jetport, Portland, Maine

Owner: City of Portland, Maine

This Statement of Special Inspections encompass the following discipline: **Structural (Foundation & Superstructure)**

(Note: Statement of Special Inspections for other disciplines may be included under a separate cover)

This Statement of Special Inspections includes the following building systems:

- Soils and Foundations
- Cast-in-Place Concrete
- Precast Concrete System
- Masonry Systems
- Structural Steel
- Wood Construction
- Special Cases

Special Inspection Agencies	Firm	Address, Telephone, e-mail
1. STRUCTURAL Special Inspections Coordinator (SSIC)	Becker Structural Engineers	75 York Street Portland, ME 04101 (207) 879-1838 todd@beckerstructural.com
2. Special Inspector (SI 1)	Becker Structural Engineers	same
3. Special Inspector (SI 2)	S. W. Cole Engineering	286 Portland Road Gray, ME 04039 (207) 657-2866 pkohler@swcole.com
4. Testing Agency (TA 1)	S. W. Cole Engineering	same
5. Testing Agency (TA 2)		
6. Other (O1)		

Note: The inspectors and testing agencies shall be engaged by the Owner or the Owner's Agent, and not by the Contractor or Subcontractor whose work is to be inspected or tested. Any conflict of interest must be disclosed to the Building Official, prior to commencing work.

Structural Schedule of Special Inspections

Qualifications of Inspectors and Testing Technicians

The qualifications of all personnel performing Special Inspection and testing activities are subject to the approval of the Building Official. The credentials of all Inspectors and testing technicians shall be provided to the Special Inspector for their records. *NOTE VERIFICATION THAT QUALIFIED INDIVIDUALS ARE AVAILABLE TO PERFORM STIPULATED TESTING AND/OR INSPECTION SHOULD BE PROVIDED PRIOR TO SUBMITTING STATEMENT. AGENT QUALIFICATIONS IN SCHEDULE ARE SUGGESTIONS ONLY; FINAL QUALIFICATIONS ARE SUBJECT TO THE DISCRETION OF THE REGISTERED DESIGN PROFESSIONAL PREPARING THE SCHEDULE.*

Key for Minimum Qualifications of Inspection Agents:

When the Registered Design Professional in Responsible Charge or Special Inspector of Record deems it appropriate that the individual performing a stipulated test or inspection have a specific certification, license or experience as indicated below, such requirement shall be listed below and shall be clearly identified within the schedule under the Agent Qualification Designation.

PE/SE	Structural Engineer – a licensed SE or PE specializing in the design of building structures
PE/GE	Geotechnical Engineer – a licensed PE specializing in soil mechanics and foundations
EIT	Engineer-In-Training – a graduate engineer who has passed the Fundamentals of Engineering examination

Experienced Testing Technician

ETT	Experienced Testing Technician – An Experienced Testing Technician with a minimum 5 years experience with the stipulated test or inspection
-----	---

American Concrete Institute (ACI) Certification

ACI-CFTT	Concrete Field Testing Technician – Grade 1
ACI-CCI	Concrete Construction Inspector
ACI-LTT	Laboratory Testing Technician – Grade 1&2
ACI-STT	Strength Testing Technician

American Welding Society (AWS) Certification

AWS-CWI	Certified Welding Inspector
AWS/AISC-SSI	Certified Structural Steel Inspector

American Society of Non-Destructive Testing (ASNT) Certification

ASNT	Non-Destructive Testing Technician – Level II or III.
------	---

International Code Council (ICC) Certification

ICC-SMSI	Structural Masonry Special Inspector
ICC-SWSI	Structural Steel and Welding Special Inspector
ICC-SFSI	Spray-Applied Fireproofing Special Inspector
ICC-PCSI	Prestressed Concrete Special Inspector
ICC-RCSI	Reinforced Concrete Special Inspector

National Institute for Certification in Engineering Technologies (NICET)

NICET-CT	Concrete Technician – Levels I, II, III & IV
NICET-ST	Soils Technician - Levels I, II, III & IV
NICET-GET	Geotechnical Engineering Technician - Levels I, II, III & IV

Other

Structural Schedule of Special Inspections
SOILS & FOUNDATION CONSTRUCTION

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1704.7, 1704.8, 1704.9						
1. Verify existing soil conditions, fill placement and load bearing requirements						
a. Prior to placement of prepared fill, determine that the site has been prepared in accordance with the approved soils report.	Y	P	IBC 1704.7.1	TA1	PE/GE, EIT or ETT	Y
b. During placement and compaction of fill material, verify material being used and maximum lift thickness comply with the approved soils report.	Y	P	IBC 1704.7.2	TA1	PE/GE, EIT or ETT	Y
c. Test in-place dry density of compacted fill complies with the approved soils report.	Y	p	IBC 1704.7.2	TA1	PE/GE, EIT or ETT	Y
2. Pile foundations:						
a. Observe and record procedures for static load testing of piles.	NA	N	IBC 1704.8			
b. Observe and record procedures for dynamic load testing of piles.	NA	N				
c. Record installation of each pile and results of load test. Include cutoff and tip elevations of each pile relative to permanent reference.	NA	N				
d. Test welded splices of steel piles	NA	N	AWS D1.1			
3. Pier foundations: Verify installation of pier foundations for buildings assigned to Seismic Design Category C, D, E or F.	NA	N				
a. Verify pier diameter and length	NA	N				
b. Verify pier embedment (socket) into bedrock	NA	N				
c. Verify suitability of end bearing strata	NA	N				

Structural Schedule of Special Inspections
CONCRETE CONSTRUCTION

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1704.4						
1. Inspection of reinforcing steel, including prestressing tendons, and placement	Y	P	ACI 318: 3.5, 7.1-7.7	SI1 SI2	PE/SE/EIT or ETT	Y
2. Inspection of reinforcing steel welding in accordance with Table 1704.3, Item 5B	N	N	Welding of Reinf Not Allowed			NA
3. Inspect bolts to be installed in concrete prior to and during placement of concrete where allowable loads have been increased	Y	C	IBC 1912.5	SI1	PE/SE or EIT	Y
4. Verifying use of required design mix	Y	P/S	ACI 318: Ch 4, 5.2-5.4	TA1/ SI1	ETT	Y
5. At time fresh concrete is sampled to fabricate specimens for strength test, perform slump and air content test and temperature	Y	C	ASTM C 172 ASTM C 31 ACI 318: 5.6, 5.8	TA1	ACI-CFTT or ACI-STT or ETT	Y
6. Inspection of concrete placement for proper application techniques	Y	C	ACI 318: 5.9, 5.10	SI1 TA1	PE/SE or EIT or ETT	Y
7. Inspection for maintenance of specified curing temperature and techniques	Y	P	ACI 318: 5.11-5.13	SI1	PE/SE or EIT	Y
8. Inspection of Prestressed Concrete						
a. Inspection of reinforcing steel and prestressing tendons and placement.	Y	S	ACI 318: 18.20	SI1	PE/SE or EIT	Y
b. Application of prestressing force.	Y	S		SI1	PE/SE or EIT	Y
c. Grouting of bonded prestressing tendons in seismic force resisting system	N		ACI 318: 18.18.4			
9. Erection of precast concrete members	Y	P	ACI 318: Ch 16	SI1	PE/SE or EIT	Y
a. Verify Erector is PCI Qualified	Y	S		SI1	PE/SE or EIT	Y
10. Verification of in-situ concrete strength, prior to stressing of tendons in post-tensioned concrete and prior to removal of shores and forms from beams and structural slabs	N		ACI 318: 6.2			

Structural Schedule of Special Inspections

MASONRY CONSTRUCTION – LEVEL 1 (NON-ESSENTIAL FACILITY) **NOT PART OF THIS PARTIALCO**

VERIFICATION AND INSPECTION IBC Section 1704.5	Y/N	<u>EXTENT:</u> CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. As masonry construction begins, the following shall be verified to ensure compliance:						
a. Proportions of site-prepared mortar.	Y	P	ACI530.1, 2.6A	TAI	ETT	
b. Construction of mortar joints.	Y	P	ACI530.1, 3.3B	SII	PE/SE or EIT	
c. Location of reinforcement and connectors.	Y	P	ACI530.1, 3.4, 3.6A	SII	PE/SE or EIT	
d. Prestressing technique.	N		ACI530.1, 3.6B			
e. Grade and size of prestressing tendons and anchorages.	N		ACI530.1, 2.4B, 2.4H			
2. The inspection program shall verify:						
a. Size and location of structural elements.	Y	P	ACI530.1, 3.3G	SII	PE/SE or EIT	
b. Type, size and location of anchors, including other details of anchorage of masonry to structural members, frames or other construction.	Y	P	ACI530, 1.2.2(e), 2.1.4, 3.1.6	SII	PE/SE or EIT	
c. Specified size, grade and type of reinforcement.	Y	P	ACI530, 1.12, ACI530.1, 2.4, 3.4	SII	PE/SE or EIT	
d. Welding of reinforcing bars.	N		AC530, 2.1.10.6.2, 3.2.4 (b) Welding of Reinf Not Allowed			
e. Protection of masonry during cold weather (temperature below 40°F) or hot weather (temperature above 90°F).	Y	P	IBC 2104.3, 2104.4; ACI530.1, 1.8C, 1.8D	SII	PE/SE or EIT	
f. Application and measurement of prestressing force.	N		ACI530.1, 3.6B			
3. Prior to grouting, the following shall be verified to ensure compliance:						
a. Grout space is clean.	Y	P	ACI530.1, 3.2D	SII	PE/SE or EIT	
b. Placement of reinforcement and connectors and prestressing tendons and anchorages.	Y	P	ACI530, 1.12, ACI530.1, 3.4	SII	PE/SE or EIT	
c. Proportions of site-prepared grout and prestressing grout for bonded tendons.	N		ACI530.1, 2.6B			
d. Construction of mortar joints.	Y	P	ACI530.1, 3.3B	SII	PE/SE or EIT	
4. Grout placement shall be verified to ensure compliance with code and construction document provisions.	Y	P	ACI530.1, 3.5	SII	PE/SE or EIT	
a. Grouting of prestressing bonded tendons.	N		ACI530.1, 3.6C			
5. Preparation of any required grout specimens, mortar specimens and/or prisms shall be observed.	Y	C	IBC 2105.2.2, 2105.3; ACI530.1, 1.4	TAI	ETT	

Structural Schedule of Special Inspections - STEEL CONSTRUCTION

VERIFICATION AND INSPECTION IBC Section 1704.3	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. Material verification of high-strength bolts, nuts and washers:						
a. Identification markings to conform to ASTM standards specified in the approved construction documents.	Y	S	Applicable ASTM material specifications; AISC 335, Section A3.4; AISC LRFD, Section A3.3	SI1	PE/SE or EIT	Y
b. Manufacturer's certificate of compliance required. AISC CERTIFICATION PROVIDED	Y	S		SI1	PE/SE or EIT	Y
2. Inspection of high-strength bolting						
a. Bearing-type connections.	Y	P	AISC LRFD Section M2.5	TA1	AWS/AISC-SSI	Y
b. Slip-critical connections.	Y	C or P (method dependent)	IBC Sect 1704.3.3	TA1	AWS/AISC-SSI	NA
3. Material verification of structural steel (IBC Sect 1708.4):						
a. Identification markings to conform to ASTM standards specified in the approved construction documents.	Y	S	ASTM A 6 or ASTM A 568 IBC Sect 1708.4	SI1	PE/SE or EIT	Y
b. Manufacturers' certified mill test reports.	Y	S	ASTM A 6 or ASTM A 568 IBC Sect 1708.4	SI1	PE/SE or EIT	Y
4. Material verification of weld filler materials:						
a. Identification markings to conform to AWS specification in the approved construction documents.	Y	S	AISC, ASD, Section A3.6; AISC LRFD, Section A3.5	SI1	PE/SE or EIT	Y
b. Manufacturer's certificate of compliance required.	Y	S		SI1	PE/SE or EIT	Y
5. Submit current AWS D1.1 welder certificate for all field welders who will be welding on this project.	Y	S	AWS D1.1	SI1/ TA1	PE/SE/EIT	
6. Inspection of welding (IBC 1704.3.1):						
a. Structural steel:						
1) Complete and partial penetration groove welds.	Y	C	AWS D1.1	TA1	AWS-CWI	Y
2) Multipass fillet welds.	Y	C		TA1	AWS-CWI	Y
3) Single-pass fillet welds > 5/16"	Y	C		TA1	AWS-CWI	Y
4) Single-pass fillet welds < 5/16"	Y	P		TA1	AWS-CWI	Y
5) Floor and deck welds.	Y	P	AWS D1.3	TA1	AWS-CWI	Y
b. Reinforcing steel (IBC Sect 1903.5.2):						
1) Verification of weldability of reinforcing steel other than ASTM A706.	N		AWS D1.4 ACI 318: 3.5.2			
2) Reinforcing steel-resisting flexural and axial forces in intermediate and special moment frames, and boundary elements of special reinforced concrete shear walls and shear reinforcement.	N					
3) Shear reinforcement.	N					
4) Other reinforcing steel.	N					
7. Inspection of steel frame joint details for compliance (IBC Sect 1704.3.2) with approved construction documents:						
a. Details such as bracing and stiffening.	Y	P		SI1	PE/SE or EIT	Y
b. Member locations.	Y	P		SI1	PE/SE or EIT	Y
c. Application of joint details at each connection.	Y	P		SI1	PE/SE or EIT	Y

Structural Schedule of Special Inspection Services
FABRICATION AND IMPLEMENTATION PROCEDURES – STRUCTURAL STEEL

VERIFICATION AND INSPECTION IBC Section 1704.2	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. Fabrications Procedures: Review of fabricator’s written procedural and quality control manuals and periodic auditing of fabrication practices by an approved special inspection agency. At the completion of fabrication, the approved fabricator shall submit a certificate of compliance to the building code official stating that the work was performed in accordance with the approved construction documents. -OR-	NA		Fabricator shall submit one of the two qualifications		PE/SE or EIT	
2. AISC Certification	Y	S			PE/SE or EIT	Y
3. At completion of fabrication, the approved fabricator shall submit a certificate of compliance to the building code official stating that the work was performed in accordance with the approved construction documents.	Y	S	IBC 1704.2.2		PE/SE or EIT	NOT REQUIRED

FABRICATION AND IMPLEMENTATION PROCEDURES – PRECAST/PRESTRESSED CONCRETE STRUCTURAL ELEMENTS

VERIFICATION AND INSPECTION IBC Section 1704.2	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. Fabrications Procedures: Review of fabricator's written procedural and quality control manuals and periodic auditing of fabrication practices by an approved special inspection agency. At the completion of fabrication, the approved fabricator shall submit a certificate of compliance to the building code official stating that the work was performed in accordance with the approved construction documents. -OR-	NA		Fabricator shall submit one of the two qualifications			
2. PCI Certification	Y	S			PE/SE or EIT	Y
3. At completion of fabrication, the approved fabricator shall submit a certificate of compliance to the building code official stating that the work was performed in accordance with the approved construction documents.	Y	S	IBC 1704.2.2		PE/SE or EIT	NOT REQUIRED

Structural Schedule of Special Inspections

SEISMIC RESISTANCE - STRUCTURAL

Not Required for Seismic Design Category B, reference paragraph 1701.1

Quality Assurance Plan – Seismic and Wind

QUALITY ASSURANCE FOR SEISMIC RESISTANCE CHECK LIST [IBC 1705]

Seismic Design Category	B
--------------------------------	----------

Not Required, reference paragraph 1705.1.

QUALITY ASSURANCE FOR WIND RESISTANCE CHECK LIST [IBC 1706]

Wind Exposure Category	C
Basic Wind Speed	100mph

Not Required, reference paragraph 1706.1.1.

The program of Structural/Special Tests and Inspections does not relieve the Contractor or its subcontractors of their responsibilities and obligations for quality control of the work, for any design work which is included in the scope of services, and for full compliance with the requirements of the Construction Documents. Furthermore, the detection of, or the failure to detect, deficiencies or defects in work during testing and inspection conducted pursuant to the Program does not relieve the Contractor or its subcontractors of their responsibility to correct all deficiencies or defects, whether detected or undetected, in all parts of work, and to otherwise comply with all requirements of the Construction Documents. Additional disclaimers and/or qualifications may be included in the Owner-Special Inspection agreement.

PLEASE NOTE: THIS REPORT IS FOR THE PARTIAL OCCUPANCY OF THE GARAGE FROM LINE 7 TO LINE 13, LEVEL 1 THROUGH 5. WORK IS CONTINUING ON THE STRUCTURE FROM LINE 6 TO 1.

02000 *Site work*

SW Cole Soil Compaction Testing 02000.1



Report of Field Density

ASTM D2922

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
1	6/4/2008	VLT	20' E 90'S OF SW CNR FPG	TFG	10	8533G	124.2	6.9	95.2	95
2	6/4/2008	VLT	60' E 40' S OF SE CNR FPG	TFG	12	8533G	124.2	8.7	95.2	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8533G	5/29/2008	Onsite	Common Borrow	ASTM D-1557 Modified B	130.4	8.6	

Elevation Notes:

Comments:

EPG- EXISTING PARKING GARAGE
TFG- TEMP. FINISH GRADE


 Reviewed By



Report of Field Density

ASTM D2922

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
3	6/5/2008	DMR	OLD RAMP + PIPE RUN	60	10	8533G	126.6	6.7	97.1	95
4	6/5/2008	DMR	OLD RAMP + PIPE RUN	60	10	8533G	126.3	6.4	96.9	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8533G	5/29/2008	Onsite	Common Borrow	ASTM D-1557 Modified B	130.4	8.6	

Elevation Notes:

Comments:


 Reviewed By



Report of Field Density ASTM D2922

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
5	6/10/2008	DMR	H.58 @ 10.7	BF	12	8513G	125.6	4.2	95.4	95
6	6/10/2008	DMR	H.58 @ 11.3	BF	12	8513G	126.3	3.8	96.0	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:

BF- BOTTOM FOOTING



 Reviewed By



Report of Field Density ASTM D2922

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
7	6/12/2008	VLT	INTERIOR LINE H + LINE 3	108 +	10	8513G	126.9	3.0	96.4	95
8	6/12/2008	VLT	INTERIOR LINE H + LINE 2	105 +	10	8513G	128.7	2.8	97.8	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:

+ = +/-



 Reviewed By



Report of Field Density

ASTM D2922

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
9	6/16/2008	BZM	G1 & G2 LINES	57.21	12	8513G	130.0	6.4	98.8	95
10	6/16/2008	BZM	G1 & G2 LINES	57.21	12	8513G	129.0	3.2	98.0	95
11	6/16/2008	BZM	G1 & G2 LINES	57.21	12	8513G	128.3	3.4	97.5	95
12	6/16/2008	BZM	2ND LIFT G1 & G2 LINES	58.21	10	8513G	126.5	4.2	96.1	95
13	6/16/2008	BZM	2ND LIFT G1 & G2 LINES	58.21	10	8513G	131.2	2.9	99.7	95
14	6/16/2008	BZM	3RD LIFT G1 & G2 LINES	59.21	10	8513G	127.0	3.0	96.5	95
15	6/16/2008	BZM	3RD LIFT G1 & G2 LINES	59.21	12	8513G	126.9	3.0	96.4	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:


 Reviewed By



Report of Field Density ASTM D2922

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
16	6/16/2008	BZM	2' N OF PIER 4 LINE H	61	12	8513G	126.6	3.9	96.2	95
17	6/16/2008	BZM	2' N OF PIER 8 LINE H	61	12	8513G	125.2	4.4	95.1	95
18	6/16/2008	BZM	2' N OF PIER 5 LINE H	61	12	8513G	129.6	4.0	98.5	95
19	6/16/2008	BZM	2' E OF PIER 7 LINE H	61	12	8513G	125.0	3.7	95.0	95
20	6/16/2008	BZM	2' N OF PIER 9 LINE H	61	12	8513G	128.2	3.2	97.4	95
21	6/16/2008	BZM	2' N OF PIER 10 LINE H	61	10	8513G	129.0	2.9	98.0	95
22	6/16/2008	BZM	2' E OF PIER 10 LINE H	61	10	8513G	128.7	3.4	97.8	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:


 Reviewed By



Report of Field Density ASTM D2922

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
23	6/19/2008	BZM	1' N OF CATCH BASIN # 7	57.9	12	8513G	131.1	2.6	99.6	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:



 Reviewed By



Report of Field Density ASTM D2922

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results


Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
24	6/19/2008	BZM	1'S OF LINE H - 4	57.9	10	8513G	122.7	3.0	93.2	95
25	6/19/2008	BZM	1'S OF LINE H - 5	57.9	10	8513G	126.7	2.6	96.3	95
26	6/19/2008	BZM	1'S OF LINE H - 8	57.9	10	8513G	124.2	2.6	94.4	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:



 Reviewed By



Report of Field Density ASTM D2922

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
27	6/20/2008	BZM	5' S OF LINE H - 8	60	12	8533G	131.5	8.6	100.8	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8533G	5/29/2008	Onsite	Common Borrow	ASTM D-1557 Modified B	130.4	8.6	

Elevation Notes:

Comments:


 Reviewed By



Report of Field Density

ASTM D2922

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
28	6/20/2008	BZM	1' S OF LINE G - 5	2'	6"	8513G	131.5	4.4	99.9	95
29	6/20/2008	BZM	1' E OF LINE G - 5	4"	12	8513G	132.4	3.4	100.6	95
30	6/20/2008	BZM	1' E OF LINE G - 6/7	4"	12	8513G	128.6	4.3	97.7	95
31	6/20/2008	BZM	1' S OF LINE G - 6/7	18"	12	8513G	125.0	4.5	95.0	95
32	6/20/2008	BZM	1' S OF LINE G - 8	2'	12	8513G	127.2	3.9	96.7	95
33	6/20/2008	BZM	1' N OF LINE G - 8	OC	12	8513G	131.2	4.1	99.7	95
34	6/20/2008	BZM	1' S OF LINE G - 9	2'	12	8513G	127.1	4.0	96.6	95
35	6/20/2008	BZM	1' W OF LINE G - 9	4"	12	8513G	128.3	3.6	97.5	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:

OC- ON CENTER


 Reviewed By



Report of Field Density ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
36	6/13/2008	DMR	G - 9	59.2	10	8513G	129.1	3.3	98.1	95
37	6/13/2008	DMR	G - 2	57	10	8513G	128.8	2.8	97.9	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:

PREVIOUSLY UNREPORTED COMPACTION TEST RESULTS


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
38	6/23/2008	DMR	DRAIN LINE OFF H LINE 10	TF	12	8513G	130.0	4.3	98.8	95
39	6/23/2008	DMR	DRAIN LINE OFF H LINE 10	TF	12	8533G	127.2	5.2	97.5	95
40	6/23/2008	DMR	BETWEEN 6 + 9 AND G + H	SG	12	8533G	129.6	6.5	99.4	95
41	6/23/2008	DMR	CB # 6	2.5 BTF	12	8513G	131.0	5.6	99.5	95
42	6/23/2008	DMR	H - 6	1' ATF	10	8513G	129.4	4.4	98.3	95
43	6/23/2008	DMR	H - 7	1' ATF	10	8513G	129.5	4.7	98.4	95
44	6/23/2008	DMR	H - 8	1' ATF	10	8513G	128.4	5.1	97.6	95
45	6/23/2008	DMR	H - 9	1' ATF	10	8513G	129.0	4.4	98.0	95
46	6/23/2008	DMR	H - 10	1' ATF	10	8513G	128.2	4.6	97.4	95
47	6/23/2008	DMR	H - 6	SG	10	8513G	131.8	4.2	100.2	95
48	6/23/2008	DMR	H - 7	SG	10	8513G	127.2	4.0	96.7	95
49	6/23/2008	DMR	CB# 6	2' BTR	10	8513G	126.0	4.4	95.7	95
50	6/23/2008	DMR	H - 8	SG	10	8513G	127.5	4.3	96.9	95
51	6/23/2008	DMR	H - 9	SG	10	8513G	128.2	4.0	97.4	95
52	6/23/2008	DMR	H.58 - @ 10.7	TF	12	8513G	125.7	4.6	95.5	95
53	6/23/2008	DMR	H.58 - @ 12	TF	12	8513G	126.6	0.0	96.2	95
54	6/23/2008	DMR	BETWEEN 11.6 + 12 @ H.58	1' AF	12	8513G	125.3	4.9	95.2	95
55	6/23/2008	DMR	H.58 - BETWEEN 10.7 + 4 LINE	1' AF	12	8513G	129.5	3.3	98.4	95


Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	
8533G	5/29/2008	Onsite	Common Borrow	ASTM D-1557 Modified B	130.4	8.6	

Elevation Notes:

Comments:

TF- TOP FOOTING
 BTR- BELOW TOP RIM
 BF- BELOW FOOTING
 BTF- BELOW TOP FOOTING
 SG- SUBGRADE
 ATF- ABOVE TOP FOOTING
 AF- ABOVE FOOTING


 Reviewed By



Report of Field Density ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
56	6/24/2008	DMR	BETWEEN H.56 & H.83 ON 10.7 LINE	SG	12	8513G	127.6	4.4	97.0	95
57	6/24/2008	DMR	BETWEEN 11.6 & 12 ON BB 10.7 LINE	SG	12	8513G	126.9	5.2	96.4	95
58	6/24/2008	DMR	BETWEEN 11.6 & 12 ON 4.58	SG	12	8513G	128.3	4.1	97.5	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:
SG- SUBGRADE


 Reviewed By



Report of Field Density ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
59	6/26/2008	DMR	G - 9	TF	10	8513G	127.0	3.6	96.5	95
60	6/26/2008	DMR	G - 10	1' BTF	10	8513G	125.8	3.8	95.6	95
61	6/26/2008	DMR	ELECTRICAL TORCH BETWEEN GH @ 8 LINE	SG	10	8533G	127.6	9.7	97.9	95
62	6/26/2008	DMR	ELECTRICAL TORCH BETWEEN GH @ 5 LINE	SG	10	8533G	128.4	4.8	98.5	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	
8533G	5/29/2008	Onsite	Common Borrow	ASTM D-1557 Modified B	130.4	8.6	

Elevation Notes:

Comments:

TF- TOP FOOTING
BTF- BELOW TOP FOOTING
SG- SUBGRADE


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
63	6/27/2008	SJC	G - 1 FOOTING	TF	12	8513G	125.3	4.0	95.2	95
64	6/27/2008	SJC	G - 1 FOOTING	TF	12	8513G	130.1	3.6	98.9	95
65	6/27/2008	SJC	G - 1 FOOTING	TF	12	8513G	127.1	4.8	96.6	95
66	6/27/2008	SJC	UNDER FOOTING G - 12 & 13 LINES	46	10	8513G	128.9	5.7	97.9	95
67	6/27/2008	SJC	UNDER FOOTING G - 12 & 13 LINES	47	12	8513G	126.6	3.8	96.2	95
68	6/27/2008	SJC	UNDER FOOTING G - 12 & 13 LINES	48	12	8513G	127.1	6.3	96.6	95
69	6/27/2008	SJC	UNDER FOOTING G - 12 & 13 LINES	49	12	8513G	128.8	4.9	97.9	95
70	6/27/2008	SJC	UNDER FOOTING G - 12 & 13 LINES	49	12	8513G	126.7	4.4	96.3	95
71	6/27/2008	SJC	UNDER FOOTING G - 12 & 13 LINES	49	12	8513G	127.6	4.5	97.0	95
72	6/27/2008	SJC	UNDER FOOTING G - 12 & 13 LINES	49.5	12	8513G	127.5	4.4	96.9	95


Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:

TF- TOP OF FOOTING


 Reviewed By



Report of Field Density ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
73	6/30/2008	DMR	16' OFF G.8 BET 2 & 3	3.5 BTW	10	8513G	125.7	5.0	95.5	95
74	6/30/2008	DMR	H. 83 @ 15 LINE	TF	10	8513G	126.7	4.0	96.3	95
75	6/30/2008	DMR	H. 83 @ 15 LINE	1 ATF	10	8513G	130.2	4.4	98.9	95
76	6/30/2008	DMR	H. 83 @ 15 LINE	SUBG RADE	10	8513G	129.8	5.7	98.6	95
77	6/30/2008	DMR	2' INSIDE 2 LINE + 1/2 ' INSIDE G9	TF	10	8513G	128.2	4.8	97.4	95
78	6/30/2008	DMR	2' INSIDE 2 LINE + 1/2 ' INSIDE G9	1 ATF	10	8513G	130.1	4.9	98.9	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:

BTW = BELOW TOP WALL
TF = TOP FOOTING
ATF = ABOVE TOP FOOTING


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
79	7/1/2008	DMR	3' INSIDE 2 LINE - 6' INSIDE G.8	2 ATF	10	8513G	127.6	4.8	97.0	95
80	7/1/2008	DMR	G.8 - 8' INSIDE 1 LINE	3 BTW	12	8513G	128.4	5.0	97.6	95
81	7/1/2008	DMR	6' OUTSIDE 1 LINE @ G.9	TF	12	8513G	127.2	4.4	96.7	95
82	7/1/2008	DMR	4' OUTSIDE 1 LINE H + 9'	TF	12	8513G	129.3	4.3	98.3	95
83	7/1/2008	DMR	G.8 + 4' - 5' INSIDE 2 LINE	4 BTW	12	8513G	130.6	4.8	99.2	95
84	7/1/2008	DMR	F-2	TF	12	8513G	128.3	5.1	97.5	95
85	7/1/2008	DMR	2' INSIDE 2 LINE @ H.0	TF	10	8513G	127.3	4.9	96.7	95
86	7/1/2008	DMR	2' INSIDE 1 LINE @ H.12	TF	10	8513G	128.7	4.2	97.8	95
87	7/1/2008	DMR	8' INSIDE 3 - 4' INSIDE G. 8	3 BTW	10	8513G	127.7	5.5	97.0	95
88	7/1/2008	DMR	B - 1	1 BTF	10	8513G	127.2	5.0	96.7	95


Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:

ATF = ABOVE TOP FOOTING
 BTF = BELOW TOP FOOTING
 BTW = BELOW TOP WALL
 TF = TOP FOOTING


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
89	7/2/2008	DMR	H-3	3 BTW	12	8513G	128.5	5.7	97.6	95
90	7/2/2008	DMR	H-3	4' BTW	12	8513G	129.3	5.3	98.3	95
91	7/2/2008	DMR	BET 2 + 3 ON H.83	TF	12	8513G	130.4	6.2	99.1	95
92	7/2/2008	DMR	BET 2 + 3 ON 6' INSIDE H. 58	TF	12	8513G	127.1	6.5	96.6	95
93	7/2/2008	DMR	STORM LINE	43.0	12	8513G	130.5	4.8	99.2	95
94	7/2/2008	DMR	STORM LINE	45.0	12	8513G	130.1	3.5	98.9	95
95	7/2/2008	DMR	STORM LINE	47.0	12	8513G	129.6	4.2	98.5	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:

BTW = BELOW TOP WALL

TF = TOP FOOTING


 Reviewed By



Report of Field Density ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
96	7/3/2008	DMR	F LINE - 12' OFF	1 BTF	12	8513G	128.6	3.7	97.7	95
97	7/3/2008	DMR	14' INSIDE F LINE @ 13	TF	12	8513G	129.2	4.0	98.2	95
98	7/3/2008	DMR	F LINE BET 11 + 12	2 ATF	12	8513G	129.8	4.2	98.6	95
99	7/3/2008	DMR	F LINE BET 11 + 12	4 ATF	12	8513G	130.1	4.1	98.9	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
100	7/7/2008	DMR	F - 11	BF	12	8513G	127.8	4.0	97.1	95
101	7/7/2008	DMR	BET F + G ON 12 LINE	3 BBF	12	8513G	129.3	3.2	98.3	95
102	7/7/2008	DMR	BET F + G ON 12 LINE	2 BBF	12	8513G	130.4	4.2	99.1	95
103	7/7/2008	DMR	BET F + G ON 12 LINE	1 BBF	12	8513G	128.6	3.6	97.7	95
104	7/7/2008	DMR	BET F + G ON 12 LINE	BF	12	8513G	129.0	3.8	98.0	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:

BF = BOTTOM FOOTING
BBF = BELOW BOTTOM FOOTING


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results


Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
							0.0	0.0	0.0	0
105	7/8/2008	TTM	PARKING LOT - 50' S OF INT LINE H. 83 + LINE 8	60.33		8513G	130.0	3.6	98.8	95
106	7/8/2008	TTM	SEWER TRENCH - 35' E OF INT LINE I + LINE F	57.00		8533G	129.9	6.9	99.6	95
107	7/8/2008	TTM	SEWER TRENCH - 25' E OF INT LINE 1 + LINE F	58.00		8533G	124.9	8.3	95.8	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	
8533G	5/29/2008	Onsite	Common Borrow	ASTM D-1557 Modified B	130.4	8.6	

Elevation Notes:

Comments:


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
 Client: BECKER STRUCTURAL ENGINEERS, INC.

Project Number: 07-1299

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
108	7/9/2008	DMR	H.4	SUBG RADE	10	8513G	128.3	4.3	97.5	95
109	7/9/2008	DMR	BET 2 + 3 - H.12	2' BTW	10	8513G	127.6	4.0	97.0	95
110	7/9/2008	DMR	4' INSIDE 2 LINE @ H.12	2' BTW	10	8513G	129.4	4.6	98.3	95
111	7/9/2008	DMR	G-3	1' BBF	12	8513G	129.1	4.0	98.1	95
112	7/9/2008	DMR	G-4	BF	10	8513G	127.3	4.4	96.7	95
113	7/9/2008	DMR	G-3	BF	12	8513G	126.7	5.0	96.3	95
114	7/9/2008	DMR	PARKING AREA ON H.53 + 8 LINE	FINISH	10	8513G	128.3	3.5	97.5	95
115	7/9/2008	DMR	PARKING AREA ON H.53 + 5 LINE	FINISH	10	8513G	126.6	4.1	96.2	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:

BTW = BELOW TOP WALL
 BF = BOTTOM FOOTING
 BBF = BELOW BOTTOM FOOTING


 Reviewed By



Report of Field Density ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
116	7/11/2008	SJC	BTWN CB. 3 & CB. 2	63.0	12	8513G	133.3	3.9	101.3	95
117	7/11/2008	SJC	CORNER OF SW STAIR TOWER	63.0	12	8513G	131.0	5.5	99.5	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
118	7/14/2008	DMR	G.7-12	TF	12	8513G	126.9	4.3	96.4	95
119	7/14/2008	DMR	RD-12	2'ATF	12	8513G	128.4	4.6	97.6	95
120	7/14/2008	DMR	H-12	1' BTF	12	8513G	127.6	5.0	97.0	95
121	7/14/2008	DMR	H-13	BF	12	8513G	128.0	4.0	97.3	95


Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:

TF = TOP FOOTING
 ATF = ABOVE TOP FOOTING
 BTF = BELOW TOP FOOTING
 BF = BOTTOM FOOTING



 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
122	7/17/2008	TTM	G 4 EAST SIDE	62.2		8513G	129.4	2.7	98.3	95
123	7/17/2008	TTM	G 4 WEST SIDE	62.2		8513G	129.2	3.0	98.2	95
124	7/17/2008	TTM	G 3 NORTH SIDE	62.2		8513G	130.7	3.5	99.3	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
125	7/21/2008	DMR	TRUCKSHED OFFICE AREA 3' OFF TRUCK BAY DOORS - OUTSIDE OF BLDG	3' BTW	10	8513G	126.7	5.5	96.3	95
126	7/21/2008	DMR	TRUCKSHED OFFICE AREA 2' OFF FRONT TRUCK SHED WALL - OUTSIDE OF BLDG	3' BTW	10	8513G	130.3	4.7	99.0	95
127	7/21/2008	DMR	TRUCKSHED OFFICE AREA 3' OFF BACK TRUCKSHED WALL - OUTSIDE OF BLDG	3' BTW	10	8513G	127.2	4.4	96.7	95
128	7/21/2008	DMR	TRUCKSHED OFFICE AREA 3' OFF CORNER OF OFFICE + SHED WALL - OUTSIDE OF BLDG	3' BTW	10	8513G	129.7	5.9	98.6	95
129	7/21/2008	DMR	TRUCKSHED OFFICE AREA - 6' OFF EXISTING BLDG, 3' OFF OFFICE - OUTSIDE OF BLDG	3' BTW	10	8513G	126.9	4.9	96.4	95
130	7/21/2008	DMR	2' INSIDE OFFICE AREA, FAR BACK WALL CTR LINE	3' BTW	10	8513G	126.4	5.4	96.0	95
131	7/21/2008	DMR	2' INSIDE OFFICE AREA WALL + SHED WALL	3' BTW	10	8513G	128.3	4.3	97.5	95
132	7/21/2008	DMR	3' INSIDE SHED WALL, OFFICE SIDE	3' BTW	10	8513G	128.0	5.0	97.3	95
133	7/21/2008	DMR	3' INSIDE SHED WALL, FAR BACK WALL CTR LINE	3' BTW	10	8513G	129.3	4.9	98.3	95
134	7/21/2008	DMR	3' INSIDE SHED WALL, FRONT BAY WALL CTR LINE	3' BTW	10	8513G	130.1	5.4	98.9	95
135	7/21/2008	DMR	G-13	TF	10	8513G	126.0	4.2	95.7	95
136	7/21/2008	DMR	G-14	TF	10	8513G	125.8	4.8	95.6	95
137	7/21/2008	DMR	G + 20 14 LINE	TF	10	8513G	127.4	4.1	96.8	95
138	7/21/2008	DMR	G + 20 14 LINE	2' ATF	10	8513G	129.0	4.5	98.0	95


Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Philney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

BTW = BELOW TOP WALL
 TF = TOP FOOTING
 ATF = ABOVE TOP FOOTING

Comments:



 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
139	7/22/2008	B2M	12' N & 1.5' W END OF WALL	59 +/-	12	8513G	133.6	4.6	101.5	95
140	7/22/2008	B2M	3' S & W' E PIER C	59 +/-	12	8513G	129.3	5.4	98.3	95
141	7/22/2008	B2M	10' N & 10' W PIER	59 +/-	12	8513G	129.8	6.1	98.6	95
142	7/22/2008	B2M	10' N & 6' E PIER C	59 +/-	12	8533G	129.6	5.6	99.4	95
143	7/22/2008	B2M	10' N & 1' E SE CNR	60 +/-	12	8513G	125.9	5.9	95.7	95
144	7/22/2008	B2M	20' S & 20' W PIER C	59.5 +/-	12	8533G	127.1	6.3	97.5	95
145	7/22/2008	B2M	3' N & 6' E PIER C	59.0 +/-	12	8533G	126.7	5.8	97.2	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	
8533G	5/29/2008	Onsite	Common Borrow	ASTM D-1557 Modified B	130.4	8.6	

Elevation Notes:

Comments:



 Reviewed By



Report of Field Density ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
146	7/22/08	DMR	F - 13 + 14	2' BBF	12	8513G	125.8	5.0	95.6	95
147	7/22/08	DMR	F - 13 + 14	2' BBF	12	8513G	126.6	4.6	96.2	95
148	7/22/08	DMR	F - 13 + 14	BF	12	8513G	125.9	5.1	95.7	95
149	7/22/08	DMR	MAINE DRAINAGE TRENCH F LINE BET 12 + 13	2' AP	10	8513G	127.6	4.2	97.0	95
150	7/22/08	DMR	MAINE DRAINAGE TRENCH F LINE BET 12 + 13	3' AP	10	8513G	129.4	4.6	98.3	95
151	7/22/08	DMR	MAINE DRAINAGE TRENCH F LINE BET 12 + 13	4' AP	10	8513G	127.3	4.1	96.7	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/08	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	


Elevation Notes:

BBF = BELOW BOTTOM FOOTING

BF = BOTTOM FOOTING

AP = ABOVE PIPE

Comments:


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
152	7/23/08	DMR	MAIN DRAINAGE TRENCH @ 12 LINE	3' AP	12	8513G	126.0	4.8	95.7	95
153	7/23/08	DMR	MAIN DRAINAGE TRENCH @ 11 LINE	5' AP	12	8513G	128.3	5.2	97.5	95
154	7/23/08	DMR	MAIN DRAINAGE TRENCH @ 12 LINE	7' AP	12	8513G	125.9	4.6	95.7	95
155	7/23/08	DMR	MAIN DRAINAGE TRENCH BET 11 + 12	4' AP	12	8513G	126.6	5.6	96.2	95
156	7/23/08	DMR	MAIN DRAINAGE TRENCH @ 12	9' AP	12	8513G	127.5	4.3	96.9	95
157	7/23/08	DMR	TRUCKSHED BLDG - OFFICE AREA	1' BTW	12	8513G	130.1	4.9	98.9	95
158	7/23/08	DMR	TRUCKSHED BLDG - GARAGE AREA 6' OFF CTR WALL	1' BTW	12	8513G	129.6	5.1	98.5	95
159	7/23/08	DMR	TRUCKSHED BLDG - GARAGE AREA 10' OFF FRONT WALL	1' BTW	12	8513G	130.4	4.6	99.1	95
160	7/23/08	DMR	DRAINAGE TRENCH @ BET 10 + 11	3' AP	12	8513G	127.4	4.7	96.8	95
161	7/23/08	DMR	DRAINAGE TRENCH @ BET 10 + 11	4' AP	12	8513G	126.8	5.2	96.4	95

Laboratory Compaction Test Reference

Lab ID	Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/21/08	Manney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

AP = ABOVE PIPE
BTW = BELOW TOP WALL

Comments:


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BAKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results


Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
162	7/21/08	DMR	F-12	12'	AP 12	8513G	129.7	6.0	98.6	95
163	7/21/08	DMR	F-11	12'	AP 12	8513G	128.3	5.6	97.5	95
164	7/21/08	DMR	F-12	14'	AP 12	8513G	130.4	6.4	99.1	95
165	7/21/08	DMR	F-11	14'	AP 12	8513G	128.0	5.5	97.3	95

Laboratory Compaction Test Reference

Lab ID	Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/21/08	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:
AP- ABOVE GRADE

Comments:


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
166	7/25/2008	DMR	F - 12	14'	BBF	12 8513G	126.6	4.4	96.2	95
167	7/25/2008	DMR	F - 11	14'	BBF	12 8513G	127.4	4.0	96.8	95
168	7/25/2008	DMR	F - 12	2'	BBF	12 8513G	127.0	5.2	96.5	95
169	7/25/2008	DMR	F - 11	2'	BBF	12 8513G	129.3	4.6	98.3	95
170	7/25/2008	DMR	F - 12	1'	BBF	12 8513G	129.0	4.9	98.0	95
171	7/25/2008	DMR	F - 11	1'	BBF	12 8513G	127.5	5.3	96.9	95
172	7/25/2008	DMR	F - 12		BF	12 8513G	129.6	5.8	98.5	95
173	7/25/2008	DMR	F - 11		BF	12 8513G	128.4	4.2	97.6	95
174	7/25/2008	DMR	F - 10	4'	AP	12 8513G	126.9	4.7	96.4	95
175	7/25/2008	DMR	F - 8	4'	AP	12 8513G	128.2	4.6	97.4	95
176	7/25/2008	DMR	F - 10	6'	AP	12 8513G	129.0	4.9	98.0	95
177	7/25/2008	DMR	F - 8	6'	AP	12 8513G	130.1	5.3	98.9	95
178	7/25/2008	DMR	F - 10	8'	AP	12 8513G	127.6	4.8	97.0	95
179	7/25/2008	DMR	F - BETWEEN 8 & 9	8'	AP	12 8513G	127.0	5.3	96.5	95


Laboratory Compaction Test Reference

Lab ID	Received Date	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Phinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

BBF- BELOW BOTTOM FOOTING
 BF- BOTTOM FOOTING
 AP- ABOVE FINISH

Comments:


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
180	7/28/20	DMR	F-10	4' BFF	12	8513G	125.6	4.3	95.4	95
181	7/28/20	DMR	F- BET 8 + 9 LINE	6' BFF	12	8513G	125.9	4.8	95.7	95
182	7/28/20	DMR	F-10	3' BFF	12	8513G	127.3	5.0	96.7	95
183	7/28/20	DMR	F- BET 8 + 9 LINE	5' BFF	12	8513G	125.5	4.6	95.4	95
184	7/28/20	DMR	F-10	2' BFF	12	8513G	128.3	5.2	97.5	95
185	7/28/20	DMR	F - BET 8 + 9 LINE	4' BFF	12	8513G	126.6	5.0	96.2	95
186	7/28/20	DMR	F-10	1' BFF	12	8513G	130.1	4.3	98.9	95
187	7/28/20	DMR	F- BET 8 + 9 LINE	3' BFF	12	8513G	126.7	5.1	96.3	95
188	7/28/20	DMR	F-10	BF	12	8513G	128.3	5.6	97.5	95
189	7/28/20	DMR	F- BET 8 + 9 LINE	2' BFF	12	8513G	128.0	4.8	97.3	95
190	7/28/20	DMR	F - BET 8 + 9 LINE	1' BFF	12	8513G	129.2	4.4	98.2	95
191	7/28/20	DMR	F - BET 8 + 9 LINE	BF	12	8513G	127.5	4.5	96.9	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/27/2008	Pinney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:

BBF = BELOW BOTTOM FOOTING
 BF = BOTTOM FOOTING
 BET = BETWEEN


 Reviewed By



Report of Field Density

ASTM D6938

Project: POPLARD - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BETTER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
192	7/25/2008	DMR	3' INSIDE G @ 13 + 8'	4' BTW	12	8513G	128.2	4.4	97.4	95
193	7/25/2008	DMR	F + 8' @ 13 LINE	1 1/2' BTF	12	8513G	129.5	4.2	98.4	95
194	7/25/2008	DMR	F + 8' @ 13 LINE	TF	12	8513G	128.3	4.5	97.5	95
195	7/25/2008	DMR	3' INSIDE G LINE - 3' INSIDE 14 LINE	2' BTW	12	8513G	127.2	5.0	96.7	95
196	7/25/2008	DMR	G - 10' INSIDE 12 LINE	1' BTF	12	8513G	127.5	5.3	96.9	95
197	7/25/2008	DMR	G - 10' INSIDE 12 LINE	TF	12	8513G	128.0	5.1	97.3	95
198	7/25/2008	DMR	11 LINE BET G + H	TF	12	8533G	126.6	6.9	97.1	95
199	7/25/2008	DMR	12 LINE BET G + H	4' BS	12	8533G	125.9	7.4	96.5	95
200	7/25/2008	DMR	12 LINE BET G + H	2' BS	12	8533G	125.3	7.6	96.1	95
201	7/25/2008	DMR	12 LINE BET G + H	SUBGRADE	12	8533G	126.0	8.0	96.6	95
202	7/25/2008	DMR	3' INSIDE 13 LINE BET G + H	6' BTW	12	8513G	128.3	4.6	97.5	95
203	7/25/2008	DMR	G.7 - 12 LINE	5' BTP	12	8513G	129.0	5.2	98.0	95
204	7/25/2008	DMR	3' OUTSIDE G @ 12 LINE	3' BTW	12	8513G	127.7	6.0	97.0	95
205	7/25/2008	DMR	5' INSIDE 13 - BETWEEN G + H	8' BTW	12	8513G	130.2	5.4	98.9	95

Laboratory Compaction Test Reference

Lab ID	Revised	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	8/25/08	Manney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	
8533G	5/20/08	Gravel	Common Borrow	ASTM D-1557 Modified B	130.4	8.6	

Elevation Notes:

Comments:

- BTW = BELOW TOP WALL
- BTF = BELOW TOP FOOTING
- TF = TOP FOOTING
- BS = BELOW SUBGRADE
- RTP = RFI OW TOP PIFR


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
206	7/3/2018	DMR	PLUMBING TRENCH BET F + G + 11 + 12	2' AP	10	8533G	127.2	8.0	97.5	95
207	7/3/2018	DMR	PLUMBING TRENCH BET F + G + 11 + 12	FG	12	8533G	128.0	7.3	98.2	95
208	7/3/2018	DMR	PLUMBING TRENCH BET F + G, 10 LINE	2' AP	12	8533G	127.0	8.8	97.4	95
209	7/3/2018	DMR	PLUMBING TRENCH BET F + G, 10 LINE	FG	12	8533G	127.6	8.2	97.9	95
210	7/3/2018	DMR	F - 6 + 7	5' AP	12	8513G	125.6	6.1	95.4	95
211	7/3/2018	DMR	F - 4	3' AP	12	8513G	126.0	6.2	95.7	95
212	7/3/2018	DMR	F - 6 + 7	7' AP	12	8513G	125.2	5.3	95.1	95
213	7/3/2018	DMR	F - 4	5' AP	12	8513G	126.6	6.2	96.2	95
214	7/3/2018	DMR	F - 6 + 7	9' AP	12	8513G	127.3	6.0	96.7	95
215	7/3/2018	DMR	F - BET 4 + 5	7' AP	12	8513G	128.4	5.7	97.6	95
216	7/3/2018	DMR	F - 6 + 7	10' AP	12	8513G	130.3	5.6	99.0	95
217	7/3/2018	DMR	F - 4	8' AP	12	8513G	128.5	6.6	97.6	95
218	7/3/2018	DMR	F - 6 + 7	11' AP	12	8513G	127.3	6.2	96.7	95
219	7/3/2018	DMR	F - 4	9' AP	12	8513G	128.8	5.8	97.9	95


Laboratory Compaction Test Reference

Lab ID	Reference	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/25/18 B	Penney Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	
8533G	5/25/18 B	Grate	Common Borrow	ASTM D-1557 Modified B	130.4	8.6	

Elevation (feet):

Comments:

AP = ABOVE PIPE
 FG = FINISH SUBGRADE
 BET = BETWEEN


 Reviewed By



Report of Field Density

ASTM D6938

Project: **BEVERLY HILLS - PHASE II PARKING GARAGE - MATERIALS TESTING**

Project Number: **07-1299**

Client: **EDMUNDS STRUCTURAL ENGINEERS, INC.**

Field Density Test Results

Test #	Test Date	Test Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
220	7/31/07	21	MMR F + 4	6' BBF	12	8513G	130.0	4.6	98.8	95
221	7/31/07	21	MMR F - 6 + 7	2' BBF	12	8513G	130.1	4.4	98.9	95
222	7/31/07	21	MMR F - 6 + 7	1' BBF	12	8513G	130.3	4.6	99.0	95
223	7/31/07	21	MMR F - 6 + 7	BF	12	8513G	128.2	4.5	97.4	95
224	7/31/07	21	MMR F - 3	7' BBF	12	8513G	130.3	5.3	99.0	95
225	7/31/07	21	MMR F - 3	6' BBF	12	8513G	129.6	4.3	98.5	95
226	7/31/07	21	MMR F - 5	3' BBF	12	8513G	130.1	4.6	98.9	95
227	7/31/07	21	MMR F - 3	5' BBF	12	8513G	130.2	4.0	98.9	95
228	7/31/07	21	MMR F - 5	2' BBF	12	8513G	130.0	3.8	98.8	95
229	7/31/07	21	MMR F - 5	1' BBF	12	8513G	129.6	4.2	98.5	95
230	7/31/07	21	MMR F - 5	BF	12	8513G	130.0	4.3	98.8	95


Laboratory Compaction Test Reference

Lab ID	Required	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	F - 5	MMR Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Reference:

Comments:

BBF = BELOW BOTTOM FOOTING
BF = BOTTOM FOOTING


 Reviewed By



Report of Field Density

ASTM D6938

Project: FORT BLISS - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BEYER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
231	8/12/03	MR	F - 1	3' AP	12	8513G	128.3	4.6	97.5	95
232	8/12/03	MR	F - 2	4' AP	12	8513G	129.0	5.0	98.0	95
233	8/12/03	MR	F - 1	5' AP	12	8513G	127.4	4.6	96.8	95
234	8/12/03	MR	F - 4	5' BFF	12	8513G	127.0	4.4	96.5	95
235	8/12/03	MR	F - 1	6' AP	12	8513G	130.2	5.0	98.9	95
236	8/12/03	MR	F - 4	4' BFF	12	8513G	128.8	4.8	97.9	95
237	8/12/03	MR	F - 1	7' ATP	12	8513G	129.0	4.7	98.0	95
238	8/12/03	MR	F - 4	3' BFF	12	8513G	126.8	4.3	96.4	95


Laboratory Compaction Test Reference

Lab ID	Received Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	5/12/03 Primary Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation (feet)

Comments:

AP = ABOVE PIPE
 BFF = BELOW BOTTOM FOOTING
 ATP = ABOVE TOP PIPE


 Reviewed By



Report of Field Density

ASTM D6938

Project: **PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING**

Project Number: **07-1299**

Client: **BRUNER STRUCTURAL ENGINEERS, INC.**

Field Density Test Results

Test #	Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
239	8/1/08	DMR	F - 4	2' BBF	12	8513G	130.1	8.6	98.9	95
240	8/1/08	DMR	F - 4	BF	12	8513G	129.6	9.2	98.5	95
241	8/1/08	DMR	F - BETWEEN 10 + 11	1' BTF	12	8513G	128.4	7.6	97.6	95
242	8/1/08	DMR	F - BETWEEN 10 + 11	TF	12	8513G	129.0	7.5	98.0	95
243	8/1/08	DMR	10' INSIDE F - 10 LINE	1' BTF	12	8513G	127.6	6.8	97.0	95
244	8/1/08	DMR	10' INSIDE F - 9 LINE	1' BTF	12	8513G	128.0	7.4	97.3	95
245	8/1/08	DMR	10' INSIDE F - 9 LINE	TF	12	8513G	127.3	7.6	96.7	95
246	8/1/08	DMR	10' INSIDE F - 10 LINE	TF	12	8513G	128.8	6.9	97.9	95
247	8/1/08	DMR	10' INSIDE F - 8 LINE	1' BTF	12	8513G	129.2	7.3	98.2	95
248	8/1/08	DMR	10' INSIDE F - 8 LINE	TF	12	8513G	127.9	8.0	97.2	95

Laboratory Compaction Test Reference

Lab ID	File No	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	07-1299	Key Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation: _____

Comments:

- BBF- BELOW BOTTOM FOOTING
- BTF- BELOW TOP FOOTING
- TF- TOP FOOTING
- BF- BELOW FOOTING


 Reviewed By



Report of Field Density

ASTM D6938

Project: OAKLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: MILLER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Test Time	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
249	8/1/08	12:11	AT F/3	55.21 +/-	12	8513G	134.4	8.4	102.1	95
250	8/1/08	12:21	AT F/3	57.0 +/-	12	8513G	132.0	5.2	100.3	95
251	8/5/08	08:32	6' DUE N OF F/12	61.07	12	8513G	128.5	6.3	97.6	95
252	8/5/08	08:42	12' N & 8' W OF F/12	61.5 +/-	12	8513G	131.1	8.1	99.6	95
253	8/5/08	08:52	25' DUE S OF F/12	62.0 +/-	12	8533G	130.4	7.6	100.0	95
254	8/5/08	09:02	20' DUE S PF F/11	63.0 +/-	12	8533G	131.2	9.3	100.6	95
255	8/5/08	09:12	AT F/3	57.0 +/-	12	8513G	129.7	5.8	98.6	95
256	8/5/08	09:22	AT F/3	58.0 +/-	12	8513G	128.4	5.5	97.6	95
257	8/5/08	09:32	AT F/3	59.0 +/-	12	8513G	133.0	4.2	101.1	95
258	8/5/08	09:42	AT F/2	56.0 +/-	12	8513G	132.3	3.9	100.5	95
259	8/5/08	09:52	3' N & 4' E F/12	61.5 +/-	12	8513G	125.4	5.5	95.3	95
260	8/5/08	10:02	AT F/2	57.2 +/-	12	8513G	131.1	6.1	99.6	95
261	8/5/08	10:12	AT F/2	58.2 +/-	12	8513G	133.7	5.9	101.6	95

Laboratory Compaction Test Reference

Lab ID	Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	8/1/08	Shimley Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	
8533G	8/1/08	Shimley Pit	Common Borrow	ASTM D-1557 Modified B	130.4	8.6	

Elevation: _____ Test: _____ Comments: _____


 Reviewed By: _____



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Test Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
262	8/11/08	VLT	1' S OF INT LINE F + LINE 4	60	10	8513G	128.2	3.7	97.4	95
263	8/11/08	VLT	1' W OF INT LINE F + LINE 4	60	10	8513G	128.6	5.3	97.7	95
264	8/11/08	VLT	1' N OF INT LINE F + LINE 4	60	10	8513G	129.8	6.4	98.6	95
265	8/11/08	VLT	1' N OF INT LINE F + LINE 5	60	10	8513G	125.6	6.5	95.4	95
266	8/11/08	VLT	3' W OF INT LINE G + 13	63.5	10	8533G	124.9	5.6	95.8	95
267	8/11/08	VLT	15' S 2' W OF INT LINE G + 13	63.5	10	8533G	127.6	5.5	97.9	95

Laboratory Compaction Test Reference

Lab ID	Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	8/11/2008	Filler Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	
8533G	8/11/2008	Gravel	Common Borrow	ASTM D-1557 Modified B	130.4	8.6	

Elevation Notes:

Comments:

INT = INTERIOR


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: HICKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results


Test #	Date	Time	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
268	8/13/08	10:30	6' N 2' E OF INT. G-7	60	10	8533G	130.2	9.6	99.8	95
269	8/13/08	10:30	10' N 2' W OF INT. G-7	60	10	8533G	125.8	8.9	96.5	95

Laboratory Compaction Test Reference

Lab ID	Date	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8533G	8/13/08	Onsite	Common Borrow	ASTM D-1557 Modified B	130.4	8.6	

Elevation Notes:

Comments:
INT = INTERIOR


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
 Client: CRACKER STRUCTURAL ENGINEERS, INC.

Project Number: 07-1299

Field Density Test Results


Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
270	8/1/2008	DMR	BETWEEN 4 + 5 AND G + H	FG	10	8513G	130.6	4.0	99.2	95
271	8/1/2008	DMR	G - BETWEEN 7 & 8	FG	10	8513G	129.3	3.6	98.3	95
272	8/1/2008	DMR	F - 3	TOF	10	8513G	131.0	4.5	99.5	95
273	8/1/2008	DMR	H - BETWEEN 7 + 8	FG	10	8513G	129.0	4.4	98.0	95

Laboratory Compaction Test Reference

Lab ID	Test Date	Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	7/2008		Fillway Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:
 FG- FINISH GRAVEL
 TOF- TOP OF FOOTING


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
274	9/12/2008	DMR TERMINAL CANOPY IN ROADWAY	FG	10	8513G	125.2	4.7	95.1	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	9/12/2008	Phase Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:

FG- FINISH GRAVEL


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Date	Technician	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
275	9/10/2008	VLJ	TRAFFIC TABLE (1) - 80' S 15' W OF SE CNR	61	10	8513G	131.7	4.9	100.1	95
276	9/10/2008	VLJ	TRAFFIC TABLE (1) - 85' S 30' W OF SE CNR	61	10	8513G	132.9	5.2	101.0	95
277	9/10/2008	VLJ	TRAFFIC TABLE (2) - 50' S 20' E OF SW CNR	61	10	8513G	132.0	4.1	100.3	95
278	9/10/2008	VLJ	TRAFFIC TABLE (2) - 55' S 40' E OF SW CNR	61	10	8513G	131.8	6.3	100.2	95
279	9/10/2008	VLJ	20' N 50' W OF SE CNR	61.5	10	8513G	129.4	5.0	98.3	95
280	9/10/2008	VLJ	60' N 55' W OF SE CNR	61.5	10	8513G	128.4	2.8	97.6	95
281	9/10/2008	VLJ	55' S 60' W OF NE CNR	61.5	10	8513G	131.4	6.7	99.8	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	9/17/2008	Philly Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation Notes:

Comments:
CNR-CORNER


 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: PECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results


Test #	Test Date	Technician	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
282	10/17/2008	BZM	SLAB #1	63.5 +/-	8	8532G	135.1	3.0	107.8	95
283	10/17/2008	BZM	SLAB #2	63.5 +/-	8	8532G	134.0	2.8	106.9	95
284	10/17/2008	BZM	SLAB #3	63.5 +/-	8	8532G	130.2	3.2	103.9	95
285	10/18/2008	BZM	SLAB #4	63.5 +/-	8	8532G	133.6	4.0	106.6	95

Laboratory Compaction Test Reference

Lab ID	Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8532G	10/20/08	Onsite	Aggregate Base (Type C)	ASTM D-1557 Modified C	125.3	8.9	

Elevation Notes:

Comments:


 Reviewed By



Report of Field Density ASTM D6938

Project: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
286	11/07/2008	VLT	PARKING LOT NEW ENTRANCE - WEST	- 5 BFG	10	8513G	130.5	2.7	99.2	95
287	11/07/2008	VLT	30' WEST OF BLDG - PARKING LOT NEW ENTRANCE	- 5 BFG	10	8513G	133.3	3.8	101.3	95

Laboratory Compaction Test Reference

Lab ID	Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
8513G	11/07/2008	Runley Pit	3" Gravel	ASTM D-1557 Modified C	131.6	6.8	

Elevation notes:
BFG - BELOW FINISH GRADE

Comments:



 Reviewed By




Report of Moisture-Density

Method ASTM D-1557 MODIFIED Procedure C

Project Name PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
 Client BECKER STRUCTURAL ENGINEERS, INC.
 Material Type AGGREGATE BASE (TYPE C)
 Material Source ONSITE

Project Number 07-1299
 Lab ID 8532G
 Date Received 5/29/2008
 Date Completed 6/3/2008
 Tested By

Moisture-Density Relationship Curve



Maximum Dry Density (pcf) 125.3
 Optimum Moisture Content (%) 8.9
 Percent Oversized 0.0%

Corrected Dry Density (pcf) **125.3**
Corrected Moisture Content (%) **8.9**

Comments

R. E. Domingo
 Roger E. Domingo




Report of Moisture-Density

Method ASTM D-1557 MODIFIED Procedure B

Project Name PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Client BECKER STRUCTURAL ENGINEERS, INC.
Material Type COMMON BORROW
Material Source ONSITE

Project Number 07-1299
Lab ID 8533G
Date Received 5/29/2008
Date Completed 6/3/2008
Tested By CRAIG TURCOTTE

Moisture-Density Relationship Curve



Maximum Dry Density (pcf) 125.4
Optimum Moisture Content (%) 10.1
Percent Oversized 18.9%

Corrected Dry Density (pcf) **130.4**
Corrected Moisture Content (%) **8.6**

Comments

Roger E. Domingo




Report of Moisture-Density

Method ASTM D-1557 MODIFIED Procedure A

Project Name PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
 Client BECKER STRUCTURAL ENGINEERS, INC.
 Material Type UNDERDRAIN SAND
 Material Source PHINNEY PIT

Project Number 07-1299
 Lab ID 8514G
 Date Received 5/27/2008
 Date Completed 5/29/2008
 Tested By JUSTIN BISSON

Moisture-Density Relationship Curve



Maximum Dry Density (pcf) 114.3
 Optimum Moisture Content (%) 9.8
 Percent Oversized 17.1%

Corrected Dry Density (pcf) **119.9**
Corrected Moisture Content (%) **8.5**

Comments

R. E. Domingo
 Roger E. Domingo




Report of Moisture-Density

Method ASTM D-1557 MODIFIED Procedure C

Project Name PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
 Client BECKER STRUCTURAL ENGINEERS, INC.
 Material Type 3" GRAVEL
 Material Source PHINNEY PIT

Project Number 07-1299
 Lab ID 8513G
 Date Received 5/27/2008
 Date Completed 5/29/2008
 Tested By JUSTIN BISSON

Moisture-Density Relationship Curve



Maximum Dry Density (pcf) 124.3
 Optimum Moisture Content (%) 8.5
 Percent Oversized 26.5%

Corrected Dry Density (pcf) 131.6
Corrected Moisture Content (%) 6.8

Comments


 Roger E. Domingo



Report of Gradation


ASTM C-117 & C-136

Project Name PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
 Client BECKER STRUCTURAL ENGINEERS, INC.
 Material Type COMMON BORROW
 Material Source ONSITE

Project Number 07-1299
 Lab ID 8533G
 Date Received 5/29/2008
 Date Complete 6/2/2008
 Tested By CRAIG TURCOTTE

STANDARD DESIGNATION (mm/um)	SIEVE SIZE	AMOUNT PASSING (%)	MDOT 703.19 SPECIFICATIONS (%)
150 mm	6"	100	
125 mm	5"	100	
100 mm	4"	100	
75 mm	3"	100	
50 mm	2"	99	
38.1 mm	1-1/2"	98	
25.0 mm	1"	95	
19.0 mm	3/4"	91	
12.5 mm	1/2"	84	
6.3 mm	1/4"	80	
4.75 mm	No. 4	78	
2.00 mm	No. 10	75	
850 um	No. 20	66	
425 um	No. 40	55	0 - 70
250 um	No. 60	45	
150 um	No. 100	34	
75 um	No. 200	22.9	0.0 - 20.0 †

† SAMPLE DOES NOT MEET SPECIFICATION



Comments


Roger E. Domingo
 Roger E. Domingo

Project Name PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
 Client BECKER STRUCTURAL ENGINEERS, INC.
 Material Type AGGREGATE BASE (TYPE C)
 Material Source ONSITE

Project Number 07-1299
 Lab ID 8532G
 Date Received 5/29/2008
 Date Complete 6/2/2008
 Tested By CRAIG TURCOTTE

<u>STANDARD</u> <u>DESIGNATION (mm/um)</u>	<u>SIEVE SIZE</u>	<u>AMOUNT PASSING (%)</u>	<u>MDOT 703.06 TYPE C</u> <u>SPECIFICATIONS (%)</u>	
150 mm	6"	100	100	
125 mm	5"	100		
100 mm	4"	100		
75 mm	3"	100		
50 mm	2"	93		
38.1 mm	1-1/2"	90		
25.0 mm	1"	85		
19.0 mm	3/4"	81		
12.5 mm	1/2"	77		
6.3 mm	1/4"	74	25 - 70	†
4.75 mm	No. 4	73		
2.00 mm	No. 10	70		
850 um	No. 20	58		
425 um	No. 40	45	0 - 30	†
250 um	No. 60	36		
150 um	No. 100	26		
75 um	No. 200	13.1	0.0 - 5.0	†

† SAMPLE DOES NOT MEET SPECIFICATION



Comments

R. Domingo
 Roger E. Domingo

Project Name PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number 07-1299

Client BECKER STRUCTURAL ENGINEERS, INC.

Lab ID 8514G

Material Type UNDERDRAIN SAND


Date Received 5/27/2008

Material Source PHINNEY PIT

Date Complete 5/29/2008

Tested By JUSTIN BISSON

<u>STANDARD</u> <u>DESIGNATION (mm/um)</u>	<u>SIEVE SIZE</u>	<u>AMOUNT PASSING (%)</u>	<u>703.22 TYPE B</u> <u>SPECIFICATIONS (%)</u>
150 mm	6"	100	
125 mm	5"	100	
100 mm	4"	100	
75 mm	3"	100	
50 mm	2"	100	
38.1 mm	1-1/2"	100	
25.0 mm	1"	100	95 - 100
19.0 mm	3/4"	100	
12.5 mm	1/2"	95	75 - 100
6.3 mm	1/4"	86	
4.75 mm	No. 4	83	50 - 100
2.00 mm	No. 10	73	
850 um	No. 20	42	15 - 80
425 um	No. 40	16	
250 um	No. 60	7	
150 um	No. 100	4	
75 um	No. 200	2.1	0.0 - 5.0



Comments

R. E. Domingo
Roger E. Domingo




Report of Gradation

ASTM C-117 & C-136

Project Name PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
 Client BECKER STRUCTURAL ENGINEERS, INC.
 Material Type 1/2" STONE
 Material Source SHAW BROTHERS H-PIT

Project Number 07-1299
 Lab ID 8512G
 Date Received 5/27/2008
 Date Complete 5/29/2008
 Tested By JUSTIN BISSON

<u>STANDARD</u> <u>DESIGNATION (mm/um)</u>	<u>SIEVE SIZE</u>	<u>AMOUNT PASSING (%)</u>	<u>SPECIFICATIONS (%)</u>
150 mm	6"	100	
125 mm	5"	100	
100 mm	4"	100	
75 mm	3"	100	
50 mm	2"	100	
38.1 mm	1-1/2"	100	
25.0 mm	1"	100	
19.0 mm	3/4"	94	
12.5 mm	1/2"	31	
6.3 mm	1/4"	5	
4.75 mm	No. 4	3	
2.00 mm	No. 10	3	
850 um	No. 20	2	
425 um	No. 40	2	
250 um	No. 60	2	
150 um	No. 100	1	
75 um	No. 200	1.1	



Comments

R. E. Domingo
 Roger E. Domingo

Project Name PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number 07-1299

Client BECKER STRUCTURAL ENGINEERS, INC.

Lab ID 8513G

Material Type 3" GRAVEL


Date Received 5/27/2008

Material Source PHINNEY PIT


Date Complete 5/29/2008

Tested By JUSTIN BISSON

<u>STANDARD</u> <u>DESIGNATION (mm/μm)</u>	<u>SIEVE SIZE</u>	<u>AMOUNT PASSING (%)</u>	<u>SPECIFICATIONS (%)</u>
150 mm	6"	100	
125 mm	5"	100	
100 mm	4"	100	
75 mm	3"	100	
50 mm	2"	86	
38.1 mm	1-1/2"	81	
25.0 mm	1"	77	
19.0 mm	3/4"	73	
12.5 mm	1/2"	69	
6.3 mm	1/4"	63	
4.75 mm	No. 4	60	
2.00 mm	No. 10	53	
850 μm	No. 20	34	
425 μm	No. 40	18	
250 μm	No. 60	11	
150 μm	No. 100	7	
75 μm	No. 200	3.6	



Comments


Roger E. Domingo

03300 Cast-in-Place Concrete
BSE Inspection Reports

03300.1

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1829

OBSERVATION REPORT

Cast in Place Concrete

Date:	June 11, 2008
Time:	9:30
Temp:	80s
Weather:	Sunny

Observation Location: Elevator, Garage Footings H/3-H/7, Canopy Footing H.58/10.7-11.6

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See notes
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See notes
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Notes:

The reinforcement for garage piers H/6 and H/7 were set individually and not lapped together. This issue was brought to Newman Concrete. A lap tie will be placed for the two piers and will be inspected at the next visit. Also, water was found at the base of the elevator mat. Newman Concrete was instructed to pump out the water before placing.

Signed: Christopher G. Williams, E.I.

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1829

OBSERVATION REPORT

Cast in Place Concrete


Date:	June 13, 2008
Time:	9:00
Temp:	70s
Weather:	Sunny

Observation Location: Stair Footings and Walls, Garage Footings: H/8-11

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Cover for H/9 and H/10 less than 3" for footing reinforcement. Issue brought to superintendent.
Embed/Anchors	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Anchor bolts for many footings not installed during inspection. Issue brought forward to superintendent. Installation of AB's will be confirmed at next visit
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Reinforcement inspected for pier at H/6-7. Lap bar confirmed to be installed to tie two piers together.



Cover less than 3 inches



AB's not yet installed



Signed: Christopher G. Williams, E.I.

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1829

OBSERVATION REPORT

Cast in Place Concrete

Date:	June 18, 2008
Time:	8:00
Temp:	60s
Weather:	Overcast

Observation Location: Garage Footings: G/5-9 ; Garage Piers: H/8-10, Stair Tower Wall along G.9 line from 1 to 1", and radius section between G.9/1 and H.25/1' ; Existing wall along E-line at level 1 ; Existing piers at grids E/12 and E/13

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Wall thickness from G.9/1 to H.25/1' formed as 8" wall with one mat of steel. Newman Concrete instructed to increase wall thickness to 10" and add another layer of steel. Wall thickness to be expanded into the lobby area, and not into the stair well.
Quantity	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See above
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See above
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Existing garage piers at E/12 and E/13 inspected. It was confirmed that there is no built-up pier at this locations above the slab. Ledgewood drilled down through the slab and confirmed that the column baseplate are as much as 12" below slab. Ledgewood will hammer these areas out before this situation can be addressed.

Existing wall at E-line inspects. and it was confirmed that clip angles have been attached to wall to support DT stems (reference SK-S-010)

Signed: Christopher G. Williams, E.I.

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

OBSERVATION REPORT

Cast in Place Concrete

Date:	June 20, 2008
Time:	10:00
Temp:	80s
Weather:	Sunny

Observation Location: Forming walls and piers at stair tower. Forming Piers at G.8/1", G.9/1" and G/5,6,7, & 8 in Garage

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Vertical bars on line 2' are short on east face and (2)#5's are required at top of wall
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Embed/Anchors	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	AB's at H.2/2 appear to not have the correct extension
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Non conforming items were discussed with Chris the site superintendent for Newman. Chris noted that they had not checked the elevation of the AB's at this time.

Signed: Todd M. Neal, P.E.

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

OBSERVATION REPORT

Cast in Place Concrete

Date:	June 24, 2008
Time:	11:00
Temp:	80
Weather:	Sunny

Observation Location: Stair Tower - Walls @ Stair Well and Mechanical Room

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Signed: Christopher G. Williams, E.I.

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

OBSERVATION REPORT
Cast in Place Concrete

Date:	July 7, 2008
Time:	10:00
Temp:	80s
Weather:	Sunny

Observation Location: Garage Footings G.7/13 and G/13

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Footing G.7/13 was changed to a F10 type (6'-0" x 6'-0" x 2'-0") when ledge was found to be higher than expected [Ref. SK-S-015 series]. Footing G/12 and G/13 remained unchanged.

Signed: Christopher G. Williams, E.I.



Footing G.7/13 – Revised to 6x6 footing w/ ledge bearing



Footing G/12-13

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

OBSERVATION REPORT

Cast in Place Concrete

Date:	July 9, 2008
Time:	10:00
Temp:	80s
Weather:	Sunny


Observation Location: Forming Piers at G.7/13 and G/12-13 ("T" type pier), and footing for vault Stair

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	


Notes:

Concrete to be placed on 7/10/08.

Signed: Todd M. Neal, P.E.



Pier @ G.7/13



T-pier @ G/12-13



AB's @ G/12



Wall Intersection at T Pier (G/13)



Vault Stair Footing

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

OBSERVATION REPORT
Cast in Place Concrete

Date:	July 15, 2008
Time:	10:00
Temp:	81 F
Weather:	Sunny & Breezy

Observation Location: Reinforcement at G/3 & G/4 to be placed July 15, 2008

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Pier reinforcement at G/14 completed, no forms.
 Starting to form walls at vault stair.
 Starting pier At G.7/11.9 and footing at H/11.9.
 First load of structural steel for stair tower is on site.

Signed: Todd M. Neal, P.E.

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

OBSERVATION REPORT

Cast in Place Concrete

Date:	July 16, 2008
Time:	9:00 am
Temp:	78
Weather:	Sunny

Observation Location: AB's Installation on Line E.1 at Existing piers

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Quantity	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Placement	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	AB's and leveling plates have been installed on E.1 line. They are unable to install 2 bolts at E.1/13. There are gaps in the grout and leveling plate at Line E.1/1. This condition was brought to the attention of Bob Parson
Lap Splices	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Holes have been cut in the existing DT's in Phase 1 so the E.1 columns can be set.

Signed: Todd M. Neal, P.E.



Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

OBSERVATION REPORT
Cast in Place Concrete

Date:	July 23, 2008
Time:	7:30
Temp:	60s
Weather:	Cloudy

Observation Location: Garage Pier H/11.9, Canopy Piers RC/12 and RD/12

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Signed: Christopher G. Williams, E.I.



Garage Pier H/11.9 (left) and Canopy Pier RC/12 (right)



Reinforcement for Canopy Pier RD/12

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

OBSERVATION REPORT

Cast in Place Concrete

Date:	July 25, 2008
Time:	9:30
Temp:	70s
Weather:	Sunny

Observation Location: Garage Footing F/12-13

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Footing F/12-13 revised from an F2 type (31'-0" x 22'-0" x 3'-0", #9's @ 8" O/C E.W.B.) to a 31'-0" x 14'-0" x 4'-0" footing with #9's @ 6" O/C E.W.B and #4's @ 24" O/C/ E.W.T. (reference RFI #78 and SK-S-016). This change was required to avoid interference with a nearby manhole.

Signed: Christopher G. Williams, E.I.



Revised footing F/12-13 near Manhole (far right)



Footing F/12-13 reinforcement

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

OBSERVATION REPORT

Cast in Place Concrete

Date:	July 29, 2008
Time:	9:30
Temp:	80s
Weather:	Sunny

Observation Location: Garage Footings F/10 and F/11, Truckshed Slab

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	AB's had not been placed at time of visit
Lap Splices	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:


Signed: Christopher G. Williams, E.I.



Garage Footing F/11 Reinforcement



Garage Footing F/10 Reinforcement



Truckshed slab reinforcement and insulation



Pier F/9 Reinforcement



Pier F/8 Reinforcement



Pier Reinforcement @ F/6-7 footing

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

OBSERVATION REPORT
Cast in Place Concrete

Date:	July 30, 2008
Time:	3:00 pm
Temp:	80
Weather:	Overcast

Observation Location: Pre-placement inspection of T-pier F/12 & F/13, piers at F/10 & F/9, and Truck Shed Slab

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Comments
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	AB's are not set
Lap Splices	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Owen Haskell is on site doing as-built survey of Anchor Bolts.

Truck Shed slab placed this morning and finished at noon. No visible material for a wet cure. S.W. Cole on site to take cylinders.

Signed: Todd M. Neal, P.E.

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

OBSERVATION REPORT

Cast in Place Concrete

Date:	August 5, 2008
Time:	10:00
Temp:	70s
Weather:	Overcast

Observation Location: Garage Piers @ F/8 and F/9; Garage footings F/6-7, F/5, F/4

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Inspected reinforcement for piers and footings on grid F listed above. Reinforcement found to be acceptable.

Signed: Christopher G. Williams, E.I.

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

OBSERVATION REPORT

Cast in Place Concrete

Date:	August 7, 2008
Time:	9:30
Temp:	60s
Weather:	Cloudy

Observation Location: Inspecting garage footings @ F/2 and F/3

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Rain had cause brick supports for footing reinforcement to sag into the ground. Therefore, cover was less than 3" between reinforcement and footing base. Issue was brought to Newman Concrete. They reset the reinforcement prior to placement
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Reinforcement size and spacing were correct. Other than those listed above, no issues were found.

Signed: Christopher G. Williams, E.I.



Footing F/2 – Clear cover distance between reinforcement and crushed stone found to be less than the required 3”



Footing F/3

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

OBSERVATION REPORT

Cast in Place Concrete

Date:	October 3, 2008
Time:	7:00
Temp:	40s
Weather:	Sunny


Observation Location: Observed slab-on-grade pour between grid lines 11 and 13.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Dowel baskets at control joints not set correctly into slab
Embed/Anchors	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See above
Lap Splices	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

At control joint locations, workers were pouring concrete over the control joint locations, and then coming back in after and setting the dowel baskets into the concrete. The dowel baskets are suppose to first be set on the ground before the concrete is poured. Then, the concrete shall be poured over the basket and then formed around it. This problem was brought forward to Bob Parsons from Ledgewood Construction, and he confirmed the procedure would be revised.

Signed: Christopher G. Williams, E.I.



Typical bond-out at concrete pier



Dowel basket with 3/8" plate



Diamond dowels @ construction joint

03300 Cast-in-Place Concrete
SW Cole Inspection Reports

03300.2



Concrete Construction Observation Report

Project Name/Location: Phase II Parking Garage / Portland International
Project No.: 07-1299
Client/Client's Rep.: Jetport
Date: 6-11-08
General Contractor: Becker Structural Engineers
Sheet: 1 of 1
Placement Location: LedgeWood Construction
SWCE Rep.: VLT
Placement Location: Elevator Pit Footing: G.8 to H, 1" to 2'
 Spread Footings: line H, 4 to 6
Placement Type: Footing Wall Column Slab Other

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Conc. blocks
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Water pumped
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	See notes

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
Harmac	5-2-08	R-1	6-4-08	A 615 <input checked="" type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/>
Harmac	5-2-08	R-1A	6-4-08	A 616 <input type="checkbox"/>	75 <input type="checkbox"/>
				A 617 <input type="checkbox"/>	
				A 706 <input type="checkbox"/>	A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	3000psi 3/4" agg.
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Multiple lifts
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Vibrated
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

FIELD TESTING OF CONCRETE PERFORMED Yes No
***CYLINDER SET NO:** 870-2 & 3 ←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Troweled
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

NON-CONFORMANCE ITEMS OBSERVED Yes No

Non-Conformance Item Description:
 Action Taken by SWCE:
 Person(s) Notified:

N/O = Not Observed

Notes: Water pumped out of trench at Elevator pit by Gorham Sand and Gravel. Excess water pushed out of form as concrete placed. Concrete placed in multiple lifts. 3/4" stone placed as embedment material only in areas where sub grade was gray clay.

Attachments: NONE

Reviewed By: RED

RED



Concrete Construction Observation Report

Project Name/Location:	Jetport Parking Garage, Phase II	Project No:	07-1299
Client/Client's Rep.:	Becker Structural Engineers	Date:	06-13-08
Concrete Contractor:	Ledgewood	Sheet:	1 of 1
Placement Location:	G-2,G-10,G.5 to G.8	SWCE Rep.:	DMR
Placement Type:	Footing <input checked="" type="checkbox"/> Wall <input checked="" type="checkbox"/> Column <input type="checkbox"/> Slab <input type="checkbox"/> Other <input type="checkbox"/> Wall H-8 to 11, footing between G.9, 7 H.5 and 1&3,G.7-12	Arrived at Site:	12:00
		Left Site:	3:55

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>	<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Correct Size
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Correct Number
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Tied Off, spacers used
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Clean Rebar
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	By others

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
harmac	5-2-08	R-1, R-1a		A 615 <input checked="" type="checkbox"/> A 616 <input type="checkbox"/> A 617 <input type="checkbox"/> A 706 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/> 75 <input type="checkbox"/> A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>	<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	3000 psi, 3/4"
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Vibrator Used
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Conveyed&tailgated
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	None Used

FIELD TESTING OF CONCRETE PERFORMED Yes No

*CYLINDER SET NO: 870-4&5 ←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>	<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Trowel Finish
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

NON-CONFORMANCE ITEMS OBSERVED Yes No

Non-Conformance Item Description: _____

Action Taken by SWCE: _____

Person(s) Notified: _____

N/O = Not Observed

Notes: _____

Attachments: _____ Reviewed By: RED



Concrete Construction Observation Report

Project Name/Location:	Phase II Parking Garage / Portland International Jetport	Project No:	07-1299
Client/Client's Rep.:	Becker Structural Engineers	Date:	6-18-08
General Contractor:	Ledgewood Construction	Sheet:	1 of 1
Placement Location:	4 Line 5-9	SWCE Rep.:	BZM
Placement Type:	Footing <input type="checkbox"/> Wall <input type="checkbox"/> Column <input checked="" type="checkbox"/> Slab <input checked="" type="checkbox"/> Other <input type="checkbox"/>		

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
Harmac	5-2-08	Struct. Rebar	5-19-08	A 615 <input checked="" type="checkbox"/> A 616 <input type="checkbox"/> A 617 <input type="checkbox"/> A 706 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/> 75 <input type="checkbox"/> A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	3000 psi ¾" Agg
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Vibrated
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

FIELD TESTING OF CONCRETE PERFORMED Yes No

*CYLINDER SET NO: 870-6 & 7 ←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

NON-CONFORMANCE ITEMS OBSERVED Yes No

Non-Conformance Item Description: _____

Action Taken by SWCE: _____

Person(s) Notified: _____

N/O = Not Observed

Notes: Rebar Observations for column & Pier footing. Concrete for pier footing.

Attachments: NONE Reviewed By: RED

RED



Concrete Construction Observation Report

Project Name/Location:	Phase II Parking Garage / Portland International Jetport	Project No.:	07-1299
Client/Client's Rep.:	Becker Structural Engineers	Date:	6-19-08
General Contractor:	Ledgewood Construction	Sheet:	1 of 1
Placement Location:	Lines H, RB, RA, H.58, H.83: #4-11 (Piers) #10.7, 11, 11.3, 11.6 & 12 [(Tubes) Piers P.5]	SWCE Rep.:	BZM
Placement Type:	Footing <input type="checkbox"/> Wall <input type="checkbox"/> Column <input type="checkbox"/> Slab <input type="checkbox"/> Other <input checked="" type="checkbox"/>		

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	* see note
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
Construction Plans	2-25-08	SO o-2- 5		A 615 <input checked="" type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/>
Harmac	5-2-08	Struct. Rebar	5-19-08	A 616 <input type="checkbox"/> A 617 <input type="checkbox"/> A 706 <input type="checkbox"/>	75 <input type="checkbox"/> A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Vibration
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Conveyor
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

<u>FIELD TESTING OF CONCRETE PERFORMED</u>		Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
*CYLINDER SET NO:	870-8	←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Troweled
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

<u>NON-CONFORMANCE ITEMS OBSERVED</u>		Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
Non-Conformance Item Description:	Pier #4 Line H Rebar Spacing		
Action Taken by SWCE:	Informed Ledgewood & Debbie (Superintendent w/ Stantec)		
Person(s) Notified:	Debbie (Stantec) & Chris (Ledgewood)		

N/O = Not Observed
Notes: * Informed Ledgewood that Pier #4 Line H Spacing was not in compliance, Ledgewood re-spaced the Rebar prior to pour
 Attachments: NONE Reviewed By: RED

RED



Concrete Construction Observation Report

Project Name/Location:	Phase II Parking Garage / Portland International Jetport	Project No:	07-1299
Client/Client's Rep.:	Becker Structural Engineers	Date:	6-20-08
General Contractor:	Ledgewood Construction	Sheet:	1 of 1
Placement Location:	Elevator Pit Wall & East Wall	SWCE Rep.:	BZM
Placement Type:	Footing <input checked="" type="checkbox"/> Wall <input checked="" type="checkbox"/> Column <input type="checkbox"/> Slab <input type="checkbox"/> Other <input type="checkbox"/>		

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>	<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	NA

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
Construction Plans	2-2-08	S 0.0 – S2.5		A 615 <input checked="" type="checkbox"/> A 616 <input type="checkbox"/> A 617 <input type="checkbox"/> A 706 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/> 75 <input type="checkbox"/> A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>	<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	3000 psi
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Conveyor
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	

FIELD TESTING OF CONCRETE PERFORMED Yes No
 *CYLINDER SET NO: 870-9 ←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>	<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Troweled
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Covered to Protect from Rain

NON-CONFORMANCE ITEMS OBSERVED Yes No

Non-Conformance Item Description: _____
 Action Taken by SWCE: _____
 Person(s) Notified: _____

N/O = Not Observed
 Notes:

Attachments: NONE

Reviewed By: RED

Red



Concrete Construction Observation Report

Project Name/Location:	Jetport Parking Garage, Phase II	Project No:	07-1299
Client/Client's Rep.:	Becker Structural Engineers	Date:	06-24-08
Concrete Contractor:	Ledgewood Construction	Sheet:	1 of 1
Placement Location:	G-2,G-10,G.5 to G.8	SWCE Rep.:	DMR
Placement Type:	Footing <input type="checkbox"/> Wall <input checked="" type="checkbox"/> Column <input type="checkbox"/> Slab <input type="checkbox"/> Other <input type="checkbox"/>	Arrived at Site:	7:30
		Left Site:	4:30

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Correct Size
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Correct Number
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Tied Off, spacers used
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Clean Rebar
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	n/a

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
harmac	5-2-08	R-1, R-1a		A 615 <input checked="" type="checkbox"/> A 616 <input type="checkbox"/> A 617 <input type="checkbox"/> A 706 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/> 75 <input type="checkbox"/> A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	3000 psi, 3/4"
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Vibrator Used
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	None Used

FIELD TESTING OF CONCRETE PERFORMED Yes No

*CYLINDER SET NO: 870-10&11 ←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Trowel Finish
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

NON-CONFORMANCE ITEMS OBSERVED Yes No

Non-Conformance Item Description: _____

Action Taken by SWCE: _____

Person(s) Notified: _____

N/O = Not Observed

Notes:

Attachments: _____

Reviewed By: _____ RED _____

L:\Construction Services\FORMS\DFR and Tech. Field Forms\SI Concrete Construction Observation Report Rev. 10-16-07.doc



Concrete Construction Observation Report

Project Name/Location:	Jetport Parking Garage, Phase II	Project No:	07-1299
Client/Client's Rep.:	Becker Structural Engineers	Date:	06-25-08
Concrete Contractor:	LedgeWood Construction	Sheet:	1 of 1
Placement Location:	1 line G.8 to H.3, G.8-1 to 3 line, radius wall between 1 & 3		
Placement Type:	Footing <input type="checkbox"/> Wall <input checked="" type="checkbox"/> Column <input type="checkbox"/> Slab <input type="checkbox"/> Other <input type="checkbox"/>		
		SWCE Rep.:	DMR

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Correct Size
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Correct Number
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	2' Overlap
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Tied Off, spacers used
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Clean Rebar
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	n/a

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
harmac	5-2-08	R-1, R-1a		A 615 <input checked="" type="checkbox"/> A 616 <input type="checkbox"/> A 617 <input type="checkbox"/> A 706 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/> 75 <input type="checkbox"/> A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	3000 psi, 3/4"
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Vibrator Used
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	None Used

FIELD TESTING OF CONCRETE PERFORMED Yes No
***CYLINDER SET NO:** 870-12 ←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Trowel Finish
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

NON-CONFORMANCE ITEMS OBSERVED Yes No

Non-Conformance Item Description: _____

Action Taken by SWCE: _____

Person(s) Notified: _____

N/O = Not Observed

Notes:

Attachments: none Reviewed By: RED



Concrete Construction Observation Report

Project Name/Location:	Phase II Parking Garage / Portland International Jetport	Project No.:	07-1299
Client/Client's Rep.:	Becker Structural Engineers	Date:	7-02-08
General Contractor:	Ledgewood Construction	Sheet:	1 of 1
Placement Location:	12 to 13 @ G and G.7-13	SWCE Rep.:	DMR
Placement Type:	Footing <input checked="" type="checkbox"/> Wall <input type="checkbox"/> Column <input type="checkbox"/> Slab <input type="checkbox"/> Other <input type="checkbox"/>		

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	By others

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
harmac	5/2/08	R-1, R-1a		A 615 <input checked="" type="checkbox"/> A 616 <input type="checkbox"/> A 617 <input type="checkbox"/> A 706 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/> 75 <input type="checkbox"/> A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	3000 psi
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	conveyor
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

FIELD TESTING OF CONCRETE PERFORMED Yes No
 *CYLINDER SET NO: 870-15&16 ←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Troweled
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

NON-CONFORMANCE ITEMS OBSERVED Yes No

Non-Conformance Item Description: _____
 Action Taken by SWCE: _____
 Person(s) Notified: _____

N/O = Not Observed
Notes:

Attachments: NONE Reviewed By: RED



Concrete Construction Observation Report

Project Name/Location:	Phase II Parking Garage / Portland International Jetport	Project No:	07-1299
Client/Client's Rep.:	Becker Structural Engineers	Date:	7-03-08
General Contractor:	Ledgewood Construction	Sheet:	1 of 1
Placement Location:	Truck shed footing	SWCE Rep.:	DMR
Placement Type:	Footing <input checked="" type="checkbox"/> Wall <input type="checkbox"/> Column <input type="checkbox"/> Slab <input type="checkbox"/> Other <input type="checkbox"/>		

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	By others

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
Construction Plans truck shed foundation plan	5/13/08			A 615 <input checked="" type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/>
				A 616 <input type="checkbox"/>	75 <input type="checkbox"/>
				A 617 <input type="checkbox"/>	
				A 706 <input type="checkbox"/>	A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	3000 psi
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Tailgated & conveyor
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

<u>FIELD TESTING OF CONCRETE PERFORMED</u>	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
*CYLINDER SET NO: 870-17	←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Troweled
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

<u>NON-CONFORMANCE ITEMS OBSERVED</u>	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
--	---

Non-Conformance Item Description: _____

Action Taken by SWCE: _____

Person(s) Notified: _____

N/O = Not Observed

Notes:

Attachments: NONE

Reviewed By: RED



Concrete Construction Observation Report

Project Name/Location:	Phase II Parking Garage / Portland International Jetport	Project No.:	07-1299
Client/Client's Rep.:	Becker Structural Engineers	Date:	7-10-08
General Contractor:	Ledgewood Construction	Sheet:	1 of 1
Placement Location:	G-11,G.7 on12 line,13 to 14,G&G.7,wall G-12 to 13,G.7-13	SWCE Rep.:	DMR
Placement Type:	Footing <input checked="" type="checkbox"/> Wall <input checked="" type="checkbox"/> Column <input type="checkbox"/> Slab <input type="checkbox"/> Other <input type="checkbox"/>		

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	By others

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
Construction Plans	5/2/08	R-1, R1a		A 615 <input checked="" type="checkbox"/> A 616 <input type="checkbox"/> A 617 <input type="checkbox"/> A 706 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/> 75 <input type="checkbox"/> A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	3000 psi
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Tailgated & conveyor
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

FIELD TESTING OF CONCRETE PERFORMED Yes No
***CYLINDER SET NO:** 870-18&19 ←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Troweled
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Covered to Protect from Rain

NON-CONFORMANCE ITEMS OBSERVED Yes No

Non-Conformance Item Description:
 Action Taken by SWCE:
 Person(s) Notified:
 N/O = Not Observed

Notes:
 Attachments: NONE Reviewed By: RED



Concrete Construction Observation Report

Project Name/Location:	Jetport Parking Garage, Phase II	Project No:	07-1299
Client/Client's Rep.:	Becker	Date:	07-11-08
Concrete Contractor:	Ledgewood	Sheet:	1 of 1
Placement Location:	Operator's Building Walls, Walkway Footing	SWCE Rep.:	SJC
Placement Type:	Footing <input checked="" type="checkbox"/> Wall <input checked="" type="checkbox"/> Column <input type="checkbox"/> Slab <input type="checkbox"/> Other <input type="checkbox"/>		

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Correct Size
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Correct Number
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	2' Overlap
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Tied Off, spacers used
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Clean Rebar
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Concrete Footing

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
Harmac	5-2-08	All	5-19-08	A 615 <input checked="" type="checkbox"/> A 616 <input type="checkbox"/> A 617 <input type="checkbox"/> A 706 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/> 75 <input type="checkbox"/> A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	3000 psi, 3/4"
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Vibrator Used
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	None Used

FIELD TESTING OF CONCRETE PERFORMED Yes No

*CYLINDER SET NO: 870-20 ←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Trowel Finish
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

NON-CONFORMANCE ITEMS OBSERVED Yes No

Non-Conformance Item Description: _____

Action Taken by SWCE: _____

Person(s) Notified: _____

N/O = Not Observed

Notes:

Attachments: _____ Reviewed By: RCJ



Concrete Construction Observation Report

Project Name/Location:	Phase II Parking Garage / Portland International Jetport	Project No:	07-1299
Client/Client's Rep.:	Becker Structural Engineers	Date:	7-18-08
General Contractor:	Ledgewood Construction	Sheet:	1 of 1
Placement Location:	Pier footings G-3&4	SWCE Rep.:	DMR
Placement Type:	Footing <input checked="" type="checkbox"/> Wall <input type="checkbox"/> Column <input type="checkbox"/> Slab <input type="checkbox"/> Other <input type="checkbox"/>		

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	By others

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
Construction Plans	2-2-08	S 0.0 – S2.5		A 615 <input checked="" type="checkbox"/> A 616 <input type="checkbox"/> A 617 <input type="checkbox"/> A 706 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/> 75 <input type="checkbox"/> A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	3000 psi
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	tailgated
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

<u>FIELD TESTING OF CONCRETE PERFORMED</u>	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
*CYLINDER SET NO: 870-21	←*refer to associated concrete test report	

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Troweled
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Covered to Protect from Rain

<u>NON-CONFORMANCE ITEMS OBSERVED</u>	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
Non-Conformance Item Description:		
Action Taken by SWCE:		
Person(s) Notified:		

N/O = Not Observed

Notes:

Attachments: NONE

Reviewed By: RED



Concrete Construction Observation Report

Project Name/Location:	Jetport Parking Garage, Phase II	Project No:	07-1299
Client/Client's Rep.:	Becker Structural Engineers	Date:	8-05-08
Concrete Contractor:	Ledgewood	Sheet:	1 of 1
Placement Location:	Footings: 4, 5, 6 & 7 and a mud pad @ F/3	SWCE Rep.:	BZM
Placement Type:	Footing <input checked="" type="checkbox"/> Wall <input type="checkbox"/> Column <input type="checkbox"/> Slab <input checked="" type="checkbox"/> Other <input type="checkbox"/>	Arrived at Site:	7:50 +/-
		Left Site:	5:00 +/-

<u>PRE PLACEMENT OBSERVATIONS</u>				<u>In Compliance</u>	<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>		<input type="checkbox"/>	Correct Size	
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>		<input type="checkbox"/>	Correct Spacing	
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>		<input type="checkbox"/>		
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>		<input type="checkbox"/>	Chairs and Wiring	
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>		<input type="checkbox"/>		
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>		<input type="checkbox"/>		
Soil subgrade prepared in accordance with project specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>		<input type="checkbox"/>	Crushed Stone	

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
Harmac	5/2/08	All	5/19/08	A 615 <input checked="" type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/>
				A 616 <input type="checkbox"/>	75 <input type="checkbox"/>
				A 617 <input type="checkbox"/>	
				A 706 <input type="checkbox"/>	A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>				<u>In Compliance</u>	<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>		<input type="checkbox"/>	3000 psi, 3/4"	
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>		<input type="checkbox"/>	Vibrated	
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>		<input type="checkbox"/>	Tailgate	
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>		<input type="checkbox"/>		
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>		<input type="checkbox"/>		
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>		<input type="checkbox"/>		
Removal of temporary ties and spacers	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>		<input type="checkbox"/>		

FIELD TESTING OF CONCRETE PERFORMED Yes No
 *CYLINDER SET NO: 870-20 ←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>				<u>In Compliance</u>	<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>		<input type="checkbox"/>	Trowel	
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	No <input type="checkbox"/>		<input checked="" type="checkbox"/>		
Proper curing procedures implemented	Yes <input type="checkbox"/>	No <input type="checkbox"/>		<input checked="" type="checkbox"/>		

NON-CONFORMANCE ITEMS OBSERVED Yes No

Non-Conformance Item Description: _____

Action Taken by SWCE: _____

Person(s) Notified: _____



N/O = Not Observed

Notes: _____

Attachments: PHOTOS

Reviewed By: RED

RED







Concrete Construction Observation Report

Project Name/Location: Phase II Parking Garage / Portland International
Project No.: 07-1299
Client/Client's Rep.: Jetport
Date: 8-7-08
General Contractor: Becker Structural Engineers
Sheet: 1 of 1
Placement Location: Ledgewood Construction
SWCE Rep.: VLT
Placement Type: Footing Wall Column Slab Other

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Conc. blocks
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	¾" Crushed stone

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
Harmac	5-2-08	R1& R1A		A 615 <input checked="" type="checkbox"/> A 616 <input type="checkbox"/> A 617 <input type="checkbox"/> A 706 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/> 75 <input type="checkbox"/> A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	3000 psi footing
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	5000 psi pier
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	tailgated
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Vibrated
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

FIELD TESTING OF CONCRETE PERFORMED Yes No
 *CYLINDER SET NO: 870-80 & 81 ←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Troweled
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

NON-CONFORMANCE ITEMS OBSERVED Yes No

Non-Conformance Item Description:
 Action Taken by SWCE:
 Person(s) Notified:

N/O = Not Observed
 Notes:

Attachments: NONE Reviewed By: RED



Concrete Construction Observation Report

Project Name/Location:	Phase II Parking Garage / Portland International Jetport	Project No:	07-1299
Client/Client's Rep.:	Becker Structural Engineers	Date:	8-11-08
General Contractor:	Ledgewood Construction	Sheet:	1 of 1
Placement Location:	Footing: F-1. Pier: line F-4 to F6.	SWCE Rep.:	VLТ
Placement Type:	Footing <input checked="" type="checkbox"/> Wall <input type="checkbox"/> Column <input type="checkbox"/> Slab <input type="checkbox"/> Other <input checked="" type="checkbox"/>		

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Conc. blocks
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	¾" Crushed stone

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
Harmac	5-2-08	R1& R1A		A 615 <input checked="" type="checkbox"/> A 616 <input type="checkbox"/> A 617 <input type="checkbox"/> A 706 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/> 75 <input type="checkbox"/> A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	3000 psi footing
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	5000 psi pier
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	tailgated
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Vibrated
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

FIELD TESTING OF CONCRETE PERFORMED Yes No

*CYLINDER SET NO: 870-32 & 33 ←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Troweled
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

NON-CONFORMANCE ITEMS OBSERVED Yes No

Non-Conformance Item Description: _____

Action Taken by SWCE: _____

Person(s) Notified: _____

N/O = Not Observed

Notes:

Attachments: NONE

Reviewed By: RED

RSD



Concrete Construction Observation Report

Project Name/Location:	Phase II Parking Garage / Portland International Jetport	Project No:	07-1299
Client/Client's Rep.:	Becker Structural Engineers	Date:	8-13-08
General Contractor:	Ledgewood Construction	Sheet:	1 of 1
Placement Location:	Footing: F-6. Pier: line F-1 to F3.	SWCE Rep.:	VLT
Placement Type:	Footing <input type="checkbox"/> Wall <input type="checkbox"/> Column <input type="checkbox"/> Slab <input type="checkbox"/> Other <input checked="" type="checkbox"/>		

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Spacing good
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
Harmac	5-2-08	R1& R1A		A 615 <input checked="" type="checkbox"/> A 616 <input type="checkbox"/> A 617 <input type="checkbox"/> A 706 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/> 75 <input type="checkbox"/> A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	5000 psi pier
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	tailgated
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Vibrated
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

FIELD TESTING OF CONCRETE PERFORMED Yes No
 *CYLINDER SET NO: 870-34 & 35 ←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Troweled
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

NON-CONFORMANCE ITEMS OBSERVED Yes No

Non-Conformance Item Description:
 Action Taken by SWCE:
 Person(s) Notified:

Notes: Temp of concrete 86° on only load placed. Due to high temp on small load of 4.5 yds concrete dried rapidly. S.W.C.E. advised Dragon, Ledgewood, Stantec, and Becker that concrete was possibly starting to set. Concrete placed with 5 gallon buckets at piers F-2 & F-1. Dragon added super plasticizer to improve workability but still had to reject last 1/2 yd of truck. S.W.C.E. made 2 extra cylinders on last yard of truck as directed by Becker and Ledgewood.

Attachments: NONE Reviewed By: RED



Concrete Construction Observation Report

Project Name/Location:	Portland Jetport	Project No:	07-1299
Client/Client's Rep.:	Becker Structural Engineers	Date:	9-12-08
Concrete Contractor:	S Richer Concrete Floors	Sheet:	1 of 1
Placement Location:	Road crossing walk way between NW airlines and Continental	SWCE Rep.:	S. Benoit
Placement Type:	Footing <input type="checkbox"/> Wall <input type="checkbox"/> Column <input type="checkbox"/> Slab <input checked="" type="checkbox"/> Other <input type="checkbox"/>	Arrived at Site:	7:45am
		Left Site:	10:00am

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	# 4 bar
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	2mats12"oc3-inch cover
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	18" overlap tied
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Concrete brick/3" chairs
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Clean
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Yes
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
				A 615 <input checked="" type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/>
				A 616 <input type="checkbox"/>	75 <input type="checkbox"/>
				A 617 <input type="checkbox"/>	
				A 706 <input type="checkbox"/>	A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	5000PSI
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Vibratory screed
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Direct chute
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	8-inch slab
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	# 8 DWLS
Removal of temporary ties and spacers	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	N/A

<u>FIELD TESTING OF CONCRETE PERFORMED</u>	Yes <input type="checkbox"/> No <input type="checkbox"/>
*CYLINDER SET NO: 870-39	←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Broom finish
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

<u>NON-CONFORMANCE ITEMS OBSERVED</u>	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Non-Conformance Item Description:		
Action Taken by SWCE:		
Person(s) Notified:		
N/O = Not Observed		
Notes:		

Attachments: NONE

Reviewed By: RED

RED



Concrete Construction Observation Report

Project Name/Location:	Portland Jetport	Project No:	07-1299
Client/Client's Rep.:	Becker Structural Engineers	Date:	9-15-08
Concrete Contractor:	S Richer Concrete Floors	Sheet:	1 of 1
Placement Location:	Wes Traffic Table - Slab on grade	SWCE Rep.:	VLT
Placement Type:	Footing <input type="checkbox"/> Wall <input type="checkbox"/> Column <input type="checkbox"/> Slab <input checked="" type="checkbox"/> Other <input type="checkbox"/>	Arrived at Site:	7:40 am
		Left Site:	10:00am

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	# 5's
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	2 mats 12" oc 3-inch cover
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	18" overlap tied
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Concrete brick/3" chairs
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Clean
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Yes
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
Donenech, Hicks, & Krochmaanic Architects	2-25-08	C7-4		A 615 <input checked="" type="checkbox"/> A 616 <input type="checkbox"/> A 617 <input type="checkbox"/> A 706 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/> 75 <input type="checkbox"/> A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	5000PSI
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Vibratory screed
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Direct chute
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	8-inch slab
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	N/A

FIELD TESTING OF CONCRETE PERFORMED Yes No

*CYLINDER SET NO: 870-40 ← *refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Broom finish
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

NON-CONFORMANCE ITEMS OBSERVED Yes No

Non-Conformance Item Description: _____

Action Taken by SWCE: _____

Person(s) Notified: _____

N/O = Not Observed

Notes: _____

Attachments: NONE

Reviewed By: RED

RED



Concrete Construction Observation Report

Project Name/Location:	Portland Jetport	Project No:	07-1299
Client/Client's Rep.:	Becker Structural Engineers	Date:	10-2-08
Concrete Contractor:	S Richer Concrete Floors	Sheet:	1 of 1
Placement Location:	Lane #1 OPS Building and Phase II west traffic table	SWCE Rep.:	BZM
Placement Type:	Footing <input type="checkbox"/> Wall <input type="checkbox"/> Column <input type="checkbox"/> Slab <input checked="" type="checkbox"/> Other <input type="checkbox"/>	Arrived at Site:	9:45±
		Left Site:	12:35±

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	See Photos
Location (# of bars, spacing, and cover)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Splicing (weld joint, overlap)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Reinforcement appears in conformance to specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
NONE				A 615 <input type="checkbox"/> A 616 <input type="checkbox"/> A 617 <input type="checkbox"/> A 706 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input type="checkbox"/> 75 <input type="checkbox"/> A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	5000psi, ¾" Agg., Midranged Pozzutec 20 2%
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Rake, Shovel & Vibrated
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Tailgate
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

<u>FIELD TESTING OF CONCRETE PERFORMED</u>	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
*CYLINDER SET NO: 870-41 & 42	←*refer to associated concrete test report	

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Power Screed & Bull Float
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

<u>NON-CONFORMANCE ITEMS OBSERVED</u>	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
Non-Conformance Item Description: 8 ¼" Slump on Load #4		
Action Taken by SWCE: SWCE informed S Richer concrete floors		
Person(s) Notified: Scott Richer		


N/O = Not Observed

Notes:



Attachments: Photos

Reviewed By: RED

RED



17-1700 ~~06-0697-6~~ FROM 10-01-08



157-1299 FROM 10-01-08



Concrete Construction Observation Report

Project Name/Location:	Portland Jetport PH II Garage	Project No:	07-1299
Client/Client's Rep.:	Becker Structural Engineers/ Todd Neal	Date:	10-9-08
Concrete Contractor:	S Richer Concrete Floors	Sheet:	1 of 1
Placement Location:	First Floor Slab in Garage	SWCE Rep.:	BZM
Placement Type:	Footing <input type="checkbox"/> Wall <input type="checkbox"/> Column <input type="checkbox"/> Slab <input checked="" type="checkbox"/> Other <input type="checkbox"/>	Arrived at Site:	6:30±
		Left Site:	10:30±

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	No rebar used in Slab
Location (# of bars, spacing, and cover)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Splicing (weld joint, overlap)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Reinforcement appears in conformance to specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
NONE				A 615 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input type="checkbox"/>
				A 616 <input type="checkbox"/>	75 <input type="checkbox"/>
				A 617 <input type="checkbox"/>	
				A 706 <input type="checkbox"/>	A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	5000psi, 3/4" Agg., Polyheed 997
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Raked
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Georgia Buggy
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	None Used
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

FIELD TESTING OF CONCRETE PERFORMED Yes No

*CYLINDER SET NO: 870-47, 48 & 49 ←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Bull Float & Trowel
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

<u>NON-CONFORMANCE ITEMS OBSERVED</u>	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
Non-Conformance Item Description:	Over 6" Slump on Loads 6 and 11	
Action Taken by SWCE:	SWCE informed Dragon and Stantec	
Person(s) Notified:	Phil Nunley (Dragon) and Ryan (Stantec)	

N/O = Not Observed



Notes:

All other aspects of Loads 6 and 11 were in Spec.

Attachments: Photos

Reviewed By: RED

RED





Soils Observation Report

Project Name/Location:	<u>Portland Jetport PH II Garage</u>	Project No:	<u>07-1299</u>
Client/Client's Rep.:	<u>Becker Structural Engineers</u>	Date:	<u>10-15-08</u>
Earthwork Contractor:	<u>Gorham Sand & Gravel</u>	Sheet:	<u>1 of 1</u>
		SWCE Rep.:	<u>BZM</u>
		Arrived at Site:	<u>9:50±</u>
		Left Site:	<u>10:30±</u>

Weather	Site Conditions	Materials Used
<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Snow <input type="checkbox"/> Warm <input type="checkbox"/> Overcast <input type="checkbox"/> Fog <input type="checkbox"/> Hot <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Windy	<input type="checkbox"/> Wet <input checked="" type="checkbox"/> Dusty <input type="checkbox"/> Muddy <input type="checkbox"/> Frozen Temperatures: 55°±	<input type="checkbox"/> Site Fill <input type="checkbox"/> Foundation Backfill <input type="checkbox"/> Utility Bedding <input type="checkbox"/> Subbase <input checked="" type="checkbox"/> Base <input type="checkbox"/> _____

Soils Work Performed:

<input type="checkbox"/> Site Prep (Sect. 2230)	<input type="checkbox"/> Earthwork (Sect. 2300)	<input type="checkbox"/> Planting Soils (Sect. 2310)
<input checked="" type="checkbox"/> Building Earthwork (Sect. 2315)	<input type="checkbox"/> Utilities Earthwork (Sect. 2316)	<input type="checkbox"/> _____

Compaction Equipment Used:

Large Roller Small Roller Trench Roller Large Plate Tamp
 Small Tamp Jumping Jack None Observed _____

Soils Observations	Observed		Comments
Site Preparation	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	
Fill Placement:	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	
Material Type (proper material used for construction)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Type C, ID # 8532G
Lift Size	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	Informed 10"
Compaction	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	
In-place Densities	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Test #: 282-285
In-place Density Frequency	Yes <input type="checkbox"/>	No <input type="checkbox"/>	NA
Non-Conformance Items Observed			
Non-Conformance Item Description:			
Action Taken by SWCE:			
Person(s) Notified:			

Area(s) of Observation:
 First Floor Parking Garage

Notes:
 All compaction testes were located between column Lines 7, 8, 9 and H.

Attachments: NONE Reviewed By: RED



Concrete Construction Observation Report

Project Name/Location:	Portland Jetport PH II Garage	Project No:	07-1299
Client/Client's Rep.:	Becker Structural Engineers/ Todd Neal	Date:	10-29-08
Concrete Contractor:	Ledgewood	Sheet:	1 of 1
Placement Location:	Between 3 & 4 Lines and E through H every other slab: 4 total	SWCE Rep.:	BZM
Placement Type:	Footing <input type="checkbox"/> Wall <input type="checkbox"/> Column <input type="checkbox"/> Slab <input checked="" type="checkbox"/> Other <input type="checkbox"/>	Arrived at Site:	8:35±
		Left Site:	9:40±

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Location (# of bars, spacing, and cover)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Splicing (weld joint, overlap)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Reinforcement appears in conformance to specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
NONE				A 615 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input type="checkbox"/>
				A 616 <input type="checkbox"/>	75 <input type="checkbox"/>
				A 617 <input type="checkbox"/>	
				A 706 <input type="checkbox"/>	A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	5000psi, ¾" Agg., Polyheed 997
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Raked & Shoveled
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Georgia Buggy & Chute
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	None Used
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

FIELD TESTING OF CONCRETE PERFORMED Yes No
 *CYLINDER SET NO: 870- 64 ←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Bullfloat, Screed & Trowel
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

NON-CONFORMANCE ITEMS OBSERVED Yes No
 Non-Conformance Item Description: Low % air (3.8%) and High Slump (6 ½") on Load #8
 Action Taken by SWCE: SWCE informed Ledgewood
 Person(s) Notified: Superintendant on-site for Ledgewood



N/O = Not Observed

Notes:

All other aspects of Load #8 were in spec. When SWCE arrived, 70cy had already been placed

Attachments: Photos

Reviewed By: RED



03300 Cast-in-Place Concrete
SW Cole Compression Tests

03300.3



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING **Project Number:** 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC. **Client Contract Number:**

General Contractor:

Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 6/6/2008 **Time Cast:** 1:45 **Date Received:** 6/10/2008

Placement Location: SPREAD FOOTINGS 2 - H.55 + H.85, 1-H.5, 3 - H.55 + H.85

Placement Method: TAILGATE

Placement Vol. (yd³): 20

Cylinders Made By: DMR

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143): 4.5

Load Number: 1

Air Content (%) (C-231): 6.1

Mixer Number: 170

Air Temp (°F): 60

Ticket Number: 4529428

Conc. Temp (°F) (C-1064): 60

Cubic Yards: 10

Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-1A		6.00	28.27	6/13/2008	Lab	7	4	101.5	3590
870-1B		6.00	28.27	7/7/2008	Lab	31	4	129.0	4560
870-1C		6.00	28.27	7/7/2008	Lab	31	4	130.0	4600
870-1D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING **Project Number:** 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC. **Client Contract Number:**

General Contractor: **Concrete Supplier:** DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 6/11/2008 **Time Cast:** 12:40 **Date Received:** 6/12/2008
Placement Location: ELEVATOR PIT FOOTING: G.8 TO H, 1 TO 2 SPREAD FOOTINGS: LINE H, 4 - 6

Placement Method: CONVEYER* **Placement Vol. (yd³):** 80
Cylinders Made By: VLT **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 5	Load Number: 2
Air Content (%) (C-231):	Air WR: 5.5	Mixer Number: 177
Air Temp (°F): 83		Ticket Number: 4529500
Conc. Temp (°F) (C-1064): 76		Cubic Yards: 10
		Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In)²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-2A		6.00	28.27	6/18/2008	Lab	7	4	106.0	3750
870-2B		6.00	28.27	7/9/2008	Lab	28	4	145.0	5130
870-2C		6.00	28.27	7/9/2008	Lab	28	4	143.0	5060
870-2D				Hold	Lab				

Fracture Types



Remarks: * NEWMAN CONCRETE



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING **Project Number:** 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Client Contract Number:

General Contractor:

Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 6/11/2008 **Time Cast:** 2:00 **Date Received:** 6/12/2008
Placement Location: ELEVATOR PIT FOOTING: G.8 TO H, 1 TO 2 SPREAD FOOTINGS: LINE H, 4 - 6

Placement Method: CONVEYER*
Cylinders Made By: VLT

Placement Vol. (yd³): 80
Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 4	Load Number: 6
Air Content (%) (C-231):	Air WR: 5.1	Mixer Number: 170
Air Temp (°F): 83		Ticket Number: 4529505
Conc. Temp (°F) (C-1064): 79		Cubic Yards: 10
		Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-3A		6.00	28.27	6/18/2008	Lab	7	4	101.5	3590
870-3B		6.00	28.27	7/9/2008	Lab	28	4	130.0	4600
870-3C		6.00	28.27	7/9/2008	Lab	28	4	133.5	4720
870-3D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks: * NEWMAN CONCRETE



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 6/13/2008 **Time Cast:** 2:25 **Date Received:** 6/17/2008
Placement Location: H, 8 - 11 PIER FOOTING BETWEEN G.4 + H.5 AND 1 + 3, G.7 - 12
Placement Method: CONVEYOR + TAILGATE **Placement Vol. (yd³):** 80
Cylinders Made By: DMR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

TEST RESULTS

Slump (in) (C-143): 5.5
Air Content (%) (C-231): 6.0
Air Temp (°F): 78
Conc. Temp (°F) (C-1064): 76

DELIVERY INFORMATION

Admixtures: POLYHEED 997

Load Number: 3
Mixer Number: 189
Ticket Number: 4529569
Cubic Yards: 10
Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-4A		6.00	28.27	6/20/2008	Lab	7	4	90.0	3180
870-4B		6.00	28.27	7/11/2008	Lab	28	4	128.0	4530
870-4C		6.00	28.27	7/11/2008	Lab	28	4	129.0	4560
870-4D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING **Project Number:** 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC. **Client Contract Number:**
General Contractor: **Concrete Supplier:** DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 6/13/2008 **Time Cast:** 3:05 **Date Received:** 6/17/2008
Placement Location: H, 8 - 11 PIER FOOTING BETWEEN G.4 + H.5 AND 1 + 3, G.7 - 12
Placement Method: CONVEYOR + TAILGATE **Placement Vol. (yd³):** 80
Cylinders Made By: DMR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

TEST RESULTS

Slump (in) (C-143): 5
Air Content (%) (C-231): 6.1
Air Temp (°F): 78
Conc. Temp (°F) (C-1064): 78

DELIVERY INFORMATION

Admixtures: POLYHEED 997
Load Number: 7
Mixer Number: 173
Ticket Number: 4529574
Cubic Yards: 10
Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In)²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-5A		6.00	28.27	6/20/2008	Lab	7	4	81.0	2870
870-5B		6.00	28.27	7/11/2008	Lab	28	4	122.0	4320
870-5C		6.00	28.27	7/11/2008	Lab	28	4	126.0	4460
870-5D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 6/18/2008 **Time Cast:** 12:20 **Date Received:** 6/20/2008
Placement Location: G LINE 5-9

Placement Method: TAILGATE **Placement Vol. (yd³):** 180
Cylinders Made By: BZM **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

TEST RESULTS

Slump (in) (C-143):	Slump WR: 6	Load Number: 3
Air Content (%) (C-231):	Air WR: 6.0	Mixer Number: 183
Air Temp (°F): 63		Ticket Number: 4529613
Conc. Temp (°F) (C-1064): 68		Cubic Yards: 10
		Design (psi): 3000

DELIVERY INFORMATION

Admixtures: POLYHEED 997

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-6A		6.00	28.27	6/25/2008	Lab	7	4	93.5	3310
870-6B		6.00	28.27	7/16/2008	Lab	28	4	133.5	4720
870-6C		6.00	28.27	7/16/2008	Lab	28	4	128.0	4530
870-6D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING **Project Number:** 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC. **Client Contract Number:**
General Contractor: **Concrete Supplier:** DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 6/18/2008 **Time Cast:** 2:13 **Date Received:** 6/20/2008
Placement Location: G LINE 5-9
Placement Method: TAILGATE **Placement Vol. (yd³):** 180
Cylinders Made By: BZM **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 6	Load Number: 13
Air Content (%) (C-231):	Air WR: 5.9	Mixer Number: 175
Air Temp (°F): 69		Ticket Number: 4529625
Conc. Temp (°F) (C-1064): 70		Cubic Yards: 10
		Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-7A		6.00	28.27	6/25/2008	Lab	7	4	94.5	3340
870-7B		6.00	28.27	7/16/2008	Lab	28	4	133.0	4700
870-7C		6.00	28.27	7/16/2008	Lab	28	4	134.5	4760
870-7D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 6/19/2008 **Time Cast:** 1:32 **Date Received:** 6/23/2008
Placement Location: LINES H, RB, RAM H.58, H.83: 4-11 PIERS, 10.7, 1111.3, 11.6, 12 SONA TUBES, PIERS (P.S)

Placement Method: CONVEYOR **Placement Vol. (yd³):** 10.5
Cylinders Made By: BZM **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 5 3/4	Load Number: 1
Air Content (%) (C-231):	Air WR: 5.1*	Mixer Number: 192
Air Temp (°F): 70		Ticket Number: 4529626
Conc. Temp (°F) (C-1064): 70		Cubic Yards: 10.5
		Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-8A		6.00	28.27	6/26/2008	Lab	7	4	123.5	4370
870-8B		6.00	28.27	7/17/2008	Lab	28	4	148.5	5250
870-8C		6.00	28.27	7/17/2008	Lab	28	4	149.5	5290
870-8D				Hold	Lab				

Fracture Types



1
Cone



2
Cone and Split



3
Cone and Shear



4
Shear



5
Columnar

Remarks: * AIR METER CLAMP IS DAMAGED



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING **Project Number:** 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC. **Client Contract Number:**

General Contractor:

Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 6/20/2008 **Time Cast:** 12:37 **Date Received:** 6/24/2008

Placement Location: ELEVATOR PIT WALL + EASAT WALL OF WEST STAIR

Placement Method: CONVEYOR

Placement Vol. (yd³): 42

Cylinders Made By: BZM

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 5.5

Load Number: 2

Air Content (%) (C-231):

Mixer Number: 180

Air Temp (°F): 67

Ticket Number: 4529670

Conc. Temp (°F) (C-1064): 70

Cubic Yards: 10.5

Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-9A		6.00	28.27	6/27/2008	Lab	7	4	83.0	2940
870-9B		6.00	28.27	7/18/2008	Lab	28	4	120.0	4250
870-9C		6.00	28.27	7/18/2008	Lab	28	4	127.0	4490
870-9D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Client Contract Number:

General Contractor:

Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 6/24/2008 **Time Cast:** 1:28

Date Received: 6/26/2008

Placement Location: G - 2, G - 10 FOOTING
G.5 + OG.8 PIERS

Placement Method: CONVEYOR

Placement Vol. (yd³): 76

Cylinders Made By: DMR

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143): 4
Air Content (%) (C-231): 7.0
Air Temp (°F): 70
Conc. Temp (°F) (C-1064): 75

Load Number: 3
Mixer Number: 181
Ticket Number: 4529708
Cubic Yards: 10
Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-10A		6.00	28.27	7/1/2008	Lab	7	4	88.0	3110
870-10B		6.00	28.27	7/22/2008	Lab	28	4	121.5	4300
870-10C		6.00	28.27	7/22/2008	Lab	28	4	114.0	4030
870-10D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks: 5000 (PIERS)



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 6/24/2008 **Time Cast:** 4:00 **Date Received:** 6/26/2008
Placement Location: G - 2, G - 10 FOOTING
 G.5 + OG.8 PIERS
Placement Method: CONVEYOR **Placement Vol. (yd³):** 76
Cylinders Made By: DMR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143): 4.5
Air Content (%) (C-231): 6.1
Air Temp (°F): 70
Conc. Temp (°F) (C-1064): 74

Load Number: 1
Mixer Number: 173
Ticket Number: 4529721
Cubic Yards: 6.5
Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-11A		6.00	28.27	7/11/2008	Lab	7	4	137.5	4860
870-11B		6.00	28.27	7/22/2008	Lab	28	4	169.5	6000
870-11C		6.00	28.27	7/22/2008	Lab	28	4	165.5	5850
870-11D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks: 5000 (PIERS)



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 6/25/2008 **Time Cast:** 2:30 **Date Received:** 6/26/2008
Placement Location: WALLS 1 LINE G.8 TO H.3 - G.8 - 1 TO 3, RADIUS WALLS BETWEEN 1 + 3
Placement Method: CONVEYOR **Placement Vol. (yd³):** 21
Cylinders Made By: DMR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143): 5 3/4	Load Number: 1
Air Content (%) (C-231): 6.8	Mixer Number: 177
Air Temp (°F): 75	Ticket Number: 4529736
Conc. Temp (°F) (C-1064): 74	Cubic Yards: 10.5
	Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-12A		6.00	28.27	7/2/2008	Lab	7	4	89.5	3170
870-12B		6.00	28.27	7/23/2008	Lab	28	4	123.5	4370
870-12C		6.00	28.27	7/23/2008	Lab	28	4	120.5	4260
870-12D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 6/27/2008 **Time Cast:** 10:40 **Date Received:** 7/2/2008
Placement Location: G - 1 FOOTING SONOTUBES, SOUTH OF WEST STAIR TOWER

Placement Method:
Cylinders Made By: SJC
Placement Vol. (yd³): 51.5
Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION


Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):		Slump WR:	4	Load Number:	2
Air Content (%) (C-231):		Air WR:	4.6	Mixer Number:	185
Air Temp (°F):	76			Ticket Number:	4529782
Conc. Temp (°F) (C-1064):	76			Cubic Yards:	10.5
				Design (psi):	3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-13A		6.00	28.27	7/7/2008	Lab	10	4	126.5	4480
870-13B		6.00	28.27	7/25/2008	Lab	28	4	147.0	5200
870-13C		6.00	28.27	7/25/2008	Lab	28	4	149.0	5270
870-13D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Client Contract Number:

General Contractor:

Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 6/27/2008 **Time Cast:** 11:55 **Date Received:** 7/2/2008

Placement Location: G - 1 FOOTING SONOTUBES, SOUTH OF WEST STAIR TOWER

Placement Method:

Placement Vol. (yd³): 51.5

Cylinders Made By: SJC

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 4.25
Air Content (%) (C-231): **Air WR:** 4.5
Air Temp (°F): 80
Conc. Temp (°F) (C-1064): 79

Load Number: 5
Mixer Number: 192
Ticket Number: 4529789
Cubic Yards: 10.5
Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In ²)	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-14A		6.00	28.27	7/7/2008	Lab	10	4	149.5	5290
870-14B		6.00	28.27	7/25/2008	Lab	28	4	176.0	6230
870-14C		6.00	28.27	7/25/2008	Lab	28	4	179.5	6350
870-14D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING **Project Number:** 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Client Contract Number:

General Contractor:

Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 7/2/2008 **Time Cast:** 3:18 **Date Received:** 7/10/2008
Placement Location: FOOTING 12 TO 13 LINE G
 G.7 13
Placement Method: CONVEYOR **Placement Vol. (yd³):** 80
Cylinders Made By: DMR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143): 5	Load Number: 2
Air Content (%) (C-231): 5.8	Mixer Number: 173
Air Temp (°F): 70	Ticket Number: 4529878
Conc. Temp (°F) (C-1064): 73	Cubic Yards: 10
	Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In)²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-16A		6.00	28.27	7/9/2008	Lab	7	4	95.5	3380
870-16B		6.00	28.27	7/30/2008	Lab	28	4	133.0	4700
870-16C		6.00	28.27	7/30/2008	Lab	28	4	131.0	4630
870-16D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING **Project Number:** 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Client Contract Number:

General Contractor:

Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 7/3/2008 **Time Cast:** 10:10 **Date Received:** 7/11/2008
Placement Location: TRUCK SHED FOOTINGS

Placement Method: PUMPED
Cylinders Made By: DMR

Placement Vol. (yd³): 17
Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143): 5
Air Content (%) (C-231): 6.0
Air Temp (°F): 70
Conc. Temp (°F) (C-1064): 73

Load Number: 1
Mixer Number: 173
Ticket Number: 4529895
Cubic Yards: 10
Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-17A		6.00	28.27	7/10/2008	Lab	7	4	92.0	3250
870-17B		6.00	28.27	7/31/2008	Lab	28	4	114.0	4030
870-17C		6.00	28.27	7/31/2008	Lab	28	4	115.0	4070
870-17D				Hold	Lab				

Fracture Types



1
Cone



2
Cone and Split



3
Cone and Shear



4
Shear



5
Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 7/10/2008 **Time Cast:** 12:06 **Date Received:** 7/11/2008
Placement Location: FOOTING G-11 + G.7 - 12 LINE STOPPED FOOTING BETWEEN 13 + 4 AND G + G.7
Placement Method: CONVEYOR **Placement Vol. (yd³):** 48
Cylinders Made By: DMR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	5.5	Load Number:	3
Air Content (%) (C-231):	6.4	Mixer Number:	160
Air Temp (°F):	78	Ticket Number:	4530016
Conc. Temp (°F) (C-1064):	74	Cubic Yards:	10
		Design (psi):	3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In)²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-18A		6.00	28.27	7/17/2008	Lab	7	4	102.5	3630
870-18B		6.00	28.27	8/7/2008	Lab	28	4	123.5	4370
870-18C		6.00	28.27	8/7/2008	Lab	28	4	128.0	4530
870-18D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 7/10/2008 **Time Cast:** 1:28 **Date Received:** 7/11/2008
Placement Location: WALLS G - 12 TO 13 G.7 - 13
Placement Method: CONVEYOR **Placement Vol. (yd³):** 23
Cylinders Made By: DMR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143): 5.5	Load Number: 7
Air Content (%) (C-231): 5.8	Mixer Number: 177
Air Temp (°F): 80	Ticket Number: 4530022
Conc. Temp (°F) (C-1064): 71	Cubic Yards: 10
	Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-19A		6.00	28.27	7/17/2008	Lab	7	4	148.5	5250
870-19B		6.00	28.27	8/7/2008	Lab	28	4	159.0	5620
870-19C		6.00	28.27	8/7/2008	Lab	28	4	162.5	5750
870-19D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 7/11/2008 **Time Cast:** 11:10 **Date Received:** 7/14/2008
Placement Location: OPERATOR'S BUILDING, WALLS & WALKWAY FOOTING
Placement Method: PUMP (NORTHEAST) **Placement Vol. (yd³):** 40
Cylinders Made By: SJC **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION


Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 6	Load Number: 3
Air Content (%) (C-231):	Air WR: 5.4	Mixer Number: 190
Air Temp (°F): 74		Ticket Number: 4530042
Conc. Temp (°F) (C-1064): 78		Cubic Yards: 10
		Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In ²)	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-20A		6.00	28.27	7/18/2008	Lab	7	4	79.5	2810
870-20B		6.00	28.27	8/8/2008	Lab	28	4	106.0	3750
870-20C		6.00	28.27	8/8/2008	Lab	28	4	109.5	3870
870-20D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING **Project Number:** 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Client Contract Number:

General Contractor:

Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 7/15/2008 **Time Cast:** 1:38 **Date Received:** 7/17/2008
Placement Location: PIER FOOTINGS G- 3 + 4

Placement Method: TAILGATE
Cylinders Made By: DMR

Placement Vol. (yd³): 80
Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143): 5 1/2
Air Content (%) (C-231): 6.6
Air Temp (°F): 70
Conc. Temp (°F) (C-1064): 74

Load Number: 4
Mixer Number: 173
Ticket Number: 4530107
Cubic Yards: 10
Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-21A		6.00	28.27	7/22/2008	Lab	7	4	91.5	3240
870-21B		6.00	28.27	8/12/2008	Lab	28	4	119.0	4210
870-21C		6.00	28.27	8/12/2008	Lab	28	4	123.5	4370
870-21D				Hold	Lab				

Fracture Types



1
Cone



2
Cone and Split



3
Cone and Shear



4
Shear



5
Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 7/18/2008 **Time Cast:** 1:50 **Date Received:** 7/22/2008
Placement Location: PIERS G-1, 3, 4 + 11, G.7-12
 STAIRWELL WALL BET G + G.7 ON 14 LINE
Placement Method: CONVEYOR **Placement Vol. (yd³):** 19
Cylinders Made By: DMR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

TEST RESULTS

Slump (in) (C-143): 4 1/2
Air Content (%) (C-231): 58
Air Temp (°F): 72
Conc. Temp (°F) (C-1064): 72

DELIVERY INFORMATION

Admixtures:

Load Number: 1
Mixer Number: 186
Ticket Number: 4530227
Cubic Yards: 9
Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-22A		6.00	28.27	7/25/2008	Lab	7	4	134.0	4740
870-22B		6.00	28.27	8/15/2008	Lab	28	4	169.0	5980
870-22C		6.00	28.27	8/15/2008	Lab	28	4	174.5	6170
870-22D				Hold	Lab				

Fracture Types



1
Cone



2
Cone and Split



3
Cone and Shear



4
Shear



5
Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 7/25/2008 **Time Cast:** 1:57 **Date Received:** 7/30/2008
Placement Location: FOOTING F - 13 + 14
Placement Method: CONVEYOR **Placement Vol. (yd³):** 70
Cylinders Made By: DMR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION


Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143): 5	Load Number: 4
Air Content (%) (C-231): 6.5	Mixer Number: 183
Air Temp (°F): 70	Ticket Number: 4530315
Conc. Temp (°F) (C-1064): 74	Cubic Yards: 10
	Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-23A		6.00	28.27	8/1/2008	Lab	7	4	77.5	2740
870-23B		6.00	28.27	8/22/2008	Lab	28	4	108.0	3820
870-23C		6.00	28.27	8/22/2008	Lab	28	4	109.5	3870
870-23D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 7/29/2008 **Time Cast:** 2:50 **Date Received:** 8/4/2008
Placement Location: SPREAD FOOTINGS F-10 + 11 ONE SIDED WALL ON 14 LINE

Placement Method: TAILGATE **Placement Vol. (yd³):** 96
Cylinders Made By: DMR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143): 5
Air Content (%) (C-231): 6.6
Air Temp (°F): 75
Conc. Temp (°F) (C-1064): 77

Load Number: 5
Mixer Number: 181
Ticket Number: 0730418
Cubic Yards: 10
Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in ²)	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-24A		6.00	28.27	8/5/2008	Lab	7	4	80.0	2830
870-24B		6.00	28.27	8/26/2008	Lab	28	4	112.0	3960
870-24C		6.00	28.27	8/26/2008	Lab	28	4	112.5	3980
870-24D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 7/30/2008 **Time Cast:** 8:30 **Date Received:** 8/4/2008
Placement Location: TRUCK SHEET & OFFICE SLAB ON GRADE 3 COLUMNS ON H - 12
Placement Method: TAILGATE **Placement Vol. (yd³):** 35
Cylinders Made By: DMR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143): 5.5	Load Number: 3
Air Content (%) (C-231): 5.8	Mixer Number: 181
Air Temp (°F): 70	Ticket Number: 3930437
Conc. Temp (°F) (C-1064): 74	Cubic Yards: 10
	Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In ²)	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-25A		6.00	28.27	8/6/2008	Lab	7	4	129.5	4580
870-25B		6.00	28.27	8/27/2008	Lab	28	4	154.5	5470
870-25C		6.00	28.27	8/27/2008	Lab	28	4	158.0	5590
870-25D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING **Project Number:** 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC. **Client Contract Number:**

General Contractor: **Concrete Supplier:** DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 8/1/2008 **Time Cast:** 10:30 **Date Received:** 8/5/2008

Placement Location: SPREAD FOOTING F-8 + 9

Placement Method: CONVEYOR

Placement Vol. (yd³): 96

Cylinders Made By: DMR

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143): 5
Air Content (%) (C-231): 6.3
Air Temp (°F): 75
Conc. Temp (°F) (C-1064): 74

Load Number: 5
Mixer Number: 192
Ticket Number: 4530409
Cubic Yards: 10
Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In ²)	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-26A		6.00	28.27	8/8/2008	Lab	7	4	79.5	2810
870-26B		6.00	28.27	8/29/2008	Lab	28	4	109.5	3870
870-26C		6.00	28.27	8/29/2008	Lab	28	4	111.0	3930
870-26D				9/26/2008	Lab	56			

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 8/1/2008 **Time Cast:** 11:45 **Date Received:** 8/5/2008
Placement Location: PIER F-10 + 11, WALL F-12 TO 14
Placement Method: CONVEYOR **Placement Vol. (yd³):** 96
Cylinders Made By: DMR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

TEST RESULTS

Slump (in) (C-143): 5
Air Content (%) (C-231): 5.6
Air Temp (°F): 75
Conc. Temp (°F) (C-1064): 72

DELIVERY INFORMATION

Admixtures: POLYHEED 997

Load Number: 10
Mixer Number: 180
Ticket Number: 4530418
Cubic Yards: 10
Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In)²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-27A		6.00	28.27	8/8/2008	Lab	7	4	132.0	4670
870-27B		6.00	28.27	8/29/2008	Lab	28	4	157.5	5570
870-27C		6.00	28.27	8/29/2008	Lab	28	4	159.5	5640
870-27D				9/26/2008	Lab	56			

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING **Project Number:** 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Client Contract Number:

General Contractor:

Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 8/5/2008 **Time Cast:** 2:19 **Date Received:** 8/6/2008

Placement Location: FOOTINGS: F LINE: 6 & 7, 5, 4 MUD PAD @ F3

Placement Method: TAILGATE

Placement Vol. (yd³): 132.5

Cylinders Made By: BZM

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR:	6.5	Load Number:	4
Air Content (%) (C-231):	Air WR:	6.2	Mixer Number:	176
Air Temp (°F):	70		Ticket Number:	4530461
Conc. Temp (°F) (C-1064):	71		Cubic Yards:	10
			Design (psi):	3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-28A		6.00	28.27	8/12/2008	Lab	7	4	94.5	3340
870-28B		6.00	28.27	9/2/2008	Lab	28	4	139.0	4920
870-28C		6.00	28.27	9/2/2008	Lab	28	4	144.5	5110
870-28D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Client Contract Number:

General Contractor:

Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 8/5/2008 **Time Cast:** 3:18 **Date Received:** 8/6/2008

Placement Location: FOOTINGS: F LINE: 6 & 7, 5, 4 MUD PAD @ F3

Placement Method: TAILGATE

Placement Vol. (yd³): 132.5

Cylinders Made By: BZM

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 4.5	Load Number: 8
Air Content (%) (C-231):	Air WR: 5.6	Mixer Number: 183
Air Temp (°F): 70		Ticket Number: 4530465
Conc. Temp (°F) (C-1064): 70		Cubic Yards: 10
		Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-29A		6.00	28.27	8/12/2008	Lab	7	4	83.5	2950
870-29B		6.00	28.27	9/2/2008	Lab	28	4	126.5	4480
870-29C		6.00	28.27	9/2/2008	Lab	28	4	127.0	4490
870-29D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 8/7/2008 **Time Cast:** 11:26 **Date Received:** 8/8/2008
Placement Location: FOOTINGS LINE: F,2 + F,3

Placement Method: TAILGATE **Placement Vol. (yd³):** 72
Cylinders Made By: VLT **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

TEST RESULTS

Slump (in) (C-143):	Slump WR: 5.5	Load Number: 3
Air Content (%) (C-231):	Air WR: 5.0	Mixer Number: 183
Air Temp (°F): 70		Ticket Number: 4530497
Conc. Temp (°F) (C-1064): 72		Cubic Yards: 10.5
		Design (psi): 3000

DELIVERY INFORMATION

Admixtures: POLYHEED 997

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-30A		6.00	28.27	8/14/2008	Lab	7	4	90.5	3200
870-30B		6.00	28.27	9/4/2008	Lab	28	4	134.0	4740
870-30C		6.00	28.27	9/4/2008	Lab	28	4	137.0	4850
870-30D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 8/7/2008 **Time Cast:** 12:30 **Date Received:** 8/8/2008
Placement Location: PIERS: LINE F-7 + F-8
Placement Method: TAILGATE **Placement Vol. (yd³):** 72
Cylinders Made By: VLT **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 5.5
Air Content (%) (C-231): **Air WR:** 4.5
Air Temp (°F): 70
Conc. Temp (°F) (C-1064): 73

DELIVERY INFORMATION

Admixtures: POLYHEED 997
Load Number: 6
Mixer Number: 180
Ticket Number: 4530500
Cubic Yards: 3
Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-31A		6.00	28.27	8/14/2008	Lab	7	4	105.5	3730
870-31B		6.00	28.27	9/4/2008	Lab	28	4	140.5	4970
870-31C		6.00	28.27	9/4/2008	Lab	28	4	135.5	4790
870-31D		6.00	28.27	10/2/2008	Lab	56	4	148.5	5250

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 8/11/2008 **Time Cast:** 1:30 **Date Received:** 8/12/2008
Placement Location: FOOTING: LINE F - 1

Placement Method: TAILGATE **Placement Vol. (yd³):** 45
Cylinders Made By: VLT **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 6	Load Number: 2
Air Content (%) (C-231):	Air WR: 4.3	Mixer Number: 179
Air Temp (°F): 65		Ticket Number: 4530528
Conc. Temp (°F) (C-1064): 73		Cubic Yards: 10
		Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (ln) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-32A		6.00	28.27	8/18/2008	Lab	7	4	91.5	3240
870-32B		6.00	28.27	9/8/2008	Lab	28	4	135.0	4780
870-32C		6.00	28.27	9/8/2008	Lab	28	4	131.0	4630
870-32D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING **Project Number:** 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Client Contract Number:

General Contractor:

Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 8/11/2008 **Time Cast:** **Date Received:** 8/12/2008

Placement Location: PIERS: LINE F, 4 TO 6

Placement Method: TAILGATE

Placement Vol. (yd³): 45

Cylinders Made By: VLT

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):		Slump WR: 6	Load Number: 5
Air Content (%) (C-231):		Air WR: 4.5	Mixer Number: 179
Air Temp (°F):	65		Ticket Number: 4530534
Conc. Temp (°F) (C-1064):	73		Cubic Yards: 5.5
			Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-33A		6.00	28.27	8/18/2008	Lab	7	4	130.5	4620
870-33B		6.00	28.27	9/8/2008	Lab	28	4	159.0	5620
870-33C		6.00	28.27	9/8/2008	Lab	28	4	161.5	5710
870-33D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 8/13/2008 **Time Cast:** 1:30 **Date Received:** 8/15/2008
Placement Location: PIERS: F-6, F-1 TO F-3
Placement Method: TAILGATE **Placement Vol. (yd³):** 12
Cylinders Made By: VLT **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION


Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 5 3/4	Load Number: 1
Air Content (%) (C-231):	Air WR: 4.0	Mixer Number: 169
Air Temp (°F): 70		Ticket Number: 4530562
Conc. Temp (°F) (C-1064): 86		Cubic Yards: 6
		Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-34A		6.00	28.27	8/20/2008	Lab	7	4	144.5	5110
870-34B		6.00	28.27	9/10/2008	Lab	28	4	164.0	5800
870-34C		6.00	28.27	9/10/2008	Lab	28	4	170.5	6030
870-34D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 8/13/2008 **Time Cast:** 2:38 **Date Received:** 8/15/2008
Placement Location: PIERS: F-6, F-1 TO F-3
Placement Method: TAILGATE **Placement Vol. (yd³):** 12
Cylinders Made By: VLT **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 1 1/2	Load Number: 1
Air Content (%) (C-231):	Air WR: 1.9	Mixer Number: 169
Air Temp (°F): 70		Ticket Number: 4530562
Conc. Temp (°F) (C-1064): 87		Cubic Yards: 6
		Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-35A		6.00	28.27	9/10/2008	Lab	28	4	142.5	5040
870-35B		6.00	28.27	9/10/2008	Lab	28	4	141.5	5010

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING **Project Number:** 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Client Contract Number:

General Contractor:

Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 8/20/2008 **Time Cast:** 11:05 **Date Received:** 8/22/2008

Placement Location: EXIT TOLL SLAB AREA

Placement Method: TAILGATE

Placement Vol. (yd³): 70

Cylinders Made By: DMR

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: MID RANGE

TEST RESULTS

Slump (in) (C-143): 5
Air Content (%) (C-231): 4.8
Air Temp (°F): 75
Conc. Temp (°F) (C-1064): 75

Load Number: 4
Mixer Number: 3
Ticket Number: 22293
Cubic Yards: 10
Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In ²)	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-36A		6.00	28.27	8/27/2008	Lab	7	4	138.5	4900
870-36B		6.00	28.27	9/17/2008	Lab	28	4	180.5	6380
870-36C		6.00	28.27	9/17/2008	Lab	28	4	171.5	6070
870-36D				10/15/2008	Lab	56			

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 9/5/2008 **Time Cast:** 10:20 **Date Received:** 9/8/2008
Placement Location: 10" EXTERIOR SLAB BETWEEN BOOTH 2 + 3

Placement Method: DIRECT **Placement Vol. (yd³):** 22
Cylinders Made By: JTR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

TEST RESULTS

Slump (in) (C-143):	Slump WR:	6	Load Number:	1
Air Content (%) (C-231):	Air WR:	5	Mixer Number:	16
Air Temp (°F):	75		Ticket Number:	22360
Conc. Temp (°F) (C-1064):	75		Cubic Yards:	7.5
			Design (psi):	5000

DELIVERY INFORMATION

Admixtures: MRWR

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-37A		6.00	28.27	9/12/2008	Lab	7	4	135.0	4780
870-37B		6.00	28.27	10/3/2008	Lab	28	4	171.5	6070
870-37C		6.00	28.27	10/3/2008	Lab	28	4	171.0	6050
870-37D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Grout Compressive Strength

ASTM C109

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING

Project Number: 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Client Contract Number:

General Contractor:

Supplier: AUBURN CONCRETE

PLACEMENT INFORMATION

Date Cast: 9/9/2008 **Time Cast:** **Date Received:** 9/11/2008

Placement Location: OPS BUILDING EXTERIOR WALL GROUT

Placement Method: PUMP

Placement Vol. (yd³): 20

Cylinders Made By: RED

Aggregate Size (in): SAND

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures:

TEST RESULTS

Slump (in) (C-143):

Batch Number:

Air Temp (°F):

Mixer Number:

Grout Temp (°F) (C-1064):

Ticket Number:

Design (psi): 4000

Cube Designation	Area(In) ²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
870-38A	12.25	9/16/2008	7	38.4	3130
870-38B	11.39	10/7/2008	28	56.2	4930
870-38C	11.39	10/7/2008	28	47.7	4190
870-38D					

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 9/12/2008 **Time Cast:** 7:28 **Date Received:** 9/15/2008
Placement Location: CONCRETE WALKWAY BETWEEN NORTHWEST & CONTINENTAL ENTRANCE
Placement Method: DIRECT/COAL CHUTE **Placement Vol. (yd³):** 30
Cylinders Made By: SEB **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: MRWR/AIR

TEST RESULTS

Slump (in) (C-143):	5.75	Load Number:	2
Air Content (%) (C-231):	5.7	Mixer Number:	17
Air Temp (°F):	64	Ticket Number:	22373
Conc. Temp (°F) (C-1064):	68	Cubic Yards:	10
		Design (psi):	5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (In ²)	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-39A		6.00	28.27	9/19/2008	Lab	7	4	126.0	4460
870-39B		6.00	28.27	10/10/2008	Lab	28	4	174.5	6170
870-39C		6.00	28.27	10/10/2008	Lab	28	4	180.0	6370
870-39D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 9/15/2008 **Time Cast:** 9:10 **Date Received:** 9/17/2008
Placement Location: WEST- TRAFFIC TABLE SLAB ON GRADE

Placement Method: TAILGATE **Placement Vol. (yd³):** 34
Cylinders Made By: VLT **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: MIDRANGE

TEST RESULTS

Slump (in) (C-143):	Slump WR: 5 3/4	Load Number: 2
Air Content (%) (C-231):	Air WR: 5.5	Mixer Number: 13
Air Temp (°F): 81		Ticket Number: 0022376
Conc. Temp (°F) (C-1064): 76		Cubic Yards: 9
		Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-40A		6.00	28.27	9/22/2008	Lab	7	4	118.0	4170
870-40B		6.00	28.27	10/13/2008	Lab	28	4	170.0	6010
870-40C		6.00	28.27	10/13/2008	Lab	28	4	166.5	5890
870-40D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 10/2/2008 **Time Cast:** 10:50 **Date Received:** 10/6/2008
Placement Location: LANE #1 OPS BUILDING PHASE II WEST TRAFFIC TABLE

Placement Method: TAILGATE **Placement Vol. (yd³):** 59.5
Cylinders Made By: BZM **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: MIDRANGE
 POZZUTEC 20 2%

TEST RESULTS

Slump (in) (C-143):	Slump WR: 5	Load Number: 1
Air Content (%) (C-231):	Air WR: 5.2	Mixer Number: 7
Air Temp (°F): 60		Ticket Number: 22473
Conc. Temp (°F) (C-1064): 70		Cubic Yards: 10
		Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In ²)	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-41A		6.00	28.27	10/9/2008	Lab	7	4	163.5	5780
870-41B		6.00	28.27	10/30/2008	Lab	28	4	204.5	7230
870-41C		6.00	28.27	10/30/2008	Lab	28	4	206.5	7300
870-41D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 10/2/2008 **Time Cast:** 12:16 **Date Received:** 10/6/2008
Placement Location: LANE #1 OPS BUILDING PHASE II WEST TRAFFIC TABLE
Placement Method: TAILGATE **Placement Vol. (yd³):** 59.5
Cylinders Made By: BZM **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: MIDRANGE
 POZZUTEC 20 2%

TEST RESULTS

Slump (in) (C-143):	Slump WR: 8 1/4	Load Number: 4
Air Content (%) (C-231):	Air WR: 6.1	Mixer Number: 14
Air Temp (°F): 64		Ticket Number: 22476
Conc. Temp (°F) (C-1064): 69		Cubic Yards: 9.5
		Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-42A		6.00	28.27	10/9/2008	Lab	7	4	132.5	4690
870-42B		6.00	28.27	10/30/2008	Lab	28	4	177.0	6260
870-42C		6.00	28.27	10/30/2008	Lab	28	4	177.5	6280
870-42D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/3/2008 **Time Cast:** 7:15 **Date Received:** 10/6/2008
Placement Location: 6" EXTERIOR SLAB GROUND LEVEL PARKING GARAGE SOUTH EAST SECTION
Placement Method: BUGGY **Placement Vol. (yd³):** 158
Cylinders Made By: JJR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: MRWR - GLENIUM 7500

TEST RESULTS

Slump (in) (C-143):	Slump WR:	6	Load Number:	2
Air Content (%) (C-231):	Air WR:	8	Mixer Number:	192
Air Temp (°F):	45		Ticket Number:	555077
Conc. Temp (°F) (C-1064):	65		Cubic Yards:	10
			Design (psi):	5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (In ²)	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-43A		6.00	28.27	10/10/2008	Lab	7	4	124.5	4400
870-43B		6.00	28.27	10/31/2008	Lab	28	4	194.0	6860
870-43C		6.00	28.27	10/31/2008	Lab	28	4	182.0	6440
870-43D				11/28/2008	Lab	56			

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/3/2008 **Time Cast:** 8:10 **Date Received:** 10/6/2008
Placement Location: 6" EXTERIOR SLAB GROUND LEVEL PARKING GARAGE SOUTH EAST SECTION
Placement Method: BUGGY **Placement Vol. (yd³):** 158
Cylinders Made By: JJR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: MRWR - GLENIUM 7500

TEST RESULTS

Slump (in) (C-143):	Slump WR: 6.5	Load Number: 6
Air Content (%) (C-231):	Air WR: 5.4	Mixer Number: 177
Air Temp (°F): 45		Ticket Number: 555081
Conc. Temp (°F) (C-1064): 65		Cubic Yards: 10
		Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In)²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-44A		6.00	28.27	10/10/2008	Lab	7	4	126.0	4460
870-44B		6.00	28.27	10/31/2008	Lab	28	4	184.0	6510
870-44C		6.00	28.27	10/31/2008	Lab	28	4	193.0	6830
870-44D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/3/2008 **Time Cast:** 9:30 **Date Received:** 10/6/2008
Placement Location: 6" EXTERIOR SLAB GROUND LEVEL PARKING GARAGE SOUTH EAST SECTION
Placement Method: BUGGY **Placement Vol. (yd³):** 158
Cylinders Made By: JJR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

TEST RESULTS

Slump (in) (C-143):	Slump WR: 6.5	Load Number: 11
Air Content (%) (C-231):	Air WR: 5.4	Mixer Number: 177
Air Temp (°F): 55		Ticket Number: 4531342
Conc. Temp (°F) (C-1064): 65		Cubic Yards: 10
		Design (psi): 5000

DELIVERY INFORMATION

Admixtures: MRWR - GLENIUM 7500

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-45A		6.00	28.27	10/10/2008	Lab	7	4	156.5	5540
870-45B		6.00	28.27	10/31/2008	Lab	28	4	195.0	6900
870-45C		6.00	28.27	10/31/2008	Lab	28	4	192.5	6810
870-45D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING **Project Number:** 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Client Contract Number:

General Contractor:

Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/3/2008 **Time Cast:** 11:00 **Date Received:** 10/6/2008
Placement Location: 6" EXTERIOR SLAB GROUND LEVEL PARKING GARAGE SOUTH EAST SECTION

Placement Method: BUGGY
Cylinders Made By: JJR

Placement Vol. (yd³): 158
Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: MRWR - GLENIUM 7500

TEST RESULTS

Slump (in) (C-143):	Slump WR:	5.5	Load Number:	16
Air Content (%) (C-231):	Air WR:	4.5	Mixer Number:	192
Air Temp (°F):	55		Ticket Number:	4531349
Conc. Temp (°F) (C-1064):	66		Cubic Yards:	8
			Design (psi):	5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In ²)	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-46A		6.00	28.27	10/10/2008	Lab	7	4	133.0	4700
870-46B		6.00	28.27	10/31/2008	Lab	28	4	186.5	6600
870-46C		6.00	28.27	10/31/2008	Lab	28	4	192.5	6810
870-46D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/9/2008 **Time Cast:** 7:30 **Date Received:** 10/11/2008
Placement Location: FIRST FLOOR SLAB ON GRADE

Placement Method: TAILGATE & GEORGIA BUGGY **Placement Vol. (yd³):** 120
Cylinders Made By: BZM **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 6	Load Number: 2
Air Content (%) (C-231):	Air WR: 6.8	Mixer Number: 170
Air Temp (°F): 55		Ticket Number: 4531492
Conc. Temp (°F) (C-1064): 67		Cubic Yards: 10
		Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-47A		6.00	28.27	10/16/2008	Lab	7	4	127.5	4510
870-47B		6.00	28.27	11/6/2008	Lab	28	4	167.0	5910
870-47C		6.00	28.27	11/6/2008	Lab	28	4	176.0	6230
870-47D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/9/2008 **Time Cast:** 8:50 **Date Received:** 10/11/2008
Placement Location: FIRST FLOOR SLAB ON GRADE

Placement Method: TAILGATE & GEORGIA BUGGY **Placement Vol. (yd³):** 120
Cylinders Made By: BZM **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 6.5	Load Number: 6
Air Content (%) (C-231):	Air WR: 4.9	Mixer Number: 192
Air Temp (°F): 57		Ticket Number: 4531496
Conc. Temp (°F) (C-1064): 66		Cubic Yards: 10
		Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-48A		6.00	28.27	10/16/2008	Lab	7	4	129.5	4580
870-48B		6.00	28.27	11/6/2008	Lab	28	4	161.5	5710
870-48C		6.00	28.27	11/6/2008	Lab	28	4	165.0	5840
870-48D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/9/2008 **Time Cast:** 10:12 **Date Received:** 10/11/2008
Placement Location: FIRST FLOOR SLAB ON GRADE
Placement Method: TAILGATE & GEORGIA BUGGY **Placement Vol. (yd³):** 120
Cylinders Made By: BZM **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

TEST RESULTS

Slump (in) (C-143):	Slump WR: 7.5	Load Number: 11
Air Content (%) (C-231):	Air WR: 5.3	Mixer Number: 190
Air Temp (°F): 30		Ticket Number: 4531501
Conc. Temp (°F) (C-1064): 67		Cubic Yards: 10
		Design (psi): 3000

DELIVERY INFORMATION

Admixtures: POLYHEED 997

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-49A		6.00	28.27	10/16/2008	Lab	7	4	116.0	4100
870-49B		6.00	28.27	11/6/2008	Lab	28	4	153.5	5430
870-49C		6.00	28.27	11/6/2008	Lab	28	4	166.0	5870
870-49D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/10/2008 **Time Cast:** 7:38 **Date Received:** 10/11/2008
Placement Location: SLAB ON GRADE LINE F TO H, 11 TO 12 LINE E.1 TO F, 9 TO 10, F TO F.5, 11 TO 12 LINE G TO H, 9 TO 10
Placement Method: TAILGATE TO BUGGY **Placement Vol. (yd³):** 110
Cylinders Made By: VLT **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 6 **Load Number:** 2
Air Content (%) (C-231): **Air WR:** 4.5 **Mixer Number:** 176
Air Temp (°F): 55 **Ticket Number:** 4531521
Conc. Temp (°F) (C-1064): 68 **Cubic Yards:** 10
Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-50A		6.00	28.27	10/17/2008	Lab	7	4	129.0	4560
870-50B		6.00	28.27	11/7/2008	Lab	28	4	157.0	5550
870-50C		6.00	28.27	11/7/2008	Lab	28	4	160.0	5660
870-50D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING **Project Number:** 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Client Contract Number:

General Contractor:

Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/10/2008 **Time Cast:** 8:30 **Date Received:** 10/11/2008
Placement Location: SLAB ON GRADE LINE F TO H, 11 TO 12 LINE E.1 TO F, 9 TO 10, F TO F.5, 11 TO 12 LINE G TO H, 9 TO 10
Placement Method: TAILGATE TO BUGGY **Placement Vol. (yd³):** 110
Cylinders Made By: VLT **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 6 1/4	Load Number: 6
Air Content (%) (C-231):	Air WR: 5.0	Mixer Number: 183
Air Temp (°F): 56		Ticket Number: 4531525
Conc. Temp (°F) (C-1064): 67		Cubic Yards: 10
		Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-51A		6.00	28.27	10/17/2008	Lab	7	4	117.0	4140
870-51B		6.00	28.27	11/7/2008	Lab	28	4	157.0	5550
870-51C		6.00	28.27	11/7/2008	Lab	28	4	158.5	5610
870-51D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING **Project Number:** 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC. **Client Contract Number:**

General Contractor: **Concrete Supplier:** DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/10/2008 **Time Cast:** 10:20 **Date Received:** 10/11/2008
Placement Location: F TO H, 11 TO 12
 F TO F.5, 11 TO 12
Placement Method: TAILGATE TO BUGGY **Placement Vol. (yd³):** 112
Cylinders Made By: VLT **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 6	Load Number: 11
Air Content (%) (C-231):	Air WR: 5.2	Mixer Number: 177
Air Temp (°F): 57		Ticket Number: 4531531
Conc. Temp (°F) (C-1064): 68		Cubic Yards: 10
		Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-52A		6.00	28.27	10/17/2008	Lab	7	4	125.0	4420
870-52B		6.00	28.27	11/7/2008	Lab	28	4	163.0	5770
870-52C		6.00	28.27	11/7/2008	Lab	28	4	166.0	5870
870-52D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/14/2008 **Time Cast:** 11:10 **Date Received:** 10/15/2008
Placement Location: PARKING GARAGE SW STAIR CASE LOADING SLABS
Placement Method: DIRECT/PUMP **Placement Vol. (yd³):** 14
Cylinders Made By: SEB **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR:	5.5	Load Number:	1
Air Content (%) (C-231):	Air WR:	5.5	Mixer Number:	177
Air Temp (°F):	66		Ticket Number:	4531571
Conc. Temp (°F) (C-1064):	64		Cubic Yards:	10
			Design (psi):	5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-53A		6.00	28.27	10/21/2008	Lab	7	4	136.0	4810
870-53B		6.00	28.27	11/11/2008	Lab	28	4	182.0	6440
870-53C		6.00	28.27	11/11/2008	Lab	28	4	180.0	6370
870-53D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/14/2008 **Time Cast:** 1:45 **Date Received:** 10/15/2008
Placement Location: SOUTH ROOF DRAIN
Placement Method: PUMP **Placement Vol. (yd³):** 18
Cylinders Made By: SEB **Aggregate Size (in):** 3/8

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR:	5.5	Load Number:	1
Air Content (%) (C-231):	Air WR:	5.0	Mixer Number:	177
Air Temp (°F):	68		Ticket Number:	4531577
Conc. Temp (°F) (C-1064):	65		Cubic Yards:	10
			Design (psi):	5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-54A		6.00	28.27	10/21/2008	Lab	7	4	133.5	4720
870-54B		6.00	28.27	11/11/2008	Lab	28	4	173.0	6120
870-54C		6.00	28.27	11/11/2008	Lab	28	4	179.5	6350
870-54D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/16/2008 **Time Cast:** 7:25 **Date Received:** 10/17/2008
Placement Location: SLAB ON GRADE: LINE 7 TO 9 LINE E TO H
Placement Method: TAILGATE **Placement Vol. (yd³):** 110
Cylinders Made By: VLT **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 5.5	Load Number: 2
Air Content (%) (C-231):	Air WR: 4.6	Mixer Number: 180
Air Temp (°F): 48		Ticket Number: 4531615
Conc. Temp (°F) (C-1064): 66		Cubic Yards: 10
		Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In)²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-55A		6.00	28.27	10/23/2008	Lab	7	4	160.5	5680
870-55B				11/13/2008	Lab	28			
870-55C				11/13/2008	Lab	28			
870-55D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/16/2008 **Time Cast:** 8:32 **Date Received:** 10/17/2008
Placement Location: SLAB ON GRADE: LINE 7 TO 9 LINE E TO H
Placement Method: TAILGATE **Placement Vol. (yd³):** 110
Cylinders Made By: VLT **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 6 1/4	Load Number: 6
Air Content (%) (C-231):	Air WR: 4.9	Mixer Number: 192
Air Temp (°F): 49		Ticket Number: 4531619
Conc. Temp (°F) (C-1064): 67		Cubic Yards: 10
		Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-56A		6.00	28.27	10/23/2008	Lab	7	4	144.0	5090
870-56B				11/13/2008	Lab	28			
870-56C				11/13/2008	Lab	28			
870-56D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/17/2008 **Time Cast:** 7:40 **Date Received:** 10/20/2008
Placement Location: SLAB ON GRADE: LINE G TO H, 8 TO 4 LINE E.1 TO F, 7 TO 8, LINE F.5 TO G.5, 7 TO 8, LINE F TO E.5, 8 TO 9
Placement Method: TAILGATE **Placement Vol. (yd³):** 113
Cylinders Made By: VLT **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR:	6	Load Number:	2
Air Content (%) (C-231):	Air WR:	5.5	Mixer Number:	181
Air Temp (°F):	47		Ticket Number:	4531635
Conc. Temp (°F) (C-1064):	65		Cubic Yards:	10
			Design (psi):	5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-57A		6.00	28.27	10/24/2008	Lab	7	4	151.0	5340
870-57B				11/14/2008	Lab	28			
870-57C				11/14/2008	Lab	28			
870-57D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/17/2008 **Time Cast:** 9:18 **Date Received:** 10/20/2008
Placement Location: SLAB ON GRADE: LINE G TO H, 8 TO 4 LINE E.1 TO F, 7 TO 8, LINE F.5 TO G.5, 7 TO 8, LINE F TO E.5, 8 TO 9
Placement Method: TAILGATE **Placement Vol. (yd³):** 113
Cylinders Made By: VLT **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION


Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 6 1/2	Load Number: 7
Air Content (%) (C-231):	Air WR: 4.5	Mixer Number: 182
Air Temp (°F): 50		Ticket Number: 4531649
Conc. Temp (°F) (C-1064): 65		Cubic Yards: 10
		Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (ln)²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-58A		6.00	28.27	10/24/2008	Lab	7	4	151.5	5360
870-58B				11/14/2008	Lab	28			
870-58C				11/14/2008	Lab	28			
870-58D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/23/2008 **Time Cast:** 8:15 **Date Received:** 10/27/2008
Placement Location: WEST STAIRWELL LANDING FLOORS 1-4
 PRECAST PLANK SEAMS- 1ST FLOOR
Placement Method: PUMP* **Placement Vol. (yd³):** 57
Cylinders Made By: VLT **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR:	6	Load Number:	2
Air Content (%) (C-231):	Air WR:	6.8	Mixer Number:	170
Air Temp (°F):	31		Ticket Number:	3930567
Conc. Temp (°F) (C-1064):	58		Cubic Yards:	10
			Design (psi):	5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-59A		6.00	28.27	10/30/2008	Lab	7	4	115.0	4070
870-59B				11/20/2008	Lab	28			
870-59C				11/20/2008	Lab	28			
870-59D				Hold	Lab				

Fracture Types



Remarks: * NORTHEAST CONCRETE PUMPING



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/23/2008 **Time Cast:** 10:24 **Date Received:** 10/27/2008
Placement Location: WEST STAIRWELL LANDING FLOORS 1-4
 PRECAST PLANK SEAMS- 1ST FLOOR
Placement Method: PUMP* **Placement Vol. (yd³):** 57
Cylinders Made By: VLT **Aggregate Size (in):** 3/8

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 4 1/2	Load Number: 5
Air Content (%) (C-231):	Air WR: 4.9	Mixer Number: 170
Air Temp (°F): 34		Ticket Number: 3930578
Conc. Temp (°F) (C-1064): 66		Cubic Yards: 10
		Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-60A		6.00	28.27	10/30/2008	Lab	7	4	130.5	4620
870-60B				11/20/2008	Lab	28			
870-60C				11/20/2008	Lab	28			
870-60D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks: * NORTHEAST CONCRETE PUMPING



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/24/2008 **Time Cast:** 7:40 **Date Received:** 10/27/2008
Placement Location: 6" EXT SLAB GROUND LEVEL PARKING GARAGE E/6+7 TO H/6+7

Placement Method: DIRECT N BUGGY **Placement Vol. (yd³):** 115
Cylinders Made By: JJR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 7.5	Load Number: 2
Air Content (%) (C-231):	Air WR: 7	Mixer Number: 176
Air Temp (°F): 35		Ticket Number: 3930595
Conc. Temp (°F) (C-1064): 65		Cubic Yards: 10
		Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-61A		6.00	28.27	10/31/2008	Lab	7	4	115.5	4090
870-61B				11/21/2008	Lab	28			
870-61C				11/21/2008	Lab	28			
870-61D				Hold	Lab				

Fracture Types



Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/24/2008 **Time Cast:** 8:15 **Date Received:** 10/27/2008
Placement Location: 6" EXT SLAB GROUND LEVEL PARKING GARAGE E/6+7 TO H/6+7

Placement Method: DIRECT N BUGGY **Placement Vol. (yd³):** 115
Cylinders Made By: JJR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 6.5	Load Number: 6
Air Content (%) (C-231):	Air WR: 10	Mixer Number: 170
Air Temp (°F): 35		Ticket Number: 3930598
Conc. Temp (°F) (C-1064): 60		Cubic Yards: 10
		Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-62A		6.00	28.27	10/31/2008	Lab	7	4	92.0	3250
870-62B				11/21/2008	Lab	28			
870-62C				11/21/2008	Lab	28			
870-62D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/24/2008 **Time Cast:** 10:00 **Date Received:** 10/27/2008
Placement Location: 6" EXT SLAB GROUND LEVEL PARKING GARAGE E/6+7 TO H/6+7
Placement Method: DIRECT N BUGGY **Placement Vol. (yd³):** 115
Cylinders Made By: JJR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 6.5	Load Number: 11
Air Content (%) (C-231):	Air WR: 7	Mixer Number: 181
Air Temp (°F): 40		Ticket Number: 604
Conc. Temp (°F) (C-1064): 60		Cubic Yards: 10
		Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-63A		6.00	28.27	10/31/2008	Lab	7	4	129.5	4580
870-63B				11/21/2008	Lab	28			
870-63C				11/21/2008	Lab	28			
870-63D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING **Project Number:** 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC. **Client Contract Number:**

General Contractor: **Concrete Supplier:** DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 10/29/2008 **Time Cast:** 9:00 **Date Received:** 10/31/2008

Placement Location: SLABS AT 3 AND 4 LINE AND E THROUGH H EVERY OTHER: 4 TOTAL

Placement Method: BUGGY **Placement Vol. (yd³):** 110
Cylinders Made By: BZM **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143):	Slump WR: 6.5	Load Number: 8
Air Content (%) (C-231):	Air WR: 3.8	Mixer Number: 181
Air Temp (°F): 41		Ticket Number: 3930653
Conc. Temp (°F) (C-1064): 57		Cubic Yards: 10
		Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In ²)	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-64A		6.00	28.27	11/5/2008	Lab	7	4	148.0	5240
870-64B				11/26/2008	Lab	28			
870-64C				11/26/2008	Lab	28			
870-64D				Hold	Lab				

Fracture Types



1
Cone



2
Cone and Split



3
Cone and Shear



4
Shear



5
Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING
Project Number: 07-1299
Client: BECKER STRUCTURAL ENGINEERS, INC.
Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 11/5/2008 **Time Cast:** 7:55 **Date Received:** 11/7/2008
Placement Location: SLAB BETWEEN 2 & 4
Placement Method: BUGGY **Placement Vol. (yd³):** 110
Cylinders Made By: DMR **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143): 5 3/4
Air Content (%) (C-231): 5.0
Air Temp (°F): 48
Conc. Temp (°F) (C-1064): 65

Load Number: 3
Mixer Number: 173
Ticket Number: 3930749
Cubic Yards: 10
Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In)²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-65A		4.00	12.57	11/12/2008	Lab	7	4	69.1	5500
870-65B				12/3/2008	Lab	28			
870-65C				12/3/2008	Lab	28			
870-65D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:



Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - PHASE II PARKING GARAGE - MATERIALS TESTING **Project Number:** 07-1299

Client: BECKER STRUCTURAL ENGINEERS, INC.

Client Contract Number:

General Contractor:

Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 11/5/2008 **Time Cast:** 9:50 **Date Received:** 11/7/2008

Placement Location: SLAB BETWEEN 2 & 4

Placement Method: BUGGY

Placement Vol. (yd³): 110

Cylinders Made By: DMR

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997

TEST RESULTS

Slump (in) (C-143): 5.5
Air Content (%) (C-231): 5.1
Air Temp (°F): 50
Conc. Temp (°F) (C-1064): 70

Load Number: 8
Mixer Number: 173
Ticket Number: 3930756
Cubic Yards: 10
Design (psi): 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
870-66A		4.00	12.57	11/12/2008	Lab	7	4	61.2	4870
870-66B				12/3/2008	Lab	28			
870-66C				12/3/2008	Lab	28			
870-66D				Hold	Lab				

Fracture Types



1
Cone



2
Cone and Split



3
Cone and Shear



4
Shear



5
Columnar

Remarks:

03410 Structural Precast Concrete
BSE Inspection Reports

03410.1

OBSERVATION REPORT

Precast Concrete – DT's

Date: 8-05-08

Time: 10:00 a.m.

Temp: 80 F

Weather: Mostly Clear w/Occasional Showers

Project: Portland International Jetport Phase
2 Garage

Location: Portland, Maine

Becker Job No: 1872

Observation Location: At the request of Wm. E. Dailey we visited there plant in Shaftsbury, VT to review the DT's produced to date.



	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Precast Quality					
DT Broom Finish	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Overall the broom finish is much improved over the pieces (not for this project) that were shown to us as an example of the finish during previous visit. The depth is consistent with little variation and minimal clumping. See Photos 1 & 2.
DT Edge/Joint Detail	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	It is apparent that the joint finish detail has been a work in progress. The most recent DT's edge/joints are done very well (See Photo 3). On the DT's cast in June there will be remedial work required to provide an acceptable joint. The photos and descriptions noted as Photo 4x indicate a sample of the issues noted and repairs discussed with Wm. E. Dailey
Roof E.J. Blockout	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Wm. E. Dailey showed us a condition where the form moved during placement and the block out is deeper than indicated (See photo 5a). It was agreed that this area should be filled to form a level bearing surface for the E.J. system. We noted another DT with this block-out fabricated correctly (See photo 5b)
Bearing Surfaces	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Based on Bob Parson's (Ledgewood) previous site visit we understood that the bearing plates had floated in several pieces (see photo 6). Based on our conversations with Wm. E. Dailey we understand that this has occurred at approximately 80 locations. They provided a preliminary connection repair detail which they will be submitting for review. It appears that this issue has been resolved and is no longer occurring.
Tee to Tee Connections	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Overall the Vector Connectors appear to be installed correctly. We noted only one location where the insert moved during casting (See Photo 7). A special wedge plate will be required at this location.
Additional Items	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Based on our review it appears that there may be a significant amount of lifting inserts that will need to be cut down in the field. Per our typical detail on S3-2 the insert must be at least 3/4" below the top surface of the precast. Discussing this with Wm. E. Dailey it was agreed that they would mark all lifters that would need to be cut in the field with spray paint prior to shipping them to the site (See Photo 8a). The blockouts around these inserts may require some additional grinding (See Photo 8b)
Additional Items	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	At one of the drain blockouts we noted that the edge had been tapered (See Photo 9). This may require some remedial work on site to get the correct pitch to the drain.

Signed: Todd M. Neal, P.E.




PHOTO 1



PHOTO 2




PHOTO 3



PHOTO 4A

DEEP POCKETS TO BE FILLED AND RE-TOOLED TO PROVIDE A SMOOTH, CONTINUOUS RADIUS




PHOTO 4B



PHOTO 4C

GRIND CORNER AND TOP OF FLANGE TO MATCH (AS CLOSE AS POSSIBLE) THE EDGE DETAIL OF CURRENT PIECES BEING CAST



EDGES SIMILAR TO THIS WILL NEED TO BE RECONSTRUCTED AND RE-TOOLED SMOOTH



PHOTO 4D




PHOTO 4E

**SHARP EDGES AND CORNERS WILL
NEED TO BE GROUND SMOOTH TO
MATCH 1/4" RADIUS OF OTHER PIECES**




PHOTO 4F




PHOTO 4G



PHOTO 5A



PHOTO 5B



PHOTO 6




PHOTO 7




PHOTO 8A



PHOTO 8B




PHOTO 9

OBSERVATION REPORT
Precast Concrete – DT's

Date:	8-27-08
Time:	7 a.m.
Temp:	70 F
Weather:	Sunny

Project:	Portland International Jetport Phase 2 Garage
Location:	Portland, Maine
Becker Job No:	1872

Observation Location: Installing DT's in bay between line 11 & 13. Level 2 complete, Level 3 between E.1 & F complete. 4 DT's set on day 1 (8/25/08), 12 DT's set on 8/26/08.




	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Precast Quality					
DT Broom Finish	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
DT Edge/Joint Detail	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Bearing Surfaces	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Cracks were noted in the corner of the dap (See Photos) This is to be expected at this re-entrant corner.
Tee to Tee Connections	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Miss-aligned vector connector on Level 1 at line G between lines 11 & 12 (See Photo)
Erection	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	DT flange cracked at level 1 at G.7/13 (See Photo)
Additional Items	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	At one of the drain blockouts we noted that the edge had been tapered (See Photo 9). This may require some remedial work on site to get the correct pitch to the drain.

Notes:

Due to topping installed at the stair entrance on Phase 1 the DT are not aligning at E.1 & E between lines 12 & 13. Discussed with Bob Parsons and noted that they should shim the new DT's as much as possible to improve the alignment. The joint at this location is also larger than anticipated due to the precast panel that was removed. BSE to issue Sketches for this expansion joint.


Signed: Todd M. Neal, P.E.



Miss-aligned Vector Connector



Crack in DT Flange



Phase 2 DT- Crack at Dapped Ends



Phase 1 DT – Cracks at Dapped Ends

OBSERVATION REPORT
Precast Concrete – DT's

Date:	9-03-08
Time:	11 a.m.
Temp:	70 F
Weather:	Sunny

Project:	Portland International Jetport Phase 2 Garage
Location:	Portland, Maine
Becker Job No:	1872

Observation Location: Setting DT's on Level 2 between lines 10 & 11.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	
Precast Quality					Comments
DT Broom Finish	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
DT Edge/Joint Detail	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Bearing Surfaces	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Tee to Tee Connections	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Erection	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Damaged DT Flange during erection See Photo
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Notes:

Only 2 DT's on site, the last one was set at around 10:00 am. According to Tim Yarnish of Ledgewood 10 more are on the road and due anytime. Crew is going back to shim level 2.

Spoke with Bob Parsons of Ledgewood regarding the shims at the Drain on F-line. Noted that BSE had provided SKS's for this area.

Signed: Todd M. Neal, P.E.



Damaged DT Flange



OBSERVATION REPORT
Precast Concrete – DT's

Date:	9-11-08
Time:	11 a.m.
Temp:	60 F
Weather:	Sunny



Project:	Portland International Jetport Phase 2 Garage
Location:	Portland, Maine
Becker Job No:	1872


Observation Location:
Level 2 & 3 DT's set to line 8. Level 4 & 5 set to line 7.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	
Precast Quality					Comments
DT Broom Finish	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
DT Edge/Joint Detail	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Bearing Surfaces	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Tee to Tee Connections	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Welding of Vectors starting see photos. Several of the Vectors floated in the form and have cracked the concrete around the insert due to the heat of the welding (See Photos). Cracks and spalls will need to be removed and filled with sealant.
Erection	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Miss-aligned vectors line 11 between F & G on Level 2 Spalled edge of DT Flange (See Photo)
Connections	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Based on conversations and our visual inspection it does not appear that they are removing the galvanizing prior to welding the flange to flange connection plates. This issue was brought to the attention of Jeff Solman of American Aerial Services.

Notes:

Signed: Todd M. Neal, P.E.





B E C K E R

03410

structural engineers, inc.

OBSERVATION REPORT
Precast Concrete – DT's

Date:	9-17-08
Time:	8 a.m.
Temp:	60 F
Weather:	Sunny


Project:	Portland International Jetport Phase 2 Garage
Location:	Portland, Maine
Becker Job No:	1872

Observation Location: Precast & Steel Erected to line 7, expansion joint.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	
Precast Quality					Comments
DT Broom Finish	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
DT Edge/Joint Detail	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Bearing Surfaces	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Tee to Tee Connections	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Erection	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Shims miss-placed on line H to east of Line 7 all levels. Korolath shims installed (See Photo). Discussed with Bob Parsons of Ledgewood that lag bolts will need to be installed to ensure shims do not move. Blockout for drain on line F between lines 10 & 11 there is a crack in the DT Flange. Last DT at H/7, Level 5 end appears skewed.
Connections	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:


Signed: Todd M. Neal, P.E.




Miss-Aligned Steel Shims



Crack in DT Flange at Drain Blockout



Skewed End of DT at Level 5



BECKER

structural engineers, inc.

03410 10/3/08

OBSERVATION REPORT

Precast Concrete – Sealant

Date: 10-03-08

Time: 1:00 p.m.

Temp: 70 F

Weather: Sunny

Project:	Portland International Jetport Phase 2 Garage
Location:	Portland, Maine
Becker Job No:	1872

Observation Location: Observed placement of sealant in precast concrete joints at roof level. John Marcinek of Philly Wide Restoration (PWR), the joint sealant subcontractor, was present.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Precast Quality					
Joint Preparation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	The joints were clean and backer rod had been installed. Rough edges had been ground smooth where the concrete had spalled during connection welding. A primer was not being used. John Marcinek (PWR) called Sika District Manager Kevin Collins. Sika will provide letter stating that primer is not required and would not impact the 5 year warranty.
Material Installation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	PWR was using Sika 2C NS to seal the bottom of the joints at the DT connectors before applying Sika 2C SL. The joint depths were approximately 1/2" to 5/8". The top of the sealant was recessed.

Signed: **John A. Burgess, P.E.**

BECKER

03410 10/3/08

structural engineers, inc.

OBSERVATION REPORT

Precast Concrete – Sealant

Date: 10-06-08

Time: 3:00 p.m.

Temp: 60 F

Weather: Partly sunny

Project: Portland International Jetport Phase
2 Garage

Location: Portland, Maine

Becker Job No: 1872

Observation Location: Observed placement of sealant in precast concrete joints at Level 3. Philly Wide Restoration had worked through the weekend on the roof level joints.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Precast Quality					
Joint Preparation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Some of the butt joints between ends of DTs were almost 2" wide. Two pieces of backer were observed in some of the wider joints but sealant was not being placed in these areas. I was told by crew supervisor that John Marcinek had gone to Boston to obtain wider backing rod. Rough edges at spalled concrete had been ground smooth.
Material Installation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	PWR was using Sika 2C NS to seal the bottom of the joints at the DT connectors before applying Sika 2C SL. The joint depths were approximately 1/2" to 5/8". The top of the sealant was recessed. Bubbles were observed in the sealant

Signed: **John A. Burgess, P.E.**

03410 Structural Precast Concrete

PCI Certification

03410.2



Precast/Prestressed Concrete Institute

4/28/2006

Mr. Noble Levesque
Plant Manager
William E. Dailey Precast, LLC
295 Airport Road
Shaftsbury, VT 05262

Dear Mr. Levesque:

Congratulations! You successfully completed your latest PCI Plant Certification audit. Please find enclosed a copy of your audit report.

This audit was conducted on 3/29/2006 and 3/30/2006 for your plant in Shaftsbury, VT. This continues your certification in good standing in the PCI Plant Certification Program in product groups and categories A1, B2A, and C3A.

Certified plants undergo at least two unannounced audits annually. Strict compliance with detailed industry standards is necessary to retain certification. Standards are found in the nationally recognized PCI Quality Control Manuals MNL-116, -117, and -130. Failure to achieve these minimum standards will result in decertification. Specially qualified and accredited engineers from Ross Bryan Associates, Inc., of Nashville, Tennessee, perform all plant audits on behalf of PCI to ensure a high degree of independence, consistency, and uniformity in the program.

Within 30 days of receiving this letter and your enclosed audit report, a written response showing the corrective actions taken to the nonconformances noted in Appendix B of your audit report **must be sent to PCI.**

PCI is recognized as a quality assurance agency by the National Evaluation Service, representing BOCA, SBBCL, and by the International Accreditation Services, Inc. (formerly part of ICBO Evaluation Service, Inc.) The program is highly recommended by the Federal Highway Administration and is required in the specifications of most federal agencies and state departments of transportation as well as numerous municipalities.

For further information, please contact the Director of the Certification Programs.

On behalf of the Precast/Prestressed Concrete Institute and the PCI Plant Certification Committee, we congratulate you on your continued certification.

Sincerely,

John A. Wilke

John A. Wilke
Director of Certification Programs

Enclosure

209 West Jackson Boulevard | Suite 500
Chicago, IL 60606 | Phone: 312-786-0300
Fax: 312-786-0353 | www.pci.org

Todd Neal

From: Clint Gendreau [cgendreau@ledgewoodconstruction.com]
Sent: Tuesday, October 28, 2008 11:08 AM
To: Todd Neal
Subject: FW: Jetport Special Inspections

Let me know if you need anything else.

Clint Gendreau
Project Manager

Ledgewood Construction
27 Main Street
South Portland, ME 04106
207-767-1866
fax 207-767-1869
cell 207-415-7992

cgendreau@ledgewoodconstruction.com
<http://www.ledgewoodconstruction.com>

From: Jeff Solman [mailto:JSolman@americanaerialservices.com]
Sent: Tuesday, October 28, 2008 10:57 AM
To: Clint Gendreau; 'Todd Neal'
Cc: 'Jim Read (E-mail)'
Subject: RE: Jetport Special Inspections

Clint here is my experience as it relates to PCI.
I have PCI certifications in the following areas:
CFA (Certified Field Auditor)
IES (Industry Erection Standards)
CCA (Certified Company Auditor)

To my understanding PCI has two erector programs running; Qualified Erector Program and Certified Erector Program. I conducted two Certified Field Audits on the erection crew during the erection process at the Portland Jetport. When the audits are processed, PCI should designate AASI as a Qualified Erector.

Wade Strickland our project foreman also has years of experience erecting parking structures for American Steel Erectors.

Jeff Solman
American Aerial Services, Inc.
Project Manager
(207)899-9648

From: Clint Gendreau [mailto:cgendreau@ledgewoodconstruction.com]
Sent: Tuesday, October 28, 2008 8:44 AM
To: Jim Read; Jeff Solman
Subject: FW: Jetport Special Inspections

Jim/ Jeff - See email below from Todd Neal. Please address item # 4 below, this week. Thanks, Clint

Clint Gendreau
Project Manager

Ledgewood Construction
27 Main Street
South Portland, ME 04106
207-767-1866
fax 207-767-1869
cell 207-415-7992

cgendreau@ledgewoodconstruction.com
<http://www.ledgewoodconstruction.com>

From: Todd Neal [mailto:todd@beckerstructural.com]
Sent: Monday, October 27, 2008 4:50 PM
To: Clint Gendreau
Cc: Cuyler Feagles; George Katsoufis
Subject: Jetport Special Inspections

Clint,


I have reviewed the Statement of Special Inspections and for the project I need the following:

1. Certificate of Compliance or copy of AISC Certification from Meguire and Jones.
2. Certificate of Compliance or copy of PCI Certification from Wm. E. Dailey.
3. Mill certs for bolts (unless they are in the link that M & J sent).
4. If possible I would like to get Jim to give me an updated summary of there experience including Jeff as I will have provide a reason for not using a PCI certified erector.

I have attached a sample of the Certificate of Compliance for your use.

Let me know if you have any questions.

Todd M. Neal, P.E.
Vice President



BECKER STRUCTURAL ENGINEERS, INC
75 York Street
Portland, ME 04101
(p) 207-879-1838 ext 111
(c) 207-329-4467
(f) 207-879-1822
www.beckerstructural.com

11/18/2008

04200 *Reinforced Masonry*

BSE Inspection Reports

04200.1

Not Part of this Phase of Work

04200 *Reinforced Masonry*
SW Cole Masonry Testing Reports 04200.2

Not Part of this Phase of Work

OBSERVATION REPORT
Structural Steel

Date:	July 23, 2008
Time:	7:30
Temp:	60s
Weather:	Overcast

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1829

Observation Location: Stair Tower

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	
Bolt Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Comments
Weld Condition	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Curved tube beams on Y-line incorrectly cut for connection to column H.3/1. As a result, unable to get groove weld on all 4 sides of tube beam Intermediate landing beams along line 1 are cut short of landing column, and thus no weld can be made
Anchor Bolts, Nuts, & Washers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Grout/Leveling Plates	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Fit Up/Plumbness	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See above
Metal Deck Welds	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Pour Stops	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bracing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Megquier and Jones has been made aware of both issues listed above. The landing tubes will be re-fabricated. The curved tube issue is still outstanding, and will be resolved at a later date.

Signed: Christopher G. Williams, E.I.



Stair Tower structural steel as of July 23, 2008



Incorrectly cut HSS beam @ H.3/1 column
(side view)



Incorrectly cut HSS beam @ H.3/1 column
(side view)



HSS landing beam cut short of column

B E C K E R

structural engineers, inc.

05120

OBSERVATION REPORT
Structural Steel

Date:	July 25, 2008
Time:	9:30
Temp:	70s
Weather:	Sunny

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1829

Observation Location:
Stair Tower - Curved Beam along line Y between 1 and 1'


	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	
Bolt Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Comments
Weld Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Original beam was fabricated incorrectly, and therefore the weld could not be made to the column at grid 1. As a solution, Megquier & Jones proposed a new section of tube approximately 3" long to be full pen welded to the original tube to make up the difference. Reference RFI #94 for more information.
Anchor Bolts, Nuts, & Washers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Grout/Leveling Plates	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Fit Up/Plumbness	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Metal Deck Welds	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Pour Stops	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bracing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Signed: Christopher G. Williams, E.I.



3" Tube stub (left) full pen welded to beam @ Grid 1
(view from inside Stair Tower)



3" Tube stub (right) full pen welded to beam @ Grid 1
(view from outside Stair Tower)

OBSERVATION REPORT
Structural Steel

Date:	August 5, 2008
Time:	10:00
Temp:	70s
Weather:	Overcast

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1829

Observation Location: Stair Tower Landing Tube Beam

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Bolt Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Weld Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Tube fabricated incorrectly, and therefore welds cannot be made on all sides of the beam.
Anchor Bolts, Nuts, & Washers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Grout/Leveling Plates	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Fit Up/Plumbness	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Metal Deck Welds	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Pour Stops	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bracing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Tube beam does not support the intermediate landings, and therefore no structural problems are anticipated. DHK to confirm if the gap will cause any other issues.

Signed: Christopher G. Williams, E.I.



HSS beam incorrectly fabricated, resulting in large opening

OBSERVATION REPORT
Structural Steel

Date:	8/19/2008
Time:	8:00
Temp:	70s
Weather:	Overcast

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1829

Observation Location:
 Took field measurements for foundation wall @ existing stair tower on West side of garage. Also observed column connections @ E.1 line in basement.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	
Bolt Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Comments Columns offset as much as 1/2" between existing Phase I garage and Phase II garage. Because of this, welds on connector plate between columns unable to be made on three sides (see sect. 1/S2-3)
Weld Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Anchor Bolts, Nuts, & Washers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Grout/Leveling Plates	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Fit Up/Plumbness	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Metal Deck Welds	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Pour Stops	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bracing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:
 Welders intend to clamp 3/8" plate to column so they can make the fillet weld on 3 sides. If they are unable to do this, they are instructed to add shim plates between the 3/8" plate and the column.

Field measurements were taken at the foundation wall for the east stair tower at the existing phase 1 garage. A column will eventually be placed on this wall to support the new west canopy. A column is needed because we were unable to make a tension cable connection at this location due to the 8" thick precast wall near the stair tower. Using these measurements, a sketch (SK-S-013 series) was issued as part of a bulliten for Megquier and Jones to review.

Signed: Christopher G. Williams, E.I.



Foundation wall @ existing East Stair Tower



Foundation wall @ existing East Stair Tower



Offset columns @ E.1 line w/ 3/8" plate

OBSERVATION REPORT
Structural Steel

Date:	August 20, 2008
Time:	10:00
Temp:	70s
Weather:	Sunny

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

Observation Location:
 Weld column to base plate at E. 1/12
 Erecting "H" Columns at F/11 & G/11


	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Bolt Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Weld Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Weld of column to base plate is acceptable and hole can be filled in existing bathroom
Anchor Bolts, Nuts, & Washers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Grout/Leveling Plates	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Fit Up/Plumbness	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Metal Deck Welds	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Pour Stops	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bracing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Erection continues with H frames being installed at F & H/11 and frames at F & H/13 (See Photos).

First DT is on site.

Signed: Todd M. Neal, P.E.




Weld of Column to Base Plate E.1/12



Installation of H Frame G/13



Detaching Crane from Frame



3 Frames Erected



First DT Delivered to Site

OBSERVATION REPORT
Structural Steel

Date:	8/26/08
Time:	—
Temp:	75°F
Weather:	SUNNY

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1829

Observation Location:
Garage Steel between lines 11 and 13; East Canopy; Stair Tower Landings

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Bolt Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Weld Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Anchor Bolts, Nuts, & Washers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Grout/Leveling Plates	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Fit Up/Plumbness	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Metal Deck Welds	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Pour Stops	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bracing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

The landing tubes were observed at the stair tower. The two exterior HSS12x8 tubes and the W8x10 beam were confirmed to all be raised two inches. This was done to allow the for the stair railing attachment. The flight header HSS 12x4 beam was also confirmed to not be raised, as was intended.

The garage steel between lines 11 and 13 is about 75% complete. The columns are in place, and most of the beams. Double tees have been erected in some bays @ level 2.

Portions of the east canopy have been erected. HSS tubes between lines G.7 and G have been placed, but nothing else. Some tension cables have been attached at this point.

Signed: Christopher G. Williams, E.I.



HSS landing beams (center and far left) are raised 2", while HSS flight header (far right) has not been raised.



W8x10 landing beam (right) and HSS flight header (left). The W8x10 was raised 2".

OBSERVATION REPORT
Structural Steel

Date:	August 27, 2008
Time:	10:00
Temp:	70s
Weather:	Sunny

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

Observation Location:
 Weld column to base plate at E. 1/12
 Erecting "H" Columns at F/11 & G/11

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Bolt Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Weld Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Weld of column to base plate is acceptable and hole can be filled in existing bathroom
Anchor Bolts, Nuts, & Washers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Grout/Leveling Plates	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Fit Up/Plumbness	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Metal Deck Welds	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Pour Stops	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bracing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Erection continues with H frames being installed at F & H/11 and frames at F & H/13 (See Photos).

First DT is on site.

Signed: Todd M. Neal, P.E.



Weld of Column to Base Plate E.1/12



Installation of H Frame G/13



Detaching Crane from Frame



3 Frames Erected



First DT Delivered to Site

OBSERVATION REPORT
Structural Steel

Date:	September 3, 2008
Time:	11:00 am
Temp:	70s
Weather:	Sunny


Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

Observation Location: Steel Erected to Level 4 between lines 10 & 11

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	
					Comments
Bolt Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Weld Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Anchor Bolts, Nuts, & Washers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Grout/Leveling Plates	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Fit Up/Plumbness	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Metal Deck Welds	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Pour Stops	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bracing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:
Reference Precast notes from same day.

Signed: Todd M. Neal, P.E.



OBSERVATION REPORT
Structural Steel

Date:	September 5, 2008
Time:	11:00 am
Temp:	70s
Weather:	Sunny

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

Observation Location: "T" Frames at F/12 & G/12

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Bolt Condition	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See Notes Below
Weld Condition	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See Notes Below
Anchor Bolts, Nuts, & Washers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Grout/Leveling Plates	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Fit Up/Plumbness	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See Notes Below
Metal Deck Welds	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Pour Stops	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bracing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Bob Parsons of Ledgwood contact us and requested that we come to the site to review some cracks in the structural steel. On site we noted that at some of the "T" beams at F & G/12 cracks were forming at the top and bottom of the web at the rat holes.

BSE reviewed the cracks visually. We contacted QA Labs and requested they map the cracks to determine the extent. Based on the review by QA Labs BSE will provide repair details.

Signed: Todd M. Neal, P.E.



OBSERVATION REPORT
Structural Steel

Date:	September 11, 2008
Time:	11:00 am
Temp:	60 F
Weather:	Sunny

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

Observation Location: "T" Frames at F/12 & G/12
--

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	
Bolt Condition	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See Notes Below
Weld Condition	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See Notes Below
Anchor Bolts, Nuts, & Washers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Grout/Leveling Plates	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Fit Up/Plumbness	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See Notes Below
Metal Deck Welds	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Pour Stops	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bracing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Review existing cracks in "T" Beams. They do not appear to be getting any larger.

Signed: Todd M. Neal, P.E.

OBSERVATION REPORT
Structural Steel

Date:	September 15, 2008
Time:	9:00 am
Temp:	60 F
Weather:	Sunny

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1872

Observation Location: Piers at F/9 & 10 and G/10

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	
Bolt Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Comments
Weld Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Anchor Bolts, Nuts, & Washers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Grout/Leveling Plates	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See Notes Below
Fit Up/Plumbness	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See Notes Below
Metal Deck Welds	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Pour Stops	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bracing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

At the requested of Bob Parsons of Ledgewood we visited the site to review spalling of existing piers. It appears that the leveling plates were not level and shims were installed to set the H frames at the correct elevation and plumbness. Washers were used as shims and placed at the edge of the base plates which resulted in high load concentrations outside of the reinforcement cage. We discussed using large shim stacks at these locations with Jeff and Wade (of American Aerial) and Bob Parsons. These shims should be located in the center of the columns to avoid the large concentrated loads at the perimeter. Any voids between the base plates and leveling plates will need to be epoxy injected.

Signed: Todd M. Neal, P.E.





OBSERVATION REPORT
Structural Steel

Date:	October 28, 2008
Time:	9:30
Temp:	50
Weather:	Rainy

Project:	Jetport Garage Expansion PH II
Location:	Portland, ME
Becker Job No:	1829

Observation Location:
 Observed newly erected southeast transitional canopy. Also took field measurements and photos of existing precast wall @ Grid lines 1/E and 1/E.1.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Bolt Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Weld Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Anchor Bolts, Nuts, & Washers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Grout/Leveling Plates	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Fit Up/Plumbness	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Metal Deck Welds	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Pour Stops	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bracing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Additional framing for southeast canopy was required because a column was removed from grid H.58/15. This framing had been erected. Also, splices were found to be correctly located for the C6x13 channels, 1'-0" west of grid 11.6. Attached below are the field measurements for the precast wall. These will be used to finalize the west canopy framing at the existing garage.

Signed: Christopher G. Williams, E.I.




New horizontal tube beams required due to removal of column on grid H.58/13




C6 channel splices 1'-0" west of grid 11.6




Southeast Transitional Canopy Framing – HSS Truss



Field measurement – precast wall total length



Field measurement – wall clearance between back of precast and face of steel



Precast wall @ grids E/1 and E.1/1



Field measurement – precast wall thickness

Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES

80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

INSPECTION REPORT

CUSTOMER: S. W. COLE ENG.		PAGE 1 OF 1	
ADDRESS: GRAY, ME.			
ATTENTION: ROGER DOMINGO			
COPIES:			
PROJECT: PORTLAND JET-PORT PARKING GARAGE			
OWNER: PORTLAND			
CONTRACTOR: LEDGEWOOD CONSTRUCTION			
JOB No.: 07-1299	REPORT No.: QAL-08-1589	P. O. NUMBER:	DATES INSPECTED: 08-05-08

REMARKS

>>>> SITE VISIT TO PERFORM IN-PROCESS VISUAL INSPECTIONS OF STRUCTURAL STEEL FIELD CONNECTIONS: GRID LOCATIONS AT STAIR TOWER, 1-2, G.8-N.7.
 > VISUAL INSPECTION SHOWS HIGH STRENGTH BOLTED CONNECTIONS AND FIELD WELDS FOR HSS TO HSS CONNECTIONS AS WELL AS FULL-PEN COLUMN TO BEAM MOMENT CONNECTIONS IN-PROGRESS. IN-PROCESS WORK COMPLIES WITH SITE DOCUMENTS AND AWS D1.1 REQUIREMENTS FOR VISUAL ACCEPTANCE. ADDITIONAL INSPECTION TO FOLLOW COMPLETION OF ALL CONNECTIONS.

NOTE: ALL FULL-PEN MAIN BEAM MOMENT CONNECTIONS WITH HOT DIP GALVANIZED COATINGS SHALL BE REMOVED BY ANY SUITABLE MEANS TO COMPLY WITH AWS D1.1 SECTION 5.30 FOR ALL AREAS TO BE FIELD WELDED. DUE TO SITE DRAWING DETAIL A-S3.1 FOR CHARPY V-NOTCH TEST REQUIREMENTS, ALL WELDING PROCESSES WITH FCAW MUST COMPLY WITH CURRENT FEMA 353 RECOMMENDED SPECIFICATIONS AND QUALITY ASSURANCE GUIDELINES FOR STEEL MOMENT FRAME SEISMIC APPLICATIONS. WELDING PROCESSES MUST DELIVER MINIMUM CVN PROPERTIES OF 20 ft/lbs AT -20 degrees F. SEVERAL WELD WIRE MANUFACTURERS COMPLY WITH ABOVE REQUIREMENTS WITH AWS SPECIFICATIONS A5.20 FOR INNERSHIELD NR-305. FEMA 353 TEST CERTIFICATES ARE AVAILABLE FROM SUPPLIERS UPON REQUEST. ALSO, WELD PROCEDURES MUST BE AVAILABLE AT THE JOB SITE AT ALL TIMES.


END ITEMS ////

FAA REPAIR STATION NUMBER RX6R187N
 METHOD(S), PROCESS(ES), PROCEDURE(S) MERCURY FREE

ADDITIONAL INFORMATION - SEE ATTACHED: SKETCH(ES) SUPPLEMENTARY SHEET(S) NDT REPORTS VIDEO

SIGNATURES

INSPECTOR MICHAEL DREW CWI # 99050211



CERTIFICATION	DATE		
	LEVEL	M	D Y
ASNT	II	08	06 08

SUPERVISOR

Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES
 80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 798-8911 • FAX: (207) 798-7251

INSPECTION REPORT

CUSTOMER: S. W. COLE ENG.		PAGE 1 OF 1	
ADDRESS: GRAY, ME.			
ATTENTION: ROGER DOMINGO			
COPIES:			
PROJECT: PORTLAND JET - PORT PARKING GARAGE EXPANSION			
OWNER: CITY OF PORTLAND			
CONTRACTOR: LEDGEWOOD CONSTRUCTION INC.			
JOB No.: 07-1299	REPORT No.: QAL-08-1837	P. O. NUMBER:	DATES INSPECTED: 9-2-08,9-4-08,9-5-08

REMARKS

>>> REF. PREVIOUS FIELD REPORT DATED 08-05-08 FOR COMPLIANCE STATEMENT. IE: REQUIRED WELD PROCEDURES ARE STILL NOT AVAILABLE FOR F C A W PROCESS AS OF 09-05-08. REJECT RATES OF FULL-PEN MOMENT CONNECTIONS ARE EXCESSIVE. GALVANIZED COATINGS MUST BE COMPLETELY REMOVED PRIOR TO ANY WELDING. INTER-PASS TEMPERATURES MUST STAY BELOW 600 DEGRESS F.


> STAIR TOWER INSPECTIONS REVEAL THE FOLLOWING :

- A) HSS TO HSS CONNECTIONS MUST COMPLY WITH DRAWING REQUIREMENTS FOR COMPLETE BLENDING OF ALL VISIBLE WELDMENTS TO ARCHITECTURAL ACCEPTANCE STANDARDS. VISUAL FIELD INSPECTION SHOWS NUMEROUS CONNECTIONS NOT TO DRAWING REQUIREMENTS. SOME WELDS ARE MARKED WITH BLUE FLAG TAPE FOR REPAIRS AS INDICATED.
- B) UPPER LEVEL T/C BOLTED CONNECTIONS SHOW NUMEROUS BOLTS IN-PROGRESS FOR FINAL TORQUE.
- C) STAIR INSTALATION SHOW UNACCEPTABLE FIELD WELD ATTACHMENTS FOR OVERALL POOR QUALITY MOST LIKELY CAUSED BY NOT REMOVING GALV. COATING PRIOR TO WELDING.

> ERECTION OF PARKING GARAGE TO INCLUDE COLUMN TO BEAM MOMENT CONNECTIONS, PLACEMENT OF DOUBLE TEE'S, AND PLANK TO PLANK VEXTOR CONNECTIONS IN-PROGRESS. ONGOING WELDING PROBLEMS CONTINUE. IE: SUB-SURFACE REJECTS IN THE ROOT/HOT-PASS REGION AS VERIFIED BY ULTRA-SONIC INSPECTIONS.

END ITEMS ///

FAA REPAIR STATION NUMBER RX6R187N
 METHOD(S),PROCESS(ES),PROCEDURE(S) MERCURY FREE

ADDITIONAL INFORMATION - SEE ATTACHED:			
<input type="checkbox"/> SKETCH(ES)	<input type="checkbox"/> SUPPLEMENTARY SHEET(S)	<input type="checkbox"/> NDT REPORTS	<input type="checkbox"/> VIDEO
SIGNATURES		CERTIFICATION	DATE
INSPECTOR MICHAEL DREW CWI # 99050211 		ASNT	M D Y 09 05 08
SUPERVISOR			

Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES
 80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

INSPECTION REPORT

CUSTOMER: S. W. COLE ENG.		PAGE 1 OF 1	
ADDRESS: GRAY, ME.			
ATTENTION: ROGER DOMINGO			
COPIES:			
PROJECT: PORTLAND INT. JETPORT GARAGE EXPANSION PHASE II			
OWNER: PORTLAND			
CONTRACTOR: LEDGEWOOD CONSTRUCTION			
JOB No.: 07-1299	REPORT No.: QAL-08-1973	P. O. NUMBER:	DATES INSPECTED: 09-15-08, 09-19-08

REMARKS

>>>> SITE VISIT TO PERFORM IN-PROCESS VISUAL INSPECTION OF STRUCTURAL STEEL CONNECTIONS FOR VECTOR CONNECTIONS, DOUBLE - T PLANK EMBEDDED CONNECTIONS AND MOMENT CONNECTIONS.

NOTE: AWS D1.1 SECTION 5.30 WELD CLEANING STATES: IN-PROCESS AND POST CLEANING OF WELDS SHALL REQUIRE REMOVING ALL SLAG AND THE WELD AND ADJACENT BASE METAL BE CLEANED BY BRUSHING OR OTHER SUITABLE MEANS. TIGHTLY ADHERENT SPATTER SHALL BE REMOVED FOR THE PURPOSE OF NDT (U/T) INSPECTIONS.

> VISUAL INSPECTION OF DOUBLE TEE PLANK CONNECTIONS REVEAL THE FOLLOWING: GRID LINES 7 - 13, E - H, LEVELS 2, 3, 4, AND 5.

- A) VECTOR S/S PLANK CONNECTIONS SHOW APPROX. 90% COMPLETE.
- B) PLANK EMBEDS TO COLUMN CONNECTIONS SHOW IN-PROGRESS FOR MANY LOCATIONS AT ALL LEVELS.
- C) PLANK TO PLANK UNDERSIDE EMBED CONNECTIONS SHOW OUTSIDE LINES I3 & H IN-PROGRESS FOR ACCESS TO PERIMETERS. ALL LEVELS SHOW IN-PROGRESS AT ALL OTHER LOCATIONS.

> REMINDER TO ALL WELDERS FOR GROVE WELDS: WELD PROFILES MUST SHOW COMPLETE FILL OF THE WELD PREP AREA, ALL WELD STOPS AND END PLATE AREAS MUST BE FILLED TO STANDARD ACCEPTABLE PROFILES WITH WELD REINFORCEMENT NOT TO EXCEED 1/8"

COMPLETED ITEMS COMPLY WITH SITE DOCUMENTS AND AWS D1.1 REQUIREMENTS FOR VISUAL ACCEPTANCE

END ITEMS ///

**FAA REPAIR STATION NUMBER RX5R187N
 METHOD(S), PROCESS(ES), PROCEDURE(S) MERCURY FREE**

ADDITIONAL INFORMATION - SEE ATTACHED:				<input type="checkbox"/> SKETCH(ES)	<input type="checkbox"/> SUPPLEMENTARY SHEET(S)	<input type="checkbox"/> NDT REPORTS	<input type="checkbox"/> VIDEO
SIGNATURES				CERTIFICATION		DATE	
INSPECTOR MICHAEL DREW CWI # 99050211				LEVEL		M	D
				ASNT II		09	19
SUPERVISOR							

Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES

80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

September 22, 2008

S.W. Cole
286 Portland Rd.
Gray Maine 04039

Ref: Portland International Airport – Phase II - Project 07- 1299
QAL-08-1801

Attn: Roger Domingo

Dear Sir,

On 9/11/08, a site visit was made to the Portland Airport Project. The following items were inspected:

VECTOR CONNECTIONS

2nd Floor – Inspect connections at lines 10-15, E-H. Connections missing at line 12, G7-H. Remainder of connections acceptable.

3rd Floor – Inspect connections at lines 11-15, E-H. All connections found to be acceptable.

4th Floor – Inspect connections at lines 10.2-15, E-H. Connections missing at line 11.3, E-E.5. Remainder of connections found to be acceptable.

5th Floor – Inspect connections at lines 10.5-15, E-G. All connections were found to be acceptable.

All acceptable welds are IAW AWS D1.1 and applicable site DWGS.

Best Regards,
Arthur Gallant CWI# 90100091



Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES
80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

October 6, 2008

S.W. Cole
286 Portland Rd.
Gray Maine 04039

Ref: Portland International Airport – Phase II - Project 07- 1299
QAL-08-2090

Attn: Roger Domingo

Dear Sir,

On 10/2/08 and 10/3/08, a site visit was made to the Portland Airport Project. The following items were inspected:

VECTOR CONNECTIONS

2nd Floor thru 5th Floor - Inspect connections at lines 5-8, E-H. All connections are IAW AWS D1.1. There are connections in random areas where precast embed plates do not line up and connection could not be made. Structural engineer is aware of this condition.


SPLICE PLATE AND EMBED PLATE TO COLUMN CONNECTIONS.

2nd Floor thru 5th Floor, Lines 5-8, E-H – In progress.

WEST SIDE STAIR TOWER

Visual inspection was performed on all welding of West Side Stair Tower. All welding on staircase connections need to have slag removed prior inspection.

Best Regards,
Art Gallant CWI# 90100091



Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES
80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

September 30, 2008

S.W. Cole
286 Portland Rd.
Gray Maine 04039

Ref: Portland International Airport – Phase II - Project 07- 1299
QAL-08-2052

Attn: Roger Domingo

Dear Sir,

On 9/23/08, a site visit was made to the Portland Airport Project. The following items were inspected:

VECTOR CONNECTIONS

2nd Floor thru 5th Floor - Inspect connections at lines 8-15, E-H. All connections are IAW AWS D1.1. There are connections in random areas where precast embed plates do not line up and connection could not be made. Structural engineer is aware of this condition.

SPLICE PLATE AND EMBED PLATE TO COLUMN CONNECTIONS.

2nd Floor thru 5th Floor – Inspection performed on splice plate connections on bottom of precast and precast plate to column connections. There are a total of twelve connections missing plates as marked on columns. Remainder of connections were found to be acceptable to AWS D1.1.

NOTE: All rat holes which were cut for accessibility for welding need to be ground smooth so there is no evidence of any type of stress riser.

WEST SIDE STAIR TOWER

Visual inspection was performed on all welding of West Side Stair Tower. All welding meets AWS D1.1 and AESS requirements.

Best Regards,
Art Gallant CWI# 90100091



Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES
80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

October 13, 2008

S.W. Cole
286 Portland Rd.
Gray Maine 04039

Ref: Portland International Airport – Phase II - Project 07- 1299
QAL-08-2135

Attn: Roger Domingo

Dear Sir,

On 10/8/08, a site visit was made to the Portland Airport Project. The following items were inspected:

VECTOR CONNECTIONS

5th Floor - Inspect connections at lines 4-5, E-H. All connections are IAW AWS D1.1.


PERIMETER CLIP WELDS

Inspection performed on perimeter clip welds to TT embed plates at line 15. Connections on levels 2, 4, and 5 are complete. Connections on level 3 are incomplete.

WEST SIDE STAIR TOWER

Staircase welds need to have slag removed prior inspection. All welds that have slag removed are 90% rejected due to poor weld profile. It appears that galvanizing was not removed prior welding.

Best Regards,
Art Gallano, CWI # 90100091



Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES
80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

October 22, 2008

S.W. Cole
286 Portland Rd.
Gray Maine 04039

Ref: Portland International Airport – Phase II - Project 07- 1299
QAL-08-2243

Attn: Roger Domingo

Dear Sir,

On 10/20/08 and 10/21/08, a site visit was made to the Portland Airport Project. The following items were inspected:

VECTOR CONNECTIONS


2nd Floor and 5th floor - Inspect connections at lines 1-5, E-H. All connections are IAW AWS D1.1.

3rd and 4th floor – Inspect connections at lines 4-5, E-H. All connections are IAW AWS D1.1.

MOMENT CONNECTIONS

Inspection performed on moment connections on ground floor thru the 4th floor at lines E-H thru 7-13. There were 39 locations which had unacceptable welds due to either inadequate fill at edges of groove, undersize or no weld under backing bar, poor weld profile or ratholes that needed to be dressed. All areas were flagged with orange tape and information was written on column. Ryan Leavitt was also notified and did a walk through with myself to verify areas of concern. Remainder of connections were IAW AWS D1.1.

Best Regards
Art Gallant CWI# 90100091



Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES
80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

October 22, 2008

S.W. Cole
286 Portland Rd.
Gray Maine 04039

Ref: Portland International Airport – Phase II - Project 07- 1299
QAL-08-2243

Attn: Roger Domingo

Dear Sir,

On 10/20/08 and 10/21/08, a site visit was made to the Portland Airport Project. The following items were inspected:

VECTOR CONNECTIONS


2nd Floor and 5th floor - Inspect connections at lines 1-5, E-H. All connections are IAW AWS D1.1.

3rd and 4th floor – Inspect connections at lines 4-5, E-H. All connections are IAW AWS D1.1.

MOMENT CONNECTIONS

Inspection performed on moment connections on ground floor thru the 4th floor at lines E-H thru 7-13. There were 39 locations which had unacceptable welds due to either inadequate fill at edges of groove, undersize or no weld under backing bar, poor weld profile or ratholes that needed to be dressed. All areas were flagged with orange tape and information was written on column. Ryan Leavitt was also notified and did a walk through with myself to verify areas of concern. Remainder of connections were IAW AWS D1.1.

Best Regards,
Art Gallant CWI# 90100091




Aug. 27. 2008 12:39PM

No. 5339 P. 8/10

Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES
 80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 780-7251

ULTRASONIC INSPECTION REPORT

CUSTOMER: SW. COLE		DATE OF INSPECTION		M	D	Y	
ATTENTION: ROGER DOMINGO		REPORT No.		08	26	08	
PROJECT: PORTLAND JETPORT PARKING GARAGE PHASE II		PAGE		1	OF	3	
COMPONENT INSPECTED: CRF BATH MENS ROOM		JOB No.		07-1299			
AREA OF INTEREST: MOMENT CONNECTION		P.O. No.		07-1299			
COMPONENT LOCATION: PORTLAND, ME		INSTRUMENT					
CUSTOMER WORK ORDER No: N/A	PART No.: N/A	MAKE: PANAMETRICS					
MATERIAL: CARBON STEEL	HEAT No.: N/A	MODEL: LTC					
COMPONENT SURFACE CONDITION: AS WELDED		EQUIPMENT No.:		35403			
EXAMINATION DATA						MATERIAL THICKNESS: 22.225 mm (0.875 in.)	
Project Code/Spec AWS D1.1		U.T. Procedure No.		U.T. Technique No.		SCREEN RANGE: 5"	
RESULTS: ACCEPTABLE		INDICATIONS: NONE		COUPLANT: SONO-CLEAR			
REMARKS:						TRANSDUCERS	
PERFORMED ULTRASONIC INSPECTION ON THE FOLLOWING MOMENT CONNECTIONS IAW AWS D1.1						MAKE: PANAMETRICS	
GRID LINES						FREQ.: 2.25 MHz	
E.1-12 CRF BATH MENS ROOM TOP & BOTTOM						ANGLE: 70°	
RESULTS OF INSPECTION:						SIZE: 12.7 mm (0.500 in.)	
ACCEPTED, NO CRACKS, CRACKLIKE, OR RELIVANT INDICATIONS NOTED AT TIME OF INSPECTION.						STYLE: SINGLE	
///LAST ITEM///						SHAPE: SQUARE	
						EQUIPMENT No.:	
						MAKE: PANAMETRICS	
						FREQ.: 2.25 MHz	
						ANGLE: 0°	
						SIZE: 25.4 mm (1.000 in.)	
						STYLE: SINGLE	
						SHAPE: ROUND	
						EQUIPMENT No.:	
						MAKE:	
						FREQ.:	
						ANGLE:	
						SIZE:	
						STYLE:	
						SHAPE:	
						EQUIPMENT No.:	
REFERENCE BLOCKS							
FAA REPAIR STATION NUMBER RX5R187N						MAKE: PANAMETRICS	
METHOD(S),PROCESS(ES),PROCEDURE(S) MERCURY FREE						TYPE: IIW BLOCK	
						MATERIAL: CARBON STEEL	
ADDITIONAL INFORMATION - SEE ATTACHED: <input type="checkbox"/> SKETCH(ES) <input type="checkbox"/> SUPPLEMENTARY SHEET(S) <input type="checkbox"/> VIDEO						EQUIPMENT No.:	
SIGNATURES				CERTIFICATION		DATE	
INSPECTOR S. Dyer 		ASNT		II		08 27 08	
SUPERVISOR							
AUTHORIZED INSPECTOR							
CUSTOMER REPRESENTATIVE							
						SENSITIVITY: 50 db	
						TRANSFER VALUE:	


Aug. 27. 2008 12:40PM

No. 5339 P. 9/10

Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES
 80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

ULTRASONIC INSPECTION REPORT

CUSTOMER: SW, COLE		DATE OF INSPECTION		M	D	Y
ATTENTION: ROGER DOMINGO		REPORT No.		08	26	08
PROJECT: PORTLAND JETPORT PARKING GARAGE PHASE II		PAGE		2	OF	3
COMPONENT INSPECTED: WEST STAIR TOWER		JOB No.		07-1299		
AREA OF INTEREST: MOMENT CONNECTION		P.O. No.		07-1299		
COMPONENT LOCATION: PORTLAND, ME		INSTRUMENT				
CUSTOMER WORK ORDER No: N/A	PART No.: N/A	MAKE: PANAMETRICS				
MATERIAL: CARBON STEEL	HEAT No.: N/A	MODEL: LTC				
COMPONENT SURFACE CONDITION: AS WELDED		EQUIPMENT No.:		35403		
EXAMINATION DATA		MATERIAL THICKNESS: 9.525 mm (0.375 in.)				
Project Code/Spec AWS D1.1		SCREEN RANGE: 5"				
U.T. Procedure No.		U.T. Technique No.		COUPLANT: SONO-CLEAR		
RESULTS: ACCEPTABLE	INDICATIONS: NONE		TRANSDUCERS			
REMARKS: PERFORMED ULTRASONIC INSPECTION ON THE FOLLOWING 5TH FLOOR MOMENT CONNECTIONS IAW AWS D1.1 . GRID LINES H2.5-1' NORTH & SOUTH TOP & BOTTOM CONNECTION ACCEPTED. RESULTS OF INSPECTION: ACCEPTED, NO CRACKS, CRACKLIKE, OR RELIVANT INDICATIONS NOTED AT TIME OF INSPECTION. ///LAST ITEM///		MAKE: PANAMETRICS		FREQ.: 2.25 MHz		
		FREQ.: 2.25 MHz		ANGLE: 70°		
		SIZE: 12.7 mm (0.500 in.)		STYLE: SINGLE		
		SIZE: 25.4 mm (1.000 in.)		SHAPE: SQUARE		
		STYLE: SINGLE		SHAPE: ROUND		
		EQUIPMENT No.:				
		MAKE: PANAMETRICS				
		FREQ.: 2.25 MHz		ANGLE: 0°		
		SIZE: 25.4 mm (1.000 in.)		STYLE: SINGLE		
		STYLE: SINGLE		SHAPE: ROUND		
		EQUIPMENT No.:				
		MAKE:				
		FREQ.:		ANGLE:		
		SIZE:				
		STYLE:		SHAPE:		
		EQUIPMENT No.:				
		REFERENCE BLOCKS				
		MAKE: PANAMETRICS				
		TYPE: IIW BLOCK				
		MATERIAL: CARBON STEEL				
		EQUIPMENT No.:				
		SENSITIVITY: 50 db				
ADDITIONAL INFORMATION - SEE ATTACHED: <input type="checkbox"/> SKETCH(ES) <input type="checkbox"/> SUPPLEMENTARY SHEET(S) <input type="checkbox"/> VIDEO		CERTIFICATION		DATE		
SIGNATURES		LEVEL		M	D	Y
INSPECTOR S. Dyer 	ASNT	II	08	27	08	
SUPERVISOR						
AUTHORIZED INSPECTOR						
CUSTOMER REPRESENTATIVE						
		TRANSFER VALUE:				


Aug. 27. 2008 12:40PM

No. 5339 P. 10/10

Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES
 80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

ULTRASONIC INSPECTION REPORT

CUSTOMER: SW. COLE		DATE OF INSPECTION		M	D	Y
ATTENTION: ROGER DOMINGO		REPORT No.		08	26	08
PROJECT: PORTLAND JETPORT PARKING GARAGE PHASE II		PAGE		3	OF	3
COMPONENT INSPECTED: WEST STAIR TOWER		JOB No.		07-1289		
AREA OF INTEREST: MOMENT CONNECTION		P.O. No.		07-1299		
COMPONENT LOCATION: PORTLAND, ME		INSTRUMENT				
CUSTOMER WORK ORDER No: N/A	PART No.: N/A	MAKE: PANAMETRICS				
MATERIAL: CARBON STEEL	HEAT No.: N/A	MODEL: LTC				
COMPONENT SURFACE CONDITION: AS WELDED		EQUIPMENT No.:		35403		
EXAMINATION DATA					MATERIAL THICKNESS: 9.525 mm (0.375 in.)	
Project Code/Spec AWS D1.1		SCREEN RANGE: 5"				
U.T. Procedure No.		U.T. Technique No.		COUPLANT: SONO-CLEAR		
RESULTS: ACCEPTABLE		INDICATIONS: NONE		TRANSDUCERS		
REMARKS: PERFORMED ULTRASONIC INSPECTION ON THE FOLLOWING 4TH FLOOR MOMENT CONNECTIONS IAW AWS D1.1 . GRID LINES G.9-1 EAST BOTTOM REPAIR ACCEPTED. G.9-1" TOP REPAIR ACCEPTED G.9-2" TOP REPAIR ACCEPTED RESULTS OF INSPECTION: ACCEPTED, NO CRACKS, CRACKLIKE, OR RELIVANT INDICATIONS NOTED AT TIME OF INSPECTION. ///LAST ITEM///		MAKE: PANAMETRICS		FREQ.: 2.25 MHz		
		ANGLE: 70°		SIZE: 12.7 mm (0.500 in.)		
		STYLE: SINGLE		SHAPE: SQUARE		
		EQUIPMENT No.:				
		MAKE: PANAMETRICS		FREQ.: 2.25 MHz		
		ANGLE: 0°		SIZE: 25.4 mm (1.000 in.)		
		STYLE: SINGLE		SHAPE: ROUND		
		EQUIPMENT No.:				
		MAKE:		FREQ.:		
		ANGLE:		SIZE:		
		STYLE:		SHAPE:		
		EQUIPMENT No.:				
REFERENCE BLOCKS					MAKE: PANAMETRICS	
					TYPE: IIW BLOCK	
					MATERIAL: CARBON STEEL	
					EQUIPMENT No.:	
					SENSITIVITY: 50 db	
					TRANSFER VALUE:	
ADDITIONAL INFORMATION - SEE ATTACHED: <input type="checkbox"/> SKETCHES) <input type="checkbox"/> SUPPLEMENTARY SHEET(S) <input type="checkbox"/> VIDEO		CERTIFICATION		DATE		
SIGNATURES		M D Y				
INSPECTOR S. Dyer 		ASNT II		08 27 08		
SUPERVISOR						
AUTHORIZED INSPECTOR						
CUSTOMER REPRESENTATIVE						

Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES
 80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

ULTRASONIC INSPECTION REPORT

CUSTOMER: S.W. COLE Engineering		DATE OF INSPECTION	M	D	Y
ATTENTION: Roger Domingo		REPORT No.	10	07	08
PROJECT: Portland Jetport, Portland Maine		PAGE	1	OF	3
COMPONENT INSPECTED: Moment Connections		JOB No.	07-1299		
AREA OF INTEREST: Welded Area		P.O. No.			
COMPONENT LOCATION: Fourth Floor Parking Garage		INSTRUMENT			
CUSTOMER WORK ORDER No:	PART No.:	MAKE: OLYMPUS			
MATERIAL: CARBON STEEL	HEAT No.:	MODEL: EPOCH LTC			
SURFACE CONDITION: AS WELDED		EQUIPMENT NO.: 34403			
EXAMINATION DATA		MATERIAL THICKNESS: 22.225 mm (0.875 in.)			
Project Code/Spec AWS D1.1 2008		SCREEN RANGE: 5"			
U.T. Procedure No.		U.T. Technique No.		COUPLANT: ECHO GEL	
RESULTS: AS NOTED		INDICATIONS: AS NOTED		TRANSDUCERS	
REMARKS: PERFORMED ULTRASONIC INSPECTION AT PORTLAND JETPORT PARKING GARAGE. THE FOLLOWING MOMENT CONNECTIONS WERE FOUND ACCEPTABLE TO CODE AT TIME OF INSPECTION: 1) FOURTH FLOOR CONNECTIONS a) 8F, NE, NW, SE, SW. b) 9F, NE, NW, SE, SW. c) 10F, NE, NW, SE. d) 10G, NE, NW, SE, SW. e) 11G, NE, NW. g) 13G, N, S. THE FOLLOWING ATTACHMENTS WERE FOUND UNACCEPTABLE AT TIME OF INSPECTION: 1) FOURTH FLOOR CONNECTIONS: a) 10F, SW Top. b) 11G, SW Top. NOTE: SEE ATTACHED SUPPLEMENTS FOR FLAW SIZE CRITERIA (2 PAGES)		MAKE: PANAMETRICS			
		FREQ.: 2.25 MHz		ANGLE: 70°	
		SIZE: 0.625 in. x 0.625 in.			
		STYLE: DUAL		SHAPE: SQUARE	
		EQUIPMENT No.:			
		MAKE: PANAMETRICS			
		FREQ.: 2.25 MHz		ANGLE: 0°	
		SIZE: 25.4 mm (1.000 in.)			
		STYLE: DUAL		SHAPE: ROUND	
		EQUIPMENT No.:			
		MAKE:			
		FREQ.:		ANGLE:	
		SIZE:			
		STYLE:		SHAPE:	
		EQUIPMENT No.:			
		REFERENCE BLOCKS			
		MAKE: KRAUTKRAMER			
		TYPE: IIW			
		MATERIAL: STEEL			
		EQUIPMENT No.:			
		SENSITIVITY: 60% FSH			
ADDITIONAL INFORMATION - SEE ATTACHED: <input type="checkbox"/> SKETCH(ES) <input checked="" type="checkbox"/> SUPPLEMENTARY SHEET(S) <input type="checkbox"/> VIDEO		TRANSFER VALUE:			
SIGNATURES		CERTIFICATION		DATE	
INSPECTOR Jody Baudanza		ASNT II		10 07 08	
SUPERVISOR					
AUTHORIZED INSPECTOR					
CUSTOMER REPRESENTATIVE					



REPORT OF ULTRASONIC EXAMINATION OF WELDS
 AS PER ANSI / AWS D1.1 2008
 ULTRASONIC ACCEPTANCE-REJECTION CRITERIA FOR STATICALLY LOADED NONTUBULAR
 CONNECTIONS

JOB No.: 07-1299

REPORT No.: QAL-08-1633

PROJECT: Portland Jetport-Parking Garage

WELD IDENTIFICATION: 4th Floor, 11G, SW Top

WELDING PROCESS: SMAW - FCAW

MATERIAL THICKNESS: 0.875


QUALITY REQUIREMENTS-SECTION No.:

WELD JOINT AWS: TEE

REMARKS: Surface Porosity Noted

INSPECTOR: Jody Baudanza

DATE: 10/07/2008



MINIMUM ACCEPTANCE LEVELS (DECIBELS)

DISCONTINUITY SEVERITY CLASS	WELD THICKNESS* IN INCHES AND MILLIMETERS AND SEARCH UNIT ANGLE										
	5/16" TO 3/4"		3/4" TO 1 1/2"		>1 1/2" TO 2 1/2"		>2 1/2" TO 4"		>4" TO 8"		
	8 TO 20	>20 TO 38	>30 TO 65	>65 TO 100	>100 TO 200	70°	60°	45°	70°	60°	45°
CLASS A	≤+5	≤+2	≤-2	≤-1	≤+3	≤-5	≤-2	≤0	≤-7	≤-4	≤-1
CLASS B	+6	+3	-1	+2	+4	-4	-1	+1	-6	-3	0
CLASS C	+7	+4	0	+3	+5	-3	0	+2	-5	-2	+1
CLASS D	≥+8	≥+5	≥+2	≥+5	≥+7	≥+2	≥+2	≥+4	≥+2	≥+2	≥+3

SCANNING LEVEL

SOUND PATH DISTANCE in. (mm)	≤ 2 1/2" (65)	>2 1/2" to 5" (65-125)	>5" to 10" (125-250)	>10" to 15" (250-380)
ABOVE ZERO REFERENCE (dB)	14	19	29	39

LINE NUMBER	INDICATION NUMBER	TRANSDUCER ANGLE	FRONT FACE	LEG (HALF SKIP)	DECIBELS				LENGTH	DEFECT (mm)			DISCONTINUITY EVALUATION	REMARKS	
					INDICATION LEVEL	REFERENCE LEVEL	ATTENUATION FACTOR	INDICATION RATING		ANGULAR DISTANCE (SOUND PATH)	DEPTH FROM "A" SURFACE	DISTANCE			
												FROM X			FROM Y
a	b	c	d												
1	1	70	2.25	2	58	49	4.5	4.5	4	2.78	.062	.25	2.0	Class A	Surface Porosity Noted
2															
3															
4															
5															
6															
7															

- Notes:
- Class B and C discontinuities shall be separated by at least 2L, L being the length of the longer discontinuity, except that when two or more such discontinuities are not separated by at least 2L, but the combined length of discontinuities and their separation distance is equal to or less than the maximum allowable length under the provisions of Class B or C, the discontinuity shall be considered a single acceptable discontinuity.
 - Class B and C discontinuities shall not begin at a distance less than 2L from weld ends carrying a primary (tensile) stress, L being the discontinuity length.
 - Discontinuities detected at "scanning level" in the root face area of complete joint penetration double groove weld joints shall be evaluated using an indicating rating of 4 dB more sensitive than described by d-a-b-c when such welds are designed as "tension welds" on the drawing (subtract 4 dB from the indicating rating "d").
 - Electroslag or electrogas welds: discontinuities detected at "scanning level" which extend 2" (50 mm) in length shall be suspected as being piping porosity and shall be further evaluated with radiography.
 - Indications that remain on the display as the search unit is moved may be indicative of planar discontinuities with significant through-throat dimension and shall be subjected to a more detailed evaluation by other means (e.g., alternate ultrasonic techniques, radiography, grinding or gouging for visual inspection, etc.).

* Weld Thickness shall be defined as the nominal thickness of the thinner of the two parts being joined.

CLASS A (Large Discontinuities) Any indication in this category shall be rejected, regardless of length.
 CLASS B (Medium Discontinuities) Any indication in this category having a length greater than 1" (20 mm) shall be rejected.
 CLASS C (Small Discontinuities) Any indication in this category having a length greater than 2" (50mm) shall be rejected.
 CLASS D (Minor Discontinuities) Any indication in this category shall be accepted, regardless of length or location in the weld.



REPORT OF ULTRASONIC EXAMINATION OF WELDS
AS PER ANSI / AWS D 1.1 2008
ULTRASONIC ACCEPTANCE-REJECTION CRITERIA FOR STATICALLY LOADED NONTUBULAR CONNECTIONS

JOB No.: 07-1299

REPORT No.: QAL-08-1633

PROJECT: Portland Jetport-Parking Garage

WELD IDENTIFICATION: 4th Floor, 10F, SW Top

WELDING PROCESS: SMAW - FCAW

MATERIAL THICKNESS: 0.875



QUALITY REQUIREMENTS-SECTION No.:

WELD JOINT AWS: TEE

REMARKS:

INSPECTOR: Jody Baudanza

DATE: 10/07/2008



MINIMUM ACCEPTANCE LEVELS (DECIBELS)

DISCONTINUITY SEVERITY CLASS	WELD THICKNESS* IN INCHES AND MILLIMETERS AND SEARCH UNIT ANGLE										
	5/16" TO 3/4"		3/4" TO 1 1/2"		>1 1/2" TO 2 1/2"		>2 1/2" TO 4"			>4" TO 8"	
	8 TO 20	>20 TO 38	>38 TO 65	>65 TO 100	>100 TO 200						
	70°	70°	70°	60°	45°	70°	60°	45°	70°	60°	45°
CLASS A	≤+5	≤+2	≤-2	≤+1	≤+3	≤-5	≤-2	≤0	≤-7	≤-1	≤-1
CLASS B	+6	+3	0	+2	+4	-4	-1	+1	-6	-3	0
CLASS C	+7	+4	+2	+4	+6	-2	+1	+3	-1	-1	+2
CLASS D	≥+8	≥+5	≥+3	≥+6	≥+8	≥+3	≥+3	≥+5	≥+3	≥+3	≥+4

SCANNING LEVEL

SOUND PATH DISTANCE in. (mm)	≤ 2 1/2" (65)	>2 1/2" to 5" (65-125)	>5" to 10" (125-250)	>10" to 15" (250-380)
ABOVE ZERO REFERENCE (dB)	14	19	20	39

LINE NUMBER	INDICATION NUMBER	TRANSDUCER ANGLE	FROM FACE	LEG (HALF SNIP)	DECIBELS				LENGTH	DEFECT (mm)				DISCONTINUITY EVALUATION	REMARKS
					INDICATION LEVEL	REFERENCE LEVEL	ATTENUATION FACTOR	INDICATION RATING		ANGULAR DISTANCE (SOUND PATH)	DEPTH FROM "X" SURFACE	DISTANCE			
												FROM X	FROM Y		
a	b	c	d												
1	1	70	2	2	53.1	49	4	0.1	2.5	2.48	.125	.5	2.0	Class A	
2															
3															
4															
5															
6															
7															

Notes:

- Class B and C discontinuities shall be separated by at least 2L, L being the length of the longer discontinuity, except that when two or more such discontinuities are not separated by at least 2L, but the combined length of discontinuities and their separation distance is equal to or less than the maximum allowable length under the provisions of Class B or C, the discontinuity shall be considered a single acceptable discontinuity.
- Class B and C discontinuities shall not begin at a distance less than 2L from weld ends carrying a primary tensile stress. L being the discontinuity length.
- Discontinuities detected at "scanning level" in the root face area of complete joint penetration double groove weld joints shall be evaluated using an indicating rating of 4 dB more sensitive than described by d=a-b-c when such welds are designed as "tension welds" on the drawing (subtract 4 dB from the indicating rating "di").
- Electroslag or electrogas welds: discontinuities detected at "scanning level" which exceed 2" (50 mm) in length shall be suspected as being piping porosity and shall be further evaluated with radiography.
- Indications that remain on the display as the search unit is moved may be indicative of planar discontinuities with significant through-throat dimension and shall be subjected to a more detailed evaluation by other means (e.g., alternate ultrasonic techniques, radiography, grinding or gouging for visual inspection, etc.).


* Weld Thickness shall be defined as the nominal thickness of the thinner of the two parts being joined.

- CLASS A (Large Discontinuities) Any indication in this category shall be rejected, regardless of length.
 CLASS B (Medium Discontinuities) Any indication in this category having a length greater than 1/2" (20 mm) shall be rejected.
 CLASS C (Small Discontinuities) Any indication in this category having a length greater than 2" (50mm) shall be rejected.
 CLASS D (Minor Discontinuities) Any indication in this category shall be accepted, regardless of length or location in the weld.

Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES
 80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

ULTRASONIC INSPECTION REPORT

CUSTOMER: S.W. COLE Engineering		DATE OF INSPECTION	M	D	Y
ATTENTION: Roger Domingo		REPORT No.	10	10	08
PROJECT: Portland Jetport, Portland Maine		PAGE	1	OF	3
COMPONENT INSPECTED: Moment Connections		JOB No.	07-1299		
AREA OF INTEREST: Welded Area		P.O. No.			
COMPONENT LOCATION: Third Floor Parking Garage		INSTRUMENT			
CUSTOMER WORK ORDER No:	PART No.:	MAKE: OLYMPUS			
MATERIAL: CARBON STEEL	HEAT No.:	MODEL: EPOCH LTC			
COMPONENT SURFACE CONDITION: AS WELDED		EQUIPMENT NO.: 34403			
EXAMINATION DATA		MATERIAL THICKNESS: 22.225 mm (0.875 in.)			
Project Code/Spec AWS D1.1 2008		SCREEN RANGE: 5"			
U.T. Procedure No.		U.T. Technique No.			
RESULTS: AS NOTED		INDICATIONS: AS NOTED			
REMARKS:		TRANSDUCERS			
PERFORMED ULTRASONIC INSPECTION AT PORTLAND JETPORT PARKING GARAGE.		MAKE: PANAMETRICS			
THE FOLLOWING MOMENT CONNECTIONS WERE FOUND ACCEPTABLE TO CODE AT TIME OF INSPECTION:		FREQ.: 2.25 MHz		ANGLE: 70°	
1) THIRD FLOOR CONNECTIONS		SIZE: 0.625 in. x 0.625 in.			
a) 8F . SW(Repair), NE(Repair).		STYLE: DUAL		SHAPE: SQUARE	
b) 9F . NW(Repair), SW(Repair).		EQUIPMENT No.:			
c) 11F . NW.(Repair).		MAKE: PANAMETRICS		ANGLE: 0°	
		FREQ.: 2.25 MHz		SIZE: 25.4 mm (1.000 in.)	
		STYLE: DUAL		SHAPE: ROUND	
		EQUIPMENT No.:			
		MAKE:			
		FREQ.:		ANGLE:	
		SIZE:			
		STYLE:		SHAPE:	
		EQUIPMENT No.:			
FAA REPAIR STATION NUMBER RX5R187N		REFERENCE BLOCKS			
METHOD(S),PROCESS(ES),PROCEDURE(S)MERCURY FREE		MAKE: KRAUTKRAMER			
		TYPE: IIW			
		MATERIAL: STEEL			
ADDITIONAL INFORMATION - SEE ATTACHED: <input type="checkbox"/> SKETCH(ES) <input checked="" type="checkbox"/> SUPPLEMENTARY SHEET(S) <input type="checkbox"/> VIDEO		EQUIPMENT No.:			
SIGNATURES		CERTIFICATION		DATE	
		LEVEL		M D Y	
INSPECTOR Scott Dyer 	ASNT	II		10 10 08	
SUPERVISOR					
AUTHORIZED INSPECTOR					
CUSTOMER REPRESENTATIVE					
		SENSITIVITY: 60% FSH			
		TRANSFER VALUE:			

Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES
 80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

ULTRASONIC INSPECTION REPORT

CUSTOMER: S.W. COLE Engineering		DATE OF INSPECTION	M	D	Y
ATTENTION: Roger Domingo		REPORT No.	10	10	08
PROJECT: Portland Jetport, Portland Maine		PAGE	2	OF	3
COMPONENT INSPECTED: Moment Connections		JOB No.	07-1299		
AREA OF INTEREST: Welded Area		P.O. No.			
COMPONENT LOCATION: Second Floor Parking Garage		INSTRUMENT			
CUSTOMER WORK ORDER No.:	PART No.:	MAKE: OLYMPUS			
MATERIAL: CARBON STEEL	HEAT No.:	MODEL: EPOCH LTC			
SURFACE CONDITION: AS WELDED		EQUIPMENT NO.: 34403			
EXAMINATION DATA		MATERIAL THICKNESS: 22.225 mm. (0.875 in.)			
Project Code/Spec AWS D1.1 2008		SCREEN RANGE: 5"			
U.T. Procedure No.		U.T. Technique No.			
RESULTS: AS NOTED		INDICATIONS: AS NOTED			
REMARKS:		TRANSDUCERS			
<p>PERFORMED ULTRASONIC INSPECTION AT PORTLAND JETPORT PARKING GARAGE. THE FOLLOWING MOMENT CONNECTIONS WERE FOUND ACCEPTABLE TO CODE AT TIME OF INSPECTION:</p> <p>1) Second FLOOR CONNECTIONS</p> <p>a) 7G, N, S.</p> <p>b) 7F, N, S.</p> <p>c) 8F, SE(Repair).</p> <p>d) 9F, SE(Repair).</p> <p>e) 10F, NE(Repair), SE(Repair).</p> <p>g) 11F, SW(Repair).</p> <p>THE FOLLOWING ATTACHMENTS WERE FOUND UNACCEPTABLE AT TIME OF INSPECTION:</p> <p>1) SECOND FLOOR CONNECTIONS:</p> <p>a) 7F, S Bottom.</p> <p style="text-align: center; margin-top: 20px;">FAA REPAIR STATION NUMBER RX5R187N METHOD(S), PROCESS(ES), PROCEDURE(S) MERCURY FREE</p>		MAKE: PANAMETRICS			
		FREQ.: 2.25 MHz		ANGLE: 70°	
		SIZE: 0.625 in. x 0.625 in.			
		STYLE: DUAL		SHAPE: SQUARE	
		EQUIPMENT No.:			
		MAKE: PANAMETRICS			
		FREQ.: 2.25 MHz		ANGLE: 0°	
		SIZE: 25.4 mm (1.000 in.)			
		STYLE: DUAL		SHAPE: ROUND	
		EQUIPMENT No.:			
MAKE:					
FREQ.:		ANGLE:			
SIZE:					
STYLE:		SHAPE:			
EQUIPMENT No.:					
REFERENCE BLOCKS					
MAKE: KRAUTKRAMER					
TYPE: IIW					
MATERIAL: STEEL					
EQUIPMENT No.:					
SENSITIVITY: 60% FSH					
TRANSFER VALUE:					
ADDITIONAL INFORMATION - SEE ATTACHED: <input type="checkbox"/> SKETCH(ES) <input checked="" type="checkbox"/> SUPPLEMENTARY SHEET(S) <input type="checkbox"/> VIDEO					
SIGNATURES		CERTIFICATION		DATE	
INSPECTOR Scott Dyer		ASNT	II	10	10 08
SUPERVISOR					
AUTHORIZED INSPECTOR					
CUSTOMER REPRESENTATIVE					



REPORT OF ULTRASONIC EXAMINATION OF WELDS
AS PER ANSI / AWS D1.1 2008
ULTRASONIC ACCEPTANCE-REJECTION CRITERIA FOR STATICALLY LOADED NONTUBULAR
CONNECTIONS

JOB No.: 07-1299

REPORT No.: QAL-08-1633

PROJECT: Portland Jetport-Parking Garage

WELD IDENTIFICATION: 2nd Floor, F7, S Bottom

WELDING PROCESS: SMAW - FCAW

MATERIAL THICKNESS: 1.000


QUALITY REQUIREMENTS-SECTION No.:

WELD JOINT AWS: TEE

REMARKS:

INSPECTOR: Scott Dyer *Scott Dyer*

DATE: 10/10/2008



MINIMUM ACCEPTANCE LEVELS (DECIBELS)

DISCONTINUITY SEVERITY CLASS	WELD THICKNESS* IN INCHES AND MILLIMETERS AND SEARCH UNIT ANGLE										
	5/16" TO 3/4"	3/4" TO 1 1/2"	>1 1/2" TO 2 1/2"			>2 1/2" TO 4"			>4" TO 8"		
	8 TO 20	>20 TO 38	>38 TO 65		>65 TO 100		>100 TO 200				
	70°	70°	70°	60°	45°	70°	60°	45°	70°	60°	45°
CLASS A	≤+5	≤+2	≤-2	≤-1	≤+3	≤-5	≤-2	≤0	≤-7	≤-4	≤-1
CLASS B	+6	+3	-1	+2	+4	-4	-1	+1	-6	-3	0
CLASS C	+7	+4	+1	+4	+6	-2	+1	+3	-4	-1	+2
CLASS D	≥+8	≥+5	≥+3	≥+6	≥+8	≥+3	≥+3	≥+5	≥+3	≥+3	≥+4

SCANNING LEVEL

SOUND PATH DISTANCE in (mm)	≤ 2 1/2" (65)	>2 1/2" to 5" (65-125)	>5" to 10" (125-250)	>10" to 15" (250-380)
ABOVE ZERO REFERENCE (dB)	14	19	29	39

LINE NUMBER	INDICATION NUMBER	TRANSDUCER ANGLE	FROM FACE	LEG (HALF SNIP)	DECIBELS				DEFECT (mm)					DISCONTINUITY EVALUATION	REMARKS
					INDICATION LEVEL	REFERENCE LEVEL	ATTENUATION FACTOR	INDICATION RATING	LENGTH	ANGULAR DISTANCE (SOUND PATH)	DEPTH FROM "A" SURFACE	DISTANCE			
												FROM X	FROM Y		
a	b	c	d												
1	1	70	2.15	2	55	49	5.5	576	3.0	2.20	.675	.125	4.5	Class B	
2															
3															
4															
5															
6															
7															

Notes:

- Class B and C discontinuities shall be separated by at least 2L, L being the length of the longer discontinuity, except that when two or more such discontinuities are not separated by at least 2L, but the combined length of discontinuities and their separation distance is equal to or less than the maximum allowable length under the provisions of Class B or C, the discontinuity shall be considered a single acceptable discontinuity.
- Class B and C discontinuities shall not begin at a distance less than 2L from weld ends carrying a primary tensile stress, L being the discontinuity length.
- Discontinuities detected at "scanning level" in the root face area of complete joint penetration double groove weld joints shall be evaluated using an indicating rating of 4 dB more sensitive than described by a-a-b-c when such welds are designed as "tension welds" on the drawing (subtract 4 dB from the indicating rating "d").
- Electroslag or electrogas welds: discontinuities detected at "scanning level" which exceed 2" (50 mm) in length shall be suspected as being piping porosity and shall be further evaluated with radiography.
- Indications that remain on the display as the search unit is moved may be indicative of planar discontinuities with significant through-throat dimension and shall be subjected to a more detailed evaluation by other means (e.g., alternate ultrasonic techniques, radiography, grinding or gouging for visual inspection, etc.).



* Weld Thickness shall be defined as the nominal thickness of the thinner of the two parts being joined.

- CLASS A (Large Discontinuities) Any indication in this category shall be rejected, regardless of length.
 CLASS B (Medium Discontinuities) Any indication in this category having a length greater than 1" (25 mm) shall be rejected.
 CLASS C (Small Discontinuities) Any indication in this category having a length greater than 2" (50 mm) shall be rejected.
 CLASS D (Minor Discontinuities) Any indication in this category shall be accepted, regardless of length or location in the weld.

Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES
 80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251



ULTRASONIC INSPECTION REPORT

CUSTOMER: S.W. COLE Engineering		DATE OF INSPECTION	M	D	Y	
ATTENTION: Roger Domingo		REPORT No.	10	15	08	
PROJECT: Portland Jetport, Portland Maine		PAGE	1	OF	6	
COMPONENT INSPECTED: Moment Connections		JOB No.	07-1299			
AREA OF INTEREST: Welded Area		P.O. No.				
COMPONENT LOCATION: Fourth Floor Parking Garage		INSTRUMENT				
CUSTOMER WORK ORDER No:	PART No.:	MAKE: OLYMPUS				
MATERIAL: CARBON STEEL	HEAT No.:	MODEL: EPOCH LTC				
COMPONENT SURFACE CONDITION: AS WELDED		EQUIPMENT NO.: 34403				
EXAMINATION DATA						
Project Code/Spec AWS D1.1 2008		MATERIAL THICKNESS: 22.225 mm (0.875 in.)				
U.T. Procedure No.		SCREEN RANGE: 5"				
U.T. Technique No.		COUPLANT: ECHOGEL				
RESULTS: AS NOTED	INDICATIONS: AS NOTED	TRANSDUCERS				
REMARKS: PERFORMED ULTRASONIC INSPECTION AT PORTLAND JETPORT PARKING GARAGE. THE FOLLOWING MOMENT CONNECTIONS WERE FOUND ACCEPTABLE TO CODE AT TIME OF INSPECTION: 1) FOURTH FLOOR CONNECTIONS a) 4E.1 , E. W. b) 6E.1 . c) 4F ,NW, NE, SE, SW. d) 5F ,NW NE, SW, SE. e) 6F , N. S. g) 6G , N. S.		MAKE: PANAMETRICS				
		FREQ.: 2.25 MHz	ANGLE: 70°			
		SIZE: 0.625 in. x 0.625 in.				
		STYLE: DUAL	SHAPE: SQUARE			
		EQUIPMENT No.:				
		MAKE: PANAMETRICS				
		FREQ.: 2.25 MHz	ANGLE: 0°			
		SIZE: 25.4 mm (1.000 in.)				
		STYLE: DUAL	SHAPE: ROUND			
		EQUIPMENT No.:				
MAKE:						
FREQ.:	ANGLE:					
SIZE:						
STYLE:	SHAPE:					
EQUIPMENT No.:						
REFERENCE BLOCKS						
MAKE: KRAUTKRAMER						
TYPE: IIW						
MATERIAL: STEEL						
EQUIPMENT No.:						
SENSITIVITY: 60% FSH						
TRANSFER VALUE:						
ADDITIONAL INFORMATION - SEE ATTACHED: <input type="checkbox"/> SKETCH(ES) <input checked="" type="checkbox"/> SUPPLEMENTARY SHEET(S) <input type="checkbox"/> VIDEO						
SIGNATURES		CERTIFICATION		DATE		
INSPECTOR Scott Dyer 		ASNT	II	10	15 08	
SUPERVISOR Sean Watson 		ASNT	II	10	15 08	
AUTHORIZED INSPECTOR						
CUSTOMER REPRESENTATIVE						

Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES
 80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

ULTRASONIC INSPECTION REPORT

CUSTOMER: S.W. COLE Engineering		DATE OF INSPECTION	M	D	Y
ATTENTION: Roger Domingo		REPORT No.	10	15	08
PROJECT: Portland Jetport, Portland Maine		PAGE	2	OF	6
COMPONENT INSPECTED: Moment Connections		JOB No.	07-1299		
AREA OF INTEREST: Welded Area		P.O. No.			
COMPONENT LOCATION: Third Floor Parking Garage		INSTRUMENT			
CUSTOMER WORK ORDER No:	PART No.:	MAKE: OLYMPUS			
MATERIAL: CARBON STEEL	HEAT No.:	MODEL: EPOCH LTC			
COMPONENT SURFACE CONDITION: AS WELDED		EQUIPMENT No.: 34403			
EXAMINATION DATA		MATERIAL THICKNESS: 22.225 mm (0.875 in.)			
Project Code/Spec AWS D1.1 2008		SCREEN RANGE: 5"			
U.T. Procedure No.		U.T. Technique No.			
RESULTS: AS NOTED	INDICATIONS: AS NOTED	COUPLANT: ECHOGEL			
REMARKS:		TRANSDUCERS			
PERFORMED ULTRASONIC INSPECTION AT PORTLAND JETPORT PARKING GARAGE. THE FOLLOWING MOMENT CONNECTIONS WERE FOUND ACCEPTABLE TO CODE AT TIME OF INSPECTION:		MAKE: PANAMETRICS			
1) THIRD FLOOR CONNECTIONS		FREQ.: 2.25 MHz		ANGLE: 70°	
a) 4E.1, E, W.		SIZE: 0.625 in. x 0.625 in.			
b) 5E.1, E, W.		STYLE: DUAL		SHAPE: SQUARE	
c) 6E.1.		EQUIPMENT No.:			
d) 4F, NW, SW, SE.		MAKE: PANAMETRICS			
e) 5F, NE, NW, SW, SE.		FREQ.: 2.25 MHz		ANGLE: 0°	
g) 6F, N, S.		SIZE: 25.4 mm (1.000 in.)			
h) 4G, NE, SE.		STYLE: DUAL		SHAPE: ROUND	
i) 5G, NE, NW, SW.		EQUIPMENT No.:			
j) 6G, N, S.		MAKE:			
THE FOLLOWING ATTACHMENTS WERE FOUND UNACCEPTABLE AT TIME OF INSPECTION:		FREQ.:		ANGLE:	
1) Third FLOOR CONNECTIONS:		SIZE:			
a) 4G, SW Bottom.		STYLE:		SHAPE:	
b) 5G, SE Top.		EQUIPMENT No.:			
c) 6E.1, Top.		REFERENCE BLOCKS			
d) 6E.1, Bottom.		MAKE: KRAUTKRAMER			
NOTE: SEE ATTACHED SUPPLEMENTS FOR FLAW SIZE CRITERIA (2 PAGES)		TYPE: IIW			
NOTE: Reject the following due to slag and lack of fusion in the reinforcement weld.		MATERIAL: STEEL			
a) 4G, NW Top.		EQUIPMENT No.:			
b) 4F, NE Top.		SENSITIVITY: 60% FSH			
FAA REPAIR STATION NUMBER RX5R187N METHOD(S),PROCESS(ES),PROCEDURE(S)MERCURY FREE					
ADDITIONAL INFORMATION - SEE ATTACHED: <input type="checkbox"/> SKETCH(ES) <input checked="" type="checkbox"/> SUPPLEMENTARY SHEET(S) <input type="checkbox"/> VIDEO					
SIGNATURES		CERTIFICATION		DATE	
INSPECTOR Scott Dyer 		ASNT	II	10	15 08
SUPERVISOR Sean Watson 		ASNT	II'	10	15 08
AUTHORIZED INSPECTOR					
CUSTOMER REPRESENTATIVE					
		TRANSFER VALUE:			



REPORT OF ULTRASONIC EXAMINATION OF WELDS
AS PER ANSI / AWS D1.1 2008
ULTRASONIC ACCEPTANCE-REJECTION CRITERIA FOR STATICALLY LOADED NONTUBULAR CONNECTIONS

JOB No.: 07-1299

REPORT No.: QAL-08-1633

PROJECT: Portland Jetport-Parking Garage

WELD IDENTIFICATION: 3rd Floor, E.1-6 Bottom

WELDING PROCESS: SMAW - FCAW

MATERIAL THICKNESS: .625


QUALITY REQUIREMENTS-SECTION No.:

WELD JOINT AWS: TEE

REMARKS:

INSPECTOR: Scott Dyer *Scott Dyer*

DATE: 10/15/2008



MINIMUM ACCEPTANCE LEVELS (DECIBELS)

DISCONTINUITY SEVERITY CLASS	WELD THICKNESS* IN INCHES AND MILLIMETERS AND SEARCH UNIT ANGLE												
	5/16" TO 3/4"		3/4" TO 1 1/2"		>1 1/2" TO 2 1/2"			>2 1/2" TO 4"			>4" TO 8"		
	8 TO 20	>20 TO 38	>38 TO 65	70°	60°	45°	70°	60°	45°	70°	60°	45°	
CLASS A	≤+5	≤+2	≤-2	≤+1	≤+3	≤-5	≤-2	≤0	≤-7	≤-1	≤-1	≤-1	
CLASS B	+6	-3	-1	+2	+4	-4	-1	+1	-6	-3	0	+1	
CLASS C	+7	+4	+1	+4	+6	-2	+1	+3	-1	-1	+2	+3	
CLASS D	≥+8	≥+5	≥+3	≥+6	≥+8	≥+3	≥+3	≥+5	≥+3	≥+3	≥+3	≥+4	

SCANNING LEVEL

SOUND PATH DISTANCE in. (mm)	≤ 2 1/2" (65)	> 2 1/2" to 5" (65-125)	> 5" to 10" (125-250)	> 10" to 15" (250-380)
ABOVE ZERO REFERENCE (dB)	14	19	29	39

LINE NUMBER	INDICATION NUMBER	TRANSDUCER ANGLE	FROM FACE	LEG (HALF SHIP)	DECIBELS				DEFECT (mm)				DISCONTINUITY EVALUATION	REMARKS	
					INDICATION LEVEL	REFERENCE LEVEL	ATTENUATION FACTOR	INDICATION RATING	LENGTH	ANGULAR DISTANCE (SOUND PATH)	DEPTH FROM "A" SURFACE	DISTANCE			
												FROM X			FROM Y
1	1	70	1.7	1	68.9	64	1	3.9	1.5"	2.0	.55	0	5.5	Class A	
2															
3															
4															
5															
6															
7															

Notes:

- Class B and C discontinuities shall be separated by at least 2L, L being the length of the longer discontinuity, except that when two or more such discontinuities are not separated by at least 2L, but the combined length of discontinuities and their separation distance is equal to or less than the maximum allowable length under the provisions of Class B or C, the discontinuity shall be considered a single acceptable discontinuity.
- Class B and C discontinuities shall not begin at a distance less than 2L from weld ends carrying a primary tensile stress, L being the discontinuity length.
- Discontinuities detected at "scanning level" in the root face area of complete joint penetration double groove weld joints shall be evaluated using an indicating rating of 4 dB more sensitive than described by d-a-b-c when such welds are designed as "tension welds" on the drawing (subtract 4 dB from the indication rating "d").
- Electroslag or electrogas welds: discontinuities detected at "scanning level" which exceed 2" (50 mm) in length shall be suspected as being piping porosity and shall be further evaluated with radiography.
- Indications that remain on the display as the search unit is moved may be indicative of planar discontinuities with significant through-throat dimension and shall be subjected to a more detailed evaluation by other means (e.g., alternate ultrasonic techniques, radiography, grinding or gouging for visual inspection, etc.).

* Weld Thickness shall be defined as the nominal thickness of the thinner of the two parts being joined.

- CLASS A (Large Discontinuities) Any indication in this category shall be rejected, regardless of length.
- CLASS B (Medium Discontinuities) Any indication in this category having a length greater than 1" (20 mm) shall be rejected.
- CLASS C (Small Discontinuities) Any indication in this category having a length greater than 2" (50 mm) shall be rejected.
- CLASS D (Minor Discontinuities) Any indication in this category shall be accepted, regardless of length or location in the weld.



REPORT OF ULTRASONIC EXAMINATION OF WELDS
AS PER ANSI / AWS D1.1 2008
ULTRASONIC ACCEPTANCE-REJECTION CRITERIA FOR STATICALLY LOADED NONTUBULAR
CONNECTIONS

JOB No.: 07-1299

REPORT No.: QAL-08-1633

PROJECT: Portland Jetport-Parking Garage

WELDING PROCESS: SMAW - FCAW

WELD IDENTIFICATION: 3rd Floor, E.1-6 Top

QUALITY REQUIREMENTS-SECTION No.:


MATERIAL THICKNESS: .625

REMARKS:

WELD JOINT AWS: TEE

DATE: 10/15/2008

INSPECTOR: Scott Dyer *[Signature]*



MINIMUM ACCEPTANCE LEVELS (DECIBELS)

DISCONTINUITY SEVERITY CLASS	WELD THICKNESS* IN INCHES AND MILLIMETERS AND SEARCH UNIT ANGLE										
	5/16" TO 3/4"	3/4" TO 1 1/2"	>1 1/2" TO 2 1/2"			>2 1/2" TO 4"			>4" TO 6"		
	8 TO 70	>20 TO 38	>38 TO 65	>65 TO 100	>100 TO 200	70°	60°	45°	70°	60°	45°
CLASS A	≤+5	≤+2	≤-2	≤+1	≤+3	≤-5	≤-2	≤0	≤-7	≤-4	≤-1
CLASS B	+6	+3	-1	+2	+4	-4	-1	+1	-6	-3	0
CLASS C	+7	+4	+1	+4	+6	-2	+1	+3	-4	-1	+2
CLASS D	≥+8	≥+5	≥+3	≥+6	≥+8	≥+3	≥+3	≥+5	≥+3	≥+3	≥+4

SCANNING LEVEL

SOUND PATH DISTANCE in. (mm)	≤ 2 1/2" (65)	> 2 1/2" to 5" (65-125)	> 5" to 10" (125-250)	> 10" to 15" (250-380)
ABOVE ZERO REFERENCE (dB)	14	19	29	39

LINE NUMBER	INDICATION NUMBER	TRANSDUCER ANGLE	FRONT FACE	LEG (HALF SHIP)	DECIBELS				LENGTH	DEFECT (mm)				DISCONTINUITY EVALUATION	REMARKS
					INDICATION LEVEL	REFERENCE LEVEL	ATTENUATION FACTOR	INDICATION RATING		ANGULAR DISTANCE (SOUND PATH)	DEPTH FROM "A" SURFACE	DISTANCE			
												FROM X	FROM Y		
1	1	70	1.8	1	70	64.2	1.7	3.0	2"	1.7	550	0	8.5	Class A	
2															
3															
4															
5															
6															
7															

Notes:

- Class B and C discontinuities shall be separated by at least 2L, L being the length of the longer discontinuity, except that when two or more such discontinuities are not separated by at least 2L, but the combined length of discontinuities and their separation distance is equal to or less than the maximum allowable length under the provisions of Class B or C, the discontinuity shall be considered a single acceptable discontinuity.
- Class B and C discontinuities shall not begin at a distance less than 2L from weld ends carrying a primary tensile stress, L being the discontinuity length.
- Discontinuities detected at "scanning level" in the root face area of complete joint penetration double groove weld joints shall be evaluated using an indicating rating of 4 dB more sensitive than described by d-a-b-c when such welds are designed as "tension welds" on the drawing (subtract 4 dB from the indication rating "d").
- Electroslag or electrodeless welds: discontinuities detected at "scanning level" which exceed 2" (50 mm) in length shall be suspected as being piping porosity and shall be further evaluated with radiography.
- Indications that remain on the display as the search unit is moved may be indicative of planar discontinuities with significant through-throat dimension and shall be subjected to a more detailed evaluation by other means (e.g., alternate ultrasonic techniques, radiography, grinding or gouging for visual inspection, etc.).

* Weld Thickness shall be defined as the nominal thickness of the thinner of the two parts being joined.

- CLASS A (Large Discontinuities) Any indication in this category shall be rejected, regardless of length.
- CLASS B (Medium Discontinuities) Any indication in this category having a length greater than 1" (25 mm) shall be rejected.
- CLASS C (Small Discontinuities) Any indication in this category having a length greater than 2" (50 mm) shall be rejected.
- CLASS D (Minor Discontinuities) Any indication in this category shall be accepted, regardless of length or location in the weld.



REPORT OF ULTRASONIC EXAMINATION OF WELDS
 AS PER ANSI / AWS D1.1 2008
 ULTRASONIC ACCEPTANCE-REJECTION CRITERIA FOR STATICALLY LOADED NONTUBULAR
 CONNECTIONS

JOB No.: 07-1299

REPORT No.: QAL-08-1633

PROJECT: Portland Jetport-Parking Garage

WELDING PROCESS: SMAW - FCAW

WELD IDENTIFICATION: 3rd Floor, G5 SE Top

QUALITY REQUIREMENTS-SECTION No.:


MATERIAL THICKNESS: .625

WELD JOINT AWS: TEE

REMARKS:

INSPECTOR: Scott Dyer *[Signature]*

DATE: 10/15/2008



MINIMUM ACCEPTANCE LEVELS (DECIBELS)

DISCONTINUITY SEVERITY CLASS	WELD THICKNESS* IN INCHES AND MILLIMETERS AND SEARCH UNIT ANGLE											
	5/16" TO 3/4"		3/4" TO 1 1/2"		>1 1/2" TO 2 1/2"			>2 1/2" TO 4"			>4" TO 8"	
	5 TO 20	>20 TO 39	>39 TO 65	>65 TO 100	>100 TO 150	>150 TO 200	>200 TO 250	>250 TO 300	>300 TO 350	>350 TO 400	>400 TO 450	
CLASS A	≤+5	≤+2	≤-2	≤+1	≤+3	≤-5	≤-2	≤0	≤-7	≤-4	≤-1	
CLASS B	+6	+3	-1	-2	+4	-4	-1	+1	-6	-3	0	
CLASS C	+7	+4	+1	+4	+6	-2	+1	+3	-4	-1	+2	
CLASS D	≥+8	≥+5	≥+3	≥+6	≥+8	≥+3	≥+5	≥+3	≥+3	≥+3	≥+4	

SCANNING LEVEL

SOUND PATH DISTANCE in. (mm)	≤ 2 1/2" (65)	> 2 1/2" to 5" (65-125)	> 5" to 10" (125-250)	> 10" to 15" (250-380)
ABOVE ZERO REFERENCE (dB)	14	19	20	39

LINE NUMBER	INDICATION NUMBER	TRANSDUCER ANGLE	FROM FACE	LEG (HALF SWP)	DECIBELS				DEFECT (mm)				DISCONTINUITY EVALUATION	REMARKS	
					INDICATION LEVEL	REFERENCE LEVEL	ATTENUATION FACTOR	INDICATION RATING	LENGTH	ANGULAR DISTANCE (SOUND PATH)	DEPTH FROM 'A' SURFACE	DISTANCE			
												FROM X			FROM Y
1	1	70	1.7	1	70.4	64	85	5.55	1.5*	1.8	.59	0	3	Class B	
2															
3															
4															
5															
6															
7															

Notes:

- Class B and C discontinuities shall be separated by at least 2L, L being the length of the longer discontinuity, except that when two or more such discontinuities are not separated by at least 2L, but the combined length of discontinuities and their separation distance is equal to or less than the maximum allowable length under the provisions of Class B or C, the discontinuity shall be considered a single acceptable discontinuity.
- Class B and C discontinuities shall not begin at a distance less than 2L from weld ends carrying a primary tensile stress, L being the discontinuity length.
- Discontinuities detected at "scanning level" in the root face area of complete joint penetration double groove weld joints shall be evaluated using an indicating rating of 4 dB more sensitive than described by d=a-b-c when such welds are designed as "tensile welds" on the drawing (subtract 4 dB from the indication rating "d").
- Electroslag or electrogas welds: discontinuities detected at "scanning level" which exceed 2" (50 mm) in length shall be suspected as being piping porosity and shall be further evaluated with radiography.
- Indications that remain on the display as the search unit is moved may be indicative of planar discontinuities with significant through-throat dimension and shall be subjected to a more detailed evaluation by other means (e.g., alternate ultrasonic techniques, radiography, grinding or gorging for visual inspection, etc.).

* Weld thickness shall be defined as the nominal thickness of the thinner of the two parts being joined.

- CLASS A (Large Discontinuities): Any indication in this category shall be rejected, regardless of length.
 CLASS B (Medium Discontinuities): Any indication in this category having a length greater than 3" (20 mm) shall be rejected.
 CLASS C (Small Discontinuities): Any indication in this category having a length greater than 2" (50mm) shall be rejected.
 CLASS D (Minor Discontinuities): Any indication in this category shall be accepted, regardless of length or location in the weld.



REPORT OF ULTRASONIC EXAMINATION OF WELDS
AS PER ANSI / AWS D.1.1 2008
ULTRASONIC ACCEPTANCE-REJECTION CRITERIA FOR STATICALLY LOADED NONTUBULAR
CONNECTIONS

JOB No.: 07-1299

REPORT No.: QAL-08-1633

PROJECT: Portland Jetport-Parking Garage

WELD IDENTIFICATION: 3rd Floor, G4 SW Bottom

WELDING PROCESS: SMAW - FCAW

MATERIAL THICKNESS: .625


QUALITY REQUIREMENTS-SECTION No.:

WELD JOINT AWS: TEE

REMARKS:

INSPECTOR: Scott Dyer *Scott Dyer*

DATE: 10/15/2008



MINIMUM ACCEPTANCE LEVELS (DECIBELS)

DISCONTINUITY SEVERITY CLASS	WELD THICKNESS* IN INCHES AND MILLIMETERS AND SEARCH UNIT ANGLE												
	5/16" TO 3/4"		3/4" TO 1 1/2"		>1 1/2" TO 2 1/2"			>2 1/2" TO 4"			>4" TO 8"		
	8 TO 20	>20 TO 38	>38 TO 65	>65 TO 100	>100 TO 200	70°	70°	70°	60°	45°	70°	60°	45°
CLASS A	≤+5	≤+2	≤-2	≤+1	≤+3	≤-5	≤-2	≤0	≤-7	≤-1	≤-1		
CLASS B	+6	+3	0	+3	+4	-4	-1	+1	-6	-3	0		
CLASS C	+7	+4	+1	+4	+6	-2	+1	+3	-4	-1	+2		
CLASS D	≥+8	≥+5	≥+3	≥+6	≥+8	≥+3	≥+3	≥+5	≥+3	≥+3	≥+4		

SCANNING LEVEL

SOUND PATH DISTANCE in. (mm)	≤ 2 1/2" (65)	> 2 1/2" to 5" (65-125)	> 5" to 10" (125-250)	> 10" to 15" (250-380)
ABOVE ZERO REFERENCE (dB)	14	19	29	39

LINE NUMBER	INDICATION NUMBER	TRANSDUCER ANGLE	FROM FACE	LEG (HALF SKIP)	DECIBELS				DEFECT (mm)				DISCONTINUITY EVALUATION	REMARKS	
					INDICATION LEVEL	REFERENCE LEVEL	ATTENUATION FACTOR	INDICATION RATING	LENGTH	ANGULAR DISTANCE (SOUND PATH)	DEPTH FROM % SURFACE	DISTANCE			
												FROM X			FROM Y
a	b	c	d												
1	1	70	2.7	2	56	50	1.5	4.5	4.5"	3.0	.234	-0.5	9	Class A	
2															
3															
4															
5															
6															
7															

Notes:

- Class B and C discontinuities shall be separated by at least 2L, L being the length of the longer discontinuity, except that when two or more such discontinuities are not separated by at least 2L, but the combined length of discontinuities and their separation distance is equal to or less than the maximum allowable length under the provisions of Class B or C, the discontinuity shall be considered a single acceptable discontinuity.
- Class B and C discontinuities shall not begin at a distance less than 2L from weld ends carrying a primary tensile stress, L being the discontinuity length.
- Discontinuities detected at "scanning level" in the root face area of complete joint penetration double groove weld joints shall be evaluated using an indicating rating of 4 dB more sensitive than described by d=a-b-c when such welds are designed as "tension welds" on the drawing (subtract 4 dB from the indication rating "d").
- Electroslag or electrogas welds: discontinuities detected at "scanning level" which exceed 2" (50 mm) in length shall be suspected as being piping porosity and shall be further evaluated with radiography.
- Indications that remain on the display as the search unit is moved may be indicative of planar discontinuities with significant through-throat dimension and shall be subjected to a more detailed evaluation by other means (e.g., alternate ultrasonic techniques, radiography, grinding or gouging for visual inspection, etc.).

* Weld Thickness shall be defined as the nominal thickness of the thinner of the two parts being joined.

- CLASS A (Large Discontinuities) Any indication in this category shall be rejected, regardless of length.
 CLASS B (Medium Discontinuities) Any indication in this category having a length greater than 3" (20 mm) shall be rejected.
 CLASS C (Small Discontinuities) Any indication in this category having a length greater than 2" (50mm) shall be rejected.
 CLASS D (Minor Discontinuities) Any indication in this category shall be accepted, regardless of length or location in the weld.

05120 Structural Steel
AISC Certification

05120.3

American Institute of Steel Construction

is proud to recognize

Megquier & Jones, Inc.

South Portland, ME

for successfully meeting the quality certification requirements for

Standard for Steel Building Structures, Simple Steel Bridges and
Major Steel Bridges

Sophisticated Paint Coating Endorsement-Covered



Roger E. Ferch



Certification valid through August 2009

05120 Structural Steel
Welder Certifications

05120.4

American Aerial Services, Inc.
Steel Erection & Crane Rental

33 Allen Avenue Extension
Falmouth, Maine 04105
Telephone: (207) 797-8987 Fax: (207) 797-0479

Thursday, September 25, 2008

Clint Gendreau
Ledgewood Inc.
27 Main Street
South Portland, ME 04106


Subject: Jetport Garage Project - Welders' Certifications/Qualifications

Dear Clint:

Please consider this document as evidence and certification that the welders currently being employed on the Jetport project are qualified per AWS and they have continued to weld in their qualified process without a break exceeding six months.

This continuity of welding is supported by documentation such as payroll records and or invoices from the employed subcontractors. Therefore, AASI has met Section 4 of AWS D1.1 2006 Edition.

Respectfully,



James Read
President
American Aerial Services, Inc.

AMERICAN STEEL & PRECAST ERECTORS WELDER QUALIFICATION RECORD

WELDER: Wayde Strickland **TEST PLATE:** 116 **TEST DATE:** 3-12-05
APPLICABLE SPEC.: AWS D1.6-99, Sect. 4, Part C **FIG:** 4.15
WELD TYPE: Groove **THICKNESS:** 3/8" **POSITION:** 1G
MATERIAL: ASTM A304L **YIELD:** 36 ksi **PREHEAT:** None
PROCESS: SMAW **TYPE:** Manual
CURRENT: DCEP **JOINT PREP.:** Ground
ELECTRODE: E308L-16 **FLUX:** N/A
AWS SPEC.: A5.2 **# OF ELECTRODES:** 5
WIRE STICKOUT: N/A **TRAVEL SPEED:** 5-7 ipm **# OF PASSES:** 5
PASS # 1-5 ELECT. DIA.: 5/32" **CURRENT:** 140 **VOLTS:** 22

We certify that the statements in this record are correct and that the test weld was prepared and welded in accordance with the requirements.

Signature of Welder: Wayde Strickland

Social Security Number: [REDACTED] 7040

Signature of Test Supervisor: David A. Webb

Treatment of Weld Reinforcement: Ground

Method of Testing: Face & Root Bends

Defects: None


Pass / Fail: Pass

The above named welder is qualified to do welding for positions of welding in accordance with Table 4.3, & 4.4 of AWS D1.6-99, Structural Welding Code - Stainless Steel.

Signature of Tester: David A. Webb
American Steel Erectors



COPY



Green & White Mountains Section

American Welding Society

COPY

WELD QUALIFICATION TEST REPORT

REPORT OF WELDER QUALIFICATION

DATE: 8/27/83

CODE NO. AWS D1.1

TEST NO. AWS 5.19A

Operator: Wayde Strickland
 Process: S.M.A.W.
 Power Source: Hobart M300 M.G.
 Nature of Current: DC
 Type of Test: AWS 5.19A
 Base Material: A.36
 Edge Preparation: Sawed
 Ambient Temperature: 75
 Amps: 120
 Electrode: Airco E-7018 MR
 Flux: _____
 Type of Specimen: AWS 5.10.1.3J
 Welded: 8/27/83
 Witnessed By: L. Perry
 Results: Root accept - Face accept

Identification No.: 83112
 Laboratory No.: 83112
 Speed of Travel: 4 I.P.M.
 Polarity: Reverse
 Position: 3G Vertical
 Plate Thickness: 3/8"
 Cleaning: Grinder & Brush
 Preheat: none
 Volts: 21
 Diameter: 1/8"
 Layers Required: 3
 Interpass Temperature: _____
 Tested: 9/16/83

Robert E. James, CWI #77111071

Robert E. James
Final Inspector

WELDER, WELDING OPERATOR OR TACK WELDER QUALIFICATION TEST RECORD

Type of Welder Welder
Name Wayde Strickland
Welding Procedure Specification No. _____ Rev _____ Identification No. _____ Date _____

Variables	Record Actual Values Used in Qualification	Qualification Range
Process/Type (5.16.2)	Smaw	Smaw
Electrode (single or multiple)	Single	
Current/Polarity	DC Reversed	
Position (5.16.5)	Overhead	1G, 4G
Weld Progression (5.16.7)	N/A	N/A
Backing (YES or NO) (5.16.10)	Yes	With
Material/Spec. (5.16.1)	A-36 to A-36	
Base Metal		
Thickness: (Plate)	.375"	.750" Max
Groove	N/A	Unlimited
Fillet		
Thickness: (Pipe/tube)	N/A	.750" Max
Groove	N/A	Unlimited
Fillet		
Diameter: (Pipe)	N/A	Over 24" O.D
Groove	N/A	Unlimited
Fillet		
Filler Metal (5.16.3)	SEA 5.1+5.5	
Spec. No.	E7018	
Class	4	
F-No.	N/A	4, 3, 2, 1
Gas/Flux Type (5.16.4)	N/A	
Other	N/A	

VISUAL INSPECTION (5.12.6 OR 5.12.7)
Acceptable YES or NO Yes

Guided Bend Test Results (5.28.1/5.29.1)

Type	Result	Type	Result

Fillet Test Results (5.28.2/5.28.3; 5.38.3/5.39.4)

Appearance _____ Fillet Size _____
Fracture Test Root Penetration _____ Macroetch _____
(Describe the location, nature, and size of any crack or tearing of the specimen.)

Inspected by _____ Test Number _____
Organization _____ Date _____

RADIOGRAPHIC TEST RESULTS (5.28.4/5.39.2)

Film Identification Number	Results	Remarks	Film Identification Number	Results	Remarks
W.S	Acceptable				

Interpreted by [Signature] Test Number 80653
Organization Coham/AGTL Date 12-13-93

We the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of Section 5, Part C or D of ANSI/AWS D1.1. (1992) Structural Welding Code - Steel

Manufacturer or Contractor American Steel Fabricators inc.
Authorized By _____
Date _____

AMERICAN STEEL RECEIVED

DEC 27 1993

COPY

WELD QUALITY CONSULTING
WELDER PERFORMANCE QUALIFICATION TEST RECORD

Name WAYDE STRICKLAND Social Security # [REDACTED]-7040

Welder X Operator _____

Qualified with WPS AM-ST-41

Test AWS D1.1-94 Unlimited Thickness Plate 3G Position

Process FCAW Manual _____ Semi-Automatic X Automatic _____ Machine _____

Test base metal specification A36 to A36

Shielding Gas NONE Flow Rate NA

AWS filler metal classification E71T11 A5.20 Size 5/64"

Backing X Consumable Insert _____
Double Welded _____ Single Welded X Back Purging _____
Current DCSP GMAW Spray Transfer _____

Test results

Visual test results Pass X Fail _____
Bend test results Pass X Fail _____ NA _____
Radiographic test results Pass _____ Fail _____ NA X

Process Qualified for FCAW

Filler metals Qualified for:

All wires covered in AWS A5.20 and A5.29

Position (s) Qualified for:

Groove:

Plate 1G,2G, and 3G Unlimited Thickness

Pipe 1G,2G, and 3G over 24" dia. Unlimited Wall Thickness

Fillet:

Plate 1F,2F and 3F Unlimited Thickness

Pipe 1F,2F and 3F Unlimited Wall Thickness

The above named person is qualified for the welding process used in this test within the limits of essential variables shown above, including materials and filler metal variables of the AWS Standard for welder certification and the D1.1-94 Structural Welding Code or Standard. I hereby certify that I was not involved in the training of the above named individual as a welder:

Date Tested 6/17/95 Signed by _____


Jack E. Paige CWI
(Test Supervisor)

AWS CWI # 83100251

Signed by Raymond M. Collier
(Corp. Representative)

PRESIDENT
(Title)

COPY



Ryan T Merrill


#	Test Date	Sup	Code	Process	Gas	Filler	Metal	Base Metal	Position	Thickness	Expires
1	11/25/03	G	D1.5	FCAW	75/25	E71T-1		P1	A	L	09/06/08
2	05/09/05	G	D1.1	SMAW	N/A	E7018		A36	ALL	UNLIMITED	09/06/08



Ryan T Merrill

Cert # 9911018W

SSN # XXX-XX-5333



AMERICAN WELDING SOCIETY

VALID ONLY IF ACCOMPANIED BY PHOTO ID

This Card is the property of AWS and shall be returned on demand.

COPY



Ledgewood Construction
27 Main Street
South Portland, ME 04106
Ph : (207)767-1866
Fax: (207)767-1869

Submittal Cover Sheet

Job: 08574
PWM Phase 2 Parking Garage
Portland International Jetport
1001 Westbrook Street
Portland, ME 04102

Spec Section No: 05120
Submittal No: 14
Revision No: 0
Sent Date: 7/30/2008

Spec Section Title:

Submittal Title: STRUCTURAL STEEL - Welding Certifications

Contractor:
Ledgewood Construction
Clint Gendreau

Contractor's Stamp

Reviewed for general acceptance and compliance with contract documents. The subcontractor is responsible for all dimensions, correct fabrication and accurate fit with the work of other trades.


Ledgewood

By BSE Date 7/30/08
Submittal Number _____

Engineer:
Becker Structural Engineering
Todd Neal
08574

Architect's Stamp

Engineer's Stamp



33 Allen Avenue Extension
Falmouth, Maine 04105
Telephone: (207) 797-8987 Fax: (207) 797-0479

FAX

To: Ledgewood Inc.
Clint Gendreau
Phone: 207-767-1866
Fax: 207-767-1869

From: Dave Sirois
Pages: 25
Date: 7/24/08

Subject: Welding Certs

Dear Clint:

Here ya go. Any word on the steel on E line?

Respectfully,

David Sirois

Ph: 207-797-8987 ext 2
Fx: 207-797-0479

AWS QC-3

PERFORMANCE QUALIFICATION TEST RECORD

Eye correction required Yes No

Type of Eye Correction: Eye glasses
Contact lenses
Magnifiers

Name BERRY, SCOTT A. Social Security # [REDACTED]

Welder Operator

Qualified with AWS WPS No. 1-QC-W1 Supplement No. G Test No. D1-SM-F4-P-A-U

Process(es) SMAW Manual Semi-Automatic Automatic Machine

Test base metal specification SA 36 To SA 36

Material number (M or P Number) P1 To P1

Shielding Gas NA Flow Rate NA

AWS Filler metal classification E7018 F no 4 Size 1/8" & 5/32"

Backing Yes No Consumable Insert Yes No
Double Welded or Single Welded Short Circuiting arc (GMAW) Yes No
Current AC DC Back Purging Yes No

Test results

Visual test results Pass Fail Radiographic test results NA Pass Fail
Bend test results NA Pass Fail

PROCESS(es) QUALIFIED FOR SMAW

POSITION(S) QUALIFIED FOR:

Groove:

Pipe 1G 2G 5G 6G 6GR (T)Min 1/8" Max 24" Diameter 24" Range 24" and greater
Plate 1G 2G 3G 4G (T)Min 1/8" Max Unlimited
Consumable Insert Backing type * Unlimited

Fillet:

Pipe 1F 2F 4F 5F (T)Min 1/8" Max Unlimited
Plate 1F 2F 3F 4F (T)Min 1/8" Max Unlimited

Vertical Up Down Weld Deposit Min 1/8" Max Unlimited
Single Side Double Side

The above named person qualified for the welding process(es) used in this test within the limits of essential variables shown above, including materials and filler metal variables of the AWS Standard for welder certification and ANSI/AWS D1.1 Code or Standard. I hereby certify that I was not involved in the training of the above named individual as a welder:

Date Tested 1/29/98

Signed by Thomas E. Giles
Test Supervisor

AWS CWI No. 88070281

Signed by Thomas E. Giles
Corporate Representative
Director - Welding Test Center, Eastern Maine Technical College
Title

Welder Performance Qualification Record AWS D1.1 Structural Welding Code - Steel

Welder's Name Bill Britting ID Number _____
Company American Aerial

TEST DESCRIPTION

WPS Number AA - 001 Test Coupon XXX Production Weld _____
Material Specification, Type or Grade A36 >3/4" to Material Specification, Type or Grade A36 > 3/4"
Test Thickness 1" Groove
Thickness Qualified Plate Groove: 1/8" - Unlimited Fillets: Unlimited
Thickness Qualified Pipe _____
Groove 1/8 - unlimited on pipe equal to or greater than 24" diameter
Fillets: Unlimited

TESTING CONDITIONS AND QUALIFICATION LIMITS

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>SMAW</u>	<u>SMAW</u>
Type (Manual, Semi, Auto)	<u>Manual</u>	<u>Manual</u>
Backing	<u>A36 1/4" x 1-1/2"</u>	<u>Backing required</u>
Material Group Number	<u>Two</u>	<u>Group One and Group Two</u>
Filler Metal AWS Specifications	<u>A5.1</u>	
Filler Metal Classification	<u>E7018 MR</u>	
Filler Metal F Numbers	<u>F4</u>	<u>F1, F2, F3, F4</u>
Position	<u>3G and 4G</u>	<u>All Positions</u>
Vertical Progression (up or down)	<u>Up</u>	<u>Up Only</u>
Inert Gas Backing	_____	_____
Transfer Mode (GMAW)	_____	_____
Current / Polarity	<u>115 - 120 amps DC+</u>	_____

RESULTS

Visual Examination of Completed Weld Passed Date 12/18/07
Bend Test Results: Side Bend Passed Side Bend Passed Date 12/18/07
Test conducted by:
Warren G. Swan, Jr. New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared and welded in conformance with the 2006 AWS D1.1 welding code and the above noted Welding Procedure Specification.

Name: Warren G. Swan, Jr.
Affiliation New England School of Metalwork
Address 7 Albiston Way Auburn, ME 04210



WARREN SWAN
CWI 04050361
QC1 EXP. 5/01/10

Warren G. Swan

WELDER, WELDING OPERATOR OR TACK WELDER QUALIFICATION TEST RECORD

Type of Welder WELDER
 Name BILL BRITTING Identification No. _____
 Welding Procedure Specification No. AA-001 Rev _____ Date 12/18/07

Variables	Record Actual Values Used In Qualification	Qualification Range
Process/Type [Table 4.10, Item (1)]	<u>SMW</u>	<u>SMW ONLY</u>
Electrode (single or multiple) [Table 4.10, Item (8)]	<u>SINGLE</u>	
Current/Polarity	<u>DC+</u>	
Position [Table 4.10, Item (4)]	<u>3G-4G</u>	<u>ALL POSITIONS</u>
Weld Progression [Table 4.10, Item (6)]	<u>VERTICAL UP</u>	<u>VERTICAL UP ONLY</u>
Backing (YES or NO) [Table 4.10, Item (7)]	<u>YES</u>	
Material/Spec.	<u>A36 to A36</u>	
Base Metal		
Thickness: (Plate)	<u>1" GROOVE</u>	<u>1/8" - UNUNITED</u>
Groove		
Fillet		
Thickness: (Pipe/tube)		
Groove		
Fillet		
Diameter: (Pipe)		
Groove		
Fillet		
Filler Metal [Table 4.10, Item (3)]	<u>A5.1</u>	
Spec. No.	<u>E7018</u>	
Class	<u>F4</u>	<u>E1-F4</u>
F-No. [Table 4.10, Item (2)]		
Gas/Flux Type [Table 4.10, Item (3)]		
Other		

VISUAL INSPECTION (4.8.1)
 Acceptable YES or NO YES 12/18/07

Guided Bend Test Results (4.30.5)

Type	Result	Type	Result
<u>SIDE BEND 3G</u>	<u>ACCEPTABLE</u>	<u>SIDE BEND 4G</u>	<u>ACCEPTABLE</u>
<u>SIDE BEND 3G</u>	<u>ACCEPTABLE</u>	<u>SIDE BEND 4G</u>	<u>ACCEPTABLE</u>

Fillet Test Results (4.30.2.3 and 4.30.4.1)
 Appearance _____ Fillet Size _____
 Fracture Test Root Penetration _____ Macroetch _____
 (Describe the location, nature, and size of any crack or tearing of the specimen.)

Inspected by WARREN G SWAN JR Test Number AA-1
 Organization NEW ENGLAND SCHOOL OF METALLURGY Date 12/18/07

RADIOGRAPHIC TEST RESULTS (4.30.3.1)

Film Identification Number	Results	Remarks	Film Identification Number	Results	Remarks

Interpreted by _____ Test Number _____
 Organization _____ Date _____

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of section 4 of ANSI/AWS D1.1, (2006) Structural Welding Code—Steel.
 (year)

Manufacturer or Contractor _____ Authorized By _____
 Form E-4 Date _____

 WARREN SWAN
 CWI 04050361
 OCT EXP. 5/01/10

298/Annex E

WELDING PROCEDURE SPECIFICATION (WPS) Yes
PREQUALIFIED YES QUALIFIED BY TESTING
or PROCEDURE QUALIFICATION RECORDS (PQR) Yes

Company Name AMERICAN AERIAL
 Welding Process(es) SMAW
 Supporting PQR No.(s) PREQUALIFIED

Identification # AA-001
 Revision _____ Date 12/18/07 By W. SWAN
 Authorized by _____ Date _____
 Type—Manual Semi-Automatic
 Machine Automatic

JOINT DESIGN USED
 Type: BUTT
 Single Double Weld
 Backing: Yes No
 Backing Material: A36
 Root Opening 1/4" Root Face Dimension _____
 Groove Angle: 45° Radius (J-U) _____
 Back Gouging: Yes No Method _____

POSITION
 Position of Groove: 3G + 4G Fillet: _____
 Vertical Progression: Up Down

BASE METALS
 Material Spec. A36
 Type or Grade 7 3/4"
 Thickness: Groove 1" Fillet _____
 Diameter (Pipe) _____

ELECTRICAL CHARACTERISTICS
 Transfer Mode (GMAW) _____ Short-Circuiting
 Globular Spray
 Current: AC DCEP DCEN Pulsed
 Other _____
 Tungsten Electrode (GTAW) _____
 Size: _____
 Type: _____

FILLER METALS
 AWS Specification A5.1
 AWS Classification E7018

TECHNIQUE
 Stringer or Weave Bead: STRINGER
 Multi-pass or Single Pass (per side) MULTI-PASS
 Number of Electrodes SINGLE
 Electrode Spacing _____
 Longitudinal _____
 Lateral _____
 Angle: _____


SHIELDING
 Flux _____ Gas _____
 Composition _____
 Electrode-Flux (Class) _____ Flow Rate _____
 Gas Cup Size _____

Contact Tube to Work Distance _____
 Peening _____
 Interpass Cleaning: CHIPPING, GRINDING, BRUSHING

PREHEAT
 Preheat Temp., Min AMBIENT
 Interpass Temp., Min _____ Max _____

POSTWELD HEAT TREATMENT
 Temp. _____
 Time _____

WELDING PROCEDURE

Pass or Weld Layer(s)	Process	Filler Metals		Current		Volts	Travel Speed	Joint Details
		Class	Diam.	Type & Polarity	Amps or Wire Feed Speed			
12-14	SMAW	E7018	1/8"	DC+	115-120	21-22	6"/min	B-02A AWS JOINT DESIGNATION 
		WARREN SWAN CWI 04050361 OCI EXP 5/07/10						

Form E-1 (Front)

WELDER, WELDING OPERATOR, OR TACK WELDER QUALIFICATION TEST RECORD

Name of Welder Jon Curit
Name American Aerial Identification No.
Welding Procedure Specification No. 1 Rev. N/A Date Dec. 12, 2007

Table with columns: Variables, Record Actual Values Used in Qualification, Qualification Range. Rows include Process/Type (SMAW), Electrode (E7018), Current Polarity (DC+), Position (4G), Backing (YES), Material/Spec. (Group 1), Base Metal (Plate, Pipe/Tube), Filler Metal (A5.1, E7018, F4), Gas/Flux Type (N/A).

VISUAL INSPECTION (4.8.1)
Acceptable YES or NO YES
Guided Bend Test Results (4.30.5)
Type Result Type Result

Fillet Test Results (4.30.2.3 and 4.30.4.1)
Appearance N/A Fillet Size N/A
Fracture Test Root Penetration N/A Macroetch N/A

Inspected by Brad Wells CWI # 00050221 Test Number N/A
Organization Maine Oxy Date Dec. 12, 2007

RADIOGRAPHIC TEST RESULTS (4.30.3.1)
Film Identification Number Results Remarks Film Identification Number Results Remarks
PAS 5

Interpreted by [Signature] Test Number QAL-07-0347
Organization QAL Date 12/13/07

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of section 4 of AWS D1.1, () Structural Welding Code --- Steel.

Manufacturer or Contractor _____ Authorized By _____
Date _____



Welder Performance Qualification Record AWS D1.1 Structural Welding Code - Steel

Welder's Name Carl Cooper ID Number 6686
Company American Aerial

TEST DESCRIPTION

WPS Number AA - 001 Test Coupon XXX Production Weld _____
Material Specification, Type or Grade A36 >3/4" to Material Specification, Type or Grade A36 > 3/4"
Test Thickness 1" Groove
Thickness Qualified Plate Groove: 1/8" - Unlimited Filletts: Unlimited
Thickness Qualified Pipe _____
Groove 1/8 - unlimited on structural pipe equal to or greater than 24" diameter
Filletts: Unlimited

TESTING CONDITIONS AND QUALIFICATION LIMITS

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>SMAW</u>	<u>SMAW</u>
Type (Manual, Semi, Auto)	<u>Manual</u>	<u>Manual</u>
Backing	<u>A36 1/4" x 1-1/2"</u>	<u>Backing required</u>
Material Group Number	<u>Two</u>	<u>Group One and Group Two</u>
Filler Metal AWS Specifications	<u>A5.1</u>	
Filler Metal Classification	<u>E7018 MR</u>	
Filler Metal F Numbers	<u>F4</u>	<u>F1, F2, F3, F4</u>
Position	<u>4G</u>	<u>Flat, Overhead groove welds</u> <u>Flat, Overhead, Horizontal filletts</u>
Vertical Progression (up or down)	_____	_____
Inert Gas Backing	_____	_____
Transfer Mode (GMAW)	_____	_____
Current / Polarity	<u>115 - 120 amps DC+</u>	_____

RESULTS

Visual Examination of Completed Weld Passed Date 2/7/08
Bend Test Results: Side Bend Passed Side Bend Passed Date 2/7/08
Test conducted by:
Warren G. Swan, Jr. New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared and welded in conformance with the 2006 AWS D1.1 welding code and the above noted Welding Procedure Specification.

Name: Warren G. Swan, Jr.
Affiliation New England School of Metalwork
Address 7 Albiston Way Auburn, ME 04210



WARREN SWAN
CWI 04050361
QC1 EXP. 5/01/10

Warren G. Swan

WELDER, WELDING OPERATOR, OR TACK WELDER QUALIFICATION TEST RECORD

Name of Welder Brian Furrow
 Name American Aerial Identification No. 5315
 Welding Procedure Specification No. 1 Rev. N/A Date Dec. 12, 2007

Variables	Record Actual Values Used in Qualification	Qualification Range
Process/Type [Table 4.10, Item (1)]	<u>SMAW</u>	
Electrode (single or multiple) [Table 4.10, Item (2)]	<u>1/8 E7018</u>	<u>ALL</u>
Current Polarity	<u>115 A DC+</u>	
Position [Table 4.10, Item (6)]	<u>4G</u>	<u>1G, 4G</u>
Weld Progression [Table 4.10, Item (5)]	<u>N/A</u>	<u>N/A</u>
Backing (YES or NO) [Table 4.10 Item (7)]	<u>YES</u>	<u>YES</u>
Material/Spec. Base Metal	<u>Group 1 to Group 1</u>	
Thickness: (Plate) Groove	<u>3/8 "</u>	<u>1/8 to 3/4 "</u>
Fillet	<u>N/A</u>	<u>UNLIMITED</u>
Thickness: (Pipe/Tube) Groove	<u>N/A</u>	<u>1/8 " to 3/4 "</u>
Fillet	<u>N/A</u>	<u>UNLIMITED</u>
Diameter: (Pipe) PJP Groove	<u>N/A</u>	<u>1/8" to 3/4 OVER 24" DIA.</u>
Fillet	<u>N/A</u>	<u>OVER 24" DIA.</u>
Filler Metal [Table 4.10, Item (3)] Spec. No.	<u>A5.1</u>	
Class	<u>E7018</u>	
F-No. [Table 4.10, Item (2)]	<u>F 4</u>	<u>F4, F3, F2, F1</u>
Gas/Flux Type [Table 4.10 Item (3)]	<u>N/A</u>	
Other	<u>N/A</u>	<u>N/A</u>

VISUAL INSPECTION (4.8.1)			
Acceptable YES or NO		YES	
Type	Result	Type	Result
Guided Bend Test Results (4.30.5)			

Fillet Test Results (4.30.2.3 and 4.30.4.1)			
Appearance	<u>N/A</u>	Fillet Size	<u>N/A</u>
Fracture Test Root Penetration	<u>N/A</u>	Macroetch	<u>N/A</u>
(Describe the location, nature, and size of any crack or tearing of the specimen.)			

Inspected by Brad Wells CWI # 00050221 Test Number N/A
 Organization Maine Oxy Date Dec. 12, 2007

RADIOGRAPHIC TEST RESULTS (4.30.3.1)					
Film Identification Number	Results	Remarks	Film Identification Number	Results	Remarks
	<u>PASS</u>				

Interpreted by Raymond Parham Test Number RAL-07-2347
 Organization RAL Date 12/13/07

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of section 4 of AWS D1.1, () Structural Welding Code --- Steel.


Manufacturer or Contractor _____ Authorized By _____
 Date _____

WELDING PROCEDURE SPECIFICATIONS (WPS) AWS D1.1 Structural Welding Code - Steel (Prequalified)

Company Name American Aerial Date 12/18/08
 WPS Number AA - 001 Supporting PQR Number(s) Prequalified
 Revision Number _____ Date of Revision _____
 Welding Processes(es) SMAW Types (Manual, Auto, Semi-Auto) Manual

JOINTS

Joint Design Butt Single V Groove Plate
 Backing Yes XX No _____ Backing Material A36 - 1/4" x 1-1/2"
 Back Gouging Yes _____ No XX Method _____



BASE METALS

Material Group: Two Thickness Groove 1" Fillet _____ Pipe(Dia) _____
 Material Specification, Type or Grade A36 >3/4" to Material Specification, Type or Grade A36 >3/4"
 Other _____

FILLER METALS

Specification Number	AWS A 5.1	
AWS Classification Number	E7018 MR	
F Number	F4	
Size of Filler Metal	1/8" diameter	Qualified: 3/32 - 5/32 diameter

POSITIONS

Position of Groove 3G (Vertical) and 4G (Overhead) Qualified: All positions groove and fillet welds

Welding Progression : Up XXX Down _____

GAS	Gas(es)	%Mixture	Flow Rate
Shielding			
Trailing			
Backing			

WELDING PROCEDURE SPECIFICATIONS (WPS) AWS D1.1 Structural Welding Code - Steel (Prequalified)

WPS Number AA - 001

PREHEAT

Preheat Temperature Ambient Interpass Temperature _____

Other _____

POSTWELD HEAT TREATMENT

Temperature Range _____ Time Range _____

ELECTRICAL CHARACTERISTICS

Current DC Polarity Positive Amps 115 - 120 Volts 21 - 22

Tungsten Size and Type _____

Metal transfer for GMAW _____

Electrode Wire Speed Range _____

TECHNIQUE

Stringer or Weave Stringer

Gas Nozzle Size _____

Initial Cleaning Grinding/Brushing Interpass Cleaning Chipping/Grinding/Brushing

Method of Back Gouging _____

Oscillation _____

Contact Tip or Nozzle to Work distance (FMAW) _____

Multiple or Single Pass per Side: Weld Side Multi-Pass Other Side _____

Multiple or Single Electrodes Single

Travel Speed 6 - 8" per minute

Peening _____

Other _____

Weld Layers	Process	Filler Metal Class	Filler Metal Diameter	Current and Polarity	Amp Range	Volt Range	Travel Speed Range	Other
1 - 16	SMAW	E7018MR	1/8"	DC +	115 - 120	21 - 22	6 - 8" min	

PREPARED BY

Name: Warren G. Swan, Jr.

Affiliation New England School of Metalwork

Address 7 Albiston Way Auburn, ME 04210



WARREN SWAN
CWI 04050361
QC1 EXP. 5/01/10

Warren G. Swan

American Aerial Representative _____

Welder Performance Qualification Record AWS D1.1 Structural Welding Code - Steel

Welder's Name John Gallagher ID Number 2593
Company American Aerial

TEST DESCRIPTION

WPS Number AA - 001 Test Coupon XXX Production Weld _____
Material Specification, Type or Grade A36 >3/4" to Material Specification, Type or Grade A36 > 3/4"
Test Thickness 1" Groove
Thickness Qualified Plate Groove: 1/8" - Unlimited Fillets: Unlimited
Thickness Qualified Pipe _____
Groove 1/8 - unlimited on pipe equal to or greater than 24" diameter
Fillets: Unlimited

TESTING CONDITIONS AND QUALIFICATION LIMITS

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>SMAW</u>	<u>SMAW</u>
Type (Manual, Semi, Auto)	<u>Manual</u>	<u>Manual</u>
Backing	<u>A36 1/4" x 1-1/2"</u>	<u>Backing required</u>
Material Group Number	<u>Two</u>	<u>Group One and Group Two</u>
Filler Metal AWS Specifications	<u>A5.1</u>	
Filler Metal Classification	<u>E7018 MR</u>	
Filler Metal F Numbers	<u>F4</u>	<u>F1, F2, F3, F4</u>
Position	<u>3G and 4G</u>	<u>All Positions</u>
Vertical Progression (up or down)	<u>Up</u>	<u>Up Only</u>
Inert Gas Backing	_____	_____
Transfer Mode (GMAW)	_____	_____
Current / Polarity	<u>115 - 120 amps DC+</u>	_____

RESULTS


Visual Examination of Completed Weld Passed Date 1/30/08
Bend Test Results: Side Bend Passed Side Bend Passed Date 1/30/08
Test conducted by:
Warren G. Swan, Jr. New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared and welded in conformance with the 2006 AWS D1.1 welding code and the above noted Welding Procedure Specification.

Name: Warren G. Swan, Jr.
Affiliation New England School of Metalwork
Address 7 Albiston Way Auburn, ME 04210



WARREN SWAN
CWI 04050361
QC1 EXP. 5/01/10



Bhate Engineering Corporation
 Geotechnical, Materials, Environmental Engineers
 5217 Fifth Avenue South
 Birmingham v Alabama v 35212-3515
 (205) 591-7062
 (205) 591-7184 (FAX)

ANSI/AWS D1.3-89 WELDER AND WELDING OPERATOR QUALIFICATION TEST RECORD

Welder or Welding Operator's Name Glen Henderson Qualification Date 9-20-99
 Identification Number _____
 Welder's Social Security Number ██████████ 3424
 In Accordance with WPS Number AWS D1.3-89 Revision Number _____
 Welding Process(es) SMAW Type Manual (Automatic, Manual, etc.)
 Mode of Transfer for GMAW N/A (Short Circuiting, Spray, Globular)

VARIABLE	ACTUAL VARIABLE USED IN QUALIFICATION	QUALIFICATION RANGE
JOINT:		
Joint Type	<u>Arc spot weld</u>	<u>Lap</u>
Backing Material Type	<u>----</u>	<u>----</u>
Groove Welded From: one side or both sides	<u>----</u>	<u>----</u>
BASE METAL:		
Material Specification	<u>ASTM A606 To A611</u>	<u>ASTM A606 to A611</u>
Sheet Steel	<u>ASTM A36 to A570</u>	<u>ASTM A36 to A570</u>
Supporting Steel		
Sheet Thickness	<u>22 GA</u>	<u>0.5+ through 2t</u>
Groove		
Fillet	<u>5/8" diameter</u>	<u>1/2" to 11/16"</u>
Arc Spot		
Arc Beam		
COATING(S):		
Type	<u>N/A</u>	<u>----</u>
Thickness	<u>----</u>	<u>----</u>
POSITION:		
Groove	<u>----</u>	<u>----</u>
Fillet	<u>Flat</u>	<u>Flat</u>
Arc Spot	<u>----</u>	<u>----</u>
Arc Beam	<u>----</u>	<u>----</u>
Progression	<u>----</u>	<u>----</u>
GAS	<u>N/A</u>	<u>----</u>
ELECTRODE		
Size	<u>1/8" to 5/32"</u>	<u>1/8" to 5/32"</u>
Group Designation	<u>F1 E6022</u>	<u>F1 E6022</u>

VISUAL EXAMINATION RESULTS

Specimen 1 Acceptable 2 layer twist test Specimen 2 Acceptable 2 layer twist test
 Appearance Uniform Cracks None Undercut None excessive
 Reinforcement 1/32" min Diameter of Arc Spot Nugget 11/16" diameter
 Test Conducted By Jim R. Wall, CAWI-NDT Level II Per Bhate Engineering Corporation
 Laboratory Test Number 92099A Date of Test 09-20-99

The undersigned certify that the statements in this record are correct and that the welds were prepared and tested in accordance with the requirements of 6.7 of ANSI/AWS D1.3-89 STRUCTURAL WELDING CODE- SHEET STEEL

Company Bhate Engineering Corporation

Authorized By 

Welder Performance Qualification Record AWS D1.1 Structural Welding Code - Steel

Welder's Name Zach Johndro ID Number 4984
Company American Aerial

TEST DESCRIPTION

WPS Number AA - 001 Test Coupon XXX Production Weld _____
Material Specification, Type or Grade A36 >3/4" to Material Specification, Type or Grade A36 > 3/4"
Test Thickness 1" Groove
Thickness Qualified Plate Groove: 1/8" - Unlimited Filletts: Unlimited
Thickness Qualified Pipe _____
Groove 1/8 - unlimited on structural pipe equal to or greater than 24" diameter
Filletts: Unlimited

TESTING CONDITIONS AND QUALIFICATION LIMITS

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>SMAW</u>	<u>SMAW</u>
Type (Manual, Semi, Auto)	<u>Manual</u>	<u>Manual</u>
Backing	<u>A36 1/4" x 1-1/2"</u>	<u>Backing required</u>
Material Group Number	<u>Two</u>	<u>Group One and Group Two</u>
Filler Metal AWS Specifications	<u>A5.1</u>	
Filler Metal Classification	<u>E7018 MR</u>	
Filler Metal F Numbers	<u>F4</u>	<u>F1, F2, F3, F4</u>
Position	<u>3G and 4G</u>	<u>All Positions</u>
Vertical Progression (up or down)	<u>Up</u>	<u>Up Only</u>
Inert Gas Backing	_____	_____
Transfer Mode (GMAW)	_____	_____
Current / Polarity	<u>115 - 120 amps DC+</u>	_____

RESULTS

Visual Examination of Completed Weld Passed Date 2/7/08
Bend Test Results: Side Bend Passed Side Bend Passed Date 2/7/08
Test conducted by:
Warren G. Swan, Jr. New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared and welded in conformance with the 2006 AWS D1.1 welding code and the above noted Welding Procedure Specification.

Name: Warren G. Swan, Jr.
Affiliation New England School of Metalwork
Address 7 Abiston Way Auburn, ME 04210



WARREN SWAN
CWI 04050361
QC1 EXP. 6/01/10

Warren G. Swan

Welder Performance Qualification Record AWS D1.1 Structural Welding Code - Steel

Welder's Name Ray Lagueux ID Number 0179
Company American Aerial

TEST DESCRIPTION

WPS Number AA - 001 Test Coupon XXX Production Weld _____
Material Specification, Type or Grade A36 >3/4" to Material Specification, Type or Grade A36 > 3/4"
Test Thickness 1" Groove
Thickness Qualified Plate Groove: 1/8" - Unlimited Fillets: Unlimited
Thickness Qualified Pipe _____
Groove 1/8 - unlimited on pipe equal to or greater than 24" diameter
Fillets: Unlimited

TESTING CONDITIONS AND QUALIFICATION LIMITS

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>SMAW</u>	<u>SMAW</u>
Type (Manual, Semi, Auto)	<u>Manual</u>	<u>Manual</u>
Backing	<u>A36 1/4" x 1-1/2"</u>	<u>Backing required</u>
Material Group Number	<u>Two</u> <u>Group One and Group Two</u>	
Filler Metal AWS Specifications	<u>A5.1</u>	
Filler Metal Classification	<u>E7018 MR</u>	
Filler Metal F Numbers	<u>F4</u> <u>F1, F2, F3, F4</u>	
Position	<u>3G and 4G</u> <u>All Positions</u>	
Vertical Progression (up or down)	<u>Up</u>	<u>Up Only</u>
Inert Gas Backing	_____	_____
Transfer Mode (GMAW)	_____	_____
Current / Polarity	<u>115 - 120 amps DC+</u>	_____

RESULTS

Visual Examination of Completed Weld Passed Date 1/30/08
Bend Test Results: Side Bend Passed Side Bend Passed Date 1/30/08
Test conducted by:
Warren G. Swan, Jr. New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared and welded in conformance with the 2006 AWS D1.1 welding code and the above noted Welding Procedure Specification.

Name: Warren G. Swan, Jr.
Affiliation New England School of Metalwork
Address 7 Albiston Way Auburn, ME 04210



WARREN SWAN
CWI 04050361
QC1 EXP. 5/01/10

Welder Performance Qualification Record AWS D1.1 Structural Welding Code - Steel

Welder's Name Barry Morrison ID Number 7073
Company American Aerial

TEST DESCRIPTION

WPS Number AA - 001 Test Coupon XXX Production Weld _____
Material Specification, Type or Grade A36 >3/4" to Material Specification, Type or Grade A36 > 3/4"
Test Thickness 1" Groove
Thickness Qualified Plate Groove: 1/8" - Unlimited Fillets: Unlimited
Thickness Qualified Pipe _____
Groove 1/8 - unlimited on pipe equal to or greater than 24" diameter
Fillets: Unlimited

TESTING CONDITIONS AND QUALIFICATION LIMITS

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>SMAW</u>	<u>SMAW</u>
Type (Manual, Semi, Auto)	<u>Manual</u>	<u>Manual</u>
Backing	<u>A36 1/4" x 1-1/2"</u>	<u>Backing required</u>
Material Group Number	<u>Two</u>	<u>Group One and Group Two</u>
Filler Metal AWS Specifications	<u>A5.1</u>	
Filler Metal Classification	<u>E7018 MR</u>	
Filler Metal F Numbers	<u>F4</u>	<u>F1, F2, F3, F4</u>
Position	<u>3G and 4G</u>	<u>All Positions</u>
Vertical Progression (up or down)	<u>Up</u>	<u>Up Only</u>
Inert Gas Backing	_____	_____
Transfer Mode (GMAW)	_____	_____
Current / Polarity	<u>115 - 120 amps DC+</u>	_____

RESULTS

Visual Examination of Completed Weld Passed Date 1/30/08
Bend Test Results: Side Bend Passed Side Bend Passed Date 1/30/08
Test conducted by:
Warren G. Swan, Jr. New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared and welded in conformance with the 2006 AWS D1.1 welding code and the above noted Welding Procedure Specification.

Name: Warren G. Swan, Jr.
Affiliation New England School of Metalwork
Address 7 Albiston Way Auburn, ME 04210



WARREN SWAN
CWI 04050361
QC1 EXP. 5/01/10
Warren G. Swan

WELDER, WELDING OPERATOR, OR TACK WELDER QUALIFICATION TEST RECORD

Name of Welder Nicholas Perro
 Name American Aerial Services Identification No. 5042
 Welding Procedure Specification No. 1 Rev. N/A Date Feb 26, 2004

Variables	Record Actual Values Used In Qualification		Qualification Range
Process/Type [Table 4.10, Item (1)]	SMAW		
Electrode (single or multiple) [Table 4.10, Item (2)]	1/8 E7018		ALL
Current Polarity	105 A DC+		
Position [Table 4.10, Item (6)]	1G, 2G, 3G		1G, 2G, 3G
Weld Progression [Table 4.10, Item (8)]	UP		UP
Backing (YES or NO) [Table 4.10 Item (7)]	YES		YES
Material/Spec.	Group 1 to Group 1		
Base Metal			
Thickness: (Plate)			
Groove	3/8 inch		1/8" to 3/4"
Fillet	N/A		UNLIMITED
Thickness: (Pipe/Tube)			
Groove	N/A		1/8" to 3/4"
Fillet	N/A		UNLIMITED
Diameter :(Pipe)PJP			
Groove	N/A		1/8" to 3/4 OVER 24" DIA.
Fillet	N/A		OVER 24" DIA.
Filler Metal [Table 4.10, Item (3)]			
Spec. No.	A5.1		
Class	E7018		
F-No. [Table 4.10, Item (2)]	F 4		F4, F3, F2, F1
Gas/Flux Type [Table 4.10 Item (3)]	N/A		
Other	N/A		N/A



VISUAL INSPECTION (4.8.1)			
Acceptable YES or NO		YES	
Guided Bend Test Results (4.30.5)			
Type	Result	Type	Result
3G FACE BEND	ACCEPTABLE	3G ROOT BEND	ACCEPTABLE
Fillet Test Results (4.30.2.3 and 4.30.4.1)			
Appearance	N/A	Fillet Size	N/A
Fracture Test Root Penetration	N/A	Macroetch	N/A
(Describe the location, nature, and size of any crack or tearing of the specimen.)			

Inspected by Brad Wells CWI # 00050221 Test Number N/A
 Organization Maine Oxy Date Feb 27, 2004

RADIOGRAPHIC TEST RESULTS (4.30.3.1)					
Film Identification			Film Identification		
Number	Results	Remarks	Number	Results	Remarks
N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A

Interpreted by N/A Test Number N/A
 Organization N/A Date N/A

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of section 4 of AWS D1.1, () Structural Welding Code --- Steel.

Manufacturer or Contractor _____ Authorized By _____
 Date _____

WELDER, WELDING OPERATOR, OR TACK WELDER QUALIFICATION TEST RECORD

Name of Welder Nick Perro
 Name American Aerial Identification No. 0000-5042
 Welding Procedure Specification No. 1 Rev. N/A Date June 22, 2004

Variables	Record Actual Values Used in Qualification	Qualification Range
Process/Type [Table 4.10, Item (1)]	<u>FCAW</u>	
Electrode (single or multiple) [Table 4.10, Item (2)]	<u>E045 E71T-11</u>	<u>ALL</u>
Current Polarity	<u>140 A DC+</u>	
Position [Table 4.10, Item (6)]	<u>3G</u>	<u>1G, 2G, 3G</u>
Weld Progression [Table 4.10, Item (6)]	<u>N/A</u>	<u>N/A</u>
Backing (YES or NO) [Table 4.10 Item (7)]	<u>YES</u>	<u>YES</u>
Material/Spec. Base Metal	<u>Group 1 to Group 1</u>	
Thickness: (Plate)		
Groove	<u>1"</u>	<u>UNLIMITED</u>
Fillet	<u>N/A</u>	<u>UNLIMITED</u>
Thickness: (Pipe/Tube)		
Groove	<u>N/A</u>	<u>UNLIMITED</u>
Fillet	<u>N/A</u>	<u>UNLIMITED</u>
Diameter (Pipe)		
Groove	<u>N/A</u>	<u>OVER 24" DIA.</u>
Fillet	<u>N/A</u>	<u>OVER 24" DIA.</u>
Filler Metal [Table 4.10, Item (3)]		
Spec. No.	<u>A5.20</u>	
Class	<u>E71T-11</u>	
F-No. [Table 4.10, Item (2)]	<u>F6</u>	<u>F6</u>
Gas/Flux Type [Table 4.10 item (3)]	<u>N/A</u>	
Other	<u>N/A</u>	<u>N/A</u>

VISUAL INSPECTION (4.8.1)			
Acceptable YES or NO		YES	
Type	Result	Type	Result
1G SIDE BEND	<u>N/A</u>	1G SIDE BEND	<u>N/A</u>
	<u>N/A</u>		<u>N/A</u>
Fillet Test Results (4.30.2.3 and 4.30.4.1)			
Appearance	<u>N/A</u>	Fillet Size	<u>N/A</u>
Fracture Test Root Penetration	<u>N/A</u>	Macroetch	<u>N/A</u>
(Describe the location, nature, and size of any crack or tearing of the specimen.)			

Inspected by Brad Wells CWI # 00050221 Test Number N/A
 Organization Maine Oxy Date June 23, 2004

RADIOGRAPHIC TEST RESULTS (4.30.3.1)					
Film Identification		Results		Remarks	
Number				Number	Results Remarks
<u>N/A</u>	<u>Nick Perro</u>	<u>N/A</u>	<u>Accept</u>	<u>N/A</u>	<u>N/A</u>
<u>N/A</u>		<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>

Interpreted by Ryan Russell LWI Test Number N/A 04-414
 Organization OAL Date N/A June 23, 2004

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of section 4 of AWS D1.1, (2000) Structural Welding Code --- Steel.

Manufacturer or Contractor American Aerial Serv. Authorized By [Signature]
 Date 6/22/04

AWS D1.1:2000

ANNEX E

WELDING PROCEDURE SPECIFICATION (WPS) Yes
PREQUALIFIED QUALIFIED BY TESTING
or PROCEDURE QUALIFICATION RECORDS (PQR) Yes

Company Name AMERICAN AERIAL
 Welding Process(es) FCAW
 Supporting PQR No.(s) B-U2a-6F PREQUAL

Identification # AA RC 001
 Revision 001 Date 2/25/04 By Blwell
 Authorized by _____ Date _____
 Type—Manual Semi-Automatic
 Machine Automatic

JOINT DESIGN USED GROOVE
 Type:
 Single Double Weld
 Backing: Yes No
 Backing Material: ASTM A36
 Root Opening 1/4" Root Face Dimension _____
 Groove Angle: 45° Radius (J-U) _____
 Back Gouging: Yes No Method _____

POSITION
 Position of Groove: 3G, 4G Fillet: -
 Vertical Progression: Up Down

BASE METALS
 Material Spec. ASTM A36
 Type or Grade _____
 Thickness: Groove 3/8 Fillet -
 Diameter (Pipe) -

ELECTRICAL CHARACTERISTICS
 Transfer Mode (GMAW) Short-Circuiting
 Globular Spray
 Current: AC DCEP DCEN Pulsed
 Other _____
 Tungsten Electrode (GTAW)
 Size: _____
 Type: _____

FILLER METALS
 AWS Specification AWS 5.20
 AWS Classification E71T-8

TECHNIQUE
 Stringer or Weave Bead: STRINGER
 Multi-pass or Single Pass (per side) MULTI PASS
 Number of Electrodes ONE
 Electrode Spacing
 Longitudinal -
 Lateral -
 Angle -

SHIELDING
 Flux _____ Gas _____
 Composition _____
 Electrode-Flux (Class) - Flow Rate _____
 Gas Cup Size _____

Contact Tube to Work Distance 3/4"
 Peening NOPE
 Interpass Cleaning: hand wire brush, pick
per our TQ's

PREHEAT
 Preheat Temp., Min AS PER BY AWS D1.1
 Interpass Temp., Min SAME Max -

POSTWELD HEAT TREATMENT
 Temp. _____
 Time _____

WELDING PROCEDURE

Pass or Weld Layer(s)	Process	Filler Metals		Current		Volts	Travel Speed	Joint Details
		Class	Diam.	Type & Polarity	Amps or Wire Feed Speed			
1-4	FCAW	E71T-8	.068	DC-	110"/MIN	20V	4JPM	

Form E-1 (Front)

INNERSHIELD® NR®-232

Self-shielded, flux-cored wire with fast freezing slag system, which supports weld metal deposited at high rates on out-of-position welding.

For single or multiple pass all position welding of 3/16" (4.8mm) and thicker mild steel.

Excellent impact properties.

Superior arc characteristics and excellent slag removal (on many applications, it's self-peeling) gives NR-232 high operator appeal.

CONFORMANCE

AWS A5.20: E71T-8

ABS: 3SA-3YSAH

Lloyd's: 3S-3YSH

DNV: III YMS

G.L.: 3YSH

N.K.: ISSW5(3N)H10

MIL Spec: MIL-71T-8AS

WELDING POSITIONS

Smaller diameter wires are generally used for out-of-position.

Larger diameter wires are generally used for flat and horizontal welding.



1G



2F



2G



3G↑



4G



5G↑

TYPICAL APPLICATIONS

Excellent choice for poor fit-up applications. Recommended for open gap root pass welding.

General plate fabrication, including bridge construction, hull plate and stiffener welding on ships and barges. Machinery parts, tanks, hoppers, racks, scaffolding, etc.

DEPOSIT COMPOSITION

	%C	%Mn	%P	%S	%Si	%Al
Requirements AWS E71T-8 per A5.20	Report only	1.75 max.	0.04 max.	0.03 max.	0.90 max.	1.8 max.
Test Results	.17	.72	.007	.003	.31	.71

MECHANICAL PROPERTIES

	Yield Strength psi (MPa)	Tensile Strength psi (MPa)	Elongation (%)	Charpy V-Notch ft-lbs (Joules) @ -20°F (-29°C)	Hardness Rockwell B
Requirements AWS E71T-8 per A5.20	60,000 (414) min.	72,000 (496) min.	22 min.	20 (27)	--
Test Results *	60,000 - 74,000 (414 - 510)	72,000 - 87,000 (496 - 600)	22 - 30	20 - 69 (27 - 94)	89

* Tensile specimen aged at 220°F (104°C) for 48 hours.

DIAMETERS / PACKAGING

Diameter Inches (mm)	13.5 Lb. Coil	22 Lb. Readi-Reel®	50 Lb. Coil
.068" (1.7)	✓		✓
.072" (1.8)	✓	✓	✓
5/64" (2.0)	✓	✓	✓

RECOMMENDED PROCEDURES

Wire, Polarity ESO Inches (mm) Wire Weight	Wire Feed Speed In/min (m/min)	Arc Voltage (volts)	Approx. Current (amps)	Melt-Off Rate lbs/hr (kg/hr)	Deposition Rate lbs/hr (kg/hr)	Efficiency (%)
.068" NR-232 DC- 1/2-1 (12-25) .755 lbs/1000"	110 (2.7)	18 - 20	195	5.0 (2.3)	3.9 (1.8)	76
	130 (3.3)	19 - 21	225	6.2 (2.8)	4.6 (2.0)	74
	150 (3.8)	19 - 21	250	7.1 (3.2)	5.3 (2.4)	75
	170 (4.3)	20 - 22	270	7.8 (3.5)	6.1 (2.8)	78
	195 (5.0)	23 - 24	300	9.4 (4.3)	7.0 (3.2)	74
.072" NR-232 DC- 1/2-1 (12-25) .778 lbs/1000"	250 (6.4)	23 - 24	350	11.6 (5.4)	9.0 (4.0)	76
	320 (7.4)	25 - 27	400	15.2 (6.9)	11.4 (5.2)	75
	80 (2.0)	18 - 18	130	4.0 (1.8)	3.3 (1.5)	83
	140 (3.6)	18 - 21	225	6.8 (3.1)	5.5 (2.5)	81
	155 (3.9)	19 - 22	240	7.2 (3.3)	6.0 (2.7)	83
5/64" NR-232 DC- 1/2-1 (12-25) 1.00lbs/1000"	170 (4.3)	20 - 23	255	8.0 (3.6)	6.5 (2.9)	81
	260 (6.4)	22 - 24	315	11.7 (5.3)	9.6 (4.3)	82
	290 (7.4)	23 - 25	350	13.6 (6.2)	11.0 (5.0)	81
	60 (1.5)	16 - 17	145	3.7 (1.7)	2.7 (1.2)	73
	115 (2.9)	19 - 20	260	7.0 (3.2)	5.5 (2.5)	78
1/2-1 (12-25) 1.00lbs/1000"	120 (3.0)	19 - 20	270	7.3 (3.3)	5.7 (2.6)	78
	130 (3.3)	20 - 21	285	7.8 (3.5)	6.2 (2.8)	79
	180 (4.6)	22 - 23	365	10.9 (5.0)	8.7 (3.9)	80

APPLICATION GUIDELINES**For All Diameters**

On epoxy coated primer plates with extremely tight fit-up, some root porosity may occur. A 1/32" (0.8 mm) minimum gap between plates will reduce or eliminate this porosity. If a gap cannot be provided, use the low end of the voltage range.

For .068 and 5/64" (1.7 and 2.0 mm)

Recommended for fillet and butt welding where it is necessary to produce wide passes using a weave technique. For plate contamination such as oil, rust, or paint, use these diameters rather than .072" (1.8 mm).

For .072" (1.8 mm)

To obtain fastest travel speeds and

flattest bead on single pass fillet welds in all positions.

Flattest bead shape and best slag removal on applications such as column butt splices made in the 3 o'clock position and 1/4" (6.3 mm) vertical up fillet welds.

Best slag removal on multiple pass applications where interpass temperatures are in excess of 500°F (260°C).

The serviceability of a product or structure utilizing this type of information is and must be the sole responsibility of the builder/user. Many variables beyond the control of The Lincoln Electric Company affect the results obtained in applying this type of information. These variables include, but are not limited to, welding procedure, plate chemistry and temperature, weldment design, fabrication methods and service requirements.



**THE
LINCOLN ELECTRIC
COMPANY**

Local Sales and Service through Global
Subsidiaries and Distributors
Cleveland, Ohio 44117-1199 U.S.A.
TEL (216) 481-8100
FAX (216) 486-1751

Cored Wire
C3.2110 3/94

DISTRIBUTED BY:



Printed on recycled paper.



Of Massachusetts Inc. "The Construction Testing People"

WELDER QUALIFICATION TEST RECORD

Welder or welding operator's name JAMES E READ Identification no. 0534
 Welding process SMAW Manual XXXX Semiautomatic _____ Machine _____
 Position 3G (vertical upwards) & 4G
 (Flat, horizontal, overhead or vertical - if vertical, state whether upward or downward)
 In accordance with procedure specification no. _____
 Material specification ASTM A 36
 Diameter and wall thickness (if pipe) - otherwise, joint thickness 3/8" PLATE
 Thickness range this qualifies LIMITED THICKNESS

FILLER METAL

Specification no. AWS A5.1 Classification E7018 F no. F4
 Describe filler metal (if not covered by AWS specification) _____
 Is backing strip used? YES
 Filler metal diameter and trade name MUREX 1/8" DIA. Flux for submerged arc or gas for gas metal
 arc or flux cored arc welding _____

VISUAL INSPECTION

Appearance ACCEPTABLE Undercut NONE Piping porosity NONE

Guided Bend Test Results

Type	Result	AWS Type	Result
3G RB	ACCEPTABLE	4G RB	ACCEPTABLE
3G FB	ACCEPTABLE	4G FB	ACCEPTABLE

Test conducted by MICHAEL A SCULLY Laboratory test no. 990513
 per CWI # 88070121 Test date MAY 13, 1999

Fillet Test Results

Appearance _____ Fillet size _____
 Fracture test root penetration _____ Macroetch _____
 (Describe the location, nature, and size of any crack or tearing of the specimen.)
 Test conducted by _____ Laboratory test no. _____
 per _____ Test date _____

RADIOGRAPHIC TEST RESULTS

Film Identification	Results	Remarks	Film Identification	Results	Remarks

Test witnessed by _____ Test no. _____

We, the undersigned, certify that the statements in this record are correct and that the welds were prepared and tested in accordance with the requirements of AWS D1.1 - 98 Structural Welding Code - Steel.

Contractor AMERICAN AERIAL
 Authorized by JAMES E READ
 Date MAY 13, 1999



BHATE

Bhate Engineering Corporation
Geotechnical, Materials, Environmental Engineers

5217 5th Avenue South
Birmingham ■ Alabama ■ 35212-3515
(205) 591-7062
(205) 591-0229 (FAX)

LETTER OF TRANSMITTAL

Date August 23, 1999	Job No. 170000
Attention Mr. James Read	
RE Welder Qualifications	

TO American Aerial Services
33 Allen Avenue Extension
Falmouth, ME 04105

WE ARE SENDING YOU Attached Under separate cover via _____ the following items:

- Shop Drawings Prints Plans Samples Specifications
 Copy of Letter Change Order _____

COPIES	DATE	NO.	DESCRIPTION
1	08-16-99	081699WQ-1	Welder Qualification for Donald Violette
1	08-16-99	081699WQ-2	Welder Qualification for James Read
1	08-16-99	081699WQ-3	Welder Qualification for Eric Buckheit
1	08-16-99	081699WQ-4	Welder Qualification for Stacy Lupo

THESE ARE TRANSMITTED as checked below:

- For approval Approved as submitted Resubmit _____ copies for approval
 For your use Approved as noted Submit _____ copies for distribution
 As requested Returned for corrections Return _____ corrected prints
 For review and comment _____
 FOR BIDS DUE _____ 19____ PRINTS RETURNED AFTER LOAN TO US

REMARKS

COPY TO: _____ SIGNED: Jennifer Hanna

If enclosures are not as noted, kindly notify us at once



Bhate Engineering Corporation
 Geotechnical, Materials, Environmental Engineers
 5217 Fifth Avenue South
 Birmingham v Alabama v 35212-3515
 (205) 591-7062
 (205) 591-7184 (FAX)

ANSI/AWS D1.3-89 WELDER AND WELDING OPERATOR QUALIFICATION TEST RECORD

Welder or Welding Operator's Name James Read
 Identification Number 0536 Qualification Date 08-16-99
 Welder's Social Security Number 0536
 In Accordance with WPS Number AWS D1.3-89 Revision Number _____
 Welding Process(es) SMAW Type Manual
 (Automatic, Manual, etc.)
 Mode of Transfer for GMAW N/A
 (Short Circuiting, Spray, Globular)

VARIABLE	ACTUAL VARIABLE USED IN QUALIFICATION	QUALIFICATION RANGE
JOINT:		
Joint Type	<u>Arc Spot Weld</u>	<u>Lap</u>
Backing Material Type	_____	_____
Groove Welded From: one side or both sides	_____	_____
BASE METAL:		
Material Specification	_____	_____
Sheet Steel	<u>ASTM A606 to A611</u>	<u>ASTM A606 to A611</u>
Supporting Steel	<u>ASTM A36</u>	<u>ASTM A36</u>
Sheet Thickness	_____	_____
Groove	<u>22 Ga</u>	<u>0.5t through 2t</u>
Fillet	_____	_____
Arc Spot	<u>5/8" diameter</u>	<u>1/2" to 11/16"</u>
Arc Beam	_____	_____
COATING(S):		
Type	<u>N/A</u>	_____
Thickness	_____	_____
POSITION:		
Groove	_____	_____
Fillet	_____	_____
Arc Spot	<u>F</u>	<u>F</u>
Arc Beam	_____	_____
Progression	_____	_____
GAS	<u>N/A</u>	_____
ELECTRODE		
Size	<u>1/8" to 5/32"</u>	<u>1/8" to 5/32"</u>
Group Designation	<u>F1 (E6022)</u>	<u>F1 (E6022)</u>

VISUAL EXAMINATION RESULTS

Specimen 1 Acceptable 2 layer twist test Specimen 2 Acceptable 2 layer twist test
 Appearance Uniform Cracks None Undercut None excessive
 Reinforcement 1/32 min Diameter of Arc Spot Nugget 11/16 diameter
 Test Conducted By Jim R. Wall Per ANSI/AWS D1.3-89
 Laboratory Test Number 081699WQ-2 Date of Test 08-16-99

The undersigned certify that the statements in this record are correct and that the welds were prepared and tested in accordance with the requirements of 6.7 of ANSI/AWS D1.3-89 STRUCTURAL WELDING CODE- SHEET STEEL.

Company Bhate Engineering Corporation Authorized By [Signature]
 [Signature]
 E. Walker, CWI



Steven L Sanders

Cert # 0710063W

SSN # XXX-XX-3727



AMERICAN WELDING SOCIETY

VALID ONLY IF ACCOMPANIED BY PHOTO ID

This Card is the property of AWS and shall be returned on demand.

Steven L Sanders

#	Test Date	Sup	Code	Process	Gas	Filler Metal	Base Metal	Position	Thickness	Expires
1	02/24/94	1	D1	SMAW	N/A	E4	P	A	U	09/30/08

05120 Structural Steel

Punch List

05120.5

Field Report

No. 1829-01

Project: Phase 2 – Parking Garage
Portland International Jetport, Portland, Maine

Project #: WO 1829

Date/Time: October 22 & 23, 2008, Revised October 28, 2008, **Revised November 17, 2008**

Observers Todd Neal, P.E. (BSE)

Level 1 Through Level 5 Punch List – Gridline 7 to 13

The following is a list of items that were noted during our last site visit. We have noted the items in **bold** that will need to be completed prior to opening this portion of the garage to the public.

LEVEL 5

1. **Holes in decks at E.1, F, G/12 need to be filled with CIP. Completed**
2. **Fill drain blockout at F/10. Completed**
3. It was raining during our review on 10/22 and there multiple leaks in the joints. Most leaks were around or near columns. The following is a partial list of the areas noted:
 - a. Drain to east of F/10 (as noted above this needs be completed)
 - b. At conduit at penetrating deck at F/10 (See Photo 1)
 - c. Columns at G/10
 - d. South of F/9
 - e. Joint on 9 line between G & H
 - f. First DT joint west of line 9 between F & G
 - g. At both columns at F/8
 - h. At drain west of line F/8

Most leaks have been repaired. There are couple locations that still need to be addressed. These are not structural items.



Photo 1



Photo 2



Photo 3

4. Concrete repair required at underside of DT at Column H/11.9 (See Photo4). Provide repair detail for review. **Connections are made concrete repair required around connx.**




Photo 4

5. ~~Exposed prestressing strand in DT stem. Third stem west of line 10 on north side of gridline G. (See Photo 5).~~ **Completed, provide repair detail for record.**




Photo 5

6. ~~Install all steel side plates and cap plates at E.1.~~ **Completed**
7. Drain Block outs:
- Remove ridges created by tool used on edges. **In progress**
 - Install sealant in tooled joints. **Completed**
8. Ensure that all connection plates used to connect precast to precast and precast to steel are coated.
9. ~~Remove bumper tubes from E line on Phase 1.~~
10. ~~Expansion Joints (Waiting for Final Detail)~~ **Joint details have been finalized and systems have been ordered. Temporary covers will be installed until systems arrive.**

LEVEL 4

1. Fill connection pockets at G.7/13, G/13, F/13, and E.1/13 (See Photo 6). **Completed**



Photo 6

2. Repair cracked "T" beam at F/12 per SK-S-0019. Plates have been installed. Holes need to be drilled at locations marked on beams.
3. Clean sealant off decks (See Photo 7).



Photo 7

4. Install CIP infill at E.1, F, & G/12 (similar to level 5). **Completed**
5. ~~First DT joint west of line 13 between G and G.7 is not complete. Miss-aligned vector connectors and no sealant.~~ (See Photo 8) **Completed**



Photo 8

6. Drain at H/11.9 appears high and no water getting to drain.
7. Complete sealant around columns. **Completed**
8. Line 11 between lines F & G, there is a high spot on the DT that should be ground smooth (See Photo 9). **Completed**




Photo 10

9. At the first and second DT west of line 11 there are cracks in flanges at E.1 line. These cracks should be sealed as per Dailey's repair details. (See Photo 10). **Completed**



Photo 10

10. Grind ridges in tooled joints at CIP Drain infill (See Photo 11). Typical on most completed to date. **This work is in progress.**




Photo 11

11. **Missing vector connector at first joint east of line 9 closest to line E.1. Install repair and complete sealant. Completed**
12. **Missing vector connector at DT joint west of line 9 @ G line. Install repair and complete sealant. Completed**

BECKER

structural engineers, inc.

13. ~~Drain line sleeve at H/8 does not cover complete opening (See Photo 12). Splice plate and set in sealant bed and screw to existing plate. Sealant added to close void.~~



Photo 12

14. Install CIP infill at drain west of line 8. **Completed**
15. Install expansion joint cover at line E.1. **Joint details have been finalized and systems have been ordered. Temporary covers will be installed until systems arrive.**
16. Remove bumper tubes from phase 1 on E line. **Completed**
17. ~~Missing chord connection plate at F line between 9 and 10, both sides. (see photo 13)~~ **Completed**



Photo 13

18. DT connection to column cracked at G/7 south (see photo 14). **Concrete repair not completed at this time. Connection is functioning.**



Photo 14

19. Level 2, 3, 4, & 5, drill 5/8" diameter hole in top flange of steel beam and install 1/2" diameter lag into plastic shims to hold in place (see photo 15)



Photo 15

20. Leak around stand pipe at F/10.
21. Leak in joint at first joint west of 10 line between lines G & H.
22. Leak at column F/9.
23. Leak at line 9 at E.1. **Leaks are being repaired not critical to the structure of the garage.**

Level 3

1. Several lift pockets have not been filled. **Completed**
2. ~~Fill complete connections and fill pocket at E.1/13, E.1/12 (see photo 16)~~
Completed



Photo 16

3. ~~Coat connection plate and fill connection pockets at F/13 and G/13.~~ **Completed**
4. ~~Concrete repair at connection G.7/13 (see photo 17). Provide repair detail.~~
Connection has been installed waiting for concrete repair.



Photo 17

5. ~~Fill drain bondouts.~~ **Completed**

6. Fill in deck bondouts at E.1, F, & G/12 (see photo 18). **Completed**



Photo 18

7. Infill post holes on line E west of 12 line and east of 11 line BSE to provide SKS. **Holes have been filled in per BSE sketch.**
8. ~~Missing vector connector within 16 inches of chord connection, first joint west of 9 line at G line. No connection required at this location. See photo 19. Sealant has been installed. No additional work required this vector is not required.~~



Photo 19

9. Missing sealant around pipe sleeve and column at F/8 **Completed**
10. Missing sealant at G/8 South. **Completed**

11. Crack at DT/Column connection H/10 west side(see photo 20) **Concrete repair not completed at this time. Connection is functioning.**



Photo 20

12. Spall at G/11 south DT/Column connection (see photo 21). Grind edges smooth only. Do not fill this shallow void. **Concrete repair not completed at this time. Connection is functioning.**



Photo 21

13. ~~Missing chord connection plate at DT joint west of line 10 on F line end. Reference photo 13. Completed~~
14. Crack at DT/Column connection at F/10, south column, east side. Reference photo 20, similar. **Concrete repair not completed at this time. Connection is functioning.**

15. ~~Missing chord connection plate at DT joint west of E.1/13. Reference photo 13. Completed~~
16. ~~What is the chord connection for E.1/12 through blockout. This detail is typical all levels. Confirm detail with Dailey. See photo 22. Concrete complete and connection installed as per detail fro W. E. Dailey.~~



Photo 22

Level 2

1. ~~Chord to column connection and fill pocket at E.1/12, east side (see photo 23). Reference item 16 on level 3 regarding connection on west side. Completed~~



Photo 23

2. Fill connection pockets at E.1/12. **Completed**
3. Sealant in lifting pockets not complete. **Completed**
4. Sealant missing in 3ft of DT joint west of 13 line at E.1 end. **Completed**
5. CIP deck infill at E.1, F, & G/12. Reference photo 18. **Completed**
6. Sealant missing around connections and columns at F/13 and G/13. **Completed**
7. DT/Column connection at G.7/13 (see photo 24) **Completed**



Photo 24

8. Joint at 11.9 line between G.7 & G. Misaligned vector connectors repaired using longer bars. There is one crack at one of the vectors that will need to be repaired similar to rest of garage. Sealant needs to be installed. **Completed**
9. Line 10 between lines F & G, Ridge on DT Flange to be ground smooth, misaligned vector connectors repair to be installed and sealant to be installed (see photo 25). **Completed**



Photo 25

10. Sealant missing at E. 1/9.
11. Sealant missing at pipe sleeve at H/8.
12. DT/Column connections cracks at H/7 and H6 (see photo 26) **Concrete repair not completed at this time. Connection is functioning**



Photo 26

13. Line H/10 DT flange spall (see photo 27). Provide repair detail. **Loose concrete has been removed repair detail to follow.**



Photo 27

14. DT/Column connection spall at H/11.9 (see photo 28). **Concrete repair not completed at this time. Connection is functioning**



Photo 28

15. ~~Small spall at DT/Column connection at G/10 south column, east side. Remove spall likely no repair required.~~ **Loose concrete removed no further repair required**
16. DT/Column connection spall at G/9 south column (**Concrete repair not completed at this time. Connection is functioning**), west side missing. **Plate installed on west side.**
17. ~~Line G between lines 8 and 9 missing DT chord connection plate. Reference photo 13.~~ **Completed**
18. ~~DT/Column connection plate missing at G/8 south column, east side.~~ **Completed**
19. ~~Line G between lines 7 & 8 missing chord connection plate on north and south sides.~~ **Completed**
20. ~~DT/Column connection plates each side of column at G/7.~~ **Completed**
21. ~~Line E.1 between 12 & 13 missing chord connection plate. Reference photo 13.~~ **Completed**

Level 1

1. ~~Slab infill at crossover.~~ **Completed**
2. ~~Pier repairs~~ **Completed**
3. ~~Epoxy inject all voids between base plates and leveling plates.~~ **Completed**
4. Joint sealants in slab on grade. **Work is in progress**

Appendix A: Structural Steel Certification Backup Data

HAYDON BOLTS
PO 11708 J-60

Nicholas Galvanizing
120 Duffield Avenue
Jersey City, NJ 07306


Quality-Service-Commitment

CERTIFICATION OF CONFORMANCE

HAYDON BOLTS, INC
PO# 1672
August 4, 2008

All materials listed herein have been galvanized and inspected in accordance to ASTM A153/F2329 and meet or exceed all applicable specifications.

12 PCS 2 1/2" (4) X 70" ROD F1554-GR55
16 PCS 2 1/4" (4) X 70" ROD F1554-GR55
330 PCS 1 1/4" (7) X 14" HVY HDS A325-1
10 PCS 1/2" (13) F1554 GR55 ROUND
10 PCS 1/2" (13) F1554 GR55 ROUND BEND
4 PCS 7/8" (9) X 16 1/2" A325 HVY HEX BOLT
32 PCS 1 (8) X 25" A325-1 HVY HX HEAD
11 PCS 1 1/4" (7) X 28 7/8" ROD F1554-GR55
11 PCS 1 1/4" (7) X 28 7/8" ROD F1554-GR55
36 PCS 3/4" (10) X 24" X 4" F1554-55 ANC
1 PC 1 (8) X 224 7/16" F1554 GR55 ROD
1 PC 1 (8) X 162 1/4" F1554 GR55 ROD



ANGEL TORRES/GENERAL MANAGER

Eaton # 3926



CERTIFIED MILL TEST REPORT

Alton Steel Test Lab
 #5 Cut Street
 Alton, IL 62002-9011
 (618) 463-4490 EXT 2486
 (618) 463-4491 (Fax)

BILL TO

Eaton Steel Corporation
 10221 Capital Avenue
 Oak Park, MI 48237

SHIP TO

Eaton Steel Corporation %
 CWC-To Be Delivered To Customer Truck
 Alton, IL 62002

Date	01/03/2005	Customer PO	81348	Specifications
ASI Ord No.	4201	Customer PT.	7796	SAE 1035
ASI Ord Line Item	1			ASTM A 576-90b, ASTM A 29-04

Item Description
 Steel Bar, Hot Rolled, 1.7500, 18/20" O"

Heat Number	Yield PSI								Tensile PSI				% Elongation	% ROA	Bend Test	
CHEMICAL ANALYSIS TEST METHODS ASTM E-415 & E-1019																
Heat Number	C	Mn	P	S	Si	Cu	Ni	Cr	Mo	Sn	Al	Cb	V	B	N	
401171	0.36	0.68	0.011	0.028	0.26	0.21	0.075	0.105	0.018	0.015	0.006	0.024	0.003	0.0002	0.0024	

JOMINY HARDENABILITY USING ASTM A-295 CALCULATED FROM CHEMICAL DI

Heat Number GS DI
 401171 7 1.09

SPECIAL TEST RESULTS

Heat Number	TA	TB	TC	TD	HA	HB	HC	HD	S	O	S	O	S	R	C	A	B	RC	RB	BHN
401171											3	2	1	1	1					

ADDITIONAL COMMENTS

RR=20.37:1

No mercury, lead, radium, or alpha containing material or equipment is used or deliberately added in the production of this steel. No weld or weld repairs were performed on this material. This Steel is 100% Electric Arc Furnace Melted and Rolled in the U.S.A.

Alteration or reproduction of this report, except in full, is not allowed without written approval by a representative of Alton Steel Incorporated.

I hereby certify that the above tests are correct as contained in the records of ALTON STEEL INCORPORATED

Subscribed and sworn to before me, a Notary Public, in and for the county of Madison, State of Illinois

(Approved) Robert Cauley

this _____ Day of _____

R Cauley

My commission expires _____

(Notary Public) _____

CUSTOMER WECALL INC.
ADDRESS ORWELL, OH
P. O. NO. 11183
PART NO. 3 1/2 CLEVIS
LV JOB NO. DIE#1576, S0#6353
PCS. SHIPPED 655 PCS.
DATE SHIPPED 3/15/07



LAKEVIEW FORGE COMPANY

1725 Pittsburgh Avenue • Erie, Pennsylvania 16505 • 814.454.4518 • FAX: 814.455.5875
www.lakeviewforge.com • e-mail: mail@lakeviewforge.com

LAKEVIEW FORGE COMPANY

Certificate of Compliance

This COC is to certify that Lakeview Forge Company has manufactured/ inspected/ packed and shipped 655 PCS. items of Part Number #3-1/2 CLEVIS, Lakeview Die Number 1576, Shop Number 6353, in accordance with the requirements of WECALL INC. Purchase Order 11183 and its Attachment/Specifications, where applicable, have been shipped to Orwell, OH.

Evidence of Inspection and Test Results and/or Certifications (if not supplied) is on file for customer review.

Parts were manufactured to Spec. ASTM A668, Class A

Submitted this 14th day of March, 2007

Cindy Niland
Customer Service

PRODUCERS OF QUALITY CUSTOM FORGINGS FOR OVER 100 YEARS

Member of



Forging Industry Association

HAYDON BOLTS, INC.

MEGQUIER & JONES INC

Customer PO 11708

Invoice No. B8080379

Invoice Date 08/08/08

Sales Order K33277

Cert No Inv Line No Item No

Quantity Lot No

Heat

Assembly No

Haydon PO

32518 140000 CLVG350

22

401171

A48608

Att:

MacSteel[®]
 ONE JACKSON SQUARE
 SUITE 500
 JACKSON, MICHIGAN 49201

CERTIFIED MATERIAL TEST REPORT

CUSTOMER ORDER NUMBER	CUSTOMER PART NUMBER	HEAT NUMBER	WORK ORDER NUMBER	DATE
97300		M18854	35129 101	1/25/06

REPORT TO
 LISA
 KREHER STEEL
 1550 N. 25TH AVE
 MELROSE PARK , IL 60160

SHIP TO
 KREHER STEEL
 1550 N. 25TH AVE.
 MELROSE PARK , IL 60160

ORDERED

GRADE	SIZE	LENGTH
1030/1035 ✓	1 5/8" RND	20'
CUSTOMER SPECIFICATIONS		
ASTM A29/A29M-05; ASTM A576-90B		

CHEMICAL ANALYSIS - (BAR AVERAGE)

C	Mn	P	S	Si	Ni	Cr	Mo	Cu	Sn	Al
0.34	0.85	0.014	0.026	0.24	0.05	0.16	0.04	0.14	0.007	0.004
V	Nb									
0.028	0.001									

Q. A. APPROVED

GRAIN SIZE SPECIFICATION ASTM E112

FINE GRAIN 5-8

REDUCTION RATIO

DATE: 6-22-07

RATIO= 17.4 TO 1.0

SIGNED: R. Heeman
 144 X 6 TBKL
 HC - 35

MADE AND MANUFACTURED IN USA ✓

** MATERIAL 100% MELTED AND MANUFACTURED IN THE U.S.A. BY THE ELECTRIC ARC FURNACE AND CONTINUOUS CASTING METHOD. THE PRODUCT HAS NOT BEEN REPAIRED BY WELDING AND THIS MATERIAL HAS NOT BEEN EXPOSED TO MERCURY OR TO ANY OTHER METAL ALLOY THAT IS LIQUID AT AMBIENT TEMPERATURES DURING PROCESSING OR WHILE IN OUR POSSESSION. **

PAGE 1 OF 1

We certify that these data are correct and in compliance with specified requirements.

MacSteel-Arkansas FAX #: 708-345-1736
 MacSteel-Michigan MacSteel-Monroe X

Patrick Doolan
 Quality Assurance Representative

HAYDON BOLTS, INC.

MEGQUIER & JONES INC

Customer PO 11708

Invoice No. B8080379

Invoice Date 08/08/08

Sales Order K33277

Cert No Inv Line No Item No

Quantity

Lot No

Heat

Assembly No

Haydon PO

34468 130000 TBAG12506

11

M18854

A49808

53 pcs. = 4862

HEAT# E1043
 DATE SHIPPED 1/22/2008
 SHIPMENT# 0308928
 SIZE: RD 1 1/4 22' 0"
 ORDER ITEM# 196922/12
 SOLD TO: HAYDON BOLTS INC
 FAX#/EMAIL: CERTS@HAYDONBOLTS.COM

CERTIFIED TEST REPORT

NUCOR
 BAR MILL - AUBURN
 NUCOR STEEL AUBURN, INC.
 P.O. BOX 2008
 QUARRY ROAD
 AUBURN, NY 13021

CUST. P.O. 200050
 PART #: F1554-04 GR55 SECTIONS
 SPEC 8, 9.1 AND S1.5.2.1 ONLY
 SUPP. REQ:
 SHIP TO: HAYDON BOLTS

CHEMICAL ANALYSIS %

C	MN	SI	P	S	CU	NI	CR	MO	SN	V	CB	TI	B	N2	O2
230	1.100	.230	.010	.040	.320	1000	.130	.028	.014	.030	.0040	.0010	.0004	XXX	XXX

MECHANICAL RESULTS

YIELD	TENSILE	GAUGE	%	BEND	%
K.S.I.	K.S.I.	LENGTH	ELONG	PIN. DIA	R.A.
64.40	87.00	8	23.8	.0	43.4
64.60	86.10	8	22.5	.0	46.0
MPa	MPa	GAUGE	%	BEND	
		LENGTH	ELONG	PIN. DIA	R.A.

CHARPY IMPACT TEST

TEMP. F	FT./LB.	SUBSIZE SPECIMEN SAMPLE

I CERTIFY THESE RESULTS TO BE CORRECT AS CONTAINED IN THE RECORDS OF THE COMPANY.

JIM BIERNAT, METALLURGIST
 STATE OF NEW YORK SS.
 COUNTY OF CAYUGA

Jim Biernat

(print)

AFTER BEING DULY SWORN BY ME, I DECLARE THAT: THESE RESULTS ARE CORRECT AS CONTAINED IN THE RECORDS OF NUCOR STEEL AUBURN, INC

James M. Biernat
 (sign)

SUBSCRIBED AND SHOWN BEFORE ME

Grain Size: XXX

Reduction Ratio: XXX

As Rolled Hardness: XXX

D1: XXX

C.E.: .435

C1: XXX

JOMINY END-QUENCH HARDENABILITY RESULTS (HRC)

J1	J2	J3	J4	J5	J6	J7	J8	J9	J10	J11	J12

J13	J14	J15	J16	J18	J20	J22	J24	J26	J28	J30	J32

ALL MANUFACTURING PROCESSES FOR THIS STEEL, INCLUDING MELTING FROM SCRAP AND HOT ROLLING HAVE BEEN PERFORMED IN THE U.S.A. NO WELD REPAIR PERFORMED, STEEL NOT EXPOSED TO MERCURY OR ANY LIQUID ALLOY WHICH IS LIQUID AT AMBIENT TEMPERATURES.
 NOTARIZED CERTIFICATION

CUSTOMER SPECIAL INSTRUCTIONS:

ASTM F1554-04 GR. 55 IS DUAL CERTIFIED TO AASHTO M314-90 GR.55.
 C. E. REQUIRED ON BW & BV CHEM. CODES ONLY

THIS CERTIFICATE IS NOTARIZED ONLY WHEN REQUESTED

THIS DAY OF *January*
 L.S. *Cathy Ann Pelluso*

BV/05180
 128600
 CATHY ANN PELLUSO
 Notary Public, State of New York
 No. 01PE6101856
 Qualified in Cayuga County
 My Commission Expires Nov. 17, 2011

HAYDON BOLTS, INC.

MEGQUIER & JONES INC

Customer PO 11708

Invoice No. B8080379

Invoice Date 08/08/08

Sales Order K33277

Cert No 35028

Inv Line No 100000

Item No

Quantity 11

Lot No

Heat E1043

Assembly No

ROD2

11

E1043

Z00050

Haydon PO

53 pcs. = 4862

CERTIFIED TEST REPORT

HEAT# E1043
 DATE SHIPPED 1/22/2008
 SHIPMENT# 0308928
 SIZE: RD 1 1/4 22' 0"
 ORDER ITEM# 196922/12
 SOLD TO: HAYDON BOLTS INC

NUCOR
 BAR MILL - AUBURN
 NUCOR STEEL AUBURN, INC.
 P.O. BOX 2008
 QUARRY ROAD
 AUBURN, NY 13021

CUST. P.O. Z00050
 PART #:
 GRADE : F1554-04 GR65 SECTIONS
 SPEC 8, 9.1 AND S1.5.2.1 ONLY
 SUPP. REQ:
 SHIP TO: HAYDON BOLTS

FAX#/EMAIL: CERTS@HAYDONBOLTS.COM

CHEMICAL ANALYSIS %

C	MN	SI	P	S	CU	NI	CR	MO	SN	V	CB	TI	B	N2	O2
230	1.100	230	010	040	320	1000	130	028	014	030	0040	0010	0004	XXX	XXX

MECHANICAL RESULTS

YIELD	TENSILE	GAUGE	%	BEND	%
K.S.I.	K.S.I.	LENGTH	ELONG	PIN. DIA	R.A.
64.40	87.00	8	23.8	.0	43.4
64.60	86.10	8	22.5	.0	46.0
MPa	MPa	GAUGE	%	BEND	
		LENGTH	ELONG	PIN. DIA	R.A.

CHARPY IMPACT TEST

TEMP. F	FT./LB.	SUBSIZE SPECIMEN SAMPLE

I CERTIFY THESE RESULTS TO BE CORRECT AS CONTAINED IN THE RECORDS OF THE COMPANY.

JIM BIERNAT, METALLURGIST
 STATE OF NEW YORK
 COUNTY OF CAYUGA SS.

Jim Biernat

(print)

AFTER BEING DULY SWORN BY ME, I DECLARE THAT: THESE RESULTS ARE CORRECT AS CONTAINED IN THE RECORDS OF NUCOR STEEL AUBURN, INC

[Signature]

(Sign)

SUBSCRIBED AND SHOWN BEFORE ME

Grain Size: XXX
 Reduction Ratio: XXX
 As Rolled Hardness: XXX
 D.I.: XXX
 C.E.: .435
 C.I.: XXX

JOMINY END-QUENCH HARDENABILITY RESULTS (HRC)

J1	J2	J3	J4	J5	J6	J7	J8	J9	J10	J11	J12

J13	J14	J15	J16	J18	J20	J22	J24	J26	J28	J30	J32

ALL MANUFACTURING PROCESSES FOR THIS STEEL, INCLUDING MELTING FROM SCRAP AND HOT ROLLING HAVE BEEN PERFORMED IN THE U.S.A. NO WELD REPAIR PERFORMED, STEEL NOT EXPOSED TO MERCURY OR ANY LIQUID ALLOY WHICH IS LIQUID AT AMBIENT TEMPERATURES.
 NOTARIZED CERTIFICATION

CUSTOMER SPECIAL INSTRUCTIONS:

ASTM F1554-04 GR. 55 IS DUAL CERTIFIED TO AASHTO M314-90 GR.55.

C. E. REQUIRED ON BW & BV CHEM. CODES ONLY

THIS CERTIFICATE IS NOTARIZED ONLY WHEN REQUESTED

THIS DAY OF January
 L.S. *[Signature]*

BV/05180
 128600
 CATHY ANN PELLISSO
 Notary Public, State of New York
 No. 01PE6101856

Qualified in Cayuga County
 My Commission Expires Nov. 17, 2011

HAYDON BOLTS, INC.

MEGQUIER & JONES INC

Customer PO 11708

Invoice No. B8080379

Invoice Date 08/08/08

Sales Order K33277

Cert No 35028

Quantity 11

Assembly No

Haydon PO Z00050

Inv Line No 70000

Lot No

Heat E1043

Item No ROD2

Cert Summary Page HAYDON BOLTS, INC.

MEGQUIER & JONES INC Customer PO 11708

Invoice No. B8080379 Invoice Date 08/08/08 Sales Order K33277

Cert No Inv Line No Item No Quantity Lot No Heat Assembly No Haydon PO

35028 70000 ROD2 11 E1043 NUCOR STEEL AUBURN, INC Z00050

Description: 1-1/4"(7) X 28-7/8" ROD F1554-GR55 HD GALV Manufacturer: NUCOR STEEL AUBURN, INC

35028 100000 ROD2 11 E1043 NUCOR STEEL AUBURN, INC Z00050

Description: 1-1/4"(7) X 28-7/8" ROD F1554-GR55 HD GALV Manufacturer: NUCOR STEEL AUBURN, INC

34468 130000 TBAG12506 11 M18854 CLEVELAND CITY FORGE A49808

Description: 1-1/4(7)X 6 TURNBUCKLE HDG OS Manufacturer: CLEVELAND CITY FORGE

32518 140000 CLVG350 22 401171 WECALL INC. A48608

Description: #3-1/2 DROP FORGED CLEVIS A668-A HDG Manufacturer: WECALL INC.

J-60

SSS

10 11/08
J-60

RECEIVED
AUG 12 2008

MEGQUIER & JONES, INC



Sherwin-Williams Certificate of Analysis

PO#11798
J-66
SGS

Page 1 of 1

Wichita, Kansas (WIC)
630 East 13th Street
Andover, KS 67002-9314

Phone: (316) 733-1361
Fax: (316) 733-4420
Date: 06/16/2008

Product

Number: B67H00005
Description: Recoatable Epoxy Primer (Part G)
Color: Tan / Buff
Batch #: 0X1648D
Lot # / Batch Slip #: 87984
Order #: 3X82101300
Date of Manufacture: 06/12/2008
Expiration Date: 06/12/2011
Shelf Life: 36 Months

Test	Method	Unit	Minimum	Maximum	Value
MASSTONE	P100.00	DELTAE	-	2.0	1.26
GRIND FINENESS	T410.00	HEGMAN	3	-	3
CLEANLINESS OF GRIND	T411.00	HEGMAN	1	-	1
DRY HARD	P331.00	HOURS	-	30	30
DRY TACK FREE	P332.00	HOURS	-	1	1
KU VISCOSITY - TANK AGITATED	T301.00	KU	85	100	85
WT PER GALLON	T210.00	LBS/GAL	14.01	14.31	14.30
SAG TEST	P400.00	MILS	15	-	18

This product meets all product quality and customer packaging requirements. Guaranteed shelf life is from the date of manufacturing, provided proper storage is maintained and proper agitation and application are performed. Records, Material Safety Data Sheets and a retained sample are on file at our facility and are available for review upon request.
This material has not come in direct contact with mercury or any of its compounds, nor with any mercury containing device employing a single boundary or containment during the manufacturing process, examination or testing.

Approved By: Laura T. Davis

Date: 06/12/2008

Laura T. Davis
Q.C. / Q.A. APPROVAL



Sherwin-Williams Certificate of Analysis

PO# 11798
J-66
SGS

Page 1 of 1

Wichita, Kansas (WIC)
630 East 13th Street
Andover, KS 67002-9314

Phone: (316) 733-1361
Fax: (316) 733-4420
Date: 06/21/2008

Product

Number: B67V00005
Description: Recoatable Epoxy Primer (Part H)
Color: Hardener
Batch #: 0X1728Q
Lot # / Batch Slip #: 88140
Order #: 3X82204100
Date of Manufacture: 06/20/2008
Expiration Date: 06/20/2011
Shelf Life: 36 Months

Test	Method	Unit	Minimum	Maximum	Value
CLEANLINESS OF GRIND	T411.00	HEGMAN	2.0	-	2
GRIND FINENESS	T410.00	HEGMAN*	4.0	-	4
DRY HARD	P331.00	HOURS	-	30	30
DRY TACK FREE	P332.00	HOURS	-	1	1
KU VISCOSITY - TANK AGITATED	T301.00	KU	90	100	90
WT PER GALLON	T210.00	LBS/GAL	12.52	12.82	12.53
SAG TEST	P400.00	MILS	15	-	18

This product meets all product quality and customer packaging requirements. Guaranteed shelf life is from the date of manufacturing, provided proper storage is maintained and proper agitation and application are performed. Records, Material Safety Data Sheets and a retained sample are on file at our facility and are available for review upon request.
This material has not come in direct contact with mercury or any of its compounds, nor with any mercury containing device employing a single boundary or containment during the manufacturing process, examination or testing.

Approved By:

Laura T. Davis

Date: 06/20/2008

Laura T. Davis
Q.C. / Q.A. APPROVAL

SA 3 x 3 x 1/4 x 40'
 R4464
 J-60
 S95

CERTIFIED TEST REPORT

NUCOR
 BAR MILL - AUBURN
 NUCOR STEEL AUBURN, INC.
 P.O. BOX 2008
 QUARRY ROAD
 AUBURN, NY 13021

50 pcs. = 9798
 HEAT# E3861
 DATE SHIPPED 5/08/2008
 SHIPMENT# 0315170
 SIZE: AN 3 X 3 X 1/4 40' 0"
 ORDER ITEM# 202119/01
 SOLD TO: STEEL SERVICE CENTER INC
 FAX#/EMAIL: 2077838533

CUST. P.O. 10526
 PART #: J-60
 GRADE : ASTM A36-05/A709 GR36
 SPEC CSA G40.21-98 GR44W
 SUPP. REQ:
 SHIP TO: STEEL SERVICE CENTER

CHEMICAL ANALYSIS %

C	MN	SI	P	S	CU	NI	CR	MO	SN	V	CB	TI	B	N2	O2
.170	7.50	.220	.015	.035	.260	.0900	.140	.029	.017	.000	.0020	.0010	.0003	XXX	XXX

MECHANICAL RESULTS

YIELD K.S.I.	TENSILE K.S.I.	GAUGE LENGTH	% ELONG	BEND PIN. DIA	% R.A.
48.50	72.00	8	30.0	.0	.0
49.50	72.20	8	28.8	.0	.0
MPa	MPa	GAUGE LENGTH	% ELONG	BEND PIN. DIA	R.A.

CHARPY IMPACT TEST

TEMP. F	FT./LB.	SUBSIZE SPECIMEN SAMPLE

I CERTIFY THESE RESULTS TO BE CORRECT AS CONTAINED IN THE RECORDS OF THE COMPANY.

JIM BIERNAT, METALLURGIST
 STATE OF NEW YORK SS.
 COUNTY OF CAYUGA

Grain Size: XXX Reduction Ratio: XXX As Rolled Hardness: XXX C.F.: .388 D.I.: XXX C.I.: XXX

(print) Jim Biernat

AFTER BEING DULY SWORN BY ME, I DECLARE THAT: THESE RESULTS ARE CORRECT AS CONTAINED IN THE RECORDS OF NUCOR STEEL AUBURN, INC


Jim Biernat
 (Sign)

SUBSCRIBED AND SHOWN BEFORE ME

THIS _____ DAY OF _____
 L.S. _____
 THIS CERTIFICATE IS NOTARIZED ONLY WHEN REQUESTED

JOMINY END-QUENCH HARDENABILITY RESULTS (HRC)

J1	J2	J3	J4	J5	J6	J7	J8	J9	J10	J11	J12
J13	J14	J15	J16	J18	J20	J22	J24	J26	J28	J30	J32



ALL MANUFACTURING PROCESSES FOR THIS STEEL, INCLUDING MELTING FROM SCRAP AND HOT ROLLING HAVE BEEN PERFORMED IN THE U.S.A. NO WELD REPAIR PERFORMED, STEEL NOT EXPOSED TO MERCURY OR ANY LIQUID ALLOY WHICH IS LIQUID AT AMBIENT TEMPERATURE.

DUAL CERTIFICATION

CUSTOMER SPECIAL INSTRUCTIONS:

MEGQUER & JONES, INC

CF/02566
 159400

AUG 14 2008

Bill To:
 INFRA-METALS CORPORATION-CT, R
 DIV PREUSSAG INTERNATIONAL CO
 8 PENT HWY
 WALLINGFORD
 06492

Ship To: 1
 INFRA-METALS CORPORATION-CT
 8 PENT HIGHWAY
 TRACK# 993
 WALLINGFORD
 06492

Order Date: 07/18/2008
 PO No: C1272A
 Mill Order No: 3515646
 Load No: 1209994
 Manifest No: 1916757

CERTIFIED MATERIAL TEST REPORT
 GERDAU AMERISTEEL
 Petersburg Mill
 GERDAU AMERISTEEL, 25801 Hofheimer Way
 Petersburg, VA 23803
 (804) 524-2855

SPECIFICATIONS
 ASTM A6-05a, A992-06a, A572-06

SIZE
 W 10 X 49# / W250 X 73

GRADE
 992/572-50

LENGTH
 65 FT / 19.812 M

PRODUCT
 WF BEAMS

HEAT NO: 30418770

CHEMICAL ANALYSIS

	C	Mn	P	S	Si	Cu	Ni	Cr	Mo	Sn	V	Al	Nb	CE
	.08	1.07	.013	.032	.24	.34	.10	.07	.020	.014	.003	.003	.020	.31

PHYSICAL PROPERTIES

Yield Strength	Tensile Strength		Elongation		Bend Test	ROA
	KSI	MPa	%	Gage Length		
54.4	375.1	493.0	25.1	8 In 200 mm	Result	%
54.1	373.0	489.5	24.9	8 In 200 mm		

R4465
 SO# 659
 SGS

STORE THIS
 IN THE
 J-60 FILE

RECEIVED
 AUG 15 2008

MEQUEN & JOALS, INC.

All manufacturing processes of this product, including electric arc melting and continuous casting, occurred in the U.S.A.
 CMTR complies with DIN EN 10204 3.1.B

"I hereby certify that the contents of this report are correct and accurate. All tests and operations performed by this material manufacturer or its sub-contractors, when applicable, are in compliance with the requirements of the material specifications and applicable purchaser designated requirements."

Signed: Tom L. Harrington Date: Jul. 27, 2008
 Tom L. Harrington: Quality Assurance Manager

Signed: _____ Date: _____
 Notary Public (if applicable)

R4463
J-60
SGS

CERTIFIED TEST REPORT

NUCOR
BAR MILL-AUBURN
NUCOR STEEL AUBURN, INC.

P.O. BOX 2008
QUARRY ROAD
AUBURN, NY 13021

CUST. P.O. M0525342
PART #: 08113
GRADE : ASTM A36-05/CSA 44W
SPEC A709-06A GR36
SUPP. REC:
SHIP TO: AMERICAN STEEL - P

199 pcs. = 10146

HEAT# E4409

DATE SHIPPED 6/02/2008

SHIPMENT# 0316356

SIZE: FL 2 X 3/8 20' 0"

ORDER ITEM# 201805/07

SOLD TO: AMERICAN STEEL and ALUM -

FAX#/EMAIL: 2077720359

CHEMICAL ANALYSIS %

C	MIN	SI	P	S	CU	NI	CR	MO	SN	V	CB	TI	B	N2	O2
160	780	180	023	046	360	0900	150	027	017	000	0020	0000	0003	XXX	XXX

CHARPY IMPACT TEST

TEMP. F.	FT./LB.	SUBSIZE SPECIMEN SAMPLE

I CERTIFY THESE RESULTS TO BE CORRECT AS CONTAINED IN THE RECORDS OF THE COMPANY.

JIM BIERNAT, METALLURGIST
STATE OF NEW YORK SS.
COUNTY OF CAYUGA

Jim Biernat

(print)

AFTER BEING DULY SWORN BY ME, I DECLARE THAT: THESE RESULTS ARE CORRECT AS CONTAINED IN THE RECORDS OF NUCOR STEEL AUBURN, INC

James H. Biernat

(Sign)

SUBSCRIBED AND SHOWN BEFORE ME

THIS _____ DAY OF _____

L.S. _____

THIS CERTIFICATE IS NOTARIZED ONLY WHEN REQUESTED

BB/02630
105000

MECHANICAL RESULTS

YIELD	TENSILE	GAUGE	% ELONG	BEND	R.A.
K.S.I.	K.S.I.	LENGTH	ELONG	PIN. DIA	PIN. DIA
50.60	73.10	8	28.8	.0	.0
50.00	72.80	8	27.5	.0	.0
MPa	MPa	GAUGE	% ELONG	BEND	R.A.
LENGTH	LENGTH	PIN. DIA	PIN. DIA	PIN. DIA	PIN. DIA

Grain Size _____ Reduction Ratio _____ As Rolled Hardness _____ C.F. _____ C.I. _____

XXX

XXX

XXX


XXX

XXX

JOMINY END-QUENCH HARDENABILITY RESULTS (HRC)

J1	J2	J3	J4	J5	J6	J7	J8	J9	J10	J11	J12
J13	J14	J15	J16	J18	J20	J22	J24	J26	J28	J30	J32

ALL MANUFACTURING PROCESSES FOR THIS STEEL, INCLUDING MELTING FROM SCRAP AND HOT ROLLING HAVE BEEN PERFORMED IN THE U.S.A. NO WELD REPAIR PERFORMED, STEEL NOT EXPOSED TO MERCURY OR ANY LIQUID ALLOY WHICH IS LIQUID AT AMBIENT TEMPERATURES



CUSTOMER SPECIAL INSTRUCTIONS:

MEGQUIER & JONES, INC

DATE	4/09/08
INVOICE NO.	220199
BILL OF LADING	902691
CUSTOMER NO.	7717
CUSTOMER P.O.	B 1131 J

NUCOR-YAMATO STEEL CO.

P.O. BOX 1228 • BLYTHEVILLE, AR 72316

S
H
I
P
T
O

INFRA-METALS CORP.
8 PENT HIGHWAY
TRACK# 953
WALLINGFORD, CT 06492

CERTIFIED MILL TEST REPORT

100% MELTED AND MANUFACTURED IN U.S.A.
All shapes produced by Nucor-Yamato Steel are cast and rolled to a fully killed and fine grain practice.

ASTM A992/A992M-06a A572/A572M GR50-06
ASTM A709/A709M-07 GR50 (345)
ASTM A709/A709M-07 GR50S (345S)
ASTM A6/A6M-07

R4398
J-60
SGS

S
O
L
D
T
O

INFRA-METALS CORP.
8 PENT HIGHWAY
WALLINGFORD, CT 06492

S
P
E
C
I
F
I
C
A
T
I
O
N
S

ITEM #	ITEM DESCRIPTION	QTY	HEAT #	MECHANICAL PROPERTIES						CHEMICAL PROPERTIES												
				YIELD TO TENSILE RATIO	YIELD STRENGTH	TENSILE STRENGTH	ELONG	CHARPY IMPACT		C	Mn	P	S	Si	Cu	Ni	Cr	Mo	V	Cb	CE	
					PSI	PSI		%	TEMP													IMPACT ENERGY
1	W24 - 68.0 51' 4"	6	316417	.83	62000	75000	26				.08	1.22	.018	.022	.25	.30	.10	.10	.03	.00	.015	.34
	W610 x101.0 15.646 M			.77	58000	75000	25												.01	.18		
2	W24 - 68.0 53' 8"	6	316418	.77	56000	73000	26				.07	1.22	.018	.020	.24	.33	.10	.09	.03	.00	.017	.32
	W610 x101.0 16.358 M			.78	57000	73000	26												.01	.16		

REC'D 4/23/08

Form = C + Mn + Mo + Cu + Ni + Cr + Nb + Ti + V + S + B Approx. 0.005 CARBON EQUIVALENT: CE = CE(IW) = C + Mn/6 + (Cr+Ni+V)/5 + (Ni+Cu)/15
Composition Index: CIP=28.0*(%Cu)+3.88*(%Ni)+1.38*(%O)+1.48*(%S)+17.28*(%P)+7.25*(%Mn)+8.10*(%Ni)/(%P)+33.28*(%C)²

ELONGATION BASED ON 8.00 INCH GAUGE LENGTH

I hereby certify that the contents of this report are accurate and correct. All test results and operations performed by this material manufacturer are in compliance with the requirements of the material specifications listed in the Specifications Block above.

Doug Lennell

QUALITY ASSURANCE


CUSTOMER COPY

STATE OF ARKANSAS COUNTY OF MISSISSIPPI
SWORN TO AND SUBSCRIBED BEFORE ME

9 Day of 04/08

Charlene Wallis NOTARY PUBLIC

MY COMMISSION EXPIRES 10/21/2013



SGS

PURCHASE ORDER

MEIER & JONES, INC.
 1156 BROADWAY
 SOUTH PORTLAND, ME 04106
 PHONE: 207-799-8555
 FAX: 207-767-2117

PURCHASE ORDER NUMBER: R4400
 PURCHASE ORDER DATE: 01/29/08
 PAGE: 1

VENDOR NUMBER: INF5

=====VENDOR=====
 INFRA METALS CORP.
 8 PENT HIGHWAY
 WALLINGFORD, CT 06492

=====SHIP TO=====
 MEGQUIER & JONES INC.
 1156 BROADWAY
 SOUTH PORTLAND, ME 04106

====SALESMAN==== ===ORDERED BY=== ===Ship DATE=== =====JOB NO===== =====
 Oak Williams SAMUEL G. STONE 05/01/08 J-60 =====
 ===SHIP VIA=== =====FOB===== =====TERMS===== =====
 TRUCK DELIVERED

ITM	QTY	DESCRIPTION	SPEC	WEIGHT	COST	UNIT/UM	COST
001	✓ 2	TS 4 x 4 x 3/8 x 40- 0	A500/GRB	1,381.6	50.9500/cwt		703.93
002	✓ 1	TS 6 x 6 x 3/8 x 20- 0	A500/GRB	549.6	50.9500/cwt		280.02
003	±	TS 7 x 3 x 1/4 x 40- 0	A500/GRB	624.8	50.9500/cwt		318.34
004	7	TS 7 x 3 x 1/4 x 60- 0	A500/GRB	6,560.4	50.9500/cwt		3,342.52
005	✓ 2	TS 8 x 4 x 1/4 x 40- 0	A500/GRB	1,521.6	50.9500/cwt		775.26
006	✓ 1	TS 8 x 4 x 1/4 x 45- 0	A500/GRB	855.9	50.9500/cwt		436.08
007	✓ 1	TS 8 x 4 x 3/8 x 24- 0	A500/GRB	659.5	50.9500/cwt		336.02
008	✓ 5	TS 8 x 4 x 3/8 x 30- 0	A500/GRB	4,122.0	50.9500/cwt		2,100.16
009	✓ 2	TS 8 x 4 x 3/8 x 48- 0	A500/GRB	2,638.1	50.9500/cwt		1,344.11
010	✓ 2	TS 8 x 4 x 3/8 x 50- 0	A500/GRB	2,748.0	50.9500/cwt		1,400.11
011	✓ 1	TS 8 x 8 x 5/16 x 20- 0	A500/GRB	636.8	50.9500/cwt		324.45
012	↓ 2	TS 8 x 8 x 1/2 x 57- 6	A500/GRB	5,585.2	51.9500/cwt		2,901.51
013	↓ 4	TS 8 x 8 x 1/2 x 65- 6	A500/GRB	12,734.0	51.9500/cwt		6,615.31
014	↓ 2	TS 8 x 8 x 1/2 x 66- 0	A500/GRB	6,448.2	51.9500/cwt		3,349.84
015	↓ 1	TS 8 x 8 x 5/8 x 65- 2	A500/GRB	3,885.2	54.9500/cwt		2,134.92
016	✓ 1	TS 10 x 10 x 5/8 x 57- 2	A500/GRB	4,363.5	54.9500/cwt		2,397.74
017	↓ 1	TS 10 x 10 x 5/8 x 64- 0	A500/GRB	4,885.1	54.9500/cwt		2,684.36
018	✓ 1	TS 12 x 4 x 1/4 x 20- 0	A500/GRB	516.4	50.9500/cwt		263.11

5e50' ✓
 2e45' ✓
 4e30' ✓

PURCHASE ORDER

ME IER & JONES, INC.
 1156 BROADWAY
 SOUTH PORTLAND, ME 04106
 PHONE: 207-799-8555
 FAX: 207-767-2117

PURCHASE ORDER NUMBER: R4400
 PURCHASE ORDER DATE: 01/29/08
 PAGE: 2

VENDOR NUMBER: INF5

=====VENDOR=====
 INFRA METALS CORP.
 8 PENT HIGHWAY
 WALLINGFORD, CT 06492

=====SHIP TO=====
 MEGQUIER & JONES INC.
 1156 BROADWAY
 SOUTH PORTLAND, ME 04106

====SALESMAN==== ===ORDERED BY=== ===Ship DATE=== =====JOB NO===== =====
 Oak Williams SAMUEL G. STONE 05/01/08 J-60 =====
 ===SHIP VIA=== =====FOB===== =====TERMS===== ===== =====
 TRUCK DELIVERED

ITM	QTY	DESCRIPTION	SPEC	WEIGHT	COST	UNIT/UM	COST
019	✓ 5	TS 12 x 4 x 1/4 x 35- 0	A500/GRB	4,518.5	50.9500/cwt		2,302.18
020	✓ 1	TS 12 x 6 x 5/16 x 30- 0	A500/GRB	1,083.0	50.9500/cwt		551.79
021	✓ 3	TS 12 x 6 x 5/16 x 50- 0	A500/GRB	5,415.0	50.9500/cwt		2,758.94
022	✓ 2	TS 12 x 6 x 3/8 x 40- 0	A500/GRB	3,423.2	50.9500/cwt		1,744.12
023	✓ 1	TS 12 x 6 x 1/2 x 35- 0	A500/GRB	1,948.1	51.9500/cwt		1,012.04
024	✓ 1	TS 12 x 6 x 1/2 x 50- 0	A500/GRB	2,783.0	51.9500/cwt		1,445.77
025	✓ 1	TS 12 x 8 x 1/4 x 35- 0	A500/GRB	1,142.1	50.9500/cwt		581.90
026	✓ 1	TS 12 x 8 x 1/4 x 40- 0	A500/GRB	1,305.2	50.9500/cwt		665.00
027	✓ 9	TS 12 x 8 x 3/8 x 40- 0	A500/GRB	17,244.0	50.9500/cwt		8,785.82
028	✓ 1	TS 12 x 8 x 3/8 x 50- 0	A500/GRB	2,395.0	50.9500/cwt		1,220.25
029	✓ 1	TS 12 x 8 x 5/8 x 65- 0	A500/GRB	4,974.2	54.9500/cwt		2,733.32
030	4	TS 12 x 12 x 3/8 x 34- 0 ^{32- 0}	A500/GRB	7,359.3	56.9500/cwt		4,191.12
031	8	TS 12 x 12 x 3/8 x 34- 0	A500/GRB	15,919.0	56.9500/cwt		9,065.87
032	✓ 24	TS 12 x 12 x 3/8 x 35- 0	A500/GRB	48,804.0	56.9500/cwt		27,793.88
033	✓ 4	TS 12 x 12 x 3/8 x 37- 0	A500/GRB	8,598.8	56.9500/cwt		4,897.02
034	✓ 8	TS 12 x 12 x 3/8 x 50- 0	A500/GRB	23,434.0	56.9500/cwt		13,345.66
035	✓ 8	TS 12 x 12 x 3/8 x 51- 0	A500/GRB	23,782.0	56.9500/cwt		13,543.85
036	✓ 4	TS 12 x 12 x 3/8 x 53- 0	A500/GRB	12,337.0	56.9500/cwt		7,025.92

} SAME
 H₂ #

PURCHASE ORDER

MEGQUIER & JONES, INC.
 1156 BROADWAY
 SOUTH PORTLAND, ME 04106
 PHONE: 207-799-8555
 FAX: 207-767-2117

PURCHASE ORDER NUMBER: R4400
 PURCHASE ORDER DATE: 01/29/08
 PAGE: 3

VENDOR NUMBER: INF5

=====VENDOR=====
 INFRA METALS CORP.
 6 PENT HIGHWAY
 WALLINGFORD, CT 06492

=====SHIP TO=====
 MEGQUIER & JONES INC.
 1156 BROADWAY
 SOUTH PORTLAND, ME 04106

====SALESMAN==== ===ORDERED BY=== ===Ship DATE=== =====JOB NO===== =====
 Oak Williams SAMUEL G. STONE 05/01/08 J-60 =====
 ===SHIP VIA=== =====FOB===== =====TERMS===== =====
 TRUCK DELIVERED

ITEM	QTY	DESCRIPTION	SPEC	WEIGHT	COST UNIT/UM	COST
037	✓ 1	TS 12 x 12 x 1/2 x 30- 0	A500/GRB	2,282.1	56.9500/cwt	1,299.66
038	✓ 6	TS 18 x 6 x 3/8 x 31- 0	A500/GRB	10,807.0	56.9500/cwt	6,154.59
039	✓ 2	TS 18 x 6 x 3/8 x 40- 26	A500/GRB	4,667.4	56.9500/cwt	2,658.08
040	✓ 2	TS 18 x 6 x 3/8 x 43- 0 44'	A500/GRB	5,074.1	56.9500/cwt	2,889.70
041	✓ 2	TS 18 x 6 x 3/8 x 50- 0	A500/GRB	5,810.0	56.9500/cwt	3,308.80

 HEAT NUMBERS MUST BE CLEARLY MARKED ON ALL MATERIAL

MILL TEST REPORTS REQUIRED
 ALL MATERIAL MUST COMPLY WITH ASTM-A6

AUTHORIZED BY: 

	SUB-TOTAL	151,683.07
34% FUEL SURCHARGE:	0.5848/cwt	1,613.01
TOTALS	275,822 lbs.	\$153,296.08

R4400
J-60
SGS

BULL MOOSE TUBE ELKHART FACILITY
CERTIFICATION OF TESTS

03/25/08

**BULL MOOSE TUBE
COMPANY**

1819 Clarkson Rd.
Chesterfield, Missouri 63017

BILL TO Infra-Metals Corporation
8 Pent Highway
Wallingford CT 06492

SHIP TO Infra Metals - Rail
8 Pent Highway
Track # 953
ROUTE: NS BUFF CSXT WSPRI CSO
Wallingford CT 06492

B/L Number 162120

Ship Via

XTTX_142136

8" SQ X 0.500 HR X 66'				Ladle Analysis and Physicals								Order #	240790		
203.2 mm												Purchase Order #	C1212B-MF		
ASTM A500-03 Grade C												Item #	135375 5120		
Ticket # = 59236787				Heat # = 10888M08								P			
C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELN %		
.050	.790	.010	.006	.036	.012	.032	.030	.020	.010	.001	60780	69509	38		
8" SQ X 0.625 HR X 65' 2"				Ladle Analysis and Physicals								Order #	240790		
203.2 mm												Purchase Order #	C1212B-MF		
ASTM A500-03 Grade C												Item #	135376 5120		
Ticket # = 59236761				Heat # = T46422								P			
C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELN %		
.060	.520	.008	.005	.047	.070	.040	.020	.030	.010	.001	58830	73563	33		
10" SQ X 0.625 HR X 64'				Ladle Analysis and Physicals								Order #	240790		
254 mm												Purchase Order #	C1212B-MF		
ASTM A500-03 Grade C												Item #	135382 6400		
Ticket # = 59239191				Heat # = M48291								P			
C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELN %		
.080	1.180	.017	.007	.038	.070	.054	.020	.030	.010	0.000	64240	83498	33		
12" SQ X 0.375 HR X 51' 6"				Ladle Analysis and Physicals								Order #	240790		
304.8 mm												Purchase Order #	C1212B-MF		
ASTM A500-03 Grade C												Item #	135385 7680		
Ticket # = 59238937				Heat # = AMK7800824								P			
C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELN %		
.080	.730	.008	.007	.050	.011	.037	.052	.044	.035	.002	59490	71494	36		

Quality Manager: *Richard Long*

RECEIVED
APR 08 2008
By _____

THIS WELDED STEEL TUBING IS MANUFACTURED IN THE UNITED STATES OF AMERICA AND HAS BEEN PRODUCED IN ACCORDANCE WITH THE STATED SPECIFICATION. LADLE CHEMISTRIES ARE REPORTED FROM DOCUMENTS PROVIDED BY THE SUPPLYING STEEL MILL. ANY PHYSICAL AND MECHANICAL TESTING RESULTS SHOWN ON THIS CERTIFICATION ARE CORRECT AS CONTAINED IN THE RECORDS OF THE COMPANY.

R4400
J-60
SGS

BULL MOOSE TUBE ELKHART FACILITY
CERTIFICATION OF TESTS

03/25/08

BULL MOOSE TUBE COMPANY

1819 Clarkson Rd.
Chesterfield, Missouri 63017

BILL TO Infra-Metals Corporation
8 Pent Highway
Wallingford CT 06492

SHIP TO Infra Metals - Rail
8 Pent Highway
Track # 953
ROUTE: NS BUFF CSXT WSPRI CSO
Wallingford CT 06492

B/L Number 162120

Ship Via

XTTX_142136

→ 12" SQ X 0.375 HR X 35'
304.8 mm
ASTM A500-03 Grade C
Ticket # = 59238953
Heat # = AMK7800824
C MN P S AL SI CB CU CR NI VA YLD psi TSN psi ELN %
.080 .730 .008 .007 .050 .011 .037 .052 .044 .035 .002 59490 71494 36

Order # 240790
Purchase Order # C1212B-MF
Item # 115334 7680

→ 12" SQ X 0.375 HR X 50' 6"
304.8 mm
ASTM A500-03 Grade C
Ticket # = 59238939
Heat # = AMK7800824
C MN P S AL SI CB CU CR NI VA YLD psi TSN psi ELN %
.080 .730 .008 .007 .050 .011 .037 .052 .044 .035 .002 59490 71494 36

Order # 240790
Purchase Order # C1212B-MF
Item # 118360 7680

→ 8" SQ X 0.500 HR X 57' 6"
203.2 mm
ASTM A500-03 Grade C
Ticket # = 59236786
Heat # = 10888M08
C MN P S AL SI CB CU CR NI VA YLD psi TSN psi ELN %
.050 .790 .010 .006 .036 .012 .032 .030 .020 .010 .001 60780 69509 38


Order # 240790
Purchase Order # C1212B-MF
Item # 122864 5120

→ 8" SQ X 0.500 HR X 65' 6"
203.2 mm
ASTM A500-03 Grade C
Ticket # = 59236788
Heat # = 10888M08
C MN P S AL SI CB CU CR NI VA YLD psi TSN psi ELN %
.050 .790 .010 .006 .036 .012 .032 .030 .020 .010 .001 60780 69509 38

Order # 240790
Purchase Order # C1212B-MF
Item # 135374 5120

Quality Manager:

Richard Cary



THIS WELDED STEEL TUBING IS MANUFACTURED IN THE UNITED STATES OF AMERICA AND HAS BEEN PRODUCED IN ACCORDANCE WITH THE STATED SPECIFICATION. LADLE CHEMISTRIES ARE REPORTED FROM DOCUMENTS PROVIDED BY THE SUPPLYING STEEL MILL. ANY PHYSICAL AND MECHANICAL TESTING RESULTS SHOWN ON THIS CERTIFICATION ARE CORRECT AS CONTAINED IN THE RECORDS OF THE COMPANY.

R4400
J-60
SGS

BULL MOOSE TUBE ELKHART FACILITY
CERTIFICATION OF TESTS

03/25/08

BULL MOOSE TUBE COMPANY

1819 Clarkson Rd.
Chesterfield, Missouri 63017

BILL TO Infra-Metals Corporation
8 Pent Highway
Wallingford CT 06492

SHIP TO Infra Metals - Rail
8 Pent Highway
Track # 953
ROUTE: NS BUFF CSXT WSPRI CSO
Wallingford CT 06492

B/L Number 162120


Ship Via

XTTX_142136

12" SQ X 0.375 HR X 53' 6"				Ladle Analysis and Physicals				Order #	240790				
304.8 mm								Purchase Order #	C1212B-MF				
ASTM A500-03 Grade C								Item #	135386 7680				
Ticket # = 59238933				Heat # = AMK7800824				P					
C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELN %
.080	.730	.008	.007	.050	.011	.037	.052	.044	.035	.002	59490	71494	36



12" X 8" X 0.625 HR X 65' 6"				Ladle Analysis and Physicals				Order #	240790				
203.2 X 304.8 mm								Purchase Order #	C1212B-MF				
ASTM A500-03 Grade C								Item #	135388 5127				
Ticket # = 59241675				Heat # = M48290				P					
C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELN %
.080	1.190	.019	.006	.045	.060	.046	.020	.040	.010	.001	60930	82092	34



Quality Manager: *Richard Long*

THIS WELDED STEEL TUBING IS MANUFACTURED IN THE UNITED STATES OF AMERICA AND HAS BEEN PRODUCED IN ACCORDANCE WITH THE STATED SPECIFICATION. LADLE CHEMISTRIES ARE REPORTED FROM DOCUMENTS PROVIDED BY THE SUPPLYING STEEL MILL. ANY PHYSICAL AND MECHANICAL TESTING RESULTS SHOWN ON THIS CERTIFICATION ARE CORRECT AS CONTAINED IN THE RECORDS OF THE COMPANY.

R4400
J-60
SGS

BULL MOOSE TUBE ELKHART FACILITY
CERTIFICATION OF TESTS

03/25/08

**BULL MOOSE TUBE
GENERAL**

1819 Clarkson Rd.
Chesterfield, Missouri 63017

BILL TO Infra-Metals Corporation
8 Pent Highway
Wallingford CT 06492

SHIP TO Infra Metals - Rail
8 Pent Highway
Track # 953
ROUTE: NS BUFF CSXT WSPRI CSO
Wallingford CT 06492

B/L Number 162120


Ship Via

XTTX_142136

8" SQ X 0.500 HR X 66'				Ladle Analysis and Physicals								Order #	240790			
203.2 mm												Purchase Order #	C1212B-MF			
ASTM A500-03 Grade C												Item #	135375 5120			
Ticket # = 59236787				Heat # = 10888M08								P				
C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELN %			
.050	.790	.010	.006	.036	.012	.032	.030	.020	.010	.001	60780	69509	38			
8" SQ X 0.625 HR X 65' 2"				Ladle Analysis and Physicals								Order #	240790			
203.2 mm												Purchase Order #	C1212B-MF			
ASTM A500-03 Grade C												Item #	135376 5120			
Ticket # = 59236761				Heat # = T46422								P				
C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELN %			
.060	.520	.008	.005	.047	.070	.040	.020	.030	.010	.001	58830	73563	33			
10" SQ X 0.625 HR X 64'				Ladle Analysis and Physicals								Order #	240790			
254 mm												Purchase Order #	C1212B-MF			
ASTM A500-03 Grade C												Item #	135382 6400			
Ticket # = 59239191				Heat # = M48291								P				
C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELN %			
.080	1.180	.017	.007	.038	.070	.054	.020	.030	.010	0.000	64240	83498	33			
12" SQ X 0.375 HR X 51' 6"				Ladle Analysis and Physicals								Order #	240790			
304.8 mm												Purchase Order #	C1212B-MF			
ASTM A500-03 Grade C												Item #	135385 7680			
Ticket # = 59238937				Heat # = AMK7800824								P				
C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELN %			
.080	.730	.008	.007	.050	.011	.037	.052	.044	.035	.002	59490	71494	36			



Quality Manager: *Richard Long*



THIS WELDED STEEL TUBING IS MANUFACTURED IN THE UNITED STATES OF AMERICA AND HAS BEEN PRODUCED IN ACCORDANCE WITH THE STATED SPECIFICATION. LADLE CHEMISTRIES ARE REPORTED FROM DOCUMENTS PROVIDED BY THE SUPPLYING STEEL MILL. ANY PHYSICAL AND MECHANICAL TESTING RESULTS SHOWN ON THIS CERTIFICATION ARE CORRECT AS CONTAINED IN THE RECORDS OF THE COMPANY.

R4400
SGS
J-60

BULL MOOSE TUBE ELKHART FACILITY
CERTIFICATION OF TESTS

03/25/08

**BULL MOOSE TUBE
COMPANY**

1819 Clarkson Rd.
Chesterfield, Missouri 63017

BILL TO Infra-Metals Corporation
8 Pent Highway
Wallingford CT 06492

SHIP TO Infra Metals - Rail
8 Pent Highway
Track # 953
ROUTE: NS BUFF CSXT WSPRI CSO
Wallingford CT 06492

B/L Number 162120

Ship Via

XTTX_142136



12" SQ X 0.375 HR X 35'
304.8 mm
ASTM A500-03 Grade C
Ticket # = 59238953
Heat # = AMK7800824
C MN P S AL SI CB CU CR NI VA YLD psi TSN psi ELN %
.080 .730 .008 .007 .050 .011 .037 .052 .044 .035 .002 59490 71494 36

Order # 240790
Purchase Order # C1212B-MF
Item # 115334 7680
P

12" SQ X 0.375 HR X 50' 6"
304.8 mm
ASTM A500-03 Grade C
Ticket # = 59238939
Heat # = AMK7800824
C MN P S AL SI CB CU CR NI VA YLD psi TSN psi ELN %
.080 .730 .008 .007 .050 .011 .037 .052 .044 .035 .002 59490 71494 36

Order # 240790
Purchase Order # C1212B-MF
Item # 118360 7680
P

8" SQ X 0.500 HR X 57' 6"
203.2 mm
ASTM A500-03 Grade C
Ticket # = 59236786
Heat # = 10888M08
C MN P S AL SI CB CU CR NI VA YLD psi TSN psi ELN %
.050 .790 .010 .006 .036 .012 .032 .030 .020 .010 .001 60780 69509 38


Order # 240790
Purchase Order # C1212B-MF
Item # 122864 5120
P

8" SQ X 0.500 HR X 65' 6"
203.2 mm
ASTM A500-03 Grade C
Ticket # = 59236788
Heat # = 10888M08
C MN P S AL SI CB CU CR NI VA YLD psi TSN psi ELN %
.050 .790 .010 .006 .036 .012 .032 .030 .020 .010 .001 60780 69509 38

Order # 240790
Purchase Order # C1212B-MF
Item # 135374 5120
P

Quality Manager: *Richard Long*

THIS WELDED STEEL TUBING IS MANUFACTURED IN THE UNITED STATES OF AMERICA AND HAS BEEN PRODUCED IN ACCORDANCE WITH THE STATED SPECIFICATION. LADLE CHEMISTRIES ARE REPORTED FROM DOCUMENTS PROVIDED BY THE SUPPLYING STEEL MILL. ANY PHYSICAL AND MECHANICAL TESTING RESULTS SHOWN ON THIS CERTIFICATION ARE CORRECT AS CONTAINED IN THE RECORDS OF THE COMPANY.



R4400
J-60
SGS

BULL MOOSE TUBE ELKHART FACILITY
CERTIFICATION OF TESTS

03/25/08

BULL MOOSE TUBE
COMPANY

1819 Clarkson Rd.
Chesterfield, Missouri 63017

BILL TO Infra-Metals Corporation
8 Pent Highway
Wallingford CT 06492

SHIP TO Infra Metals - Rail
8 Pent Highway
Track # 953
ROUTE: NS BUFF CSXT WSPRI CSO
Wallingford CT 06492

B/L Number 162120

Ship Via

XTTX_142136

12" SQ X 0.375 HR X 53' 6"

304.8 mm

ASTM A500-03 Grade C

Ticket # = 59238933

Ladle Analysis and Physicals

Heat # = AMK7800824

C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELN %
.080	.730	.008	.007	.050	.011	.037	.052	.044	.035	.002	59490	71494	36

Order # 240790

Purchase Order # C1212B-MF

Item # 135388 7680

P

12" X 8" X 0.625 HR X 65' 6"

203.2 X 304.8 mm

ASTM A500-03 Grade C

Ticket # = 59241675

Ladle Analysis and Physicals

Heat # = M48290


C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELN %
.080	1.190	.019	.006	.045	.060	.046	.020	.040	.010	.001	60930	82092	34

Order # 240790

Purchase Order # C1212B-MF

Item # 135388 5127

P



Quality Manager: *Richard Long*

THIS WELDED STEEL TUBING IS MANUFACTURED IN THE UNITED STATES OF AMERICA AND HAS BEEN PRODUCED IN ACCORDANCE WITH THE STATED SPECIFICATION. LADLE CHEMISTRIES ARE REPORTED FROM DOCUMENTS PROVIDED BY THE SUPPLYING STEEL MILL. ANY PHYSICAL AND MECHANICAL TESTING RESULTS SHOWN ON THIS CERTIFICATION ARE CORRECT AS CONTAINED IN THE RECORDS OF THE COMPANY.

NOVA TUBE AND STEEL CORPORATION
 600 Dean Sievers Place
 Morrisville, PA, 19067
 Tel: 215-295-8813 Fax: 215-295-8798

R4400
 J-60
 SGS

TEST CERTIFICATE

Sold to: INFRA-METALS CORP. DATE SHIPPED: 02/22/08
 Ship to: INFRA-METALS CORP. B/L #: 157915
 8 PENT HIGHWAY P.O. #: C1187B-MF
 WALLINGFORD, CONNECTICUT SALES ORDER #: 129983

06492

30's WITH THIS MAT

Description	Dimensions	Pcs	Mill/Heat Number	Specifications
Hot Roll Rectangular Tub	8x4x0.375x480 TR846 X 40	8	MIT /421J4191	ASTM A500 C
HSS Square Tubing	4x4x0.250x480 T044 X 40	16	STE /750228	ASTM A500 C
HSS Square Tubing	6x6x0.375x660 T066 X 55	3	MIT /424J0561	ASTM A500 C
HSS Square Tubing	6x6x0.375x720 T066 X 60	9	MIT /421J4192	ASTM A500 C

Chemical Analysis

Heat Number	C	Mn	P	S	Si	Cu	Ni	Cr	Cb	Mo	V	Al	N	Sn	B	Ti
MIT 421J4191	0.060	0.550	0.020	0.018	0.009	0.040	0.020	0.030	0.016	0.001	0.001	0.045	0.006	-	-	-
	Melted & Manufactured in the U.S.A.															
STE 750228	0.190	0.780	0.007	0.005	0.013	0.027	0.010	0.029	0.005	0.003	-	0.047	-	-	-	-
MIT 424J0561	0.070	0.620	0.016	0.016	0.004	0.020	0.020	0.020	0.018	0.001	0.002	0.061	0.007	-	-	-
	Melted & Manufactured in the U.S.A.															
MIT 421J4192	0.060	0.550	0.020	0.018	0.009	0.040	0.020	0.030	0.016	0.001	0.001	0.045	0.006	-	-	-
	Melted & Manufactured in the U.S.A.															

Mechanical Test Results

Heat Number/Size or Ser#	Yield	Tensile	Elong.%	N-fact	Crush
421J4191 HSR 8x4x0.375 (Tail)	66,795 PSI	70,433 PSI	24.00(2")		
750228 HSS 4x4x0.250 (Tail)	60,951 PSI	70,744 PSI	27.00(2")		
424J0561 HSS 6x6x0.375 (Tail)	63,785 PSI	76,084 PSI	26.00(2")		
421J4192 HSS 6x6x0.375 (Tail)	65,058 PSI	69,769 PSI	25.00(2")		

continue...

PS 102

RECEIVED
 MAY 9 2008

MEGQUIER & JONES, INC

NOVA TUBE AND STEEL CORPORATION
600 Dean Sievers Place
Morrisville, PA, 19067
Tel: 215-295-8813 Fax: 215-295-8798

T E S T C E R T I F I C A T E

Sold to: INFRA-METALS CORP. DATE SHIPPED: 02/22/08
Ship to: INFRA-METALS CORP. B/L #: 157915
8 PENT HIGHWAY P.O. #: C1187B-MF
WALLINGFORD, CONNECTICUT SALES ORDER #: 129983

06492

Heat #	Manufactured in	
421J4191	United States	MITTAL STEEL - SPT
750228	United States	Stelco
424J0561	United States	MITTAL STEEL - SPT
421J4192	United States	MITTAL STEEL - SPT

Authorized by Andrew Hurlbrink, Quality Ctrl Dept

FEB 22, 2008N

212
RECEIVED
MAY 9 2008

MEGQUIER & JONES, INC.

R4400
J-60
SGS

BULL MOOSE TUBE ELKHART FACILITY
CERTIFICATION OF TESTS

10/02/07

**BULL MOOSE TUBE
COMPANY**

1819 Clarkson Rd.
Chesterfield, Missouri 63017

BILL TO Infra-Metals Corporation
8 Pent Highway
Wallingford CT 06492

SHIP TO Infra Metals - Rail
8 Pent Highway
Track # 953
ROUTE: NS BUFF CSXT WSPRI CSO
Wallingford CT 06492

B/L Number 149029

Ship Via

TTPX_805109

8" X 4" X 0.375 HR X 40'
101.6 X 203.2 mm
ASTM A500-03 Grade C
Ticket # = 59218058

Ladle Analysis and Physicals
Heat # = 50523M07

C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELN %
.060	.760	.010	.007	.024	.021	.029	.020	.040	.010	.002	63860	72856	34

Order # 223773
Purchase Order # C1065B-MF
Item # 110736 2565
P

8" X 4" X 0.375 HR X 45'
101.6 X 203.2 mm
ASTM A500-03 Grade C
Ticket # = 59218054

Ladle Analysis and Physicals
Heat # = 50522M07

C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELN %
.060	.770	.009	.005	.052	.016	.030	.020	.030	.010	.001	59670	69497	37

Order # 223773
Purchase Order # C1065B-MF
Item # 110737 2565
P

→ 8" X 4" X 0.375 HR X 48'
101.6 X 203.2 mm
ASTM A500-03 Grade C
Ticket # = 59218052

Ladle Analysis and Physicals
Heat # = 50522M07

C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELN %
.060	.770	.009	.005	.052	.016	.030	.020	.030	.010	.001	59670	69497	37

Order # 223773
Purchase Order # C1065B-MF
Item # 118531 2565
P

8" X 4" X 0.375 HR X 55'
101.6 X 203.2 mm
ASTM A500-03 Grade C
Ticket # = 59218048

Ladle Analysis and Physicals
Heat # = 50165M07

C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELN %
.050	.750	.008	.006	.046	.016	.029	.030	.030	.010	.001	57120	69883	35

Ladle Analysis and Physicals
Heat # = 50522M07

C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELN %
.060	.770	.009	.005	.052	.016	.030	.020	.030	.010	.001	59670	69497	37

Order # 223773
Purchase Order # C1065B-MF
Item # 121118 2565
P

Quality Manager: *Richard Long*

THIS WELDED STEEL TUBING IS MANUFACTURED IN THE UNITED STATES OF AMERICA AND HAS BEEN PRODUCED IN ACCORDANCE WITH THE STATED SPECIFICATION. LADLE CHEMISTRIES ARE REPORTED FROM DOCUMENTS PROVIDED BY THE SUPPLYING STEEL MILL. ANY PHYSICAL AND MECHANICAL TESTING RESULTS SHOWN ON THIS CERTIFICATION ARE CORRECT AS CONTAINED IN THE RECORDS OF THE COMPANY.

RECEIVED
MAY 9 2008

MEGQUIER & JONES, INC

BULL MOOSE TUBE ELKHART FACILITY
CERTIFICATION OF TESTS

04/01/08

R4400
J-60
SGS

BULL MOOSE TUBE
COMPANY

1819 Clarkson Rd.
Chesterfield, Missouri 63017

BILL TO Infra-Metals Corporation
8 Pent Highway
Wallingford CT 06492

SHIP TO Infra-Metals Corporation(Parent)
8 Pent Highway
Wallingford

CT 06492

B/L Number 162919

Ship Via

524_F130

8" X 4" X 0.375 HR X 30'

101.6 X 203.2 mm

ASTM A500-03 Grade C

Ticket # = 59240401

C	MN	P	S
.060	.750	.009	.009

Ladle Analysis and Physicals

Heat # = 11391M08

AL	SI	CB	CU
.035	.011	.032	.020

Order # 240790

Purchase Order # C1212B-MF

Item # 134047 2565

P

CR	NI	VA	YLD psi	TSN psi	ELT
.020	.020	.001	59720	69696	38

8" X 4" X 0.375 HR X 48'

101.6 X 203.2 mm

ASTM A500-03 Grade C

Ticket # = 50927760

C	MN	P	S
.050	.780	.010	.008

Ladle Analysis and Physicals

Heat # = 11389M08

AL	SI	CB	CU
.044	.015	.029	.030

Order # 240790

Purchase Order # C1212B-MF

Item # 118531 2565

P

CR	NI	VA	YLD psi	TSN psi	ELT
.030	.020	.002	62980	71130	37

8" X 4" X 0.375 HR X 48'

101.6 X 203.2 mm

ASTM A500-03 Grade C

Ticket # = 50927758

C	MN	P	S
.060	.750	.009	.009

Ladle Analysis and Physicals

Heat # = 11391M08

AL	SI	CB	CU
.035	.011	.032	.020

Order # 240790

Purchase Order # C1212B-MF

Item # 118531 2565

P

CR	NI	VA	YLD psi	TSN psi	ELT
.020	.020	.001	59720	69696	38

8" X 4" X 0.375 HR X 50'

101.6 X 203.2 mm

ASTM A500-03 Grade C

Ticket # = 59240393

C	MN	P	S
.060	.750	.009	.009

Ladle Analysis and Physicals

Heat # = 11391M08

AL	SI	CB	CU
.035	.011	.032	.020

Order # 240790

Purchase Order # C1212B-MF

Item # 134049 2565

P

CR	NI	VA	YLD psi	TSN psi	ELT
.020	.020	.001	59720	69696	38

RECEIVED
MAY 9 2008

Quality Manager: *Richard Long*

MEGQUIER & JONES, INC

THIS WELDED STEEL TUBING IS MANUFACTURED IN THE UNITED STATES OF AMERICA AND HAS BEEN PRODUCED IN ACCORDANCE WITH THE STATED SPECIFICATION. LADLE CHEMISTRIES ARE REPORTED FROM DOCUMENTS PROVIDED BY THE SUPPLYING STEEL MILL. ANY PHYSICAL AND MECHANICAL TESTING RESULTS SHOWN ON THIS CERTIFICATION ARE CORRECT AS CONTAINED IN THE RECORDS OF THE COMPANY.

Atlas Tube Canada ULC
 200 Clark St.
 Harrow, Ontario, Canada
 NOR 1G0
 Tel: 519-738-3541
 Fax: 519-738-3537

Ref.B/L: 80294280
 Date: 05.06.2008
 Customer: 81

*R4400
 J-60
 SGS*



MATERIAL TEST REPORT

Sold to

Infra-Metals Corporation
 8 Pent Highway
 WALLINGFORD CT 06492
 USA

Shipped to

Infra-Metals Corporation
 8 Pent Highway
 WALLINGFORD CT 06492
 USA

Material: 7.0x3.0x250x40"0(2x2).
 Sales order: 380908

Material No: 70030250
 Purchase Order: C1139J

Made in: Canada

Heat No	Pcs	C	Mn	P	S	Si	Al	Cu	Cb	Mo	Ni	Cr	V
A47104	4	0.190	0.780	0.010	0.006	0.100	0.017	0.100	0.000	0.020	0.040	0.050	0.000

Bundle No	Yield	Tensile	Eln.2in
M100749141	066200 Psi	079510 Psi	29.8 %

Certification
 ASTM A500-03A GRADE B&C

Material Note:
 Sales Or.Note:

Material: 7.0x3.0x250x45"0(2x1).
 Sales order: 380908

Material No: 70030250
 Purchase Order: C1139J

Made in: Canada

Heat No	Pcs	C	Mn	P	S	Si	Al	Cu	Cb	Mo	Ni	Cr	V
A47104	2	0.190	0.780	0.010	0.006	0.100	0.017	0.100	0.000	0.020	0.040	0.050	0.000

Bundle No	Yield	Tensile	Eln.2in
M100749135	066200 Psi	079510 Psi	29.8 %

Certification
 ASTM A500-03A GRADE B&C

Material Note:
 Sales Or.Note:

Material: 7.0x3.0x250x30"0(2x2).
 Sales order: 380908

Material No: 70030250
 Purchase Order: C1139J

Made in: Canada

Heat No	Pcs	C	Mn	P	S	Si	Al	Cu	Cb	Mo	Ni	Cr	V
897179	4	0.060	0.600	0.012	0.008	0.015	0.038	0.050	0.027	0.006	0.017	0.039	0.000

Bundle No	Yield	Tensile	Eln.2in
M100749133	068120 Psi	073580 Psi	28.8 %

Certification
 ASTM A500-03A GRADE B&C

Material Note:
 Sales Or.Note:

Material: 7.0x3.0x250x50"0(2x1).
 Sales order: 380908

Material No: 70030250
 Purchase Order: C1139J

Made in: Canada

Heat No	Pcs	C	Mn	P	S	Si	Al	Cu	Cb	Mo	Ni	Cr	V
A47104	2	0.190	0.780	0.010	0.006	0.100	0.017	0.100	0.000	0.020	0.040	0.050	0.000

Bundle No	Yield	Tensile	Eln.2in
M100749136	066200 Psi	079510 Psi	29.8 %

Certification
 ASTM A500-03A GRADE B&C

Material Note:
 Sales Or.Note:

Authorized by Quality Assurance: *M. White*

The results reported on this report represent the actual attributes of the material furnished and indicate full compliance with all applicable specification and contract requirements.



RECEIVED
 MAY 9 2008

MEGQUIER & JONES, INC

09Jan08 10: 7

T E S T C E R T I F I C A T E

No: DCR 13980

Sold By:

INDEPENDENCE TUBE CORPORATION
6226 W. 74TH STREET
CHICAGO, IL 60638
Tel: 708-496-0380 Fax: 708-563-1950

P/O No C1164BMF
Rel PART I OF II
S/O No DCR 4272-003
B/L No DCR 3016-011
Inv No

Shp 09Jan08
Inv

Sold To: (914)
INFRA-METALS
8 PENT HIGHWAY
WALLINGFORD, CT 06492

Ship To: (2)
INFRA-METALS (RAIL)
8 PENT HIGHWAY
TRACK #953
WALLINGFORD, CT

R4400
J-60
SGS

Tel: 203-294-2980 Fax: 203 294-2993

CERTIFICATE of ANALYSIS and TESTS

Cert. No: DCR 13980
09Jan08

Part No
TUBING A500C
12" X 6" X 3/8" X 40'


Pcs Wgt
6 10,269

Heat Number Tag No.
48671 18699
48671 18707
YLD=63800/TEN=79700/ELG=34.1

Pcs Wgt
4 6,846
2 3,423

Heat Number 48671
*** Chemical Analysis ***
C=0.2300 Mn=0.8300 P=0.0090 S=0.0020 Si=0.0250 Al=0.0340
Cu=0.0200

MANUFACTURED IN USA
MEETS THE REQUIREMENTS ASTM A-500 GRADE B(C)-03a



09Jan08 10: 7

T E S T C E R T I F I C A T E

No: DCR 13984

Sold By:

INDEPENDENCE TUBE CORPORATION
6226 W. 74TH STREET
CHICAGO, IL 60638
Tel: 708-496-0380 Fax: 708-563-1950

P/O No C1164BMF
Rel PART I OF II
S/O No DCR 4272-007
B/L No DCR 3016-015
Inv No

Shp 09Jan08
Inv

Sold To: (914)
INFRA-METALS
8 PENT HIGHWAY
WALLINGFORD, CT 06492

Ship To: (2)
INFRA-METALS (RAIL)
8 PENT HIGHWAY
TRACK #953
WALLINGFORD, CT

R4400
J-60
SGS

Tel: 203-294-2980 Fax: 203 294-2993

CERTIFICATE of ANALYSIS and TESTS

Cert. No: DCR 13984
09Jan08

Part No
TUBING A500C
12" X 6" X 3/8" X 60'


Pcs Wgt
6 15,405

Heat Number Tag No
M47493 60443
YLD=59200/TEN=77600/ELG=40
M47493 60444
M47493 60445

Pcs Wgt
2 5,135
2 5,135
2 5,135

Heat Number M47493 *** Chemical Analysis ***
C=0.2000 Mn=0.7900 P=0.0170 S=0.0070 Si=0.0120 Al=0.0460
Cu=0.0300

MANUFACTURED IN USA
MEETS THE REQUIREMENTS ASTM A-500 GRADE B(C)-03a



31Jan08 10:33

T E S T C E R T I F I C A T E

No: MAR 487919

Sold By:
INDEPENDENCE TUBE CORPORATION
6226 W. 74TH STREET
CHICAGO, IL 60638
Tel: 708-496-0380 Fax: 708-563-1950

P/O No C1184BMF
Rel PART I OF II
S/O No MAR 134586-001
B/L No MAR 81627-005 Shp 30Jan08
Inv No MAR -004 Inv 31Jan08

Sold To: (914)
INFRA-METALS
8 PENT HIGHWAY
WALLINGFORD, CT 06492

Ship To: (12)
INFRA-METALS "SPECIAL"
8 PENT HIGHWAY
TRACK #953
WALLINGFORD, CT

R4400
J-60
SGS

Tel: 203-294-2980 Fax: 203 294-2993

CERTIFICATE of ANALYSIS and TESTS

Cert. No: MAR 487919
31Jan08

Part No
TUBING A500C
12" X 8" X 1/4" X 40'

Pcs Wgt
4 5,221

Heat Number Tag No
49894 77311


Pcs Wgt
4 5,221

YLD=55900/TEN=73760/ELG=35.7

Heat Number
49894

*** Chemical Analysis ***
C=0.1900 Mn=0.8200 P=0.0080 S=0.0040 Si=0.0230 Al=0.0430
Cu=0.0200

MANUFACTURED IN USA
MEETS THE REQUIREMENTS ASTM A-500 GRADE B(C)-03a



BULL MOOSE TUBE COMPANY

BULL MOOSE TUBE ELKHART FACILITY
CERTIFICATION OF TESTS

04/01/08

R4400
J-60
SGS

1819 Clarkson Rd.
Chesterfield, Missouri 63017

BILL TO Infra-Metals Corporation
8 Pent Highway
Wallingford CT 06492

SHIP TO Infra-Metals Corporation(Parent)
8 Pent Highway
Wallingford

CT .06492

B/L Number 163960

Ship Via

CT297_F124

12" X 8" X 0.375 HR X 40'
203.2 X 304.8 mm
ASTM A500-03 Grade C

Ladle Analysis and Physicals

Order # 240790
Purchase Order # C1212B-MF
Item # 126657 5127

Ticket # = 59241735

Heat # = AMK7910889

P

C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELF
.090	.740	.009	.008	.040	.020	.034	.032	.021	.021	.002	58660	69740	30

18" X 6" X 0.375 HR X 40' 6"
152.4 X 457.2 mm
ASTM A500-03 Grade C

Ladle Analysis and Physicals

Order # 240790
Purchase Order # C1212B-MF
Item # 135378 3854

Ticket # = 59237308

Heat # = AMK7910783

P

C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELF
.080	.770	.010	.006	.044	.013	.036	.033	.020	.024	.002	62140	72621	33

18" X 6" X 0.375 HR X 44'
152.4 X 457.2 mm
ASTM A500-03 Grade C

Ladle Analysis and Physicals

Order # 240790
Purchase Order # C1212B-MF
Item # 135379 3854

Ticket # = 59237307

Heat # = AMK7910783

P

C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELF
.080	.770	.010	.006	.044	.013	.036	.033	.020	.024	.002	62140	72621	33

18" X 6" X 0.375 HR X 50'
152.4 X 457.2 mm
ASTM A500-03 Grade C

Ladle Analysis and Physicals

Order # 240790
Purchase Order # C1212B-MF
Item # 135380 3854

Ticket # = 59237306


Heat # = AMK7910783

P

C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELF
.080	.770	.010	.006	.044	.013	.036	.033	.020	.024	.002	62140	72621	33

Quality Manager: *Richard Long*

THIS WELDED STEEL TUBING IS MANUFACTURED IN THE UNITED STATES OF AMERICA AND HAS BEEN PRODUCED IN ACCORDANCE WITH THE STATED SPECIFICATION. LADLE CHEMISTRIES ARE REPORTED FROM DOCUMENTS PROVIDED BY THE SUPPLYING STEEL MILL. ANY PHYSICAL AND MECHANICAL TESTING RESULTS SHOWN ON THIS CERTIFICATION ARE CORRECT AS CONTAINED IN THE RECORDS OF THE COMPANY.



BULL MOOSE TUBE ELKHART FACILITY
 CERTIFICATION OF TESTS

04/01/08

R4400
J-60
SGS

**BULL MOOSE TUBE
 COMPANY**

1819 Clarkson Rd.
 Chesterfield, Missouri 63017

BILL TO Infra-Metals Corporation
 8 Pent Highway
 Wallingford CT 06492

SHIP TO Infra-Metals Corporation(Parent)
 8 Pent Highway
 Wallingford

CT 06492

B/L Number 163960

Ship Via

CT297_F124

12" SQ X 0.375 HR X 37'

304.8 mm

ASTM A500-03 Grade C

Ticket # = 59238944

C	MN	P	S
.080	.730	.008	.007

Ladle Analysis and Physicals

Heat # = AMK7800824

AL	SI	CB	CU
.050	.011	.037	.052

Order # 240790

Purchase Order # C1212B-MF

Item # 135384 7680

P

CR	NI	VA	YLD psi	TSN psi	ELF
.044	.035	.002	59490	71494	36

12" X 4" X 0.250 HR X 35'

101.6 X 304.8 mm

ASTM A500-03 Grade C

Ticket # = 59240072

C	MN	P	S
.080	.770	.010	.009

Ladle Analysis and Physicals

Heat # = K3703

AL	SI	CB	CU
.022	.010	.032	.150

Order # 240790

Purchase Order # C1212B-MF


Item # 135387 2569

P

CR	NI	VA	YLD psi	TSN psi	ELF
.070	.060	.001	68290	77194	30

Quality Manager:

Richard Long



THIS WELDED STEEL TUBING IS MANUFACTURED IN THE UNITED STATES OF AMERICA AND HAS BEEN PRODUCED IN ACCORDANCE WITH THE STATED SPECIFICATION. LADLE CHEMISTRIES ARE REPORTED FROM DOCUMENTS PROVIDED BY THE SUPPLYING STEEL MILL. ANY PHYSICAL AND MECHANICAL TESTING RESULTS SHOWN ON THIS CERTIFICATION ARE CORRECT AS CONTAINED IN THE RECORDS OF THE COMPANY.

20Nov07 9:46

T E S T C E R T I F I C A T E

No: MAR 476517

Sold By:
INDEPENDENCE TUBE CORPORATION
6226 W. 74TH STREET
CHICAGO, IL 60638
Tel: 708-496-0380 Fax: 708-563-1950

P/O No C1135BMF
Rel PART II OF II
S/O No MAR 132534-008
B/L No MAR 80194-019 Shp 19Nov07
Inv No MAR -002 Inv 20Nov07

Sold To: (914)
INFRA-METALS
8 PENT HIGHWAY
WALLINGFORD, CT 06492

Ship To: (2)
INFRA-METALS (RAIL)
8 PENT HIGHWAY
TRACK #953
WALLINGFORD, CT

R4400
J-60
SGS

Tel: 203-294-2980 Fax: 203 294-2993

CERTIFICATE of ANALYSIS and TESTS

Cert. No: MAR 476517
20Nov07

Part No
TUBING A500C
12" X 8" X 3/8" X 55'


Pcs Wgt
4 10,538

Heat Number Tag No
50572 67247
50572 67248
YLD=56320/TEN=73690/ELG=36.5

Pcs Wgt
2 5,269
2 5,269

Heat Number 50572
*** Chemical Analysis ***
C=0.2100 Mn=0.8000 P=0.0070 S=0.0020 Si=0.0220 Al=0.0290
Cu=0.0400

MANUFACTURED IN USA
MEETS THE REQUIREMENTS ASTM A-500 GRADE B(C)-03a



Atlas Tube Canada ULC
 200 Clark St.
 Harrow, Ontario, Canada
 NOR 1G0
 Tel: 519-738-3541
 Fax: 519-738-3537



Ref.B/L: 80280226
 Date: 02.17.2008
 Customer: 81

R4400
 J-60
 SGS

Sold to

Infra-Metals Corporation
 8 Pent Highway
 WALLINGFORD CT 06492
 USA

MATERIAL TEST REPORT

Shipped to

Infra-Metals Corporation
 8 Pent Highway
 WALLINGFORD CT 06492
 USA

Material: 12.0x12.0x500x28'0"0(1x1)REC
 Sales order: 369336

Material No: 120120500
 Purchase Order: C1224H

Made in: Canada

Heat No	Pcs	C	Mn	P	S	Si	Al	Cu	Cb	Mo	Ni	Cr	V
8965G		0.200	0.860	0.006	0.008	0.020	0.038	0.020	0.000	0.000	0.020	0.020	0.000

Bundle No	Yield	Tensile	Eln.2in	Certification
M200511040	057750 Psi	073500 Psi	38.9 %	ASTM A500-03A GRADE B&C

Material Note:
 Sales Or.Note:

Material: 12.0x12.0x500x25'0"0(1x1)REC-CSA
 Sales order: 369336

Material No: 120120500
 Purchase Order: C1224H

Made in: Canada

Heat No	Pcs	C	Mn	P	S	Si	Al	Cu	Cb	Mo	Ni	Cr	V
682758		0.210	0.800	0.015	0.004	0.160	0.024	0.038	0.005	0.003	0.016	0.047	0.000

Bundle No	Yield	Tensile	Eln.2in	Certification
M200510997	058750 Psi	077300 Psi	35.9 %	CSA G40.21-04 50W CLASS C

Material Note:
 Sales Or.Note:

Material: 12.0x12.0x500x52'0"0(1x1)REC-CSA
 Sales order: 369336

Material No: 120120500
 Purchase Order: C1224H

Made in: Canada

Heat No	Pcs	C	Mn	P	S	Si	Al	Cu	Cb	Mo	Ni	Cr	V
682758		0.210	0.800	0.015	0.004	0.160	0.024	0.038	0.005	0.003	0.016	0.047	0.000

Bundle No	Yield	Tensile	Eln.2in	Certification
M200510998	058750 Psi	077300 Psi	35.9 %	CSA G40.21-04 50W CLASS C

Material Note:
 Sales Or.Note:

Material: 12.0x12.0x500x52'0"0(1x1)REC-CSA
 Sales order: 369336

Material No: 120120500
 Purchase Order: C1224H

Made in: Canada


Heat No	Pcs	C	Mn	P	S	Si	Al	Cu	Cb	Mo	Ni	Cr	V
682759		0.210	0.800	0.012	0.002	0.160	0.031	0.029	0.005	0.003	0.014	0.036	0.000

Bundle No	Yield	Tensile	Eln.2in	Certification
M200510990	058450 Psi	071420 Psi	36.8 %	CSA G40.21-04 50W CLASS C

Material Note:
 Sales Or.Note:

Authorized by Quality Assurance: *M. Welch*

The results reported on this report represent the actual attributes of the material furnished and indicate full compliance with all applicable specification and contract requirements.



Atlas Tube Canada ULC
 200 Clark St.
 Harrow, Ontario, Canada
 NOR 1G0
 Tel: 519-738-3541
 Fax: 519-738-3537

Ref.B/L: 80286579
 Date: 04.01.2008
 Customer: 81



R4400
 J-60
 SGS

Sold to

Infra-Metals Corporation
 8 Pent Highway
 WALLINGFORD CT 06492
 USA

MATERIAL TEST REPORT

Shipped to

Infra-Metals Corporation (Rail)
 Track #953 - 8 Pent Highway
 WALLINGFORD CT 06492
 USA

Material: 12.0x4.0x250x24'0"(2x2).
 Sales order: 375932

Material No: 120040250
 Purchase Order: C1247B-MF - RAIL
 Made in: Canada

Heat No	Pcs	C	Mn	P	S	SI	Al	Cu	Cb	Mo	NI	Cr	V
585312	4	0.060	0.580	0.008	0.008	0.060	0.044	0.035	0.027	0.009	0.019	0.035	0.000

Bundle No	Yield	Tensile	Eln.2In	Certification
M200522313	068460 Psi	074650 Psi	29.0 %	ASTM A500-03A GRADE B&C

Material Note:
 Sales Or.Note:

Material: 18.0x6.0x375x45'0"(1x4).
 Sales order: 375932

Material No: 180060375
 Purchase Order: C1247B-MF - RAIL
 Made in: Canada

Heat No	Pcs	C	Mn	P	S	SI	Al	Cu	Cb	Mo	NI	Cr	V
896637	4	0.060	0.580	0.009	0.007	0.015	0.033	0.042	0.037	0.011	0.023	0.053	0.000

Bundle No	Yield	Tensile	Eln.2In	Certification
M200521874	060030 Psi	071310 Psi	35.3 %	ASTM A500-03A GRADE B&C

Material Note:
 Sales Or.Note:

Material: 18.0x6.0x375x48'0"(1x2).
 Sales order: 375932

Material No: 180060375
 Purchase Order: C1247B-MF - RAIL
 Made in: Canada

Heat No	Pcs	C	Mn	P	S	SI	Al	Cu	Cb	Mo	NI	Cr	V
896637	2	0.060	0.580	0.009	0.007	0.015	0.033	0.042	0.037	0.011	0.023	0.053	0.000

Bundle No	Yield	Tensile	Eln.2In	Certification
M200521880	060030 Psi	071310 Psi	35.3 %	ASTM A500-03A GRADE B&C

Material Note:
 Sales Or.Note:

Material: 8.0x8.0x500x48'0"(2x2).
 Sales order: 375932

Material No: 800805004800
 Purchase Order: C1247B-MF - RAIL
 Made in: Canada


Heat No	Pcs	C	Mn	P	S	SI	Al	Cu	Cb	Mo	NI	Cr	V
585649	4	0.070	0.590	0.009	0.005	0.050	0.036	0.033	0.036	0.010	0.022	0.031	0.000

Bundle No	Yield	Tensile	Eln.2In	Certification
M200522825	070720 Psi	077890 Psi	31.8 %	ASTM A500-03A GRADE B&C

Material Note:
 Sales Or.Note:

Authorized by Quality Assurance: *[Signature]*

The results reported on this report represent the actual attributes of the material furnished and indicate full compliance with all applicable specification and contract requirements.



Atlas Tube Canada ULC
 200 Clark St.
 Harrow, Ontario, Canada
 NOR 1G0
 Tel: 519-738-3541
 Fax: 519-738-3537



Ref.B/L: 80286557
 Date: 04.23.2008
 Customer: 81

R4400
 J-60
 SSS

Sold to

Infra-Metals Corporation
 8 Pent Highway
 WALLINGFORD CT 06492
 USA

MATERIAL TEST REPORT

Shipped to

Infra-Metals Corporation (Rail)
 Track #953 - 8 Pent Highway
 WALLINGFORD CT 06492
 USA

Material: 8.0x8.0x313x40'0"(2x2).
 Sales order: 375932

Material No: 80080313 Made in: Canada
 Purchase Order: C1247B-MF - RAIL

Heat No	Pcs	C	Mn	P	S	Si	Al	Cu	Cb	Mo	Ni	Cr	V
0628H	4	0.200	0.830	0.009	0.007	0.030	0.028	0.020	0.000	0.010	0.010	0.030	0.000

Bundle No	Yield	Tensile	Eln.2in	Certification
M200622614	066760 Psi	072040 Psi	36.8 %	ASTM A500-03A GRADE B&C

Material Note:
 Sales Or.Note:

Material: 8.0x8.0x313x40'0"(2x2).
 Sales order: 375932

Material No: 80080313 Made in: Canada
 Purchase Order: C1247B-MF - RAIL

Heat No	Pcs	C	Mn	P	S	Si	Al	Cu	Cb	Mo	Ni	Cr	V
0628H	4	0.200	0.830	0.009	0.007	0.030	0.028	0.020	0.000	0.010	0.010	0.030	0.000

Bundle No	Yield	Tensile	Eln.2in	Certification
M200622613	066760 Psi	072040 Psi	36.8 %	ASTM A500-03A GRADE B&C

Material Note:
 Sales Or.Note:

Material: 8.0x8.0x313x35'0"(2x2).
 Sales order: 375932

Material No: 80080313 Made in: Canada
 Purchase Order: C1247B-MF - RAIL

Heat No	Pcs	C	Mn	P	S	Si	Al	Cu	Cb	Mo	Ni	Cr	V
1036H	4	0.200	0.830	0.006	0.003	0.020	0.033	0.040	0.000	0.010	0.010	0.020	0.000

Bundle No	Yield	Tensile	Eln.2in	Certification
M200622604	061980 Psi	067230 Psi	37.0 %	ASTM A500-03A GRADE B&C

Material Note:
 Sales Or.Note:

Material: 8.0x8.0x313x30'0"(2x2).
 Sales order: 375932

Material No: 80080313 Made in: Canada
 Purchase Order: C1247B-MF - RAIL


Heat No	Pcs	C	Mn	P	S	Si	Al	Cu	Cb	Mo	Ni	Cr	V
1036H	4	0.200	0.830	0.006	0.003	0.020	0.033	0.040	0.000	0.010	0.010	0.020	0.000

Bundle No	Yield	Tensile	Eln.2in	Certification
M200622603	061980 Psi	067230 Psi	37.0 %	ASTM A500-03A GRADE B&C

Material Note:
 Sales Or.Note:

Authorized by Quality Assurance: *M. White*

The results reported on this report represent the actual attributes of the material furnished and indicate full compliance with all applicable specification and contract requirements.



NOVA TUBE AND STEEL CORPORATION
 600 Dean Sievers Place
 Morrisville, PA, 19067
 Tel: 215-295-8813 Fax: 215-295-8798

R4400
 J-60
 SGS

TEST CERTIFICATE

Sold to: INFRA-METALS CORP. DATE SHIPPED: 03/18/08
 Ship to: INFRA-METALS CORP. B/L #: 158800
 8 PENT HIGHWAY P.O. #: C1194B-MF
 WALLINGFORD, CONNECTICUT SALES ORDER #: 130015

06492

Description	Dimensions	Pcs	Mill/Heat Number	Specifications
HSS Square Tubing	4x4x0.375x480	8	MIT /421J4271	ASTM A500 C
HSS Square Tubing	4x4x0.375x480	16	MIT /411J9532	ASTM A500 C

~~7046 x 20~~




Chemical Analysis																
Heat Number	C	Mn	P	S	Si	Cu	Ni	Cr	Cb	Mo	V	Al	N	Sn	B	Ti
MIT 421J4271	0.070	0.570	0.013	0.011	0.010	0.030	0.020	0.020	0.018	0.001	0.001	0.047	0.006	-	-	-
Melted & Manufactured in the U.S.A.																
MIT 411J9532	0.070	0.600	0.012	0.008	0.008	0.030	0.020	0.020	0.017	0.001	0.001	0.058	0.005	-	-	-
Melted & Manufactured in the U.S.A.																

Mechanical Test Results						
Heat Number/Size or Ser#	Yield	Tensile	Elong. %	N-fact	Crush	
421J4271 HSS 4x4x0.375 (Tail)	65,908 PSI	72,287 PSI	24.00(2")			
411J9532 HSS 4x4x0.375 (Tail)	65,543 PSI	70,546 PSI	23.00(2")			

Heat # Manufactured in
 421J4271 United States MITTAL STEEL - SPT
 411J9532 United States MITTAL STEEL - SPT

Authorized by Andrew Hurlbrink, Quality Ctrl Dept

MAR 26, 2008N



K3 11161

NUMBER/NUMERO : 578876

TEST REPORT
RAPPORT D'ESSAI

DATE(M/M D/J Y/M): 2/06/08

R4400
J-60
SGS

PAGE: 1

WELTUB
C1216B

ZINFRA METALS CORP.
8 PENT HIGHWAY
WALLINGFORD
CT 06492
USA


YOUR P.O. NO. VOTRE NO DE COMMANDE	OUR ORDER NO./ NOTRE NO DE COMMANDE	ITEM NO./ No DE L'ITEM	DESCRIPTION/ SIGNALEMENT
C1216B-WF	306583	6675	7066 X Y O 6.000-6.000-375-04-290.000 RC ASTM B500-07 CR B & C

HEAT NO. HEAT CODE	C	Mn	P	S	Si	Cu	Ni	Cr	Mo	Sn	V	Co	Ti	N	B	ASR	Ca	CE	1.5" wide strip
751292	.070	.630	.024	.007	.014	.052	.039	.055	.007	.003	.002	.045	.002	.004	.000	.030	.199	TUBE	71.1(490) 80.1(552) 30.0

CE = C + Mn/6 + (Ni + Co)/25 + (Cr + Mo + V)/5
 ASR = Acid Soluble Aluminum
 Country of Origin CANADA
 Does not contain mercury, cadmium or lead.

We hereby certify that the product was manufactured, sampled, tested and inspected in accordance with the specification and any other requirements designated on the purchase order or contract. The tests were found to meet all such requirements.

Nous certifions que ce produit a été manufacturé, échantillonné, éprouvé et inspecté d'après les spécifications et autres exigences sur le bon de commande ou le contrat. Les essais ont rencontrés tous les exigences.



R4400
J-60
COPY S95

COUCA
C1242B

**GUVEN BORU AND PROFIL SAN. VE TIC. LTD. STI.
BARBAROS MAH. TIMUR SOK. NO:28 34746 YENISAHRA - ISTANBUL / TURKEY**

TO: CCC STEEL GMBH + CO. KG
PALMALLE 67
22787 HAMBURG

ISSUING DATE: 01.10.2007
CERTIFICATE NUMBER: 13
PAGE: 1

MILL'S CERTIFICATE OF QUALITY

DESCRIPTION OF GOODS MATERIAL :

ERW STEEL BLACK COLD FORMED SQUARE AND RECTANGULAR HOLLOW SECTIONS, PLAIN SQUARE CUT ENDS, LIGHT OIL, ALL OTHER CONDITIONS AS PER PURCHASE ORDER 518-3217 DATED JULY 19, 2006.

PRODUCTION STANDART :

ACC. TO ASTM A-500 GRADE A RESP. GRADE B UNLESS OTHERWISE STATED. FOR 0.063"-0.078"-0.083" THICKNESSES ARE EITHER HOT OR COLD ROLLED AT PRODUCER'S OPTION.

RAW MATERIAL :

ST 37.2 AND/OR ST 42.4

LOT 13
ITEM 1


MATERIAL :

ERW STEEL BLACK COLD FORMED SQUARE HOLLOW SECTIONS.

SIZE CODE	DIMENSIONS			MECHANICAL PROPERTIES PER EACH HEAT			ACTUAL CHEMICAL COMPOSITION PER EACH HEAT						
	SIZE IN INCH	W.T. INCH	LENGTH IN FEET	HEAT NO. (HEAT NUMBER)	YIELD STRESS (N/MM2)	TENSILE TEST (N/MM2)	ELONGATION (%)	C	Mn	P	S	Si	GRADE
289	1 1/2 X 1 1/2	0,188	24	GB 395	327	419	35	0,065	0,294	0,010	0,022	0,008	B
163	2 X 2	0,250	24	GB 396	328	421	36	0,066	0,292	0,011	0,023	0,007	B
163	2 X 2	0,250	40	GB 396	328	421	36	0,066	0,292	0,011	0,023	0,007	B
206	2 1/2 X 2 1/2	0,250	24	GB 397	330	422	35	0,070	0,297	0,010	0,020	0,009	B
228	3 X 3	0,188	24	GB 397	330	422	35	0,070	0,297	0,010	0,020	0,009	B
228	3 X 3	0,188	40	GB 398	331	426	36	0,069	0,302	0,010	0,021	0,008	B
252	4 X 4	0,188	24	GB 398	331	426	36	0,069	0,302	0,010	0,021	0,008	B
252	4 X 4	0,188	40	GB 400	325	416	37	0,065	0,298	0,010	0,022	0,009	B
284	6 X 6	0,250	40	GB 406	325	418	36	0,070	0,303	0,010	0,022	0,008	B
284	6 X 6	0,250	48	GB 407	328	414	35	0,067	0,304	0,011	0,019	0,007	B

T0103

T0254



R4400
J-60
S45
COPY

ISSUING DATE: 01.10.2007
CERTIFICATE NUMBER: 13
PAGE: 2

ITEM 2 MATERIAL : ERW STEEL BLACK COLD FORMED RECTANGULAR HOLLOW SECTIONS.

SIZE CODE	DIMENSIONS			MECHANICAL PROPERTIES PER EACH HEAT			ACTUAL CHEMICAL COMPOSITION PER EACH HEAT						
	SIZE IN INCH	W.T. INCH	LENGTH IN FEET	HEAT NO. (HEAT NUMBER)	YIELD STRESS (N/MM2)	TENSILE TEST (N/MM2)	ELONGATION (%)	C	Mn	P	S	Si	GRADE
176	3 X 2	0,125	24	GB 408	321	410	35	0,065	0,294	0,010	0,019	0,008	B
180	3 X 2	0,250	24	GB 408	321	410	35	0,065	0,294	0,010	0,019	0,008	B
187	4 X 2	0,188	24	GB 408	321	410	35	0,065	0,294	0,010	0,019	0,008	B
187	4 X 2	0,188	40	GB 409	323	409	36	0,067	0,296	0,011	0,021	0,007	B
286	4 X 2	0,250	24	GB 409	323	409	36	0,067	0,296	0,011	0,021	0,007	B
286	4 X 2	0,250	40	GB 410	320	415	36	0,068	0,301	0,010	0,020	0,009	B
198	6 X 2	0,188	24	GB 411	322	411	35	0,066	0,298	0,010	0,022	0,008	B
198	6 X 2	0,188	40	GB 411	322	411	35	0,066	0,298	0,010	0,022	0,008	B
269	8 X 4	0,250	40	GB 413	325	416	36	0,068	0,302	0,010	0,019	0,007	B
289	8 X 4	0,250	48	GB 415	325	416	36	0,068	0,302	0,010	0,019	0,007	B

WE CONFIRM THAT THE RADIOACTIVE CONTAMINATION OF THE MATERIAL IS NORMAL.

AS MILL AND MANUFACTURER

GÜVEN BORU
PROFIL SAN. ve TIC. LTD. ŞTİ.
Barbaros Mah. Timur Sok. No:28 Yenimahalle / İSTANBUL
Tel:0212 472 50 54-472 84 75-Fax:0212 472 88 71
Aneodun X numarası: 215,011-000

RECEIVED
MAY 02 2008
By

NOVA TUBE AND STEEL CORPORATION
 600 Dean Sievers Place
 Morrisville, PA, 19067
 Tel: 215-295-8813 Fax: 215-295-8798

R4400
J-60
SGS

TEST CERTIFICATE

Sold to: INFRA-METALS CORP.
 Ship to: INFRA-METALS CORP.
 8 PENT HIGHWAY
 WALLINGFORD, CONNECTICUT

DATE SHIPPED: 01/03/08
 B/L #: 156359
 P.O. #: C11468-MF
 SALES ORDER #: 129612

06492

Description	Dimensions	Pcs	Mill/Heat Number	Specifications
Hot Roll Rectangular Tub	8x4x0.250x420 - 35	12	FAR / FAR7910654	ASTM A 500 C
Hot Roll Rectangular Tub	8x4x0.250x540 - 45	12	FAR / FAR7830694	ASTM A 500 C
Hot Roll Rectangular Tub	8x4x0.250x600 - 50	6	FAR / FAR7920650	ASTM A 500 C
Hot Roll Rectangular Tub	8x4x0.250x600 - 50	6	FAR / FAR7830694	ASTM A 500 C


Heat Number	Chemical Analysis															
	C	Mn	P	S	Si	Cu	Ni	Cr	Cb	Mo	V	Al	N	Sn	B	Ti
FAR FAR7910654	0.210	0.780	0.012	0.011	0.018	0.030	0.027	0.026	-	0.004	0.002	0.049	0.007	0.002	0.005	0.005
	Manufactured in the U.S.A.															
FAR FAR7830694	0.210	0.770	0.011	0.009	0.023	0.034	0.026	0.021	-	0.003	0.002	0.044	0.006	0.002	-	0.005
	Manufactured in the U.S.A.															
FAR FAR7920650	0.230	0.680	0.010	0.004	0.033	0.053	0.030	0.037	-	0.003	0.001	0.043	0.007	0.002	-	0.005
	Manufactured in the U.S.A.															

Mechanical Test Results						
Heat Number/Size or Ser#	Yield	Tensile	Elong.%	N-fact	Crush	
FAR7910654 HSR 8x4x0.25(Tail)	54,331 PSI	65,627 PSI	31.00(2")			
FAR7830694 HSR 8x4x0.25(Tail)	53,962 PSI	64,515 PSI	29.00(2")			
FAR7920650 HSR 8x4x0.25(Tail)	58,667 PSI	73,636 PSI	29.00(2")			

Heat # Manufactured in
 FAR7910654 United States DUFERCO FARRELL CORP
 FAR7830694 United States DUFERCO FARRELL CORP
 FAR7920650 United States DUFERCO FARRELL CORP

Authorized by Andrew Hurlbrink, Quality Ctrl Dept

JAN 3, 2008N



NOVA TUBE AND STEEL CORPORATION
600 Dean Sievers Place
Morrisville, PA, 19067
Tel: 215-295-8813 Fax: 215-295-8798

T E S T C E R T I F I C A T E

Sold to: INFRA-METALS CORP. DATE SHIPPED: 02/11/08
Ship to: INFRA-METALS CORP. B/L #: 157444
8 PENT HIGHWAY P.O. #: CL187B-MF
WALLINGFORD, CONNECTICUT SALES ORDER #: 129983


06492

Heat #	Manufactured in	
895382	United States	Stelco
FAR7910654	United States	DUFERCO FARRELL CORP
FAR754481	United States	DUFERCO FARRELL CORP
FAR7920653	United States	DUFERCO FARRELL CORP

PG 2 of 2

Authorized by Andrew Hurlbrink, Quality Ctrl Dept

FEB 11, 2008N



20Nov07 9:35

T E S T C E R T I F I C A T E

No: MAR 476508

Sold By:
INDEPENDENCE TUBE CORPORATION
6226 W. 74TH STREET
CHICAGO, IL 60638
Tel: 708-496-0380 Fax: 708-563-1950

P/O No C1117BMF
Rel PART II OF II
S/O No MAR 131972-001
B/L No MAR 80194-010 Shp 19Nov07
Inv No MAR -001 Inv 20Nov07

Sold To: (914)
INFRA-METALS
8 PENT HIGHWAY
WALLINGFORD, CT 06492

Ship To: (2)
INFRA-METALS (RAIL)
8 PENT HIGHWAY
TRACK #953
WALLINGFORD, CT

R4400
J-60
SGS

Tel: 203-294-2980 Fax: 203 294-2993

CERTIFICATE of ANALYSIS and TESTS

Cert. No: MAR 476508
20Nov07

Part No
TUBING A500C
12" X 6" X 5/16" X 30'

Pcs Wgt
2 2,166

Heat Number Tag No
Y29133 66910


Pcs Wgt
2 2,166

YLD=56480/TEN=73670/ELG=36.4

Heat Number
Y29133

*** Chemical Analysis ***
C=0.2000 Mn=0.7900 P=0.0100 S=0.0080 Si=0.0150 Al=0.0410
Cu=0.0200

MANUFACTURED IN USA
MEETS THE REQUIREMENTS ASTM A-500 GRADE B(C)-03a



20Nov07 9:36

T E S T C E R T I F I C A T E

No: MAR 476513

Sold By:
INDEPENDENCE TUBE CORPORATION
6226 W. 74TH STREET
CHICAGO, IL 60638
Tel: 708-496-0380 Fax: 708-563-1950

P/O No C1117BMF
Rel PART II OF II
S/O No MAR 131972-006
B/L No MAR 80194-015 Shp 19Nov07
Inv No MAR -006 Inv 20Nov07

Sold To: (914)
INFRA-METALS
8 PENT HIGHWAY
WALLINGFORD, CT 06492

Ship To: (2)
INFRA-METALS (RAIL)
8 PENT HIGHWAY
TRACK #953
WALLINGFORD, CT

R4400
J-60
SGS

Tel: 203-294-2980 Fax: 203 294-2993

CERTIFICATE of ANALYSIS and TESTS

Cert. No: MAR 476513
20Nov07

Part No
TUBING A500C
12" X 6" X 5/16" X 50'


Pcs Wgt
6 10,830

Heat Number Tag No
Y29131 66925
Y29131 YLD=58350/TEN=74660/ELG=35.1
66926

Pcs Wgt
4 7,220
2 3,610

Heat Number Y29131
*** Chemical Analysis ***
C=0.2100 Mn=0.7800 P=0.0090 S=0.0070 Si=0.0180 Al=0.0460
Cu=0.0500

MANUFACTURED IN USA
MEETS THE REQUIREMENTS ASTM A-500 GRADE B(C)-03a



20Sep07 9:43

T E S T C E R T I F I C A T E

No: MAR 467164

Sold By:
INDEPENDENCE TUBE CORPORATION
6226 W. 74TH STREET
CHICAGO, IL 60638
Tel: 708-496-0380 Fax: 708-563-1950

P/O No C10508FF
Rel PT I OF II
S/O No MAR 129626-002
B/L No MAR 78527-020
Inv No MAR -007
Shp 19Sep07
Inv 20Sep07

Sold To: (914)
INFRA-METALS
8 PENT HIGHWAY
WALLINGFORD, CT 06492

Ship To: (2)
INFRA-METALS (RAIL)
8 PENT HIGHWAY
TRACK #953
WALLINGFORD, CT

R4400
J-60
SGS

Tel: 203-294-2980 Fax: 203 294-2993

CERTIFICATE of ANALYSIS and TESTS

Cert. No: MAR 467164
20Sep07

Part No
TUBING A500C
12" X 6" X 1/2" X 35'

Pcs Wgt
2 3,896


Heat Number Tag No
Y47329 55900

Pcs Wgt
2 3,896

YLD=57040/TEN=74870/ELG=37.8

Heat Number Y47329 *** Chemical Analysis ***
C=0.2200 Mn=0.8000 P=0.0110 S=0.0110 Si=0.0130 Al=0.0480
Cu=0.0200

MANUFACTURED IN USA
MEETS THE REQUIREMENTS ASTM A-500 GRADE B(C)-03a



Atlas Tube Canada ULC
200 Clark St.
Harrow, Ontario, Canada
N0R 1G0
Tel: 519-738-3541
Fax: 519-738-3537



Ref.B/L: 80221427
Date: 01.22.2007
Customer: 81

R4400
J-60
S9S

Sold to

Infra-Metals Corporation
8 Pent Highway
WALLINGFORD CT 06492
USA

MATERIAL TEST REPORT

Shipped to

Infra-Metals Corporation (Rail
Track #953 - 8 Pent Highway
WALLINGFORD CT 06492
USA

Material: 12.0x6.0x375x48'0"0(2x2).
Sales order: 257232

Material No: 1200603754800 Made in: Canada
Purchase Order: C20467MF - JAN/FEB 0

Heat No	C	Mn	P	S	SI	Al	Cu	Cb	Mo	Ni	Cr	V
8884E	0.200	0.830	0.010	0.005	0.010	0.028	0.010	0.000	0.010	0.010	0.010	0.002
Bundle No	Yield		Tensile		Eln.2in		Certification					
M200402219	053140 Psi		087300 Psi		34.5 %		ASTM A500-03A GRADE C & B					

Material Note:
Sales Or.Note:

Material: 12.0x6.0x375x48'0"0(2x2).
Sales order: 257232

Material No: 1200603754800 Made in: Canada
Purchase Order: C20467MF - JAN/FEB 0

Heat No	C	Mn	P	S	SI	Al	Cu	Cb	Mo	Ni	Cr	V
8884E	0.200	0.830	0.010	0.005	0.010	0.026	0.010	0.000	0.010	0.010	0.010	0.002
Bundle No	Yield		Tensile		Eln.2in		Certification					
M200402217	053140 Psi		087300 Psi		34.5 %		ASTM A500-03A GRADE C & B					

Material Note:
Sales Or.Note:

Material: 12.0x6.0x500x55'0"0(2x1).
Sales order: 257232

Material No: 1200605005500 Made in: Canada
Purchase Order: C20467MF - JAN/FEB 0

Heat No	C	Mn	P	S	SI	Al	Cu	Cb	Mo	Ni	Cr	V
B91780	0.190	0.760	0.010	0.007	0.050	0.049	0.023	0.005	0.003	0.008	0.013	0.000
Bundle No	Yield		Tensile		Eln.2in		Certification					
M200402256	060000 Psi		072350 Psi		34.6 %		ASTM A500-03A GRADE C & B					

Material Note:
Sales Or.Note:


Material: 12.0x6.0x500x55'0"0(2x1).
Sales order: 257232

Material No: 1200605005500 Made in: Canada
Purchase Order: C20467MF - JAN/FEB 0

Heat No	C	Mn	P	S	SI	Al	Cu	Cb	Mo	Ni	Cr	V
891780	0.190	0.760	0.010	0.007	0.050	0.049	0.023	0.005	0.003	0.008	0.013	0.000
Bundle No	Yield		Tensile		Eln.2in		Certification					
M200402255	060000 Psi		072350 Psi		34.6 %		ASTM A500-03A GRADE C & B					

Material Note:
Sales Or.Note:

Authorized by Quality Assurance:



NOVA TUBE AND STEEL CORPORATION
 600 Dean Sievers Place
 Morrisville, PA, 19067
 Tel: 215-295-8813 Fax: 215-295-8798

R4400
 J-60
 SGS

TEST CERTIFICATE

Sold to: INFRA-METALS CORP. DATE SHIPPED: 01/22/08
 Ship to: INFRA-METALS CORP. B/L #: 156993
 8 PENT HIGHWAY P.O. #: C11878-WF
 WALLINGFORD, CONNECTICUT SALES ORDER #: 129983

06492

Description	Dimensions	Pcs	Mill/Heat Number	Specifications
Hot Roll Rectangular Tub	6x2x0.250x288 <i>T2624x24</i>	15	STE /750229	ASTM A500 C
Hot Roll Rectangular Tub	8x4x0.375x288 <i>T2846x24</i>	8	FAR /FAR7920653	ASTM A500 C

Heat Number	Chemical Analysis															
	C	Mn	P	S	Si	Cu	Ni	Cr	Cb	Mo	V	Al	N	Sn	B	Ti
STE 750229	0.190	0.810	0.006	0.004	0.013	0.031	0.010	0.030	0.005	0.003	-	0.056	-	-	-	0.002
FAR FAR7920653	0.190	0.790	0.014	0.014	0.017	0.034	0.025	0.021	-	0.003	0.002	0.051	0.007	0.002	-	0.005


Manufactured in the U.S.A.

Mechanical Test Results						
Heat Number/Size or Ser#	Yield	Tensile	Elong.%	N-fact	Crush	
750229 HSR 6x2x0.250 (Tail)	59,752 PSI	67,502 PSI	27.00(2")			
FAR7920653 HSR 8x4x0.37(Tail)	59,111 PSI	68,337 PSI	30.00(2")			

Heat # Manufactured in
 750229 United States Stelco
 FAR7920653 United States DUFERCO FARRELL CORP

Authorized by Andrew Hurlbrink, Quality Ctrl Dept

JAN 22, 2008N



BULL MOOSE TUBE ELKHART FACILITY
 CERTIFICATION OF TESTS

04/01/08

**BULL MOOSE TUBE
 COMPANY**

*R24400
 J-60
 SGS*

1819 Clarkson Rd.
 Chesterfield, Missouri 63017

BILL TO Infra-Metals Corporation
 8 Pent Highway
 Wallingford CT 06492

SHIP TO Infra-Metals Corporation(Parent)
 8 Pent Highway
 Wallingford

CT 06492

B/L Number 162919

Ship Via

524_F130

18" X 6" X 0.375 HR X 31'

152.4 X 457.2 mm

ASTM A500-03 Grade C

Ticket # = 59237304

Heat # = AMK7910783

C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELI
.080	.770	.010	.006	.044	.013	.036	.033	.020	.024	.002	62140	72621	33

Order # 240790

Purchase Order # C1212B-MF

Item # 135377 3854

P

12" X 10" X 0.500 HR X 45'

254.0 X 304.8 mm

ASTM A500-03 Grade C

Ticket # = 59239617

Heat # = 11392M08

C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELI
.050	.740	.011	.008	.033	.011	.027	.050	.020	.010	.002	59300	68282	40

Order # 241507

Purchase Order # C1221B-MF

Item # 124864 6405

P

12" X 10" X 0.500 HR X 50'

254.0 X 304.8 mm

ASTM A500-03 Grade C

Ticket # = 59244025

Heat # = 11749M08

C	MN	P	S	AL	SI	CB	CU	CR	NI	VA	YLD psi	TSN psi	ELI
.060	.790	.010	.009	.050	.015	.034	.020	.030	.010	.002	64840	74088	35

Order # 241507

Purchase Order # C1221B-MF

Item # 124866 6405

P

Quality Manager: *Richard Long*

THIS WELDED STEEL TUBING IS MANUFACTURED IN THE UNITED STATES OF AMERICA AND HAS BEEN PRODUCED IN ACCORDANCE WITH THE STATED SPECIFICATION. LADLE CHEMISTRIES ARE REPORTED FROM DOCUMENTS PROVIDED BY THE SUPPLYING STEEL MILL. ANY PHYSICAL AND MECHANICAL TESTING RESULTS SHOWN ON THIS CERTIFICATION ARE CORRECT AS CONTAINED IN THE RECORDS OF THE COMPANY.

PURCHASE ORDER

ME. IER & JONES, INC.
 1156 BROADWAY
 SOUTH PORTLAND, ME 04106
 PHONE: 207-799-8555
 FAX: 207-767-2117

PURCHASE ORDER NUMBER: R4399
 PURCHASE ORDER DATE: 01/29/08
 PAGE: 2

VENDOR NUMBER: INF5

=====VENDOR=====
 INFRA METALS CORP.
 8 PENT HIGHWAY
 WALLINGFORD, CT 06492


=====SHIP TO=====
 MEGQUIER & JONES INC.
 1156 BROADWAY
 SOUTH PORTLAND, ME 04106

====SALESMAN==== ===ORDERED BY=== ===Ship DATE=== =====JOB NO===== =====
 Oak Williams SAMUEL G. STONE 05/01/08 J-60 =====
 ===SHIP VIA=== =====FOB===== =====TERMS===== =====
 TRUCK DELIVERED

=====ITEM QTY =====DESCRIPTION===== ==SPEC== =WEIGHT= COST UNIT/UM ==COST==
 =====

HEAT NUMBERS MUST BE CLEARLY MARKED ON ALL MATERIAL

MILL TEST REPORTS REQUIRED
 ALL MATERIAL MUST COMPLY WITH ASTM-A6

AUTHORIZED BY: 

		SUB-TOTAL	13,302.62
34% FUEL SURCHARGE:	0.5848/cwt		146.35
TOTALS	25,025 lbs.		\$13,448.97

INFRA-METALS

8 PENT HWY.

WALLINGFORD, CT 06492

Phone: 203-294-2980 Fax: 203-294-2993


M.T.R. COVER SHEET

04/10/2008

Customer Name	: MEGQUIER & JONES	Control Number	: 663687
Address	: 1156 BROADWAY	Queued By	: ROSEMARY
City, State Zip	: SOUTH PORTLAND, ME 04106	Page Number	: 1
Attention	: SAM STONE	Total Pages	: 2
Phone Number	: 9,1.207.799.8555	Fax Number	: 1.207.767.2117
Reference Number	: INFRA INV 552416		
Notes 1	: R4399		
Notes 2	: SO# 459095		

THE M.T.R.S THAT YOU REQUESTED ARE ATTACHED.
THANK YOU FOR YOUR BUSINESS !

HEAT #	PRODUCT CODE	I.D.#
30378490	W1049 X 65	R186850



Bill To: INFR-METALS CORPORATION-CT, R INFR-METALS CORPORATION-CT
 DIV PRUSSAG INTERNATIONAL CO 8 PENT HIGHWAY
 8 PENT HWY TRACK# 953
 WALLINGFORD CT WALLINGFORD
 06492 US 06492

Ship To: 1
 Order Date: 03/24/2008
 PO No: C1138J
 Mill Order No: 3459585
 Load No: 1180970
 Manifest No: 1889633

CERTIFIED MATERIAL TEST REPORT
 GERDAU AMERISTEEL
 Petersburg Mill
 GERDAU AMERISTEEL 25801 Hofheimer Way
 Petersburg, VA 23803
 (804) 524-2855

ASTM A6-05a, A992-06a, A572-06
 SIZE W 10 X 49# / W250 X 73
 GRADE 992/572-50
 LENGTH 65 FT / 19.812 M

HEAT NO: 30378490

CHEMICAL ANALYSIS


C	Mn	P	S	SI	Cu	NI	CR	Mo	Sn	V	Al	Nb	CE
.08	1.13	.021	.039	.25	.37	.09	.11	.020	.012	.003	.002	.020	.33

PHYSICAL PROPERTIES

Yield Strength		Tensile Strength		Specimen Area		Elongation	
KSI	MPa	KSI	MPa	Sq In	Sq cm	%	Gage Length
57.0	393.0	74.5	513.7	0.804	5.19	24.4	8 In
56.1	386.8	73.6	507.5	0.806	5.20	26.6	8 In
							200 mm

Bend Test
 Dia. Result
 ROA %

R4399
 J-60
 S95



All manufacturing processes of this product, including electric arc melting and continuous casting, occurred in the U.S.A.
 CMTR complies with DIN EN 10204 3.1.B

"I hereby certify that the contents of this report are correct and accurate. All tests and operations performed by this material manufacturer or its sub-contractors, when applicable, are in compliance with the requirements of the material specifications and applicable purchaser designated requirements."

Signed: [Signature] Date: Mar 25, 2008 Signed: _____
 Tom L. Harrington: Quality Assurance Manager Notary Public (if applicable)

Date: _____

--	--	--

NUCOR STEEL - BERKELEY
 P.O. Box 2259
 Mt. Pleasant, S.C. 29464
 Phone: (843) 336-6000

MILL TEST REPORT

100% MELTED AND MANUFACTURED IN THE USA
 All beams produced by Nucor-Berkeley are cast and
 rolled to a fully killed and fine grain practice.

SOLD TO: INFRA METALS CORP - CT
 8 PENN HIGHWAY
 WALLINGFORD, CT 06492

SHIP TO: INFRA METALS CORP - CT
 8 PENN HIGHWAY
 WALLINGFORD, CT 06492

Customer H.: 502 - 1
 Customer PO: C1173A
 B.O.L. H....: 680863

SPECIFICATIONS: Tested in accordance with ASTM specification A6/A6M and A370.
 ARSHEID : M270-36-05/M270-50-05
 RSME : SA-36 07a
 ASTM : A992-06a://A36-05/A572-06-50/A709-06a36/A709-07 50/A709-345M
 CSR : CSR-44W/G40.21-50W


Description	Beach Grade(s) Test	Yield/ Tensile Ratio	Yield (PSI) (MPa)	Tensile (PSI) (MPa)	Elong %	C Cr Pd	Mn Mo Ti	P Sb Ca	S Al B	Si V N	Cu Ni Zr	NI CI	CE1 CE2 Dcm
W8X10 030' 00.00' W200X15.0 009.1440m	2802866 A992-06a	.81	55700	69000	29.68	.0680 .0330 .0008	.8150 .0170 .0016	.0091 .0055 .0000	.0286 .0014 .0024	.2170 .0028 .0049	.0890 .0119 .0000	.0400 ***** CI	.2230 .2615 .1361
W8X10 040' 00.00' W200X15.0 012.1920m	2802780 A992-06a	.81	55500	68900	26.86	.0670 .0210 .0000	.8200 .0190 .0013	.0058 .0120 .0001	.0283 .0007 .0015	.2090 .0022 .0053	.1350 .0163 .0000	.0430 InVH: 3.4619	.2240 .2621 .1324
W8X10 040' 00.00' W200X15.0 012.1920m	2802897 A992-06a	.82	55600	67700	27.34	.0730 .0440 .0058	.8520 .0240 .0019	.0126 .0057 .0008	.0303 .0034 .0000	.1770 .0034 .0055	.0910 .0161 .0000	.0300 InVH: 2.7177	.2373 .2701 .1306
W8X10 040' 00.00' W200X15.0 012.1920m	2802896 A992-06a	.82	58100	70500	27.74	.0670 .0380 .0050	.9290 .0190 .0017	.0100 .0061 .0000	.0284 .0018 .0022	.1760 .0035 .0049	.0990 .0145 .0000	.0340 InVH: 2.8327	.2428 .2750 .1392
W8X10 050' 00.00' W200X15.0 015.2400m	2802749 A992-06a	.81	55600	68600	27.45	.0680 .0410 .0011	.8400 .0190 .0015	.0093 .0125 .0000	.0299 .0012 .0025	.2000 .0028 .0047	.1360 .0113 .0000	.0510 InVH: 3.5707	.2330 .2686 .1403

Elongation based on 8" (20.32cm) gauge length. 'No Weld Repair' was performed.
 CI = 26.01Cr+3.88Ni+1.20Cr+1.49Si+17.28P-(7.29CuXNi)-(9.10NiX)-33.39(CuXCu)
 Pcm = C+(Si/30)+(Mn/20)+(Cu/20)+(Ni/60)+(Cr/20)+(Mo/15)+(V/10)+5B
 BG free and no contact with BG during manufacture.
 CE1 = C+(Mn/6)+((Cr+Mo+V)/5)+(Ni+Cu)/15
 CE2 = C+((Mn+Si)/6)+((Cr+Mo+V+Cu)/5)+((Ni+Cu)/15)

I hereby certify that the contents of this report are accurate and correct. All test results and operations performed by the material manufacturer are in compliance with material specifications, and when designated by the purchaser, meet applicable specifications.

Bruce R. Work
 Metallurgist

(State of South Carolina
 County of Berkeley
 Sworn and subscribed before me
 day of _____)



24399
 J-60
 S95

NUCOR STEEL - BERKELEY
 P.O. Box 2259
 Mt. Pleasant, S.C. 29464
 Phone: (843) 336-6000

Sold To: INFRA METALS CORP - CT
 8 PENN HIGHWAY
 WALLINGFORD, CT 06492

SHD To: INFRA METALS CORP - CT
 8 PENN HIGHWAY
 WALLINGFORD, CT 06492


Customer H.: 502 - 1
 B.O.L. H...: 679397

SPECIFICATIONS: Tested in accordance with ASTM specification A6/A6M and A370.
 A6/SME : M270-36-05/M270-50-05
 A6/SME : SA-36 07a
 ASTM : A992-06a//A36-05/A572-06-50/A709-06a36/A709-07 50/A709-345M
 CSR : CSR-44W/G40.21-50W

3/16/08 15:12:41
 100% MELTED AND MANUFACTURED IN THE USA
 All beams produced by Nucor-Berkeley are cast and rolled to a fully killed and fine grain practice.
 R4399
 J-60
 595

Description	Heat Grade(s) Test	Yield/Tensile Ratio	Yield (PSI) (MPa)	Tensile (PSI) (MPa)	Elong %	C Cb	Cr Ti	Mn Mo Ti	P Sb Ca	S Al B	Si V N	Cu Mn Zr	Ni C CI	CE1 CE2 PCM
W8X10 035', 00.00'	2802823 A992-06a	.83	55800	67500	28.69	.0670 .0310 .0025	.8030 .0210 .0015	.0065 .0058 .0000	.0251 .0013 .0022	.2310 .0030 .0045	.0850 .0121 .0000	.0350	.2198 .2608 .1338	
W200X15.0 010.6680m	2802741 A992-06a	.80	54000	67300	28.68	.0660 .0390 .0018	.8930 .0200 .0018	.0107 .0112 .0003	.0280 .0020 .0020	.1940 .0032 .0048	.1410 .0118 .0000	.0490	.2399 .2745 .1385	
W8X10 045', 00.00'	2802749 A992-06a	.81	55600	68600	27.45	.0680 .0910 .0011	.8400 .0190 .0015	.0093 .0125 .0000	.0299 .0012 .0025	.2000 .0028 .0047	.1360 .0113 .0000	.0510	.2330 .2686 .1403	
W200X15.0 013.7160m	2802662 A992-06a	.83	59200	71000	24.56	.0690 .0210 .0000	.7960 .0160 .0014	.0059 .0066 .0006	.0277 .0010 .0019	.2180 .0022 .0058	.0890 .0280 .0000	.0290	.2174 .2593 .1328	
W8X13 035', 00.00'	1802671 A992-06a	.84	58900	69800	26.04	.0740 .0250 .0061	.8130 .0230 .0017	.0077 .0056 .0006	.0293 .0028 .0000	.1760 .0033 .0034	.0910 .0292 .0000	.0300	.2278 .2630 .1286	
W200X19.3 013.7160m	58100 69400	.84	58100	69400	26.48	.0740 .0250 .0061	.8130 .0230 .0017	.0077 .0056 .0006	.0293 .0028 .0000	.1760 .0033 .0034	.0910 .0292 .0000	.0300	.2278 .2630 .1286	

=====
 Elongation based on 8" (20.32cm) gauge length. 'No Weld Repair' was performed. Hg free and no contact with Hg during manufacture.
 CI = 26.01(Cu+3.88Mn+1.20Cr+1.49Si+17.28P-(7.29Cu*Mn))-33.39(CuCu)
 CE1 = C+(Mn/6)+((Cr+Mo+V)/5)+((Ni+Cu)/15)
 CE2 = C+((MnSi)/6)+((Cr+Mo+V+Cb)/5)+((Ni+Cu)/15)
 Pcm = C+(Si/30)+(Mn/20)+(Cu/20)+(Ni/50)+(Cr/20)+(Mo/15)+(V/10)+5B
 I hereby certify that the contents of this report are accurate and correct. All test results and operations performed by the material manufacturer are in compliance with material specifications, and when designated by the purchaser, meet applicable specifications.
 Bruce R. Work
 Metallurgist
 (State of South Carolina
 County of Berkeley
 Sworn and subscribed before me
 day of _____ 2008)



07:50 04-08 To: 12036794260

From: NUCOR STEEL - HUGER

NUCOR STEEL - BERKELEY
 P.O. Box 2235
 Mt. Pleasant, S.C. 29464
 Phone: (843) 336-6000

MILL TEST REPORT

4/08/08 7:45:37
 100% MELTED AND MANUFACTURED IN THE USA
 All beams produced by Nucor-Berkeley are cast and
 rolled to a fully killed and fine grain practice.

Sold To: INFRA METRIS CORP - CT
 8 DENT HIGHWAY
 WALLINGFORD, CT 06492

Customer H.: 502 - 1
 Customer PO: C1173R
 B.O.I. H...: 684169

SHIP TO: INFRA METRIS CORP - CT
 8 DENT HIGHWAY
 WALLINGFORD, CT 06492

SPECIFICATIONS: Tested in accordance with ASTM specification A6/A6M and A370.
 A6SH10 : M270-36-05/M270-50-05
 A6SM : SA-36 07a
 A6SM : A992-06a//A36-05/A572-06-50/A709-06a36/A709-07 50/A709-345M
 CSR : CSR-44W/G40.21-50W


Description	Heat	Grade(s)	Yield/Tensile Ratio	Yield (MPa)	Tensile (MPa)	Elong %	C Pd	Mn Ti	P Sn Ca	S B	Si V N	Cu Nb Zr	Ni CI	CE1	CE2	Pcm
W8X10	1802731	A992-06a	.81	57300	70700	27.60	.0740	.8140	.0089	.0274	.2320	.1340	.0510	.2339	.2749	.1334
W8X10	1802736	A992-06a	.82	55600	67700	26.85	.0660	.8240	.0085	.0239	.2110	.1360	.0440	.2285	.2656	.1270
W200X15.0	2802741	A992-06a	.80	54000	67300	28.68	.0660	.8930	.0107	.0280	.1940	.1410	.0490	.2399	.2746	.1385
W200X15.0	2802741	A992-06a	.78	54600	70000	25.49	.0660	.8930	.0112	.0280	.1940	.1410	.0490	.2399	.2746	.1385
W8X13	2802668	A992-06a	.86	60100	69600	27.70	.0650	.8250	.0069	.0287	.1950	.1410	.0300	.2187	.2566	.1321
W200X19.3	2802668	A992-06a	.85	59300	69600	27.66	.0650	.8250	.0059	.0287	.1950	.1410	.0300	.2187	.2566	.1321
W200X19.3	2802668	A992-06a	.85	59300	69600	27.66	.0650	.8250	.0069	.0287	.1950	.1410	.0300	.2187	.2566	.1321
W200X19.3	2802668	A992-06a	.85	59300	69600	27.66	.0650	.8250	.0069	.0287	.1950	.1410	.0300	.2187	.2566	.1321

Elongation based on 8" (20.32cm) gauge length. No Weld Repair was performed. Hg free and no contact with Hg during manufacture.
 CI = 26.01Cu+3.88Ni+1.20Cr+1.49Si+17.28P-(7.29CuXNi)-(9.10NiXp)-33.39(CuXCu)
 Pcm = C+(Si/30)+(Mn/20)+(Cu/20)+(Ni/50)+(Cr/20)+(Mo/15)+(V/10)+Sb
 CE1 = C+(Mn/5)+((Cr+Mo+V)/5)+((Ni+Cu)/15)
 CE2 = C+((Mn+Si)/6)+((Cr+Mo+V+Cb)/5)+((Ni+Cu)/15)

I hereby certify that the contents of this report are accurate and correct. All test results and operations performed by the material manufacturer are in compliance with material specifications, and when designated by the purchaser, meet applicable specifications.

Bruce A. Work
 Metallurgist

(State of South Carolina
 County of Berkeley
 Sworn and subscribed before me
 day of _____ 2008)



NUCOR STEEL - BERKELEY
 P.O. Box 2259
 Mt. Pleasant, S.C. 29464
 Phone: (843) 336-6000

MILL TEST REPORT

3/17/08 15:38:35
 100% MELTED AND MANUFACTURED IN THE USA
 All beams produced by Nucor-Berkeley are cast and
 rolled to a fully killed and fine grain practice.

Sold To: INERA METALS CORP - CT
 8 DENT HIGHWAY
 WALLINGFORD, CT 06492

Ship To: INERA METALS CORP - CT
 8 DENT HIGHWAY
 WALLINGFORD, CT 06492

Customer #: 502 - 1
 Customer PO: C1353K
 B.O.L. #: 679752

R4399
 V-60
 S95


SPECIFICATIONS: Tested in accordance with ASTM specification A6/A6M and A370.
 ARSHTO : M270-36-05/M270-50-05
 ASME : SA-36 07a
 ASTM : A992-06a1/A36-05/A572-06-50/A709-06a36/A709-07 50/A709-345M
 CSR : CSR-44W/G40.21-50W

Description	Heat Grade(s) Test	Yield/ Tensile Ratio	Yield (PSI) (MPa)	Tensile (PSI) (MPa)	Elong %	C		Mn	P	S	Si	Cu	Ni	CE1
						DP	DP							
W8X10 050' 00.00'	2802754 A992-06a	.83	58600	70300	29.34	.0660	.0430	.8660	.0093	.0324	.2530	.1320	.0430	.2353
W200X15.0 015.2400m		.82	56100	68300	27.31	.0430	.0053	.0200	.0133	.0023	.0037	.0139	3.5626	.2803
W8X10 050' 00.00'	2802758 A992-06a	.82	56600	69100	26.80	.0740	.0450	.8530	.0093	.0290	.2330	.1290	.0450	.2427
W200X15.0 015.2400m		.82	56900	69200	27.26	.0443	.0043	.0020	.0003	.0000	.0044	.0000	3.4731	.2843
			392	477		37	Pieces(s)						InvH:	.1358

Elongation based on 8" (20.32cm) gauge length. 'No Weld Repair' was performed.
 CE1 = C+((Mn/6)+((Cr+Mo+V)/5)+((Ni+Cu)/15))
 CE2 = C+((Mn+Si)/6)+((Cr+Mo+V+Cb)/5)+((Ni+Cu)/15)

I hereby certify that the contents of this report are accurate and correct. All test results and operations performed by the material manufacturer are in compliance with material specifications, and when designated by the Purchaser, meet applicable specifications.

Bruce R. Work
 Metallurgist



NUCOR STEEL - BERKELEY
 P.O. Box 2259
 Mt. Pleasant, S.C. 29464
 Phone: (843) 336-6000

Sold To: INFRA METALS CORP - CI
 8 PENT HIGHWAY
 WALLINGFORD, CT 06492

Ship To: INFRA METALS CORP - CI
 8 PENT HIGHWAY
 WALLINGFORD, CT 06492

Customer H.: 502 - 1
 B.O.L. H...: 671738

MILL TEST REPORT
 100% MELTED AND MANUFACTURED IN THE USA
 All beams produced by Nucor-Berkeley are cast and
 rolled to a fully killed and fine grain practice.

SPECIFICATIONS: Tested in accordance with ASTM specification A6/A6M and A370.
 AASHTO: M270-36-05/M270-50-05
 ASTM: SA-36 07a
 ASTM: A992-06a1//A36-05/A572-06-50/A709-06a36/A709-07 50/A709-345M
 CSA: CSA-44W/G40.21-50W

24399
 J-60
 SGS


Description	Heat# Grade(s) Test	Yield/ Tensile Ratio	Yield (MPa)	Tensile (MPa)	Elong %	C		Mn		P		S		SI		Cu		Ni	CE1 CE2 PCM	
						Pb	Ti	Ca	B	Al	V	Nb	Zr							
W10X12 030' 00.00" W250X17.9 009.1440m	1801866 A992-06a	.83	57700	69300	28.02	.0750	.0210	.8260	.0086	.0048	.0005	.0032	.0021	.0000	.0051	.1250	.0134	.0000	.0350	.2338 .2773 .1343
W10X39.0 030' 00.00" W250X58 009.1440m	2713082 A992-06a	.82	55200	67600	23.40	.0660	.0210	.0071	.0071	.0063	.0000	.0015	.0018	.0008	.0031	.0750	.0269	.0000	.0280	.2519 .2969 .1358
W10X39.0 030' 00.00" W250X58 009.1440m	1713087 A992-06a	.79	53300	67800	22.88	.0750	.0180	.0071	.0071	.0066	.0034	.0023	.0023	.0037	.0033	.0800	.0265	.0000	.0300	.2645 .3070 .1460
W10X39.0 030' 00.00" W250X58 009.1440m	1801183 A992-06a	.81	56700	69700	25.43	.0690	.0250	.0089	.0089	.0033	.0005	.0000	.0000	.0054	.0031	.0000	.0000	.0390	.2621 .3106 .1386	
W10X39.0 030' 00.00" W250X58 009.1440m	1802005 A992-06a	.79	54800	69700	20.98	.0720	.0160	.0075	.0075	.0114	.0000	.0024	.0023	.0054	.0037	.0000	.0000	.0410	.2643 .3031 .1506	

Elongation based on 8" (20.32cm) gauge length. 'No Weld Repair' was performed. Bg free and no contact with Bg during manufacture.
 CI = 26.01Cu+3.88Mn+1.20Cr+1.49Si+17.28P-(7.29CuMn)-(-9.10MnKp)-33.39(CuKCu)
 PCM = C+(Si/30)+(Mn/20)+(Cu/20)+(Ni/60)+(Cr/20)+(Mo/15)+(V/10)+5B
 CE2 = C+((Mn+Si)/6)+((Cr+Mo+V)/5)+((Ni+Cu)/15)

I hereby certify that the contents of this report are accurate and correct. All test results and operations performed by the material manufacturer are in compliance with material specifications, and when designated by the purchaser, meet applicable specifications.

Bruce R. Work
 Metallurgist

(State of South Carolina
 County of Berkeley
 Sworn and subscribed before me
 day of _____ 2008



NUCOR STEEL - BERKELEY
 P.O. Box 2259
 Ft. Pleasant, S.C. 29464
 Phone: (843) 336-6000

MILL TEST REPORT

3/24/08 5:45:56
 100% MELTED AND MANUFACTURED IN THE USA
 All beams produced by Nucor-Berkeley are cast and
 rolled to a fully killed and fine grain practice.

Customer #: 502 - 1
 B.O.L. #...: 680926

SOLD TO: INFRA METALS CORP - CI
 8 PENT HIGHWAY
 WALLINGFORD, CT 06492

SHIP TO: INFRA METALS CORP - CI
 8 PENT HIGHWAY
 WALLINGFORD, CT 06492

SPECIFICATIONS: Tested in accordance with ASTM specification 66/66M and A370.
 A6SHIO : M270-36-05/M270-50-05
 RSME : SA-36 07a
 ASTM : A992-06a://A36-05/A572-06-50/A7709-06a36/A7709-07 50/A7709-345M
 CSA : CSA-44W/G40 .21-50W

Description	Heath Grade(s)	Yield/Tensile Ratio	Yield (PSI)	Tensile (PSI)	Elong %	C Cr	Mn	P	S	Si	Cu	Ni	CE1	CE2	PCm
S387.5	2710539	.81	57300	71000	25.86	.0630	.8380	.0068	.0232	21.70	1.120	.0440	.2231	.2650	.1273
040' 00.00"	A992-06a	.81	57000	490	25.06	.0290	.0180	.0069	.0019	.0033	.0283	.0000	.2650	.1273	0
S75X11.2	393	.81	57000	70400	25.06	.0028	.0013	.0000	.0012	.0058	.0000	.3.1020	.1273	0	0
012.1920m			393	485			35 piece(s)	Customer PO: C1313K							
S4X9.5	2715256	.81	53700	66100	26.35	.0660	.8500	.0068	.0264	21.30	0.690	.0280	.2228	.2636	.1260
040' 00.00"	A992-06a	.80	370	456	26.88	.0240	.0160	.0057	.0011	.0032	.0264	.0000	.2636	.1260	0
S100X14.1	368	.80	53400	66400	26.88	.0026	.0021	.0008	.0008	.0054	.0000	2.1922	.1260	0	0
012.1920m			368	458			40 piece(s)	Customer PO: C1313K							
W10X12	2801811	.81	54300	67100	29.99	.0670	.8010	.0073	.0233	20.10	0.740	.0290	.2161	.2522	.1270
050' 00.00"	A992-06a	.83	374	463	26.89	.0230	.0180	.0053	.0018	.0029	.0126	.2.2901	.1270	0	0
W250X17.9	390	.83	56500	68400	26.89	.0011	.0014	.0000	.0013	.0055	.0000	InvH:	.1270	0	0
015.2400m			390	472			40 piece(s)	Customer PO: C1160A							
W10X12	2801816	.82	57700	70500	29.56	.0670	.8130	.0125	.0222	17.80	0.720	.0260	.2178	.2502	.1256
050' 00.00"	A992-06a	.80	398	486	27.06	.0260	.0160	.0056	.0017	.0020	.0135	2.2963	.1256	0	0
W250X17.9	386	.80	56000	69700	27.06	.0000	.0014	.0000	.0011	.0100	.0000	InvH:	.1256	0	0
015.2400m			386	481			24 piece(s)	Customer PO: C1160A							
W10X15	2801791	.84	55900	66300	26.90	.0670	.8500	.0088	.0295	22.20	1.250	.0390	.2302	.2700	.1388
030' 00.00"	A992-06a	.82	385	457	27.56	.0310	.0190	.0052	.0022	.0031	.0137	3.3622	.1388	0	0
W250X22.3	376	.82	54600	66600	27.56	.0024	.0020	.0001	.0024	.0047	.0000	InvH:	.1388	0	0
009.1440m			376	459			24 piece(s)	Customer PO: C1160A							


Elongation based on 8" (20.32cm) gauge length. No Weld Repair was performed. Bg free and no contact with Bg during manufacture.
 CI = 26.01(Cu+3.88Ni+1.20Cr+1.49Si+17.28P-(7.29CuXNi))-(-9.10NiXp)-33.39(CuXCu)
 PCm = C+(Si/30)+(Mn/20)+(Cu/20)+(Ni/60)+(V/10)+58
 CE1 = C+(Mn/6)+(Cr+Mo+V)/5+(Ni+Cu)/15
 CE2 = C+(Mn+Si)/6+(Cr+Mo+V+Cb)/5+(Ni+Cu)/15

I hereby certify that the contents of this report are accurate and correct. All test results and operations performed by the material manufacturer are in compliance with material specifications, and when designated by the purchaser, meet applicable specifications.

Bruce A. Work
 Metallurgist

(State of South Carolina
 County of Berkeley
 Sworn and subscribed before me

day of



NUCOR STEEL - BERKELEY
 P.O. Box 2259
 Mt. Pleasant, S.C. 29464
 Phone: (843) 336-6000

Sold To: INFRA METALS CORP - CI
 8 PENI HIGHWAY
 WALLINGFORD, CT 06492

NEW HAVEN, CT 06473

Ship To: LOGISTIC TERMINAL NEW HAVEN
 100 WATERFRONT ST BRC/TRW ONLY

Customer H.: 502 - 7
 B.o.L. H....: 669621

MILL TEST REPORT

1/31/08 6:59:36
 100% MELTED AND MANUFACTURED IN THE USA
 All beams produced by Nucor-Berkeley are cast and
 rolled to a fully killed and fine grain practice.

SPECIFICATIONS: Tested in accordance with ASTM specification A6/R6M and A370.
 A6SHD : M270-36-05/M270-50-05
 RSMF : S9-36 07a
 ASTM : A992-06a//A36-05/A572-06-50/A709-06a36/A709-07 50/A709-345M
 CSA : CSR-44W/G40.21-50W


Description	Heat Grade(s) Test	Yield/Tensile Ratio	Yield (PSI) (MPa)	Tensile (PSI) (MPa)	Elong %	C Cr Pb	Mn Mo Ni	P S Sn Ca	S Al B	Si V N	Cu Nb Zr	Ni CI	CE1 CE2 Pcm
W10X30	2801458	.84	59600	71000	23.26	.0690	.9360	.0116	.0326	.2380	.1330	.0440	.2495
060, 00,00*	A992-06a	.82	57800	70700	28.06	.0400	.0200	.0076	.0020	.0034	.0034	.0000	.2954
W250X44.8			399	487		.0034	.0019	.0006	.0028	.0053	.0000	3.5952	1.487
018.2880M													
W12X14	2719594	.81	53900	66400	30.61	.0680	.8030	.0062	.0236	.1900	.0570	.0260	.2151
030, 00,00*	A992-06a	.80	53100	66000	29.61	.0220	.0140	.0043	.0016	.0026	.0130	.0000	.2494
W310X21.0			366	455		.0017	.0015	.0000	.0009	.0043	.0000	1.8793	1.245
009.1440M													
W12X14	2719594	.81	53900	66400	30.61	.0680	.8030	.0062	.0236	.1900	.0570	.0260	.2151
030, 00,00*	A992-06a	.80	53100	66000	29.61	.0220	.0140	.0043	.0016	.0026	.0130	.0000	.2494
W310X21.0			366	455		.0017	.0015	.0000	.0009	.0043	.0000	1.8793	1.245
009.1440M													
W12X14	2719586	.80	54000	67500	26.53	.0750	.8200	.0083	.0204	.1670	.0880	.0370	.2292
030, 00,00*	A992-06a	.80	53700	67200	26.16	.0280	.0150	.0035	.0017	.0028	.0118	.0000	.2594
W310X21.0			370	463		.0021	.0017	.0000	.0003	.0056	.0000	2.5732	1.307
009.1440M													

Elongation based on 8" (20.32cm) gauge length. 'No Weld Repair' was performed. Hg free and no contact with Hg during manufacture.
 CI = 26.0(Cu+3.88Mn+1.20Cr+1.49Si+17.28P-(.7.29CuXSi)-(9.10MnXp)-33.39(CuXCu))
 Pcm = C+(Si/30)+(Mn/20)+(Cu/20)+(Ni/60)+(Cr/20)+(Mo/15)+(V/10)+S

I hereby certify that the contents of this report are accurate and correct. All test results and operations performed by the material manufacturer are in compliance with material specifications, and when designated by the purchaser, meet applicable specifications.

Bruce A. Work
 Metallurgist

(State of South Carolina
 County of Berkeley
 Sworn and subscribed before me
 day of _____



R4399
 sigs
 J-60

NUCOR STEEL - BERKELEY

P.O. Box 2259
MC, Pleasant, S.C. 29464
Phone: (843) 336-6000

Sold To: INFRA METALS CORP - CI
8 PENN HIGHWAY

WALLINGFORD, CT 06492

Shid To: INFRA METALS CORP - CI
8 PENN HIGHWAY

WALLINGFORD, CT 06492

Customer H.: 502 - 1
B.O.L. H...: 671110

MILL TEST REPORT

2/07/08 0:50:46
100% MELTED AND MANUFACTURED IN THE USA
All beams produced by Nucor-Berkeley are cast and
rolled to a fully killed and fine grain practice.

SPECIFICATIONS: Tested in accordance with ASTM specification A6/A6M and A370.
ARSHD : M270-36-05/M270-50-05
RSME : SA-36 07a
ASTM : A992-06a1//A36-05/A572-06-50/A709-06a36/A709-07 50/A709-345W
CSR : CSR-44W/G40.21-50W

Description	Heat Grade(s) Test	Yield/Tensile Ratio	Yield (MPa)	Tensile (MPa)	Elong %	C Cr	Mn Mo	P Sn	S Al	Si V N	Cu Nb Zr	Ni CI	CE1 CE2 Pcm
W10x26.0	1714636	.84	56200	67300	26.11	.0660	.8010	.0048	.0290	.2210	.1190	.0440	.2226
030' 00.00'	A992-06a		387	464		.0290	.0290	.0062	.0035	.0032	.0269		.2648
W250x38.5	56400	.84	56400	66900	27.06	.0042	.0024	.0004	.0000	.0055	.0000	3.2000	.1237
009.1440m			389	461		24 piece(s)	Customer PO: C1124A					InvH:	0
W10x26.0	1801524	.82	57400	70000	24.24	.0710	.8270	.0079	.0282	.2490	.0770	.0350	.2263
035' 00.00'	A992-06a		396	483		.0270	.0200	.0054	.0025	.0032	.0286		.2736
W250x38.5	56800	.82	56800	69000	23.65	.0044	.0023	.0000	.0020	.0050	.0000	2.4584	.1380
010.6680m			392	476		12 piece(s)	Customer PO: C1124A					InvH:	0
W12x14	1801040	.82	54400	66300	27.41	.0730	.8020	.0090	.0267	.2250	.1080	.0390	.2283
030' 00.00'	A992-06a		375	457		.0340	.0220	.0069	.0035	.0031	.0120		.2682
W310x21.0	53000	.81	53000	65600	29.91	.0033	.0019	.0004	.0000	.0053	.0000	3.0686	.1300
015.2400m			365	452		8 piece(s)	Customer PO: C1112A					InvH:	0
W12x14	2801044	.82	55400	67700	27.84	.0750	.8510	.0080	.0269	.2480	.1180	.0390	.2371
030' 00.00'	A992-06a		382	467		.0260	.0190	.0067	.0031	.0038	.0149		.2814
W310x21.0	54500	.82	54500	66700	23.39	.0021	.0025	.0000	.0020	.0062	.0000	3.2582	.1452
015.2400m			376	460		B piece(s)	Customer PO: C1112A					InvH:	0
W12x40	2801309	.81	59300	72800	20.94	.0710	1.1260	.0119	.0262	.2710	.0710	.0300	.2768
030' 00.00'	A992-06a		409	502		.0310	.0220	.0078	.0021	.0039	.0344		.3288
W310x60	59500	.80	59500	74300	24.54	.0043	.0021	.0000	.0023	.0058	.0000	2.4226	.1552
009.1440m			410	512		16 piece(s)	Customer PO: C1112A					InvH:	0


Elongation based on 8" (20.32cm) gauge length. 'No Weld Repair' was performed. Bg free and no contact with Bg during manufacture.
 CI = 26.0(Cu+3.88Ni+1.20Cr+1.49Si+17.28P-(7.29C)(Mn))-(9.10Ni)(P)-33.39(Cu)(Cu)
 CE1 = C+(Mn/6)+((Cr+Mo+V)/5)+((Ni+Cu)/15)
 CE2 = C+(Mn+Si)/6+((Cr+Mo+V+Cb)/5)+((Ni+Cu)/15)
 Pcm = C+(Si/30)+(Mn/20)+(Cr/20)+(Ni/60)+(Cf/20)+(Mo/15)+(V/10)+S

I hereby certify that the contents of this report are accurate and correct. All test results and operations performed by the material manufacturer are in compliance with material specifications, and when designated by the purchaser, meet applicable specifications.

George R. Work
Metallurgist

(State of South Carolina
County of Berkeley
Sworn and subscribed before me

day of _____



RA399
J-60
Sgs

NUCOR STEEL - BERKELEY
 P.O. BOX 2259
 Mt. Pleasant, S.C. 29464
 Phone: (843) 336-6000

Sold To: INFRA METALS CORP - CI
 8 PENT HIGHWAY
 WALLINGFORD, CT 06492

SHIP TO: LOGISTEC TERMINAL NEW HAVEN
 100 WATERFRONT ST BRG/TRN ONLY
 NEW HAVEN, CT 06473

Customer H.: 502 - 7
 B.o.L. H...: 669621

MILL TEST REPORT

1/31/08 6:59:36
 100% MELTED AND MANUFACTURED IN THE USA
 All beams produced by Nucor-Berkeley are cast and
 rolled to a fully killed and fine grain practice.

SPECIFICATIONS: Tested in accordance with ASTM specification A6/R6M and A370.


RRSHTO : W270-36-05/W270-50-05
 ASME : SA-36 07a
 ASTM : A992-06a//A36-05/A572-06-50/A709-06A36/A709-07 50/A709-345M
 CSA : CSA-44W/C40-21-50W

Description	Health Grade(s) Test	Yield/ Tensile Ratio	Yield (MPa)	Tensile (PSI) (MPa)	Elong %	C Cr Pd	Mn Mo Ti	P S Ca	S Al B	Si V M	Cu Nb Zr	Ni *** CI	CE1 CE2 PCM
W12X16 050', 00.00'	1800973 A992-06a	.82	54600	66900	25.23	.0710 .0380 .0000	.8440 .0230 .0016	.0090 .0061 .0009	.0259 .0031 .0000	.2200 .0027 .0072	.1160 .0116 .0000	.0400 3.2149 InvH:	.2348 .2738 .1306
W310X23.8 015.2400m	1800973 A992-06a	.82	54600	66900	25.23	.0710 .0380 .0000	.8440 .0230 .0016	.0090 .0061 .0009	.0259 .0031 .0000	.2200 .0027 .0072	.1160 .0116 .0000	.0400 3.2149 InvH:	.2348 .2738 .1306
W12X16 050', 00.00'	1800973 A992-06a	.82	54600	66900	25.23	.0710 .0380 .0000	.8440 .0230 .0016	.0090 .0061 .0009	.0259 .0031 .0000	.2200 .0027 .0072	.1160 .0116 .0000	.0400 3.2149 InvH:	.2348 .2738 .1306
W310X23.8 015.2400m	1800973 A992-06a	.82	54600	66900	25.23	.0710 .0380 .0000	.8440 .0230 .0016	.0090 .0061 .0009	.0259 .0031 .0000	.2200 .0027 .0072	.1160 .0116 .0000	.0400 3.2149 InvH:	.2348 .2738 .1306
W12X19 030', 00.00'	2800637 A992-06a	.84	58300	69300	20.50	.0730 .0310 .0028	.8480 .0250 .0017	.0122 .0059 .0005	.0299 .0028 .0004	.1970 .0024 .0050	.1140 .0246 .0000	.0350 3.1756 InvH:	.2359 .2737 .1336
W310X28.3 009.1440m	2800637 A992-06a	.84	58300	69300	20.50	.0730 .0310 .0028	.8480 .0250 .0017	.0122 .0059 .0005	.0299 .0028 .0004	.1970 .0024 .0050	.1140 .0246 .0000	.0350 3.1756 InvH:	.2359 .2737 .1336

Elongation based on 8" (20.32cm) gauge length. No Weld Repair was performed.
 CE1 = C+(Mn/6)*((Cr+Mo+V)/5)+((Ni+Cu)/15)
 CE2 = C+(Mn+Si)/6)+((Cr+Mo+V+Cb)/5)+((Ni+Cu)/15)
 Pcm = C+(Si/30)+(Mn/20)+(Cu/50)+(Ni/60)+(Cr/20)+(Mo/15)+(V/10)+Sb

I hereby certify that the contents of this report are accurate and correct. All test results and operations performed with the material manufacturer are in compliance with material specifications, and manufacturer designated by the purchaser, meet applicable specifications.

Bruce A. Work
 Metallurgist
 (State of South Carolina
 County of Berkeley
 Sworn and subscribed before me
 day of _____ 2008)



NUCOR STEEL - BERKELEY
 P.O. Box 2259
 Mt. Pleasant, S.C. 29464
 Phone: (843) 336-6000

MILL TEST REPORT

4/19/08 6:22:44
 100% MELTED AND MANUFACTURED IN THE USA
 All beams produced by Nucor-Berkeley are cast and
 rolled to a fully killed and fine grain practice.

R4399
 J-60
 S45

Sold To: INFRA METALS CORP - CT
 8 PINT HIGHWAY
 WALLINGFORD, CT 06492

SHIP To: INFRA METALS CORP - CT
 8 PINT HIGHWAY
 WALLINGFORD, CT 06492

Customer #: 502 - 1
 B.O.I. #: 687038

SPECIFICATIONS: Tested in accordance with ASTM specification A6/A6M and A370.
 A6SHD : M270-36-05/M270-50-05
 A6SME : SA-36 07a
 ASTM : A992-06a://A36-05/A572-06-50/A709-06a36/A709-07 50/A709-345M
 CSA : CSA-44W/C40.21-50W

Description	Heath Grade(s) Test	Yield/ Tensile Ratio	Yield (PST) (MPa)	Tensile (PST) (MPa)	Elong %	C CT Pb	Mn Mo Ti	P Sb Ca	S Al B	Si V N	Cu Mn Zr	Ni CI	CE1 CE2 PCM
W14x22 035', 00.00'	2804843 A992-06a	.80	54300	67700	26.10	.0680 .0360 .0012	.8470 .0190 .0018	.0083 .0066 .0000	.0195 .0017 .0016	.1870 .0032 .0060	.1190 .0099 .0000	.0420 xxxxxx CI	.2315 .2647 .1345
W360x32.9 010.6680m	2804843 A992-06a	.82	55900	68300	28.88	.0680 .0360 .0012	.8470 .0190 .0018	.0083 .0066 .0000	.0195 .0017 .0016	.1870 .0032 .0060	.1190 .0099 .0000	.0420 xxxxxx CI	.2315 .2647 .1345
W14x22 035', 00.00'	2804843 A992-06a	.80	54300	67700	26.10	.0680 .0360 .0012	.8470 .0190 .0018	.0083 .0066 .0000	.0195 .0017 .0016	.1870 .0032 .0060	.1190 .0099 .0000	.0420 xxxxxx CI	.2315 .2647 .1345
W360x32.9 010.6680m	2804843 A992-06a	.82	55900	68300	28.88	.0680 .0360 .0012	.8470 .0190 .0018	.0083 .0066 .0000	.0195 .0017 .0016	.1870 .0032 .0060	.1190 .0099 .0000	.0420 xxxxxx CI	.2315 .2647 .1345
W14x22 045', 00.00'	2804904 A992-06a	.81	54600	67500	22.76	.0620 .0390 .0025	.8320 .0180 .0017	.0101 .0064 .0002	.0259 .0021 .0018	.2240 .0033 .0059	.1490 .0120 .0000	.0460 xxxxxx CI	.2257 .2655 .1317
W360x32.9 013.7160m	2804904 A992-06a	.83	57000	68900	22.69	.0620 .0390 .0025	.8320 .0180 .0017	.0101 .0064 .0002	.0259 .0021 .0018	.2240 .0033 .0059	.1490 .0120 .0000	.0460 xxxxxx CI	.2257 .2655 .1317


Elongation based on 8" (20.32cm) gauge length. No Weld Repair was performed. Eg free and no contact with Hg during manufacture.
 CI = 26.01Cu+3.88Mn+1.20Cr+1.09Si+17.28P-(7.29Cu+Mn)-(.91Mn+P)-.33.39(Cu+Cu)
 Pcm = C+(Si/30)+(Mn/20)+(Cu/20)+(Ni/60)+(Cr/20)+(Mo/15)+(V/10)+.5B
 CE2 = C+((Mn+Si)/5)+((Cr+Mo+V)/5)+((Ni+Cu)/15)

I hereby certify that the contents of this report are accurate and correct. All test results and operations performed by the material manufacturer are in compliance with material specifications, and when designated by the purchaser, meet applicable specifications.

Bruce A. Work
 Metallurgist

(State of South Carolina
 County of Berkeley
 Sworn and subscribed before me

day of



NUCOR STEEL - BERKELEY
 P.O. Box 2259
 Mt. Pleasant, S.C. 29464
 Phone: (843) 336-6000

MILL TEST REPORT

4/06/08 2:31:02
 100% MELTED AND MANUFACTURED IN THE USA
 All beams produced by Nucor-Berkeley are cast and
 rolled to a fully killed and fine grain practice.

Sold To: INFRA METALS CORP - CT
 8 PENI HIGHWAY
 WALLINGFORD, CT 06492

Ship To: INFRA METALS CORP - CT
 8 PENI HIGHWAY
 WALLINGFORD, CT 06492

Customer #.: 502 - 1
 Customer PO: C1180A
 B.o.L. #: 683745

SPECIFICATIONS: Tested in accordance with ASTM specification A6/AS6M and A370.
 A6/AS6M : M270-36-05/M270-50-05
 A370 : SR-36 07a
 ASTM : A992-06a://A36-05/ASTM-06-50/A709-06a36/A709-07 50/A709-345M
 CSA : CSA-44W/G40.21-50W

Description	Heat Grade(s) Test	Yield/ Tensile Ratio	Yield (PSI) (MPa)	Tensile (PSI) (MPa)	Elong %	C		Mn		P		S		Si		Cu		Ni	CE1 CE2 PCM
						Cr	Pb	Ti	Mo	Ca	Sn	B	Al	V	Nb	Zr	CI		
W14x22	1805101	.81	56000	69000	28.36	.0710	.8530	.0089	.0222	.1990	.0780	.0250	.0250	.0154	.0000	.0000	.0000	.0250	.2299
W14x22	040' 00.00'	.80	54100	67900	27.08	.0058	.0022	.0047	.0032	.0032	.0154	.0032	.0032	.0032	.0032	.0032	.0032	.0032	.2663
W360X32.9	012.1920m	.80	54100	67900	27.08	.0058	.0022	.0047	.0032	.0032	.0154	.0032	.0032	.0032	.0032	.0032	.0032	.0032	.1275
W14x22	2805104	.81	54600	67200	32.40	.0650	.8280	.0057	.0203	.2110	.0710	.0280	.0280	.0123	.0000	.0000	.0000	.0280	.2165
W40' 00.00'	A992-06a	.81	55000	67700	29.83	.0150	.0140	.0046	.0013	.0026	.0123	.0123	.0123	.0123	.0123	.0123	.0123	.0123	.2541
W360X32.9	012.1920m	.81	55000	67700	29.83	.0150	.0140	.0046	.0013	.0026	.0123	.0123	.0123	.0123	.0123	.0123	.0123	.0123	.1195
W14x22	2805029	.81	55800	68500	28.69	.0730	.8480	.0088	.0208	.2020	.0870	.0290	.0290	.0142	.0000	.0000	.0000	.0290	.2327
W360X32.9	015.2400m	.83	55700	67300	27.34	.0270	.0230	.0048	.0038	.0030	.0142	.0142	.0142	.0142	.0142	.0142	.0142	.0142	.2692
W14x22	050' 00.00'	.81	54800	67700	30.64	.0640	.7860	.0102	.0209	.1560	.0740	.0370	.0370	.0096	.0000	.0000	.0000	.0370	.2116
W360X32.9	015.2400m	.81	55400	68200	28.83	.0310	.0160	.0047	.0014	.0034	.0096	.0096	.0096	.0096	.0096	.0096	.0096	.0096	.2395
W14x22	2805039	.81	53900	66800	28.68	.0640	.7880	.0063	.0212	.2000	.1030	.0320	.0320	.0115	.0000	.0000	.0000	.0320	.2133
W360X32.9	015.2400m	.82	56600	69200	29.93	.0260	.0160	.0069	.0014	.0028	.0115	.0115	.0115	.0115	.0115	.0115	.0115	.0115	.2489
W14x22	050' 00.00'	.81	53900	66800	28.68	.0640	.7880	.0063	.0212	.2000	.1030	.0320	.0320	.0115	.0000	.0000	.0000	.0320	.2133
W360X32.9	015.2400m	.82	56600	69200	29.93	.0260	.0160	.0069	.0014	.0028	.0115	.0115	.0115	.0115	.0115	.0115	.0115	.0115	.2489
W14x22	050' 00.00'	.81	53900	66800	28.68	.0640	.7880	.0063	.0212	.2000	.1030	.0320	.0320	.0115	.0000	.0000	.0000	.0320	.2133
W360X32.9	015.2400m	.82	56600	69200	29.93	.0260	.0160	.0069	.0014	.0028	.0115	.0115	.0115	.0115	.0115	.0115	.0115	.0115	.2489
W14x22	050' 00.00'	.81	53900	66800	28.68	.0640	.7880	.0063	.0212	.2000	.1030	.0320	.0320	.0115	.0000	.0000	.0000	.0320	.2133
W360X32.9	015.2400m	.82	56600	69200	29.93	.0260	.0160	.0069	.0014	.0028	.0115	.0115	.0115	.0115	.0115	.0115	.0115	.0115	.2489

Elongation based on 8" (20.32cm) gauge length. No Weld Repair was performed. Hg free and no contact with Hg during manufacture.
 CE1 = 26.01C+(3.88Ni)+1.20Cr+1.49Si+1.28B-(7.29CuXNi)-9.10BixP-33.39(CuXCu) CE2 = C+((Mn/6)+((Cr+Mo+V)/5)+((Ni+Cu)/15))
 PCM = C+((Si/30)+(Mn/20)+(Cu/20)+(Ni/50)+(Cr/20)+(Mo/15))+((V/10)+5B)


I hereby certify that the contents of this report are accurate and correct. All test results and operations performed by the material manufacturer are in compliance with material specifications, and when designated by the purchaser, meet applicable specifications.

Bruce A. Work
 Metallurgist

(State of South Carolina
 County of Berkeley
 Sworn and subscribed before me

day of _____

24399
 J-60
 SGS





2801 S. County Road 700 East
Columbia City, IN 46725
(260) 625-9100

Certified Mill Test Report
100% Melted and Manufactured in USA

Date: 7/1/2007
Customer No: 000198
Bill of Lading No: 0000117542
MTR #: 0000117122

Ship to:
Infra Metals-CT
8 Pant Highway
Wallington, CT 06492
Attn: Mark Johnson / David Dudzinski

Bill to:
INFRA METALS-CT
8 Pant Highway
Wallington, CT 06492
Attn: Mark Height

24399
J-60
SGS

Item	Bundle	Section	Length	Pcs	Heat #	Grade(s)	Specification(s)	Customer P.O.
4+	020880399	W8X58	60' 0"	4	A033492	A992 / A992M A709 G50S/G345S A572 G50/G345	ASTM A992/A992M - 06a ASTM A709/A709M - 06a ASTM A572/A572M - 06	C21442
5+	020896567	W21X122	60' 0"	2	A034229	A992 / A992M A709 G50S/G345S A572 G50/G345	ASTM A992/A992M - 06a ASTM A709/A709M - 06a ASTM A572/A572M - 06	C1013K
6+	020896672	W21X111	60' 0"	2	A034249	A992 / A992M A709 G50S/G345S A572 G50/G345	ASTM A992/A992M - 06a ASTM A709/A709M - 06a ASTM A572/A572M - 06	C1013K
7+	020896692	W21X101	35' 0"	2	A034248	A992 / A992M A709 G50S/G345S A572 G50/G345	ASTM A992/A992M - 06a ASTM A709/A709M - 06a ASTM A572/A572M - 06	C1013K

CHEMICAL

Item	C	Mn	P	S	Si	Cu	V	Cr	Ni	Mo	Sn	N	B	Ca	C1	C2	PC	Analysis
4+	.06	1.25	.019	.023	.19	.33	.002	.07	.10	.014	.015	.0093	.0002	.021	.31	.34	.15	HEAT
5+	.08	1.25	.019	.023	.21	.35	.031	.09	.10	.018	.012	.0112	.0003	.002	.34	.37	.17	HEAT
6+	.08	1.24	.017	.040	.24	.43	.034	.09	.10	.020	.017	.0109	.0004	.003	.35	.39	.18	HEAT
7+	.08	1.17	.017	.039	.24	.41	.034	.09	.10	.019	.017	.0108	.0004	.002	.34	.38	.18	HEAT

MECHANICAL


Item	Test	Yield (Fy) ksi/MPa	Tensile (Fu) Strength ksi/MPa	Fy/Fu	Elong (%) based on 8" gauge	ROA (%)	Bend Test Result	Temp F/C	Sample 1 ft. lb/oules	Sample 2 ft. lb/oules	Sample 3 ft. lb/oules	% Shear	ASTM Grain Size No (per ASTM E112)
4	1	53,367	73,501	.73	19		1						
4	2	55,379	71,492	.77	18		2						
5	1	57,394	72,493	.79	28		1						
5	2	57,392	71,487	.80	28		2						
6	1	60,412	74,512	.81	23		1						
6	2	60,414	73,506	.82	26		2						
7	1	57,395	72,498	.79	23		1						
7	2	58,400	72,498	.81	25		2						

I hereby certify that the contents of this report are accurate and correct. All tests and operations performed by this material manufacturer are in compliance with the requirements of the material specifications and applicable purchaser designated.

State of Indiana, County of Whitley
Sworn to and subscribed before me this _____ day of _____
Signed: _____
My commission expires: _____

Special Comments/Information:
* Fully Killed Steel
† Cast and Rolled to a Fine Grain Practice

ASTM Grain Size No (per ASTM E112)



Quality Assurance

Signature

DATE	3/29/08
INVOICE NO.	217897
BILL OF LADING	901076
CUSTOMER NO.	0720
CUSTOMER P.O.	R4396

NUCOR-YAMATO STEEL CO.
P.O. BOX 1228 • BLYTHEVILLE, AR 72316

CERTIFIED MILL TEST REPORT

100% MELTED AND MANUFACTURED IN U.S.A.
All shapes produced by Nucor-Yamato Steel are cast and rolled to a fully killed and fine grain practice.

S
H
I
P
T
O
MEGQUIER & JONES CORP.
1156 BROADWAY
SOUTH PORTLAND, ME 04106

S
P
E
C
I
F
I
C
A
T
I
O
N
S
ASTM A992/A992M-06a A572/A572M GR50-06
ASTM A709/A709M-07 GR50 (345)
ASTM A709/A709M-07 GR50S (345S)
ASTM A6/A6M-07

R4396
J-60
SGS

S
O
L
D
T
O
MEGQUIER & JONES CORP.
1156 BROADWAY
SOUTH PORTLAND, ME 04106

J-60

ITEM #	ITEM DESCRIPTION	QTY	HEAT #	MECHANICAL PROPERTIES							CHEMICAL PROPERTIES											
				YIELD TO TENSILE RATIO	YIELD STRENGTH	TENSILE STRENGTH	ELONG	CHARPY IMPACT		C	Mn	P	S	Si	Cu	Ni	Cr	Mo	V	Cb	CE	
					PSI	PSI		%	TEMP													IMPACT ENERGY
					MPa	MPa		%	° F													FT-LBS
1	W21 - 44.0 41' 6" W530 x 66.0 12.649 M	4	315142	.72	55000	76000	23				.08	1.25	.019	.035	.32	.30	.09	.10	.02	.00	.021	.34
				.70	53000	76000	21												.01	.18		
2	W21 - 44.0 42' W530 x 66.0 12.802 M	3	315222	.76	56000	74000	24				.07	1.20	.016	.029	.28	.27	.09	.09	.02	.00	.019	.31
				.75	56000	75000	22												.01	.15		
3	W21 - 44.0 51' W530 x 66.0 15.545 M	3	315159	.74	54000	73000	27				.08	1.15	.019	.035	.28	.26	.10	.10	.02	.00	.017	.31
				.73	53000	73000	25												.01	.17		
4	W21 - 83.0 30' 4" W530 x 123.0 9.246 M	5	314658	.73	56000	77000	25				.07	1.30	.024	.037	.32	.27	.10	.12	.02	.00	.026	.34
				.72	56000	78000	24												.01	.17		
5	W21 - 83.0 35' W530 x 123.0 10.668 M	3	305089	.73	57000	78000	25				.08	1.28	.016	.026	.33	.29	.12	.13	.03	.00	.026	.35
				.73	56000	77000	24												.01	.17		
6	W21 - 83.0 37' W530 x 123.0 11.278 M	4	314655	.74	55000	74000	26				.07	1.25	.028	.035	.28	.31	.09	.13	.02	.00	.023	.34
				.73	55000	75000	26												.01	.17		
7	W21 - 93.0 31' 8" W530 x 138.0 9.652 M	3	314628	.72	54000	75000	25				.07	1.25	.023	.036	.31	.28	.09	.12	.03	.00	.021	.33
				.71	54000	76000	25												.01	.16		
8	W21 - 93.0 41' W530 x 138.0 12.497 M	4	314628	.72	54000	75000	25				.07	1.25	.023	.036	.31	.28	.09	.12	.03	.00	.021	.33
				.71	54000	76000	25												.01	.16		
					372	517	25															
					372	524	25															

RECEIVED
APR 15 2008
By

Form - C - Si + Mn + Cu + Ni + Cr + Mo + V + S B B - Approx. 0005
30 20 20 60 20 15 10

CARBON EQUIVALENT; CE = CE(IIW) = C + Mn/6 + (Cr+Mo+V)/5 + (Ni+Cu)/15

Corrosion Index: C=28.0((%Cu)+3.88(%Ni)+1.20(%Cr)+1.48(%S))+17.28(%P)-7.28(%Cu)(%Ni)-9.10(%Ni)(%P)-33.39(%Cu)²

ELONGATION BASED ON 8.00 INCH GAUGE LENGTH

I hereby certify that the contents of this report are accurate and correct. All test results and operations performed by this material manufacturer are in compliance with the requirements of the material specifications listed in the Specifications Block above.

Greg Lennell

QUALITY ASSURANCE

CUSTOMER COPY


STATE OF ARKANSAS COUNTY OF MISSISSIPPI
SWORN TO AND SUBSCRIBED BEFORE ME THIS

31 Day of 03/08

Charlene Wallis

NOTARY PUBLIC

MY COMMISSION EXPIRES 10/21/2013



J-60
R44-27
Page #1 of 1
SGS

MILL TEST CERTIFICATE

1700 HOLT RD N. E.
Tuscaloosa, AL 35404-1000
800-827-8872

NO. 9 2 3 0 0 8 0 6 DEC '07

NUCOR
NUCOR STEEL TUBSALDOBA, INC.

Load Number	Tally	Mill Order Number	P.O. Number	Part Number	Certificate Number	Date
345392	00000000302689	N-089780-001	CL049C		L218164-1	11/25/2007 10:08
Grade	Customer:					

Order Description:
ABS A, 0.2500 IN x 96.000 IN x 240.000 IN
Quality Plan Description:
ABS A / A36: ASTM A36-05/ABS GR A 05/ASME SA36-00

Sold TO:
INFRA-METALS CORPORATION Wallingford CT

Ship TO:
INFRA-METALS CORPORATION Wallingford CT



Shipped Item	Heat/Slab Number	C	Mn	P	S	SI	Cu	Ni	Cr	Mo	Co	V	Al	Fe	B	Ca	Sn	CEV
7K1526A	B7X8760-03 ***	0.20	0.63	0.012	0.005	0.06	0.23	0.09	0.11	0.019	0.001	0.002	0.034	0.010	0.0002	0.0015	0.008	0.35
7K1526B	B7X8760-03 ***	0.20	0.63	0.012	0.005	0.06	0.23	0.09	0.11	0.019	0.001	0.002	0.034	0.010	0.0002	0.0015	0.008	0.35

Shipped Item	Certified By	Heat Number	Yield KSI	Tensile KSI	ELONGATION %		% Red Area	Bend OK?	Hard BHN	Charpy Impacts (Ft#)			Shear %			Test Temp			
					2"	8"				1	2	3	1	2	3		Avg		
7K1526A	S7K1523AFT	B7X8760 ***	47.6	69.2	23.3														
7K1526A	S7K1524AFT	B7X8760 ***	44.9	67.5	26.0														
7K1526A	S7K1523AMT	B7X8760 ***	42.8	65.0	23.9														
7K1526A	S7K1524AMT	B7X8760 ***	41.6	63.9	23.1														
7K1526B	S7K1523AFT	B7X8760 ***	47.6	69.2	23.3														
7K1526B	S7K1524AFT	B7X8760 ***	44.9	67.5	26.0														
7K1526B	S7K1523AMT	B7X8760 ***	42.8	65.0	23.9														
7K1526B	S7K1524AMT	B7X8760 ***	41.6	63.9	23.1														

RECEIVED
MAR 25 2008
By _____

Items: 2 PCS: 30 Weight: 49006 LBS

Mercury has not come in contact with this product during the manufacturing process not has any mercury been used by the manufacturing process. Certified in accordance with "EN 10204 3.1 B". No weld repair has been performed on this material. MANUFACTURED UNDER THE ABS QUALITY ASSURANCE PROGRAM, CERTIFICATE NUMBER 06-MMPQA-392. WE HEREBY CERTIFY THAT THE INFORMATION HEREIN HAS BEEN MADE TO THE APPLICABLE SPECIFICATIONS BY THE EAF PROCESS AND TESTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE ABS RULES WITH SATISFACTORY RESULTS. Jon Miller ** Produced from Coil ** Manufactured to a fully killed fine grain practice.

ISO 9001:2000 Registered, PED Certified

*** indicates Heats melted and Manufactured in the U.S.A.

We hereby certify that the product described above passed all of the tests required by the specifications.

Qiulin Yu
Qiulin Yu - Rolling Mill Process Metallurgist

Bill To: INERA-METALS CORPORATION-CT, R
 DIV PREUSSAG INTERNATIONAL CO
 8 PENT HWY
 MALLINGFORD CT
 06492

SHIP To: 1
 INERA-METALS CORPORATION-CT
 8 PENT HIGHWAY
 TRACK# 953
 MALLINGFORD CT
 06492

Order Date: 05/22/2007
 PO No: C21425
 Mill Order No: 3312985
 Load No: 1136276
 Manifest No: 1848368

SIZE W 14 X 109# / W360 X 162
 SPECIFICATION ASTM A6-05a, A992-06a, A572-06

GRADE 992/572-50
 LENGTH 65 FT / 19.812 M

PRODUCT WF BEAMS

CHEMICAL ANALYSIS

C	Mn	P	S	Si	Cu	Ni	Cr	Mo	Sn	V	Al	MB	CE
.08	1.25	.013	.029	.22	.30	.09	.08	.014	.012	.000	.000	.019	.33

Bend Test Dia. Result ROA %

PHYSICAL PROPERTIES
 Yield Strength KSI
 52.7 363.4
 53.2 366.8

Tensile Strength KSI
 70.1 483.3
 70.7 487.5

Elongation %
 27.0
 28.5

Specimen Area Sq In
 1.351
 1.356

Specimen Area Sq cm
 8.72
 8.75


Gage Length
 8in
 8in

Length
 200 mm
 200 mm

All manufacturing processes of this product, including electric arc melting and continuous casting, occurred in the U.S.A. CMTR complies with DIN EN 10204 3.1.B

"I hereby certify that the contents of this report are correct and accurate. All tests and operations performed by this material manufacturer or its sub-contractors, when applicable, are in compliance with the requirements of the material specifications and applicable purchaser designated requirements."

Signed: Tom L. Harrington Quality Assurance Manager Date: Sep. 11, 2007 Signed: _____ Date: _____
 Notary Public (if applicable)



R4398
 J60
 SCS

INFRA-METALS

8 PENT HWY.

WALLINGFORD, CT 06492

Phone: 203-294-2980 Fax: 203-294-2993


M.T.R. COVER SHEET

04/16/2008

Customer Name	: MEGQUIER & JONES	Control Number	: 663927
Address	: 1156 BROADWAY	Queued By	: ROSEMARY
City, State Zip	: SOUTH PORTLAND, ME 04106	Page Number	: 1
Attention	: SAM STONE	Total Pages	: 2
Phone Number	: 9,1.207.799.8555	Fax Number	: 1.207.767.2117
Reference Number	:		
Notes 1	: HAVE A GREAT DAY!!		

THE M.T.R.S THAT YOU REQUESTED ARE ATTACHED.
THANK YOU FOR YOUR BUSINESS !

HEAT #	PRODUCT CODE	I.D.#
305449	WF14109 X 65	R177780





BAYOU STEEL CORPORATION
 RIVER ROAD P.O. BOX 5000
 LA PLACE, LOUISIANA 70069-1156
 Telephone (833) 652-4900

MATERIAL CERTIFICATION REPORT
 INFRA-METALS CO.
 8 PENT HIGHWAY
 WALLINGFORD, CT 06492

INFRA METALS CO.
 #8 PENT HIGHWAY
 WALLINGFORD, CT 06492

R4402
J-60
SGS

TESTED IN **ASTM A6**
 ACCORDANCE WITH

INVOICE NO.
 PRODUCT **UNEQUAL ANGLES**
 HEAT NO. **54937 50 PCB**
 Length **40'0"**

DATE **03/20/08**
 Cust **I-3443 -0002**
 GRADE **A36 -05**
 SIZE **U 5 X 3-1/2 X 3/8 X 10.40**

PO: **CL343K**

CHEMICAL ANALYSIS	TEST 1	TEST 2	TEST 3
C	.09		
Mn	.80		
P	.022		
S	.027		
Si	.16		
Cu	.31		
Ni	.19		
Cr	.15		
Mo	.047		
Cb	.000		
V	.000		

MECHANICAL PROPERTIES	TEST 1		TEST 2		TEST 3	
	IMPERIAL	METRIC	IMPERIAL	METRIC	IMPERIAL	METRIC
YIELD STRENGTH	47,492 PSI	327 MPa	47,840 PSI	330 MPa		
TENSILE STRENGTH	67,230 PSI	464 MPa	67,774 PSI	467 MPa		
ELONGATION	38.0 %	38.0 %	38.0 %	38.0 %		
GAUGE LENGTH	8 in	203 mm	8 in	203 mm		
END TEST DIAMETER	d	d	d	d		
END TEST RESULTS	sq in	sq mm	sq in	sq mm		
SPECIMEN AREA	ft-lbs	%	ft-lbs	%		
REDUCTION OF AREA		J		J		
IMPACT STRENGTH						

IMPACT STRENGTH	INTERNAL CLEANLINESS		GRAIN SIZE HARDNESS	GRAIN PRACTICE REDUCTION RATIO
	IMPERIAL	METRIC		
AVERAGE TEST TEMP	ft-lbs	J		
ORIENTATION	F	C		

Customer Grade & Specs: **A36 - 97a** **M183 GR.36**

RECEIVED
 MAR 26 2008
 By _____

I HEREBY CERTIFY THAT THE MATERIAL TEST RESULTS PRESENTED HERE ARE FROM THE REPORTED HEAT AND ARE CORRECT. ALL TESTS WERE PERFORMED IN ACCORDANCE TO THE SPECIFICATIONS REPORTED ABOVE. ALL STEEL IS ELECTRIC FURNACE MELTED, MANUFACTURED, PROCESSED, AND TESTED IN THE U.S.A WITH SATISFACTORY RESULTS, AND IS FREE OF MERCURY CONTAMINATION IN THE PROCESS.

NOTARIZED UPON REQUEST:

SWORN TO AND SUBSCRIBED BEFORE ME IN AND FOR ST. JOHN PARISH ON THIS _____ DAY OF _____, 20____

SIGNED

Mark Edwards

MARK EDWARDS, QUALITY ASSURANCE SUPERVISOR

DIRECT ANY QUESTIONS OR NECESSARY CLARIFICATIONS CONCERNING THIS REPORT TO THE SALES DEPARTMENT.

Michael E. Soltera, # 81387, Notary Public

1-800-636-7692 (USA)

C20886
Pmes1

R4402
J-60
SGS

MILL TEST CERTIFICATE

订做单位: 江苏舜天股份有限公司
CONSIGNEE:
发货日期: 2007年5月19日
DATE OF ISSUING: MAY 19, 2007
合同号: JSHH1201
CONTRACT NO.

产品名称: 热轧型钢
COMMODITY: PRIME STEEL CHANNELS
订单号: C20886
P.O. NO.
牌号 (规格代号): ASTM A572 GR50/A5-GR50
STEEL GRADE: ASTM A572 GR50/A5-GR50

原产地: 中国
ORIGIN: CHINA
制造单位: 唐山宝德钢铁有限公司
MILL: TANGSHAN GRAND FAITH STEEL CO., LTD
编号: 76519031
NO.

规格 STEEL DIMEN	炉号 HEAT NO.	支数 NO. OF BUNDLES	重量 WEIGHT	化学成分 (%)										机械性能				
				C	Si	Mn	P	S	NI	Cr	Cu	V	Mo	Nb	屈服强度 YIELD STRENGTH	抗拉强度 TENSILE STRENGTH	伸长率 ELONGATION	冷弯 COLD BENDING
6*8.2*20	X-2917	36	12	0.19	0.26	1.30	0.029	0.031	0.13	0.16	0.23	0.026	0.024	0.006	356	525	26	OK
8*11.5*20	X-3023	24	8	0.15	0.25	1.31	0.022	0.027	0.12	0.13	0.22	0.017	0.022	0.006	357	524	25	OK
6*8.2*40	X-2917	32	18	0.19	0.26	1.30	0.029	0.031	0.13	0.16	0.23	0.026	0.024	0.006	356	525	26	OK
7*9.8*40	X-6308	28	6	0.19	0.30	1.24	0.025	0.022	0.12	0.13	0.28	0.016	0.026	0.004	360	565	24	OK
8*11.5*40	X-0917	20	21	0.16	0.31	1.25	0.022	0.017	0.13	0.16	0.23	0.026	0.024	0.006	362	553	25	OK
8*11.5*50	X-2817	18	9	0.15	0.26	1.29	0.022	0.023	0.12	0.13	0.22	0.026	0.024	0.006	360	533	24	OK
TOTAL:			74															

检验员: 孙 斌
INSPECTOR:
日期: 2007年5月19日
DATE: MAY 19, 2007

RECEIVED
MAR 25 2008
By



BAYOU STEEL CORPORATION
 RIVER ROAD P.O. BOX 5000
 LA PLACE, LOUISIANA 70069-1156
 Telephone (985) 652-4900

MATERIAL CERTIFICATION REPORT

INFRA-METALS CO.
 8 PENT HIGHWAY
 WALLINGFORD, CT 06492

INFRA METALS CO.
 #8 PENT HIGHWAY
 WALLINGFORD, CT 06492

RAY02
 J-60
 S95

TESTED IN **ASTM A6**
 ACCORDANCE WITH

INVOICE NO. DATE 08/07/07
 PRODUCT CHANNELS Cust I-3443 -0002
 HEAT NO. 56062 18 Pcs GRADE A3652950 -
 Length 40'0" → SIZE C 6 X 13.0

PO: C21794

CHEMICAL ANALYSIS	TEST 1	TEST 2	TEST 3
C	.14		
Mn	.94		
P	.018		
S	.029		
Si	.17		
Cu	.26		
Ni	.21		
Cr	.16		
Mo	.064		
Cb	.004		
V	.000		
Al			
Sn			
N			
Ti			

MECHANICAL PROPERTIES	TEST 1		TEST 2		TEST 3	
	IMPERIAL	METRIC	IMPERIAL	METRIC	IMPERIAL	METRIC
YIELD STRENGTH	52,021 PSI	359 MPa	52,332 PSI	361 MPa	PSI	MPa
TENSILE STRENGTH	72,252 PSI	498 MPa	72,353 PSI	499 MPa	PSI	MPa
ELONGATION	30.0 %	30.0 %	26.0 %	26.0 %	%	%
GAUGE LENGTH	8 in	203 mm	8 in	203 mm	in	mm
BEND TEST DIAMETER	d	d	d	d	d	d
BEND TEST RESULTS	sq in	sq mm	sq in	sq mm	sq in	sq mm
SPECIMEN AREA	%	%	%	%	%	%
REDUCTION OF AREA	ft-lbs	J	ft-lbs	J	ft-lbs	J
IMPACT STRENGTH						

IMPACT STRENGTH	INTERNAL CLEANLINESS		GRAIN SIZE HARDNESS
	IMPERIAL	METRIC	
AVERAGE TEST TEMP ORIENTATION	ft-lbs F	J C	GRAIN PRACTICE REDUCTION RATIO

Customer Grade & Specs: A36-04
 44W, CSA50W, A70936
 ASME SA36

A529-04 GRADE 50

I HEREBY CERTIFY THAT THE MATERIAL TEST RESULTS PRESENTED HERE ARE FROM THE REPORTED HEAT AND ARE CORRECT. ALL TESTS WERE PERFORMED IN ACCORDANCE TO THE SPECIFICATIONS REPORTED ABOVE. ALL STEEL IS ELECTRIC FURNACE MELTED, MANUFACTURED, AND TESTED IN THE U.S.A WITH SATISFACTORY RESULTS, AND IS FREE OF MERCURY CONTAMINATION IN THE PROCESS.


NOTARIZED UPON REQUEST:
 SWORN TO AND SUBSCRIBED BEFORE ME IN AND FOR ST. JOHN
 PARISH ON THIS _____ DAY OF _____, 20____

SIGNED Mark Edwards
 MARK EDWARDS, QUALITY ASSURANCE SUPERVISOR

Michael E. Soliveau, # 81887, Notary Public

DIRECT ANY QUESTIONS OR NECESSARY CLARIFICATIONS CONCERNING
 THIS REPORT TO THE SALES DEPARTMENT.

1-800-535-7692 (USA)





BAYOU STEEL CORPORATION
 RIVER ROAD P.O. BOX 5000
 LA PLACE, LOUISIANA 70069-1156
 Telephone (985) 652-4900

MATERIAL CERTIFICATION REPORT

INFRA-METALS CO.
 8 PENT HIGHWAY
 WALLINGFORD, CT 06492

INFRA METALS CO.
 #8 PENT HIGHWAY
 WALLINGFORD, CT 06492

R4402
 J-60
 S95

TESTED IN ACCORDANCE WITH

ASTM A6
 INVOICE NO.
 PRODUCT CHANNELS
 HEAT NO. 56062 18 Pcs
 Length 40'0"

DATE 08/07/07
 Cust I-3443 -0002
 GRADE A3652950 -
 SIZE C 6 X 13.0

PO: C21794

CHEMICAL ANALYSIS	TEST 1	TEST 2	TEST 3
C	.14	361 MPa	MPa
Mn	.94	499 MPa	MPa
P	.018	26.0 %	%
S	.029	203 mm	mm
Si	.17	d	d
Cu	.26	sq mm	sq mm
Ni	.21	%	%
Cr	.16	J	J
Mo	.064	ft-lbs	ft-lbs
Cb	.004		
V	.000		
B			
Al			
Sn	.008		
N			
Ti			

MECHANICAL PROPERTIES	TEST 1		TEST 2		TEST 3	
	IMPERIAL	METRIC	IMPERIAL	METRIC	IMPERIAL	METRIC
YIELD STRENGTH	52,021 PSI	359 MPa	52,332 PSI	361 MPa	PSI	MPa
TENSILE STRENGTH	72,252 PSI	498 MPa	72,353 PSI	499 MPa	PSI	MPa
ELONGATION	30.0 %	30.0 %	26.0 %	26.0 %	%	%
GAUGE LENGTH	8 in	203 mm	8 in	203 mm	in	mm
BEND TEST DIAMETER	d	d	d	d	d	d
BEND TEST RESULTS	sq in	sq mm	sq in	sq mm	sq in	sq mm
SPECIMEN AREA	%	%	%	%	%	%
REDUCTION OF AREA	ft-lbs	J	ft-lbs	J	ft-lbs	J
IMPACT STRENGTH						

IMPACT STRENGTH	INTERNAL CLEANLINESS		GRAIN SIZE HARDNESS
	IMPERIAL	METRIC	
AVERAGE TEST TEMP ORIENTATION	ft-lbs F	J C	GRAIN PRACTICE REDUCTION RATIO

Customer Grade & Specs: A36-04
 44W, CSA50W, A70936
 ASME SA36

A529-04 GRADE 50

I HEREBY CERTIFY THAT THE MATERIAL TEST RESULTS PRESENTED HERE ARE FROM THE REPORTED HEAT AND ARE CORRECT. ALL TESTS WERE PERFORMED IN ACCORDANCE TO THE SPECIFICATIONS REPORTED ABOVE. ALL STEEL IS ELECTRIC FURNACE MELTED, MANUFACTURED, PROCESSED, AND TESTED IN THE U.S.A WITH SATISFACTORY RESULTS, AND IS FREE OF MERCURY CONTAMINATION IN THE PROCESS.

NOTARIZED UPON REQUEST:

SWORN TO AND SUBSCRIBED BEFORE ME IN AND FOR ST. JOHN PARISH ON THIS _____ DAY OF _____, 20____

Mark Edwards


SIGNED

MARK EDWARDS, QUALITY ASSURANCE SUPERVISOR

Michael E. Soliveau, # 81987, Notary Public

DIRECT ANY QUESTIONS OR NECESSARY CLARIFICATIONS CONCERNING THIS REPORT TO THE SALES DEPARTMENT.

1-800-535-7692 (USA)



R4402
J-60
S95

CERTIFIED TEST REPORT

NUCOR

BAR MILL - AUBURN
NUCOR STEEL AUBURN, INC.

P.O. BOX 2008
QUARRY ROAD
AUBURN, NY 13021

CUST. P.O. C1347K
PART #: _____
GRADE : ASTM A36-05/A709 GR36
SPEC CSA G40.21-98 GR44W
SUPP. REC: _____
SHIP TO: INFRA-METALS CORP-CT

60 pcs. = 17280
HEAT# E1658
DATE SHIPPED 3/21/2008
SHIPMENT# 0312043
SIZE: AN 3 X 3 X 3/8 40' 0"
ORDER ITEM# 200611/03
SOLD TO: INFRA-METALS CORP - CT
FAX#/EMAIL: 2032942993

CHEMICAL ANALYSIS %

C	MN	SI	P	S	CU	NI	CR	MO	SN	V	CB	TI	B	N2	O2
180	750	190	013	040	350	1000	140	028	014	000	0020	0000	0001	XXX	XXX

MECHANICAL RESULTS

YIELD	TENSILE	GAUGE	%	BEND	%
K.S.I.	K.S.I.	LENGTH	ELONG	PIN DIA	R.A.
49.30	74.40	8	28.6	.0	.0
49.20	74.20	8	27.3	.0	.0
MPa	MPa	GAUGE	%	BEND	PIN DIA
		LENGTH	ELONG	PIN DIA	R.A.

CHARPY IMPACT TEST

TEMP. F.	FT./LB.	SUBSIZE SPECIMEN SAMPLE

I CERTIFY THESE RESULTS TO BE CORRECT AS CONTAINED IN THE RECORDS OF THE COMPANY.

JIM BIERNAT, METALLURGIST
STATE OF NEW YORK SS.
COUNTY OF CAYUGA

Grain Size: _____ Reduction Ratio: _____ As Rolled Hardness: _____ D.I.: _____ C.F.: _____ C.I.: _____
XXX .XXX XXX .400 XXX

JOMINY END-QUENCH HARDENABILITY RESULTS (HRC)

J1	J2	J3	J4	J5	J6	J7	J8	J9	J10	J11	J12
J13	J14	J15	J16	J18	J20	J22	J24	J26	J28	J30	J32

Jim Biernat

(print)

AFTER BEING DULY SWORN BY ME, I DECLARE THAT THESE RESULTS ARE CORRECT AS CONTAINED IN THE RECORDS OF NUCOR STEEL AUBURN, INC

James A. Biernat

(Sign)

SUBSCRIBED AND SHOWN BEFORE ME

THIS _____ DAY OF _____


L.S. _____
THIS CERTIFICATE IS NOTARIZED ONLY WHEN REQUESTED

CF/03221
131200

ALL MANUFACTURING PROCESSES FOR THIS STEEL, INCLUDING MELTING FROM SCRAP AND HOT ROLLING HAVE BEEN PERFORMED IN THE U.S.A. NO WELD REPAIR PERFORMED, STEEL NOT EXPOSED TO MERCURY OR ANY LIQUID ALLOY WHICH IS LIQUID AT AMBIENT TEMPERATURES.

DUAL CERTIFICATION

CUSTOMER SPECIAL INSTRUCTIONS:
ASTM A36 MATERIAL IS DUAL CERTIFIED TO
ASTM A709-97B GR. 36 AND AASHTO M183-98 GR.36



By _____

Appendix B: Fireproofing Test Reports