

Date: 7/23/2004

Time: 9:30 AM

Temp: 79 F

Weather: Overcast

Observation Report - 003
Cast-in-Place Concrete

Project: Portland Jetport - Baggage Claim Expansion
Portland, ME

Job #: 826

Location: Reinforcing tying & formwork for frostwalls on column lines 47/W.1 to 51.9/W.1, W.1/51.9 to X.2/51.9,
51.9/X.2 to 49.8/X.2, and the elevator pit walls. Note: concrete beam along col line 51.9 above gas alcove
not included in this work (the beam is separated from wall with formwork bulkhead).

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	Additional Items:
X				Reinforcement Size					
X				Quantity					
X				Condition					
		X		Placement					
			X	Embed/Anchors					
X				Lap Splices					
			X	Reinf. Weld					
			X	Hot Weather					
			X	Cold Weather					

Notes: Corner bars initially missing between elevator pit walls & adjacent frost walls installed prior to placement. Extra mat of
reinforcing installed between col lines 47 & 48.5 along column line W.1 to make reinforcing continuous with straight
(non-bent) bars, despite shift in wall centerlines.

Signed: Thad P. Gabryszewski, P.E.

Date: 7/27/2004