

Date: 10/6/2004

Time: 10:00 AM

Temp: 70 F

Weather: Sunny

Observation Report 021
Structural Steel

Project: Portland Jetport - Baggage Claim Exp
Portland, ME

Job #: 826

Location: Steel erected from line 38 to line 51.9 between lines S and X

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	
				Bolt Condition					Doubler Plates
				Weld Condition					_____
	x			AB's, Nuts & Wash					_____
x				Grout/Level PLs					_____
			x	Plumbness/Fitup					_____
			x	Mtl Deck Welds					_____
			x	Pour Stops					_____
x				Bracing					_____

Notes: Beams between line 38 and 41 were torched to remove 1" due to building being short. This was
not approved by E.O.R. The bolt holes were also torched which is not allowed by specification
Connection will need to be modified. Stiffners slotted to get E/W steel at roof in place and
attached to web of columns. Couplers installed to extend A.B.s at X/41 & 44, plate washers and
shims not installed at this time.

Signed: Todd M. Neal, P.E.

Date: 10/6/2004