

Date: 10/26/2004

Time: 10:00 AM

Temp: 40 F

Weather: cloudy and cool

**Observation Report 022**  
**Precast Concrete**

Project: Portland Jetport - Baggage Claim Exp  
Portland, ME

Job #: 826

Location: Architectural Precast Panels Line W.1 and Y.1 from line 29 to 38 have been installed  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	Additional Items:
X				Erection Procedures					_____
	X			Plumbness					_____
	X			Fitup					_____
	X			Bearing Surfaces					_____
									_____
									_____
									_____
									_____
									_____

Notes: Panels were being erected with minimal bearing. Plates were being added and modifications  
made. Representative from BPD L was on site and in communications with there engineer.  
The 32 foot panels on both sides that span from line 29 to 32 have a severe bow.  
Precast bearing connections was modified in field at Y.1/32. 4x6 Tube was replaced with  
6x6 tube.

Signed: Todd M. Neal, P.E.

Date: 10/26/2004