

Date: 11/9/2004

Time: 8:00 AM

Temp: 22 F

Weather: Sunny

**Observation Report - 029**  
**Cast-in-Place Concrete**

Project: Portland Jetport - Baggage Claim Expansion  
Portland, ME

Job #: 826

Location: Tug drive slab placement from gridline 38 to 48.5.  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	Additional Items:
X				Reinforcement Size		X			PNA (see note below)
X				Quantity					
X				Condition					
X				Placement					
X				Embed/Anchors					
X				Lap Splices					
				Reinf. Weld					
			X	Hot Weather					
X				Cold Weather					

Notes: Concrete temps 60 to 67 F, they are using hot water in mix.  
Ledgewood has insulated blankets to cover slab.  
The pump pipe had crushed a couple of PNA dowel baskets. I asked Roland (Ledgewood) to fix this prior to placing concrete in this area.  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Signed: Todd M. Neal, P.E.

Date: 11/9/2004