R. W. Gillespie & Associates, Inc.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008 200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244

LETTER OF TRANSMITTAL

| | Date: | | Project No.: |
|----------------------------|------------|--------------------|-----------------------------|
| | | September 30, 2004 | 438-05 |
| | Attention: | | |
| | | Mr. Phillip Dou | ighty (pdarch@maine.rr.com) |
| | Re: | | |
| Doughty & Associates, Inc. | | Concrete Testin | ıg |
| | | New Jetways & | Addition to Baggage Claim |
| 362 U.S. Route One | | Portland Jetport | İ |
| | | Portland, Maine | |
| Falmouth, ME 04105 | | | |

| | We are sending you attached concrete cylinder test results. | |
|-------------------------|---|--|
| Cylinder No. (s) | Age (Days) | |
| 4827: 4827: 4864: | 28 28 7 | |

Remarks:

Copy To: Roy Williams (rsw@ci.portland.me.us)

Signed:

Bertha Dawn

Todd Neal, Becker Structural Engineering (Todd@beckerstructural.com)

R. W. GILLESPIE & ASSOCIATES, INC.

Page 1 of 1

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008 200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244

CONCRETE TEST/PLACEMENT REPORT

Project Name:

New Jetways & Addition to Baggage Claim

Project No:

438-05

Weather Conditions:

Sunny Ready mix

Method of Placement: Admixtures:

ADVA

Placement Location:

Line X, Line 41 and Line X, Line 44

Test Cylinder Location: Line x, Line 41

Date Cylinders Cast:

02-Sep-04

Concrete Supplier: General Contractor:

Auburn Ledgewood

Design Strength:

3,000

Max Agg. Size:

3/4

Date Report Issued:

OCT O 1 2004

| 6x12 Cylinders | 4 | Cast by Jonathan | E. Nickerson | Time | | |
|----------------|-------|----------------------------|--------------|------|------------|-------|
| Load No. | 1 | Slump (in) ASTM C 143 | 9 | | Batched @ | 11:03 |
| Ticket No. | 71076 | Air (°F) | 74 | | Arrived @ | 11:08 |
| Truck No. | 84 | Concrete (°F) ASTM C 1064 | 80 | | Total Time | 30 |
| Cubic Yds. | 7.75 | Air Content (%) ASTM C 231 | 3.5 | | | |

^{*}Concrete sampled by ASTM C 172

Specimen Storage ASTM C 31: Field cure days: 1

Date received: 03-Sep-04 Condition of Cylinders: Good

| Lab No. | Test Date | Avg Dia (in) | Area (in²) | Age (Days) | Load (lbs) | Compressive Strength (psi) | Break type |
|---------|-----------|--------------|------------|------------|------------|----------------------------|------------|
| 48277 | 09-Sep-04 | 6.005 | 28.32 | 7 | 95,100 | 3360 | 4 |
| 48278 | 30-Sep-04 | 6.003 | 28.30 | 28 | 118,120 | 4170 | 4 |
| 48279 | 30-Sep-04 | 6.003 | 28.30 | 28 | 120,960 | 4270 | 4 |
| 48280 | HOLD | | | HOLD | | | |

^{*}Concrete compressive strength by ASTM C 39

Types of Breaks











Cone

Cone & Split

Cone & Shear

Shear

Columnar

| Load | Ticket Number | Truck Number | Cubic Yds | Slump (inches) | Air Temp (°F) | Conc Temp (°F) | (%) Air Content | Time (min.) |
|------|------------------|-----------------|-----------|-------------------|------------------|-------------------|--------------------|----------------|
| 2 | 71077 | 96 | 7.75 | | | | | 25 |
| | | | - | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | - | | | | | | | |
| | | | | | | | | |

Remarks: Reported high slump to Stan, He said "ok" with given admixture.

Checked by:

George S. Morrell, Supervisor