

2011-00-1439

219-A013

High Tech Fire Protection
P.O. Box 156
Minot, Maine 04258
Tel: (207) 998-2551

Date: September 22, 2011
To: Reagan & Co./ V-Tech-Stroudwater Crossing
From: Linda LaBonte
Re: Guarantee/fire sprinklers

MSG: High Tech Fire Protection hereby warranties and guarantees all materials and workmanship supplied by High Tech Fire Protection on the project called fire protection for the reworking and additional installation of sprinkler coverage at the V-Tech space on the 2nd floor area at Stroudwater Crossing in Portland, Maine for a period of one year from the date of substantial completion, (Sept. 12, 2011 to Sept. 12, 2012). We shall remove, replace and /or repair at our own expense and at the convenience of the owner any faulty, defective or improper work, material completed by High Tech Fire Protection or equipment discovered within one year from the date of acceptance of the Project as a whole by the architect and owner.
The sprinkler system meets or exceeds all requirements necessary to satisfy the requirements of a NFPA #13 Commercial Sprinkler System and the Local Authority Having Jurisdiction.

High Tech Fire Protection
Linda LaBonte V. Pres.



Contractor's Material and Test Certificate for Aboveground Piping

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job. A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractors. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

PROPERTY NAME Vtec Training Center @ Stroudwater Crossing DATE 9/12/11

PROPERTY ADDRESS 1865 Congress Street Portland, ME

PLANS
ACCEPTED BY State of Maine Fire Marshal's Office
ADDRESS 45 Commerce Drive Suite 1 Augusta, ME 04330
Installation conforms to accepted plans ☒ Yes ☐ No
Equipment used is approved If no, explain deviations. No new equipment ☐ Yes ☒ No

INSTRUCTIONS
Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment? Existing System ☐ Yes ☒ No
If no, explain?
Has copies of the following been left on the premises?
1. System components instructions ☐ Yes ☒ No
2. Care and maintenance instructions ☐ Yes ☒ No
3. NFPA 25 (Owners Manual) Existing System ☐ Yes ☒ No

LOCATION OF SYSTEM
Supplies buildings Second Floor Rework (WET SYSTEM)

SPRINKLERS	MAKE	MODEL	YEAR OF MANUFACTURE	ORIFICE SIZE	QUANTITY	TEMPERATURE RATING
	GLOBE	GL5601 PEND	2011	1/2"	96	155'

PIPING & FITTINGS
Type of pipe BLACK IRON
Type of fittings BLACK IRON

ALARM VALVE OR FLOW INDICT.
Alarm Device
Type Pressure Make Potter Model PS 10
Maximum time to operate through test connection.
Minutes 2 Seconds 2

DRY PIPE OPERATION TEST
Dry valve
Make Q.O.D. Model Q.O.D. Serial no. Q.O.D.
Time to trip through test connection¹
Minutes Q.O.D. Seconds Q.O.D. Water pressure Q.O.D. Psi Q.O.D. Air pressure Q.O.D. Psi Q.O.D. Trip point air pressure Q.O.D. Psi Q.O.D. Time water reached test outlet¹ Minutes Q.O.D. Seconds Q.O.D. Alarm operated properly Yes Q.O.D. No Q.O.D.
If no, explain

DELUGE & PREACTION VALVES
Operation ☐ Pneumatic ☐ Electric ☐ Hydraulic
Piping supervised ☐ Yes ☐ No
Does valve operate from the manual trip, remote, or both control stations? ☐ Yes ☐ No
Is there an accessible facility in each circuit for testing? ☐ Yes ☐ No If no, explain.
Make Q.O.D. Model Q.O.D. Does each circuit operate supervision loss alarm? Yes Q.O.D. No Q.O.D. Does each circuit operate valve release? Yes Q.O.D. No Q.O.D. Maximum time of operate release Minutes Q.O.D. Seconds Q.O.D.

PRESSURE REDUCING VALVES	Location and floor	Make & Model	Setting	Static Pressure		Residual Pressure (flowing)		Flow rate
				Inlet (psi)	outlet (psi)	Inlet (psi)	outlet (psi)	Flow (gpm)

¹ Measured from time Inspector's test connection is opened.

TEST DESCRIPTION	Hydrostatic: Hydrostatic tests shall be made at not less than 200 psi (13.6 bar) for 2 hours or 50 psi (3.4 bar) above static pressure in excess of 150 psi (10.2 bar) for 2 hours. Differential dry-pipe valve clappers shall be left open during the test to prevent damage. All aboveground piping leakage shall be stopped. Pneumatic: Establish 40 psi (2.7 bar) air pressure and measure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours.		
TEST	All piping hydrostatically tested at <u>200</u> psi (13.8 bar) for <u>2</u> hours Dry piping pneumatically tested <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Equipment operates properly <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		If no, state reason <i>Re worked Existing piping</i>
	Do you certify as the sprinkler contractor that additives and corrosive chemicals, sodium silicate or derivatives of sodium silicate, brine, or other corrosive chemicals were not used for testing systems of stopping leaks? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
	Drain test	Reading of gauge located near water supply test connection: <u>105</u> psi (<u> </u> bar).	Residual pressure with valve in test connection open wide: <u>95</u> psi (<u> </u> bar).
	Underground mains and lead in connections to system riser flushed before connection made to sprinkler piping?		
	Verified by copy of the U Form No. 85B flushed by installer of underground sprinkler piping? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		Other Explain <i>Existing Riser</i>
If power-driven fasteners are used in concrete, has representative sample testing be satisfactorily completed? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		If no, explain <i>None used</i>	
BLANK TESTING GASKETS	Number used <u>0</u>	Locations <u> </u>	Number removed <u>0</u>
WELDING	Welding piping <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If Yes...		
	Do you certify as the sprinkler contractor that welding procedures comply with the requirements of at least AWS B2.1? <input type="checkbox"/> Yes <input type="checkbox"/> No		
	Do you certify that the welding was performed by welders qualified in compliance with the requirements of at least AWS B2.1? <input type="checkbox"/> Yes <input type="checkbox"/> No		
	Do you certify that the welding was carried out in compliance with a documented quality control procedure to ensure that all discs are retrieved, that openings in piping are smooth, that slag and other welding residue are removed, and that the internal diameters of piping are not penetrated? <input type="checkbox"/> Yes <input type="checkbox"/> No		
CUTOUTS (DISCS)	Do you certify that you have a control feature to ensure that all cutouts (discs) are retrieved? <input type="checkbox"/> Yes <input type="checkbox"/> No		
HYDRAULIC DATA NAMEPLATE	Nameplate provided <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	If no, explain <i>Existing System</i>	
REMARKS	Date left in service with all control valves open <u>9/10/11</u>		
SIGNATURES	Name of sprinkler contractor <u>High Tech Fire Protection</u>		
	Test witnessed by		
	For property owner (signed) <i>[Signature]</i>	Title	Date
	For sprinkler contractor (signed) <i>[Signature]</i>	Title <u>Inspector S/O</u>	Date <u>9/21/11</u>
Additional Explanations and notes			