


DISPLAY THIS CARD ON PRINCIPAL FRONTAGE OF WORK

CITY OF PORTLAND

BUILDING INSPECTION

PERMIT



Please Read Application And Notes, If Any, Attached

PERMIT ISSUED

Permit Number: 051783
MAR 10 2006

CITY OF PORTLAND

This is to certify that **RIVERSIDE WELDERS LIMITED LIABILITY COMPANY** has permission to **6000 sf pre-engineered steel framed bldg** 74' perimeter from wall foundation and slab on grade AT **557 RIVERSIDE ST** 312 B002001

provided that the person or persons firm or corporation accepting this permit shall comply with all of the provisions of the Statutes of the State and of the Ordinances of the City of Portland regulating the construction, maintenance and use of buildings and structures, and of the application on file in this department.

Apply to Public Works for street line and grade if nature of work requires such information.

Notification of inspection must be given and when permission procedure before this building or part thereof is started or equipment closed-in. 4 HOUR NOTIFICATION REQUIRED.

A certificate of occupancy must be procured by owner before this building or part thereof is occupied.

OTHER REQUIRED APPROVALS

Fire Dept Craig Cass 2-21-06
Health Dept _____
Zoning Board _____
Department Name _____

[Signature]
Director - Building & Inspection Services

PENALTY FOR REMOVING THIS CARD

City of Portland, Maine - Building or Use Permit Application

389 Congress Street, 04101 Tel: (207) 874-8703, Fax: (207) 874-8716

Permit No: 05-1783	Issue Date: MAR 10 2006	CBL: 312 B001001
Owner Address: 557 Riverside St	Phone:	
Contractor Address: 1293 Main St Sanford	Phone: 2073245574	
Permit Type: Commercial	Zone: I-M	

Location of Construction: 563-567 Riverside St	Owner Name: Six G's Coed LLC
Business Name:	Contractor Name: Patco Construction
Lessee/Buyer's Name	Phone:

Past Use: 1 existing warehouse & accessory offices on the lot	Proposed Use: Commercial 6000 sf pre-engineered steel framed bldg w/ 4' perimeter frost wall foundation and slab on grade
--	--

Permit Fee: \$2,562.00	Cost of work: \$274,000.00	CEO District: 5
---------------------------	-------------------------------	--------------------

FIRE DEPT: <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Denied	INSPECTION: Use Group: F1/B Type: 5B 3/10/06
Signature: <i>Corey Coe</i>	Signature: <i>[Handwritten Signature]</i>

Proposed Project Description:
6000 sf pre-engineered steel framed bldg. W/ 4' perimeter frost wall foundation and slab on grade

PEDESTRIAN ACTIVITIES DISTRICT (P.A.D.)

Action: Approved Approved w/Conditions Denied

Signature: _____ Date: _____

Permit Taken By: dmartin	Date Applied For: 12/08/2005
-----------------------------	---------------------------------

Zoning Approval

- This permit application does not preclude the Applicant(s) from meeting applicable State and Federal Rules.
- Building permits do not include plumbing, septic or electrical work.
- Building permits are void if work is not started within six (6) months of the date of issuance. False information may invalidate a building permit and stop all work..

Special Zone or Reviews

Shoreland *N/A*

Wetland

Flood Zone *Small to Zone X*

Subdivision

Site Plan
2005-0166
Maj Minor MM Denied

OK with conditions
Date: *3/2/06*

Zoning Appeal

Variance

Miscellaneous

Conditional Use

Interpretation

Approved

Denied

Date: _____

Historic Preservation

Not in District or Landmark

Does Not Require Review

Requires Review

Approved

Approved w/Conditions

Denied

Date: _____

CERTIFICATION

I hereby certify that I am the owner of record of the named property, or that the proposed work is authorized by the owner of record and that I have been authorized by the owner to make this application as his authorized agent and I agree to conform to all applicable laws of this jurisdiction. In addition, if a permit for work described in the application is issued, I certify that the code official's authorized representative shall have the authority to enter all areas covered by such permit at any reasonable hour to enforce the provision of the code(s) applicable to such permit.

SIGNATURE OF APPLICANT	ADDRESS	DATE	PHONE
RESPONSIBLE PERSON IN CHARGE OF WORK, TITLE		DATE	PHONE



PORTLAND MAINE

Strengthening a Remarkable **City**, Building a Community for Life • www.portlandmaine.gov

Planning and Development Department
Lee O. Urban, Director

Planning Division
Alexander Jaegerman, Director

February 9, 2006

Mr. Eric Johnson
Six G's Coed LLC
557 Riverside Street
Portland, ME 04103

RE: 563 Riverside Street, Industrial Building
ID #2005-0166, CBL #306-B-001


Dear Mr. Johnson:

On February 9, 2006, the Portland Planning Authority approved the site plan for a 6,000 sq. ft. industrial building to be located at 563 Riverside Street as shown on the approved plan.

The approval is based on the submitted site plan. If you need to make any modifications to the approved site plan, you must submit a revised site plan for staff review and approval.

Please note the following provisions and requirements for all site plan approvals:

1. Where submission drawings are available in electronic form, the applicant shall submit any available electronic Autocad files (*.dwg), release 14 or greater, with seven (7) sets of the final plans.
2. A performance guarantee covering the site improvements as well as an inspection fee payment of 2.0% of the guarantee amount and 7 final sets of plans must be submitted to and approved by the Planning Division and Public Works prior to the release of the building permit. If you need to make any modifications to the approved site plan, you must submit a revised site plan for staff review and approval.
3. The site plan approval will be deemed to have expired unless work in the development has commenced within one (1) year of the approval or within a time period agreed upon in writing by the City and the applicant. Requests to extend approvals must be received before the expiration date.



City of Portland, Maine - Building or Use Permit

389 Congress Street, 04101 Tel: (207) 874-8703, Fax: (207) 874-8716

Permit No: 05-1783	Date Applied For: 12/08/2005	CBL: 312 B002001
------------------------------	--	----------------------------

Location of Construction: 557 Riverside St	Owner Name: Riverside Welders Limited	Owner Address: 557 Riverside St	Phone:
Business Name:	Contractor Name: Patco Construction	Contractor Address: 1293 Main St Sanford	Phone (207) 324-5574
Lessee/Buyer's Name	Phone:	Permit Type: Commercial	

Commercial 6000 sf pre-engineered steel framed bldg w/ 4' perimeter frost wall foundation and slab on grade

6000 sf pre-engineered steel framed bldg. W/ 4' perimeter frost wall foundation and slab on grade

Dept: Zoning **Status:** Approved with Conditions **Reviewer:** Marge Schmuckal **Approval Date:** 02/10/2006**Note:** 2/9/06 received from Mike N.**Ok to Issue:**

2/10/06 received stamped approved site plan from Kandi - planning still needs the performance guarantee before issuance

- 1) This permit is being approved on the basis of plans submitted. Any deviations shall require a separate approval before starting that work.
- 2) This building is being approved for warehouse with accessory offices. Any change of use shall require separate permits for review and approval.
- 3) Separate permits shall be required for any new signage.

Dept: Building **Status:** Approved with Conditions **Reviewer:** Mike Nugent **Approval Date:** 03/10/2006**Note:****Ok to Issue:**

- 1) HVAC plans must be submitted and a separate permit are required prior to installation.
- 2) The thickness of concrete floor slabs supported directly on the ground shall not be less than 3 1/2 inches (89 mm). A6-mil (0.006 inch; 152 mm) polyethylene vapor retarder with joints lapped not less than 6 inches (152 mm) shall be placed between the base course or subgrade and the concrete floor slab, or other approved equivalent methods or materials shall be used to retard vapor transmission through the floor slab.

Dept: Fire **Status:** Approved with Conditions **Reviewer:** Cptn Greg Cass **Approval Date:** 02/21/2006**Note:****Ok to Issue:**

- 1) Sprinkler plan required
- 2) All separations shall be 1 hour fire and smoke rated.

Dept: Fire **Status:** Approved with Conditions **Reviewer:** Cptn Greg Cass **Approval Date:** 08/03/2005**Note:****Ok to Issue:**

- 1) Maintain access and egress for fire apperatiuous.
- 2) Fire hydrant required every 500 feet.

Dept: DRC **Status:** Approved **Reviewer:** Steve Bushey **Approval Date:** 02/09/2006**Note:****Ok to Issue:** **Dept:** Planning **Status:** Approved **Reviewer:** Kandi Talbot **Approval Date:** 02/09/2006**Note:****Ok to Issue:** **Comments:**

Location of Construction: 557 Riverside St	Owner Name: Riverside Welders Limited	Owner Address: 557 Riverside St	Phone:
Business Name:	Contractor Name: Patco Construction	Contractor Address: 1293 Main St Sanford	Phone (207) 324-5574
Lessee/Buyer's Name	Phone:	Permit Type: Commercial	
2/10/2006-GG: received plans and pdf file. /gg			

BUILDING PERMIT INSPECTION PROCEDURES

Please call 874-8703 or **874-8693** to schedule your inspections as agreed upon

Permits expire in 6 months, if the project is not started or ceases for 6 months.

The Owner or their designee is required to notify the inspections office for the following inspections and provide adequate notice. Notice must be called in 48-72 hours in advance in order to schedule an inspection:

By initializing at each inspection time, you are agreeing that you understand the inspection procedure and additional fees from a "Stop Work Order" and "Stop Work Order Release" will be incurred if the procedure is not followed as stated below.

A Pre-construction Meeting will take place upon receipt of your building permit.

- N/A Footing/Building Location Inspection; Prior to pouring concrete
- N/A Re-Bar Schedule Inspection: Prior to pouring concrete
- N/A Foundation Inspection: Prior to placing ANY backfill
- Call Framing/Rough Plumbing/Electrical: Prior to any insulating or drywalling
- Call Final/Certificate of Occupancy: Prior to any occupancy of the structure or use. NOTE: There is a \$75.00 fee per inspection at this point.

Certificate of Occupancy is not required for certain projects. Your inspector can advise you if your project requires a Certificate of Occupancy. All projects DO require a final inspection

_____ If any of the inspections do not occur, the project cannot go on to the next phase, REGARDLESS OF THE NOTICE OR CIRCUMSTANCES.

_____ CERIFICATE OF OCCUPANICES MUST BE ISSUED AND PAID FOR, BEFORE THE SPACE MAY BE OCCUPIED

[Signature]
Signature of Applicant/Designee
Date: 3/10/06

[Signature]
Signature of Inspections Official
Date: 3/10/06

CBL: 312 300 2 Building Permit #: 051782

FROM DESIGNER: JOHN W. EINHEDLER, R.A.
 DATE: FEB. 21, 2006
 Job Name: PHOENIX WELDING
 Address of Construction: 557 RIVERSIDE ST.

2003 International Building Code

Construction project was designed according to the building code criteria listed below:

Building Code and Year 2003 IBC Use Group Classification(s) F1

Type of Construction VB

Will the Structure have a Fire suppression system in Accordance with Section 903.3.1 of the 2003 IRC NO

Is the Structure mixed use? YES if yes, separated or non separated (see Section 302.3) NON-SEPARATED

Supervisory alarm system? YES Geotechnical/Soils report required? (See Section 1802.2) BY OTHERS

STRUCTURAL DESIGN CALCULATIONS

Submitted for all structural members
(102.1, 102.1.1)

DESIGN LOADS ON CONSTRUCTION DOCUMENTS (1603)

Uniformly distributed floor live loads (7603.3.1, 1607)

Floor Area Use	Loads Shown

Wind loads (1603.1.4, 1609)

- Design option utilized (1609.1.1, 1609.6)
- Basic wind speed (1609.3)
- Building category and wind importance factor, I_w (Table 1604.6, 1609.5)
- Wind exposure category (1609.4)
- Internal pressure coefficient (ASCE 7)
- Component and cladding pressures (1609.7.1, 1609.8.2.2)
- Main force wind pressures (7603.1.1, 1609.8.2.1)

Earthquake design data (1609.1.5, 1614-1623)

- Design option utilized (1614.1)
- Seismic use group ("Category") (Table 1604.5, 1616.2)
- Spectral response coefficients, S_{DS} & S_{D1} (1615.1)
- Site class (1615.1.5)

- Live load reduction (1603.1.1, 1607.9, 1607.10)
- Roof live loads (1603.1.2, 1607.11)
- Roof snow loads (7603.7.3, 1606)
- Ground snow load, P_g (1608.2)
- If $P_g > 10$ psf, flat-roof snow load, P_f (1608.3)
- If $P_g > 10$ psf, snow exposure factor, C_e (Table 1608.3.1)
- If $P_g > 10$ psf, snow load importance factor, I_s (Table 1604.6)
- Roof thermal factor, C_r (Table 1608.3.2)
- Sloped roof snowload, P_s (1608.4)
- Seismic design category (1616.9)
- Basic seismic-force-resisting system (Table 1617.6.2)
- Response modification coefficient, R , and deflection amplification factor, C_d (Table 1617.6.2)
- Analysis procedure (1616.6, 1617.5)
- Design base shear (1617A, 1617.5.1)

Flood loads (1603.1.5, 1612)

- Floodhazard area (1612.3)
- Elevation of structure

Other loads

- Concentrated loads (1607.4)
- Partition loads (1607.5)
- Impact loads (1607.8)
- Misc. loads (Table 1607.9, 1607.9.1, 1607.7, 1607.12, 1607.13, 1610, 1611, 2404)

ALL VARIOUS LOADS / STRUCTURAL ENGINEERING

Permit #
Permit #
Permit Date
Permit Date



Generated by COMcheck-Web Software Envelope Compliance Certificate

2003 IECC

Report Date: 02/12/06

Section 1: Project Information

Project Title: Phoenix Welding

Construction Site:
557 Riverside Street
Portland, Maine

Owner/Agent:

Designer/Contractor:
John Einsiedler, R.A./Patco
Construction
Maine

Section 2: General Information

Building Location (for weatherdata): **Portland, Maine**
Climate Zone: **15**
 Heating Degree Days (base 65 degrees F): **7378**
 Cooling Degree Days (base 65 degrees F): **268**
Project Type: New Construction
 Glazing Area Percentage: 9%

Building Type **Floor Area**
 Office **6066**

Section 3: Requirements Checklist

Climate-Specific Requirements:


Component Name/Description	Gross Area or Perimeter	Cavity R-value	Cont. R-value	Proposed U-Factor	Budget U-Factor
Roof 1: Metal, without Thermal Blocks	6400	19.0	0.0	0.101	0.053
Ext. Wall 1: Wood Frame, Any Spacing	4570	19.0	0.0	0.068	0.075
Window 1. Other. Clear, SHGC 0.68	414	---	---	0.065	0.526
Door 1: Solid	186	---	---	0.090	0.122
Floor1: Unheated Slab-On-Grade	320	---	0.0	---	---

(a) Budget U-factors are used for software baseline calculations ONLY, and are not code requirements.

Air Leakage, Component Certification, and Vapor Retarder Requirements:

- 1. All joints and penetrations are caulked, gasketed, weather-stripped, or otherwise sealed.
- 2. Windows, doors, and skylights certified as meeting leakage requirements.
- 3. Component R-values & U-factors labeled as certified.
- 4. Stair, elevator shaft vents, and other dampers integral to the building envelope are equipped with motorized dampers.
- 5. Cargo doors and loading dock doors are weather sealed.
- 6. Recessed lighting fixtures are: (i) Type IC rated and sealed or gasketed; or (ii) installed inside an appropriate air-light assembly with a 0.5 inch clearance from combustible materials and with 3 inches clearance from insulation material
- 7. Building entrance doors have a vestibule and equipped with closing devices

Permit#
Permit Date



Generated by COMcheck-Web Software Lighting Compliance Certificate

2003 IECC

Report Date: 02/12/06

Section 1: Project Information

Project Title: Phoenix Welding

Construction Site:
557 Riverside Street
Portland, Maine

Owner/Agent:

Designer/Contractor:
John Einsiedler, R.A./Patco
Construction
Maine

Section 2: General Information

Building Use Description by:
Project Type: **New Construction**

Building Type
Office

Floor Area
6066

Section 3: Requirements Checklist

Interior Lighting:

- 1. Total actual watts must be less than or equal to total allowed watts.

Allowed Watts	Actual Watts	Complies
6066	0	YES
- 2. Exit signs 5 Watts or less per side.

Exterior Lighting:

- 3. Efficacy greater than 45 lumens#.
 - Exceptions:
Specialized lighting highlighting features of historic buildings; signage; safety or security lighting; low-voltage landscape lighting.

Controls, Switching, and Wiring:

- 4. Independent controls for each space (switch/occupancy sensor).
 Exceptions;
 Areas that must be continuously illuminated.
- 5. Master switch at entry to hotel/motel guest room.
- 6. Individual dwelling units separately metered.
- 7. Each space provided with a manual control to provide uniform light reduction by at least 50%.
 Exceptions
 Only one luminaire in space;
 An occupant-sensing device controls the area,
 The area is a corridor, storeroom, restroom, public lobby or guest room;
 Areas that must be continuously illuminated;
 Areas that use less than 0.6 Watts/sq.ft.

- 8. Automatic lighting shutoff control in buildings larger than 5,000sq.ft.
- 9. Photocell/astronomical time switch on exterior lights.
Exceptions:
Lighting intended for 24 hour use.
- 10. Tandem wired one-lamp and three-lamp ballasted luminaires (No single-lamp ballasts).
Exceptions:
Electronic high-frequency ballasts; Luminaires on emergency circuits with no available pair.

Permit #
Permit Oale



Generated by COMcheck-Web Software
Lighting Application Worksheet

2003 IECC

Report Date:

Section 1 : Allowed Lighting Power Calculation

A	B Floor Area	C Allowed Watts / ft2	D Allowed Watts
Office	6066	1	6066
Total Allowed Watts =			6066

Section 2: Actual Lighting Power Calculation

A Fixture ID :Description / Lamp / Wattage Per Lamp / Ballast	B Lamps/ Fixture	C # of Fixtures	D Fixture Watt.	E (C X D)
Total Actual Watts =				0


Section 3: Compliance Calculation

If the Total Allowed Watts minus the Total Actual Watts is greater than or equal to zero, the building complies.

Total Allowed Walls = 6066
 Total Actual Watts = 0
 Project Compliance = 6066

Lighting FAILS Design 100% worse than code.

Permit #
Permit Date



Generated by COMcheck-Web Software
Mechanical Compliance Certificate

2003 IECC

Report Date: 02/12/06

Section 1: Project Information

Project Title: Phoenix Welding

Construction Site:
 557 Riverside Street
 Portland, Maine

Owner/Agent:

Designer/Contractor:
 John Einsiedler, R.A./Patco
 Construction
 Maine

Section 2: General Information


Building Location (for weather data):	Portland, Maine
Climate Zone:	15
Heating Degree Days (base 65 degrees F):	7378
Cooling Degree Days (base 65 degrees F):	268
Project Type:	New Construction

Section 3: Mechanical Systems List

Quantity System Type & Description

Section 4: Requirements Checklist

Invalid data. Select the HVAC System, Plant, and/or Water Heating buttons on the Mechanical screen.



Generated by COM*check-Web* Software
**Mechanical Requirements
Description**

2003 IECC

Report Date:

Exceptions:

- Building entrances with revolving doors.
- Doors that open directly from a space less than 3000 sq. ft. in area.

a. Vapor retarder installed.

Section 4: Compliance Statement

Compliance Statement: The proposed envelope design represented in this document is consistent with the building plans, specifications and other calculations submitted with this permit application. The proposed envelope system has been designed to meet the 2003 IECC requirements in COMcheck-Web and to comply with the mandatory requirements in the Requirements Checklist.

John Emswiler, P.E.
Principal Envelope Designer-Name

[Handwritten Signature]
Signature

FEB 13, 2006
Date

PATCO CONSTRUCTION, INC.
 1293 Main Street
 SANFORD, MAINE 04073

LETTER OF TRANSMITTAL

(207) 324-5574

TO City of Portland
Building Dept.

DATE	12/8/05	JOB NO.
ATTENTION		
RE:	Phoenix Welding	

Hand carried

WE ARE SENDING YOU Attached Under separate cover via _____ the following items:

- Shop drawings Prints Plans Samples Specifications
 Copy of letter Change order _____

COPIES	DATE	NO.	DESCRIPTION
2		A-1, A-2	Architectural Drawgs
1		S-1, S-2	Foundation Drawgs.
1		L-23	VARCO-Pruders Structural Steel Drawgs.
1			Portland's three Certification forms
1			VARCO-Pruders Letter of Certification
1			Statement of Special Inspections
1			Disc w/full set of drawgs. (PDF)
1			Building Permit Application

THESE ARE TRANSMITTED as checked below.

- For approval Approved as submitted Resubmit _____ copies for approval
 For your use Approved as noted Submit _____ copies for distribution
 As requested Returned for corrections Return _____ corrected prints
 For review and comment _____
 FOR BIDS DUE _____ PRINTS RETURNED AFTER LOAN TO US

REMARKS _____

Thanks,

Dennis Waters

COPY TO _____

SIGNED: _____



CITY OF PORTLAND
BUILDING CODE CERTIFICATE
389 Congress St., Room 315
Portland, Maine 04101


ACCESSIBILITY CERTIFICATE

Designer: JOHN W. EINSIEDLER, R.A.

Address of Project: _____

Nature of Project: PHOENIX WELDING

The technical submissions covering the proposed construction work as described above **have** been designed in compliance with applicable referenced standards found in the Maine Human Rights Law and Federal Americans with Disability Act.

Signature: 

Title: ARCHITECT


Firm: JOHN W. EINSIEDLER, R.A.

Address: 148 SEA ROAD

KENNEBUNK, ME

Phone: 985-9760

(SEAL)



NOTE: If this project is a new Multi Family Structure of 4 units or more, this project must also be designed in compliance with the Federal Fair Housing Act. On a separate submission, please explain in narrative form the method of compliance.



CITY OF PORTLAND
BUILDING CODE CERTIFICATE
389 Congress St., Room 315
Portland, Maine 04101

TO: Inspector of Buildings City of Portland, Maine
Department of **Planning** & Urban Development
Division of Housing & Community Service

FROM: JOHN W. EINSIEDLER, R.A.


RE: Certificate of Design

DATE: Nov. 16, 2005

These plans and/ or specifications covering construction work on:

PHENIX WELDING

Have been designed and drawn up by the undersigned, a Maine registered Architect/
Engineer according to the 2003 International Building Code and local amendments,



Signature: John W. Einsiedler

Title: ARCHITECT

Firm: JOHN W. EINSIEDLER, R.A.

Address: 148 SEA ROAD
KENNEBUNK ME

As per Maine State

\$50,000.00 or more in new construction, repair
expansion, addition, or modification for
Building or Structures, shall be prepared by a
registered design Professional.

**CITY OF PORTLAND, MAINE
DEVELOPMENT REVIEW APPLICATION
PLANNING DEPARTMENT PROCESSING FORM
Zoning Copy**

2005-0166
Application I. D. Number
7/6/2005
Application Date
Office Warehouse Building
Project Name/Description

Six G's Coed Llc
Applicant
557 Riverside St, Portland, ME 04103
Applicant's Mailing Address

Consultant/Agent
Applicant Ph: (207) 797-5832 Agent Fax:
Applicant or Agent Daytime Telephone, Fax

563 - 563 Riverside St, Portland, Maine
Address of Proposed Site
306 B001001
Assessor's Reference: Chart-Block-Lot

Proposed Development (check all that apply): New Building Building Addition Change Of Use Residential Office Retail
 Manufacturing Warehouse/Distribution Parking Lot Other (specify) _____

6,000 s.f. **IM**
Proposed Building Area or # of Units Acreage of Site Zoning

Check Review Required:

- | | | | |
|---|--|--|--|
| <input checked="" type="checkbox"/> Site Plan (major/minor) | <input type="checkbox"/> Subdivision # of lots _____ | <input type="checkbox"/> PAD Review | <input type="checkbox"/> 14-403 Streets Review |
| <input type="checkbox"/> Flood Hazard | <input type="checkbox"/> Shoreland | <input type="checkbox"/> Historic Preservation | <input type="checkbox"/> DEP Local Certification |
| <input type="checkbox"/> Zoning Conditional Use (ZBA/PB) | <input type="checkbox"/> Zoning Variance | <input type="checkbox"/> Other _____ | |

Fees Paid: Site Pla \$500.00 Subdivision _____ Engineer Review _____ Date 7/21/2005

Zoning Approval Status:


Reviewer Marge S. - Qmap

- Approved** Approved w/Conditions See Attached Denied
- Approval Date _____ Approval Expiration _____ Extension to _____ Additional Sheets Attached
- Condition Compliance _____ signature _____ date _____

Performance Guarantee Required* Not Required

* No building permit may be issued until a performance guarantee has been submitted as indicated below

- | | |
|---|---|
| <input type="checkbox"/> Performance Guarantee Accepted | _____ date _____ amount _____ |
| <input type="checkbox"/> Inspection Fee Paid | _____ date _____ amount _____ |
| <input type="checkbox"/> Building Permit Issue | _____ date _____ remaining balance _____ signature _____ |
| <input type="checkbox"/> Performance Guarantee Reduced | _____ date _____ signature _____ |
| <input type="checkbox"/> Temporary Certificate of Occupancy | _____ date _____ expiration date _____ |
| <input type="checkbox"/> Final Inspection | _____ date _____ signature _____ |
| <input type="checkbox"/> Certificate Of Occupancy | _____ date _____ signature _____ |
| <input type="checkbox"/> Performance Guarantee Released | _____ date _____ signature _____ |
| <input type="checkbox"/> Defect Guarantee Submitted | _____ submitted date _____ amount _____ expiration date _____ |
| <input type="checkbox"/> Defect Guarantee Released | _____ date _____ signature _____ |





WI0501266-01 Letter of Certification

Date: 10/24/2005
Time: 10:19:43 AM
Page: 1 of 2

Letter of Certification

Contact: Bill Rudmar or Jason Gardner
 Name: PATCO Construction Inc
 Address 1293 Hill St

Project: Phoenix Whi
 Building #: 1
 557 Riverside Street

City, State Sanford, Maine 04073
 Country: United States

City, State Portland, Maine 04103
 County, Country: Cumberland, United States

This is to certify that the above referenced VP BUILDINGS project has been designed for the applicable portions of the following Building Code and in accordance with the order documents which have stipulated the following applied environmental loads and conditions.

Overall Building Description

Shape	Overall Width	Overall Length	Floor Area (sq ft)	Wall Area (sq ft)	Roof Area (sq ft)	Max Eave Height	Min Eave Height2	Max. Roof Pitch	Min Roof Pitch	Peak Height

Loads and Codes- Shape: Phoenix

City: Portland County: Cumberland
 Building Code: 2003 International Building Code
 Building Use: Standard Occupancy Structure

State: Maine
 Built Up: 89AISC
 Cold Form: 96AISI

Country: United States
 Rainfall: 4.00 in per hour
 Allow. Overstress:
 Frm: 1.03, Sec: 1.03, Brc: 1.03

Dead and Collateral Loads

Collateral Gravity: 3.00 psf
 Collateral Uplift: 0.00 psf

Roof Covering + Second. Dead Load: Varies
 Frame Weight (assumed for seismic): 2.50 psf

Live Load

Live Load: 20.00 psf Reducible
 LL for Below Eave Canopy: N/A

Wind Load

Wind Speed: 100.00 mph
 Wind Exposure (Factor): B (0.701)
 Parts Wind Exposure Factor: 0.701

Wind Enclosure: Enclosed
 Wind Importance Factor: 1.000
 Topographic Factor: 1.0000

Base Elevation: 0/0/0
 Primary Zone Strip Width: 12/0/0
 Parts / Portions Zone Strip Width: 6/0/0
 Basic Wind Pressure: 15.24 psf

Snow Load

Ground Snow Load: 60.00 psf
 Design Snow (Sloped): 37.80 psf
 Snow Exposure Category (Factor): 1 Fully Exposed (0.90)
 Snow Importance: 1.000
 Thermal Category (Factor): Heated (1.00)
 Ground / Roof Conversion: 0.70
 % Snow Used in Seismic: 20.00
 Seismic Snow Load: 7.56 psf
 Obstructed or Not Slippery Roof

Seismic Load

Mapped Spectral Response - Ss: 37.40 %g
 Mapped Spectral Response - S1: 10.00 %g
 Seismic Hazard / Use Group: Group 1
 Seismic Importance: 1.000
 Seismic Performance / Design Category: C
 System NOT detailed for Seismic
 Framing Seismic Period: 0.2312
 Bracing Seismic Period: 0.1448
 Framing R-Factor: 3.0000
 Bracing R-Factor: 3.0000
 Soil Profile Type: Stiff soil (D, 4)
 Frame Redundancy Factor: 1.0000
 Brace Redundancy Factor: 1.0000
 Frame Seismic Factor (Cs): 0.1247
 Brace Seismic Factor (Cs): 0.1247

Per Article 2 9 in the Builder Agreement, VP Buildings assumes that the Builder has called the local Building Official or Project Engineer to obtain all code and loading information for this specific building site

The steel design is in accordance with VP BUILDINGS standard design practices, which have been established based upon pertinent procedures and recommendations of the following organizations

- American Institute of Steel Construction (AISC)
- American Iron and Steel Institute (AIS)
- American Welding Society (AWS) [D1 1]
- American Society for Testing and Materials (ASTM)
- Metal Building Manufacturers Association (MBMA)
- AISC Category MB Manufacturer Certification

This certification DOES NOT apply to the design of the foundation or other on-site structures or components not supplied by VP BUILDINGS, nor does it apply to unauthorized modifications to framing systems provided by VP BUILDINGS

Furthermore, it is understood that certification is based upon the premise that all components furnished by VP BUILDINGS will be erected or constructed in strict compliance with pertinent documents furnished by VP BUILDINGS

Sincerely,

Steven J. Oakerson
 STEVEN J. OAKERSON
 VP BUILDINGS
 3200 Playas Club Circle, Memphis TN 38128-4433

P.E. Prepared by: SJO Reviewed by: SJO

No. 9345
 11/10/05



SRG ENGINEERING, INC.
CONSULTING STRUCTURAL ENGINEERS

FACSIMILE TRANSMITTAL SHEET

TO Mr. Mike Nugent	FROM: Steven Grant, P.E.
COMPANY City Portland, Code Enforcement	DATE 2/21/2006
PHONE NUMBER 874-8700	TOTAL NO. OF PAGES INCLUDING COVER 4
FAX NUMBER. 756-8090	SENDER'S REFERENCE NUMBER 05-132
RE Phoenix Welding	YOUR REFERENCE NUMBER

URGENT FOR REVIEW PLEASE COMMENT PLEASE REPLY FOR YOUR USE

NOTES/COMMENTS:


Hi Mike,

As requested, here is a copy of the document that was faxed to the City's general fax number in December.

Please call should you have any questions.

Best wishes for 2006.


Sincerely,



Steven Grant, President

C:email to Dennis Waters at FATCO

PO BOX 925 52 BLUEBERRY LANE GRAY ME 04039 TEL (207)-657-7323 FAX (207)-657.7342
THIS FAX IS INTENDED FOR THE RECIPIENT INDICATED PLEASE CONTACT US SHOULD
THE RECIPIENT NOT RECEIVE THE ENTIRE DOCUMENT(S) TRANSMITTED



We have asked that PATCO Construction notify SRG Engineering and S.W. Cole Engineering a minimum of 48 hours prior to all required site visits. SRG Engineering has also provided a copy of the attached check list to PATCO for their use/reference.

SRG Engineering has subcontracted with S.W. Cole Engineering (contact Craig Turcotte at 657-2866) to provide metal roof deck and structural steel connection review that include any diaphragm bracing at roof and walls. Frame bolts at moment connections will be checked for proper tension/torque and shear connections will be checked for all piles to be in firm contact per AISC. In addition, S.W. Cole Engineering is to provide field review of foundation reinforcing (footings/walls/piers) and anchor bolt placement. Site visits by S.W. Cole and SRG Engineering are planned to be on a limited basis throughout the construction of the foundation and building structure. In addition, SRG Engineering budgeted for a maximum of four (4) site visits to observe construction for conformance with contract documents as well.

Seismic resisting lateral support will be provided by Portal Frames at Grids A and E, with Rigid Frames at Grids 2, 3, 4, 5, 6, 7 and "lean-to" frames at ends.

To: City of Portland Code Enforcement Department
 Attn: Mr. Mike Nugent

From: Steven R. Gram, President

Date: December 13, 2005

Subject: Phoenix Welding Office Building: Quality Assurance Plan

Project Location: Riverside Street, Portland

SRG Job#05-132



05-132

PHOENIX WELDING OFFICE

Quality Assurance Plan

Quality Assurance for Seismic Resistance (BY VARCO-PANDEN CALCULATIONS)

Seismic Design Category **C**

Quality Assurance Plan Required (Y/N) **X** **yes**

Description of seismic force resisting system and designated seismic systems:

PORTAL BRACE FRAMES AT GRIDS A AND E,
WITH RIGID FRAMES AT GRIDS 2, 3, 4, 5, 6 AND
ALL "LEAN-TO" LOCATIONS

Quality Assurance for Wind Requirements


Basic Wind Speed (3 second gust) **100**

Wind Exposure Category **B**

Quality Assurance Plan Required (Y/N)

Description of wind force resisting system and designated wind resisting components:

SRG ENGINEERING, INC.
P.O. Box 925
GRAY, ME 04039
raised 12/13/05



Statement of Responsibility

Each contractor responsible for the construction or fabrication of a system or component designated above must submit a Statement of Responsibility.

VARCO-PANDEN MUST SUBMIT THIS, SEE MITA CONST.



**Structural Tests and "Special" Requirements For a Typical Pre-Engineered
Metal Building Structure**
per Chapter 17 of the 2003 International Building Code)

Site and Fill Materials:

- o Field observe sub-grade conditions prior to placement of any fill or concrete for foundations and slab
- o Field sample and perform laboratory test(s) on each soil fill material to be used
- o Observe placement and perform compaction tests on foundation and sub-slab fill materials
- o Review compliance to soils report material
- o Review lift thickness of foundation and sub-slab backfill

Reinforcing:

- o G.C. to submit reinforcing shop drawings for review prior to placement
- o G.C. to submit reinforcing and anchor bolt material certification sheet(s) for review
- o Field observe reinforcing at foundation walls for compliance with size, grade, spacing, location, and embedment.
- o Field observe reinforcing and/or WWF at structural slabs and slabs-on-grade for compliance with size, grade, spacing, location, and embedment.

Formwork:

- o Review formwork
- o Review form removal and re-shoring

Concrete:

- o G.C. to submit all mix designs to engineer for review a minimum of 10 business days before placement
- o G.C. to submit all admixtures to engineer for review a minimum of 10 business days before placement
- o G.C. to submit material certification of all dab dowels to engineer for review a minimum of 10 business days before placement
- o Review and observe field placement of all concrete: footings, walls, slabs, etc...
- o Review and observe curing techniques for footings, wells, and slabs
- o Field test concrete for slump, air, and temperature
- o Field cast four (4) cylinders for each placement to be tested for strength
- o Field observe dowel size and spacing for control and construction joints at wells and slab(s)

Steel Fabrication: (Only for structural steel not fabricated by metal building manufacturer)

- o Review and observe steel fabrication shop procedures

Steel Construction:

- o G.C. to provide material certificates for bolts, nuts, washers, and weld filler (if Reid welding is to be performed) material
- o Review field connections

Steel Erection:

- o G.C. to provide welders certificate for each person performing any field welding
- o Review primary steel connections
- o Verify pre-tensioning of slip-critical bolts (hanger and moment connections) by certified testing laboratory for proper bolt tension/torque.
- o Review moment connections
- o Review shear connections
- o Review bracing connections
- o Review wall girt connections
- o Review roof purlin connections
- o Review steel roof deck installation
- o Review wall siding installation

G.C. NOTE: YOU MUST NOTIFY THE MATERIALS TESTING FIRM AND THE PROJECT SPECIAL INSPECTOR A MINIMUM OF 48 BUSINESS HOURS PRIOR TO SERVICE BEING PERFORMED TO ALLOW FOR PROPER SCHEDULING OF PERSONNEL

Statement of Special Inspections

SRG JOB # 05-132

Project: PHOENIX WELDING OFFICE BUILDING

Location: RIVERSIDE ST., PORTLAND, ME

Owner: DON JOHNSON

Design Professional in Responsible Charge: SRG ENGINEERING INC / STEVEN R. GRANT, P.E.

This **Statement of Special Inspections** is submitted as a condition for permit issuance in accordance with the Special Inspection and Structural Testing requirements of the Building Code. It includes a schedule of Special Inspection services applicable to this project as well as the name of the Special Inspection Coordinator and the identity of other approved agencies to be retained for conducting these inspections and tests. This **Statement of Special Inspections** encompasses the following disciplines:

- Structural Mechanical/Electrical/Plumbing
 Architectural Other: _____

The Special Inspection Coordinator shall keep records of all inspections and shall furnish inspection reports to the Building Official and the Registered Design Professional in Responsible Charge. Discovered discrepancies shall be brought to the immediate attention of the Contractor for correction. If such discrepancies are not corrected, the discrepancies shall be brought to the attention of the Building Official and the Registered Design Professional in Responsible Charge. The Special Inspection program does not relieve the Contractor of his or her responsibilities.

Interim reports shall be submitted to the Building Official and the Registered Design Professional in Responsible Charge.

A **Final Report of Special Inspections** documenting completion of all required Special Inspections, testing and correction of any discrepancies noted in the inspections shall be submitted prior to issuance of a Certificate of Use and Occupancy.

Job site safety and means and methods of construction are solely the responsibility of the Contractor.

Interim Report Frequency:

or per attached schedule.

Prepared by


STEVEN R. GRANT, P.E.

(type or print name)

Signature

11-9-05

Date



Owner's Authorization:

Building Official's Acceptance:

Signature

Date

Signature

Date

Schedule of Inspection and Testing Agencies

This Statement of Special Inspections / Quality Assurance Plan includes the following building systems:

- | | |
|--|--|
| <input checked="" type="checkbox"/> Soils and Foundations | <input type="checkbox"/> Spray Fire Resistant Material |
| <input checked="" type="checkbox"/> Cast-in-Place Concrete | <input type="checkbox"/> Wood Construction |
| <input type="checkbox"/> Precast Concrete | <input type="checkbox"/> Exterior Insulation and Finish System |
| <input type="checkbox"/> Masonry | <input type="checkbox"/> Mechanical & Electrical Systems |
| <input checked="" type="checkbox"/> Structural Steel | <input type="checkbox"/> Architectural Systems |
| <input type="checkbox"/> Cold-Formed Steel Framing | <input type="checkbox"/> Special Cases |

Special Inspection Agencies	Firm	Address, Telephone, e-mail
1. Special Inspection Coordinator <i>STEVEN R. GIBBS</i>	SRG ENGINEERING, INC. P.O. Box 925 GRAY, ME 04039	207-657-7323 srge@srge.org.com
2. Inspector	SRG ENGINEERING, INC. P.O. Box 925 GRAY, ME 04039	SAME AS ABOVE
3. Inspector		
4. Testing Agency <i>ROGER DOMINGO</i>	<i>J.W. COLE ENG, INC.</i>	<i>286 PORTLAND RD GRAY, ME 04039 rdomingo</i>
5. Testing Agency		
6. Other		

Note: The inspectors and testing agencies shall be engaged by the Owner or the Owner's Agent, and not by the Contractor or Subcontractor whose work is to be inspected or tested. Any conflict of interest must be disclosed to the Building Official, prior to commencing work.

RDP IS BEING RETURNED BY PATCO CONSTRUCTION

Quality Assurance Plan

Quality Assurance for Seismic Resistance (*PER VARCO-PRUDEN CALCULATIONS*)

Seismic Design Category *C*

Quality Assurance Plan Required (Y/N) *N*

Description of seismic force resisting system and designated seismic systems:

Quality Assurance for Wind Requirements

Basic Wind Speed (3 second gust) *100 MPH*

Wind Exposure Category *B*

Quality Assurance Plan Required (Y/N) *N*

Description of wind force resisting system and designated wind resisting components:

Statement of Responsibility

Each contractor responsible for the construction or fabrication of a system or component designated above must submit a Statement of Responsibility.

VARCO-PRUDEN MUST SUBMIT THIS, SEE PLATE CONST.

Qualifications of Inspectors and Testing Technicians

The qualifications of all personnel performing Special Inspection and testing activities are subject to the approval of the Building Official. The credentials of all Inspectors and testing technicians shall be provided if requested.

Key for Minimum Qualifications of Inspection Agents:

When the Registered Design Professional in Responsible Charge deems it appropriate that the individual performing a stipulated test or inspection have a specific certification or license as indicated below, such designation shall appear below the **Agency Number** on the Schedule.

PE/SE	Structural Engineer – a licensed SE or PE specializing in the design of building structures
PE/GE	Geotechnical Engineer – a licensed PE specializing in soil mechanics and foundations
EIT	Engineer-In-Training – a graduate engineer who has passed the Fundamentals of Engineering examination

American Concrete Institute(ACI) Certification

ACI-CFTT	Concrete Field Testing Technician – Grade 1
ACI-CCI	Concrete Construction Inspector
ACI-LTT	Laboratory Testing Technician – Grade 1&2
ACI-STT	Strength Testing Technician

American Welding Society (AWS) Certification

AWS-CWI	Certified Welding Inspector
AWS/AISC-SSI	Certified Structural Steel Inspector

American Society of Non-Destructive Testing (ASNT) Certification

ASNT	Non-Destructive Testing Technician – Level II or III.
------	---

International Code Council (ICC) Certification

ICC-SMSI	Structural Masonry Special Inspector
ICC-SWSI	Structural Steel and Welding Special Inspector
ICC-SFSI	Spray-Applied Fireproofing Special Inspector
ICC-PCSI	Prestressed Concrete Special Inspector
ICC-RCSI	Reinforced Concrete Special Inspector

National Institute for Certification In Engineering Technologies (NICET)



NICET-CT	Concrete Technician – Levels I, II, III & IV
NICET-ST	Soils Technician - Levels I, II, III & IV
NICET-GET	Geotechnical Engineering Technician - Levels I, II, III & IV

Exterior Design institute (EDI) Certification

EDI-EIFS	EIFS Third Party Inspector
----------	----------------------------

Other

Soils and Foundations

Item	Agency # (Qualif.)	Scope
1. Shallow Foundations	PWGE (4)	<i>Inspect soils below footings for adequate bearing capacity and consistency with geotechnical report.</i> <i>Inspect removal of unsuitable material and preparation of subgrade prior to placement of controlled fill</i>
2. Controlled Structural Fill	PE/GE (4)	<i>Perform sieve tests (ASTM 0422 & 01140) and modified Proctor tests (ASTM 01557) of each source of fill material.</i> <i>Inspect placement, lift thickness and compaction of controlled fill.</i> <i>Test density of each lift of fill by nuclear methods (ASTM D2922)</i> <i>Verify extent and slope of fill placement.</i>
3. Deep Foundations 	PE/GE	 <i>Inspect and log pile driving operations. Record pile driving resistance and verify compliance with driving criteria.</i> <i>Inspect piles for damage from driving and plumbness.</i> <i>Verify pile size, length and accessories.</i> <i>Inspect installation of drilled pier foundations. Verify pier diameter, bell diameter, lengths, embedment into bedrock and suitability of end bearing strata.</i>
4. Load Testing 		
5. Other:		

Cast-in-Place Concrete

Item	Agency # (Qualif.)	Scope
1. Mix Design	<p style="text-align: center;">②④</p> <p>ACI-CCI ICC-RCSI</p>	Review concrete batch tickets and verify compliance with approved mix design. Verify that water added at the site does not exceed that allowed by the mix design.
2. Material Certification		
3. Reinforcement Installation	<p style="text-align: center;">④</p> <p>ACI-CCI ICC-RCSZ</p>	Inspect size, spacing, cover, positioning and grade of reinforcing steel. Verify that reinforcing bars are free of form oil or other deleterious materials. Inspect bar laps and mechanical splices. Verify that bars are adequately tied and supported on chairs or bolsters
4. Post-Tensioning Operations <p style="text-align: center; font-size: 2em;">N.A.</p>	ICC-PCSI	Inspect placement, stressing, grouting and protection of post-tensioning tendons. Verify that tendons are correctly positioned, supported, tied and wrapped. Record tendon elongations.
5. Welding of Reinforcing <p style="text-align: center; font-size: 2em;">N.A.</p>	AWS-CWI	Visually inspect all reinforcing steel welds. Verify weldability of reinforcing steel. Inspect preheating of steel when required.
3. Anchor Rods	<p style="text-align: center;">④</p>	Inspect size, positioning and embedment of anchor rods. Inspect concrete placement and consolidation around anchors.
7. Concrete Placement	<p style="text-align: center;">④</p> <p>ACI-CCI ICC-RCSI</p>	Inspect placement of concrete. Verify that concrete conveyance and depositing avoids segregation or contamination. Verify that concrete is properly consolidated.
8. Sampling and Testing of Concrete	<p style="text-align: center;">④</p> <p>ACI-CFTT ACI-SIT</p>	Test concrete compressive strength (ASTM C31 & C39), slump (ASTM C143), air-content (ASTM C231 or C173) and temperature (ASTM C1064).
9. Curing and Protection	<p style="text-align: center;">④</p> <p>ACI-CCI ICC-RCSZ</p>	Inspect curing, cold weather protection and hot weather protection procedures.
0. Other:		

Item	Agency # (Qualif.)	Scope
1. Fabricator certification! Quality Control Procedures <input checked="" type="checkbox"/> Fabricator Exempt (VARCO-PRUDEN)	AWS/AISC-SSZ ICC-SWSI	Review shop fabrication and quality control procedures. <div style="text-align: center; font-size: 2em; border: 1px solid black; border-radius: 50%; width: 40px; height: 40px; display: flex; align-items: center; justify-content: center; margin: 0 auto;">NA</div>
	(2) (4)	Review certified mill test reports and identification markings on wide-flange shapes, high-strength bolts, nuts and welding electrodes
3. Open Web Steel Joists <div style="text-align: center; font-size: 2em; border: 1px solid black; border-radius: 50%; width: 40px; height: 40px; display: flex; align-items: center; justify-content: center; margin: 0 auto;">NA</div>		Inspect installation, field welding and bridging of joists.
4. Bolting	(4) AWS/AISC-SSZ ICC-SWSI	Inspect installation and tightening of high-strength bolts. Verify that splines have separated from tension control bolts. Verify proper tightening sequence. Continuous inspection of bolts in slip-critical connections.
5. Welding <div style="text-align: center; font-size: 2em; border: 1px solid black; border-radius: 50%; width: 40px; height: 40px; display: flex; align-items: center; justify-content: center; margin: 0 auto;">N.A</div>	AWS-CWI ASNT	Visually inspect all welds. Inspect pre-heat, post-heat and surface preparation between passes. Verify size and length of fillet welds. Ultrasonic testing of all full-penetration welds.
6. Shear Connectors <div style="text-align: center; font-size: 2em; border: 1px solid black; border-radius: 50%; width: 40px; height: 40px; display: flex; align-items: center; justify-content: center; margin: 0 auto;">NA</div>	AWS/AISC-SSI ICC-SWSI	Inspect size, number, positioning and welding of shear connectors. Inspect studs for full 360 degree flash. Ring test all shear connectors with a 3 lb hammer. Bend test all questionable studs to 15 degrees.
7. Structural Details	(2) (4) PE/SE	Inspect steel frame for compliance with structural drawings, including bracing, member configuration and connection details.
3. Metal Deck & Roof	(4) AWS-CWI	Inspect welding and side-lap fastening of metal roof and floor deck
1. Other:		

Ron,
651-2809

Permit #
Permit Date



Generated by COMcheck-Web Software
Envelope Compliance Certificate

2003 IECC

Report Date: 02/12/06

Section 1: Project Information

Project Title: Phoenix Welding

Construction Site:
557 Riverside Street
Portland, Maine

Owner/A

015783
357 Riverside
312 Booth

Section 2: General Information


Building Location (for weather data). **Portland, Maine**
Climate Zone **15**
Heating Degree Days (base 65 degrees F) **7378**
Cooling Degree Days (base 65 degrees F) **268**
Project Type **New Construction**
Glazing Area Percentage **9%**

Building Type

Office

Floor Ar

6066



Section 3: Requirements Checklist

Envelope PASSES: Design 8% better than code.

Climate-Specific Requirements:

Component Name/Description	Gross Area or Perimeter	Cavity R-value	Cont. R-value	Proposed U-Factor	Budget U-Factor
Roof 1: Metal, without Thermal Blocks	6400	19.0	0.0	0.101	0.053
Ext. Wall 1: Wood Frame, Any Spacing	4570	19.0	0.0	0.068	0.075
Window 1: Other, Clear, SHGC 0.68	414	---	---	0.065	0.526
Door 1: Solid	186	---	---	0.090	0.122
Floor1: Unheated Slab-On-Grade	320	---	0.0	---	---

(a) Budget U-factors are used for software baseline calculations ONLY, and are not code requirements.

Air Leakage, Component Certification, and Vapor Retarder Requirements:

- 1. All joints and penetrations are caulked, gasketed, weather-stripped, or otherwise sealed.
- 2. Windows, doors, and skylights certified as meeting leakage requirements.
- 3. Component R-values & U-factors labeled as certified.
- 4. Stair, elevator shaft vents, and other dampers integral to the building envelope are equipped with motorized dampers.
- 5. Cargo doors and loading dock doors are weather sealed.
- 6. Recessed lighting fixtures are: (i) Type IC rated and sealed or gasketed; or (ii) installed inside an appropriate air-tight assembly with a 0.5 inch clearance from combustible materials and with 3 inches clearance from insulation material.
- 7. Building entrance doors have a vestibule and equipped with closing devices.

Exceptions

- Building entrances with revolving doors
- Doors that open directly from a space less than 3000 sq. ft. in area

8. Vapor retarder installed

Section 4: Compliance Statement

Compliance Statement: The proposed envelope design represented in this document is consistent with the building plans, specifications and other calculations submitted with this permit application. The proposed envelope system has been designed to meet the 2003 IECC requirements in COMcheck-Web and to comply with the mandatory requirements in the Requirements Checklist.

JOHN E. WISIEDLER, R.A.
Principal Envelope Designer-Name


Signature

FEB 13, 2006
Date

Permit #
Permit Date



Generated by COMcheck- Web Software
Lighting Compliance Certificate

2003 IECC

Report Date: 02/12/06

Section 1: Project Information

Project Title: Phoenix Welding

Construction Site:
 557 Riverside Street
 Portland, Maine

Owner/Agent:

Designer/Contractor:
 John Einsiedler, R.A./Patco
 Construction
 Maine

Section 2: General Information

Building Use Description by:
 Project Type: **New Construction**

Building Type
 Office

Floor Area
 6066

Section 3: Requirements Checklist

Interior Lighting:

- 1. Total actual watts must be less than or equal to total allowed watts.

Allowed Watts	Actual Watts	Complies
6066	0	YES
- 2. Exit signs 5 Watts or less per side.

Exterior Lighting:

- 3. Efficacy greater than 45 lumens/W.
Exceptions:
 Specialized lighting highlighting features of historic buildings; signage; safety or security lighting; low-voltage landscape lighting.

Controls, Switching, and Wiring:

- 4. Independent controls for each space (switch/occupancy sensor).
Exceptions:
 Areas that must be continuously illuminated.
- 5. Master switch at entry to hotel/motel guest room.
- 6. Individual dwelling units separately metered.
- 7. Each space provided with a manual control to provide uniform light reduction by at least 50%.
Exceptions:
 Only one luminaire in space;
 An occupant-sensing device controls the area;
 The area is a corridor, storeroom, restroom, public lobby or guest room;
 Areas that must be continuously illuminated;
 Areas that use less than 0.6 Watts/sq.ft.

- 8. Automatic lighting shutoff control in buildings larger than 5,000 sq.ft.
- 9. Photocell/astronomical time switch on exterior lights.
Exceptions:
Lighting intended for 24 hour use.
- 10. Tandem wired one-lamp and three-lamp ballasted luminaires (No single-lamp ballasts).
Exceptions:
Electronic high-frequency ballasts; Luminaires on emergency circuits or with no available pair.

Permit #
Permit Date



Generated by COMcheck-Web Software
Lighting Application Worksheet

2003 IECC

Report Date:

Section 1: Allowed Lighting Power Calculation

A	B Floor Area	C Allowed watts / ft ²	D Allowed Watts
Office	6066	1	6066
Total Allowed Watts =			6066

Section 2: Actual Lighting Power Calculation

A Fixture ID : Description / Lamp / Wattage Per Lamp / Ballast	B Lamps/ Fixture	C # of Fixtures	D Fixture Watt.	E (C X D)
Total Actual Watts =				0


Section 3: Compliance Calculation

If the Total Allowed Watts minus the Total Actual Watts is greater than or equal to zero, the building complies.

Total Allowed Watts = 6066
 Total Actual Watts = 0
 Project Compliance = 6066

Lighting FAILS: Design 100% worse than code.

Permit #
Permit Date



Generated by *COMcheck-Web* Software
Mechanical Compliance Certificate

2003 IECC

Report Date: 02/12/06

Section 1: Project Information

Project Title: Phoenix Welding

Construction Site:
557 Riverside Street
Portland, Maine

Owner/Agent:

Designer/Contractor:
John Einsiedler, R.A./Patco
Construction
Maine

Section 2: General Information


Building Location (for weather data): **Portland, Maine**
Climate Zone: 15
Heating Degree Days (base 65 degrees F): **7378**
Cooling Degree Days (base 65 degrees F): **268**
Project Type: **New Construction**

Section 3: Mechanical Systems List

Quantity System Type & Description

Section 4: Requirements Checklist

Invalid data. Select the HVAC System, Plant, and/or Water Heating buttons on the Mechanical screen.



Generated by *COMcheck-Web* Software
**Mechanical Requirements
Description**

2003 IECC

Report Date:

**CITY OF PORTLAND, MAINE
DEVELOPMENT REVIEW APPLICATION
PLANNING DEPARTMENT PROCESSING FORM
Zoning Copy**

2004-0151
Application I. D. Number
7/21/2004
Application Date
Amendment to Plan - Six G's Coed LL
Project Name/Description

Six Gs Coed, LLC
Applicant
557 Riverside Street, Portland, ME 04103
Applicant's Mailing Address

Consultant/Agent
Applicant Ph: (207) 797-5830 Agent Fax:
Applicant or Agent Daytime Telephone, Fax

563 - 573 Riverside Street, Portland, Maine
Address of Proposed Site
312 B003
Assessor's Reference: Chart-Block-Lot

Proposed Development (check all that apply): New Building Building Addition Change Of Use Residential Office Retail
 Manufacturing Warehouse/Distribution Parking Lot Other (specify) **Amendment to Plan**

Proposed Building square Feet or # of Units _____ Acreage of Site _____ Zoning _____

Check Review Required:

- | | | | |
|--|--|--|--|
| <input type="checkbox"/> Site Plan (major/minor) | <input type="checkbox"/> Subdivision # of lots _____ | <input type="checkbox"/> PAD Review | <input type="checkbox"/> 14-403 Streets Review |
| <input type="checkbox"/> Flood Hazard | <input type="checkbox"/> Shoreland | <input type="checkbox"/> Historic Preservation | <input type="checkbox"/> DEP Local Certification |
| <input type="checkbox"/> Zoning Conditional Use (ZBA/PB) | <input type="checkbox"/> Zoning Variance | | <input type="checkbox"/> Other _____ |

Fees Paid: Site Pla _____ Subdivision _____ Engineer Review _____ Date _____

Zoning Approval Status:

- Approved Approved w/Conditions See Attached Denied

Reviewer Mange S. - Inspections

Approval Date _____ Approval Expiration _____ Extension to _____ Additional Sheets Attached

Condition Compliance _____ signature _____ date _____

Performance Guarantee Required* Not Required

* No building permit may be issued until a performance guarantee has been submitted as indicated below

<input type="checkbox"/> Performance Guarantee Accepted	_____ date _____	_____ amount _____	_____ expiration date _____
<input type="checkbox"/> Inspection Fee Paid	_____ date _____	_____ amount _____	
<input type="checkbox"/> Building Permit Issue	_____ date _____		
<input type="checkbox"/> Performance Guarantee Reduced	_____ date _____	_____ remaining balance _____	_____ signature _____
<input type="checkbox"/> Temporary Certificate of Occupancy	_____ date _____	<input type="checkbox"/> Conditions (See Attached)	_____ expiration date _____
<input type="checkbox"/> Final Inspection	_____ date _____	_____ signature _____	
<input type="checkbox"/> Certificate of Occupancy	_____ date _____		
<input type="checkbox"/> Performance Guarantee Released	_____ date _____	_____ signature _____	
<input type="checkbox"/> Defect Guarantee Submitted	_____ submitted date _____	_____ amount _____	_____ expiration date _____
<input type="checkbox"/> Defect Guarantee Released	_____ date _____	_____ signature _____	

22...

July 21, 2004
00235

Kandice Talbot, Planner
City of Portland
389 Congress Street
Portland, ME 04101

Amended Site Plan, 567 Warren Avenue, Six G's Coed, LCC
ID# 2003-0210, CBL #312-B-003

Dear Kandi:

Please consider this letter and the enclosed **\$250.00** check **as** an application to amend the previously approved amended plans for a 14,000 square foot building at **567** Warren Avenue. Based upon a review of the site with the owner, contractor and City inspector, Sebago Technics performed an as-built survey of the site which forms the basis of the enclosed plans. Additional underground utility information was based upon the previously approved plan set. Based upon the as-built survey of the constructed site, we request the following revisions to the approved plan:

1. **As** you will recall, **our** previous request for an amendment had proposed **25** parking spaces. When informed by the City that this would require stormwater treatment, the plan was further revised to provide 24 spaces. Unfortunately, the site was paved during the revision interval of the **two** plans. To maintain parking for the developed site at less than **25** spaces, we propose to paint **an** island as shown for no parking.
2. The original drainage design consisted of a swale to intercept the runoff and direct it to the rear of the site. During construction, catch basins and storm drains were installed **as** shown on the plan to provide a more positive interception of the runoff. This storm drain was connected to the existing catch basin at the project entrance drive which is connected to the municipal system in Riverside Street.
3. SMH-3 was inadvertently shown on the last plan. It was the intent of the owner to eliminate this manhole and connect directly to SMH-2 as shown on the plan.
4. The chain link fence that was originally shown along the southerly property line is requested to be eliminated.

5. The existing transformer pad servicing the abutting Phoenix Welding building was utilized in coordination with Central Maine Power Company to eliminate the transformer pad shown on **the approved plan**.
6. The gas service from Riverside Street originally proposed is now shown as two underground propane tanks to be installed near the northeast corner of the building.
7. Bollards are shown installed at the drive-in doors for the first four **(4)** units, which are proposed to be installed on the remaining three **(3)** units.

We are hopeful that we have provided sufficient information to allow the amendment to be reviewed and approved. Upon your review of this letter and the enclosed plans, however, please call with any questions or comments. **Thank you.**

Sincerely,

SEBAGO TECHNICS, INC.



Shawn M. Frank, P.E.
Project Manager

SMF:dlf

cc: Dennis Waters, Patco Construction, Inc.

Six G's Coed LLC

Date: 2/10/06

Applicant:

Address: ~~557~~ Riverside St
563 Riverside

C-B-L: 312-B-00
312-B-001

CHECK-LIST AGAINST ZONING ORDINANCE

Date - Existing Bldg on the lot

#05-1783

Zone Location - I-M

Interior of corner lot -

to construct 60' x 100' Bldg for Warehouse and Accessory office

Proposed Use/Work -

Sewage Disposal -

City

Lot Street Frontage -

60' min

Front Yard -

1' for every 1' of height - 18' Reg - 64.25' scaled

Rear Yard -

1' for every 1' of building height up to 25' - 100' +

Side Yard -

1' for every 1' of building height up to 25' - 50' ; 35' scaled

Projections -

Width of Lot -

N/A

Height -

75' max - 18' scaled

Lot Area -

NO min 19,156 sq ft per assessors

Lot Coverage / Impervious Surface -

75% max of 5,936.7 sq ft max

Area per Family -

N/A 25% open min = 19,789 - $\frac{348 \times 10160}{331} = 115,188$ sq ft

Off-street Parking -

$6000 \div 1,000 = 6$ pkgs spaces - 76' shown

Loading Bays -

2 loading bays shown

Site Plan -

#2005-0166

Shoreland Zoning / Stream Protection -

N/A

Flood Plains -

panel 6 - Zone X

Pavement setback line \rightarrow 10' - All New pavement is 10' from property line