

FIELD REPORT

SRG Engineering, Inc.
P. O. Box 925
Gray, ME 04039-0925
Tel:(207)-657-7323 Fax:(207)-657-7342

Project No.: **05-132** Date: **October 24, 2006**
Project Name: **Phoenix Welding**
Project Location: **Portland, Maine**
Weather Conditions: **Partly Sunny, 50's**
Contact Person(s): **Steven Grant-SRG Eng.**

Discussion/Observations:

Observations are as follows:

- 1. Concrete slab-on-grade is in place with control joints.**
- 2. Yves LaPoint LGMF workers were working on the interior metal stud partitions.**
- 3. Three (3) photographs taken for the record.**

The following deficiencies were noted and must be corrected.

1. Sill plate anchor bolts at wood stud walls have been installed; however many of them are spaced approximately 80"o.c. (see attached photo), which is more than the 48"o.c. specified. Please go back and add more anchor bolts so spacing does not exceed 48"o.c. between any (2) anchor bolts. Notify SRG when this work is complete so we may stop by again to observe prior to them being covered by insulation and drywall.

Diagrams:

Please see attached three (3) digital photos.

Copies To: SWC/file

Signed: _____