

DAILY CONSTRUCTION REPORT

Project: Phoenix Welding
Client: SRG Engineering
Client Rep: Steve Grant
General Contractor: Patco Construction

Project No.: 05-1252
Date: February 23, 2006
Temp. Range: 30's to 40's
Weather: cloudy

Work Performed By SWC Rep:	General Obs.	<input checked="" type="checkbox"/>	Soil Samples	<input type="checkbox"/>	Sub-grade Obs.	<input type="checkbox"/>
	Site Meeting	<input type="checkbox"/>	Soil Tests	<input type="checkbox"/>	Digital Photos	<input checked="" type="checkbox"/>
	Concrete Insp.	<input checked="" type="checkbox"/>	Rebar Insp.	<input checked="" type="checkbox"/>		<input type="checkbox"/>

Work In Progress:	Foundation Cons.	<input checked="" type="checkbox"/>	Foundation Backfill	<input type="checkbox"/>	Found. Excavation	<input type="checkbox"/>
	Utility Install	<input type="checkbox"/>	Slab on grade prep.	<input type="checkbox"/>	Over-excavation	<input type="checkbox"/>

General Observations, Discussions, Etc.: As requested by Patco Construction, S.W. Cole performed a rebar inspection and concrete mix testing for the entire foundation wall formed by Norman Vettters Inc.

Prior to our arrival, the forms and insulating blankets were removed from the footing placed yesterday and Storey Brothers had placed the drain sand to the top of footing elevation.

S. W. Cole performed a reinforcing inspection and observed that two of the horizontal reinforcing bars including corner bars for the foundation wall were installed and tied to the vertical dowels from the footing. The remaining two horizontal bars including corner bars, #4 vertical dowels at the overhead door locations on A line between lines 3 and 6 (Not shown on Section S1/1 detail on Sheet S2 of 2 for O.H.D. openings) and anchor bolts at the column locations were "wet stuck" into the concrete. The reinforcing for the column pier locations were installed as per notes on the structural drawing from SRG Engineering Sheet S1 of 2 dated 11-10-05 and the Harmac Rebar and Steel drawing R1 approved by SRG on 12-15-05.

Recommendations to Contractor/Owner's Representative:

Arrived at: 12:10pm
Departed at: 3:15pm

SWC Rep: David A. CoWallis, Jr.
SWC PM: RED

Attachments: Photos

Page 1/2