

7/15/03: setbacks rear 12' sides 15' go/gon
Also checked bonding, cable, at pool only JR

7/29 for final - Not Ready, Fence Set not up
Grounding not complete, D. board not
Bolted in, Stair Rails not in/pld.
⑫

7/30/03 Bonding problems corrected, plug
changed - Elec OK ⑫

8/27/03 Pod complete, electrical is complete. ALARM ON REAR OF
HOUSE. YARD FENCED. OK to close out. JR
