

Sprinkler Systems, Inc.

Contractor's Material & Test Certificate for Aboveground Pipe

Procedure

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

Property Name North Deering Fire Station	Date 11-12-2018
--	---------------------------

Property Address
386 Allen Ave., Portland Maine 04103

Plans	Accepted by approving authorities (Names) Address Installation conforms to accepted plans Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Equipment used is approved, if no, explain deviations Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
--------------	--

Instructions	Has person in charge of fire equipment been instructed as to location of control valve and care and maintenance of this new equipment? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> If no, explain:
	Have copies of the following been left on the premises? 1. System components instructions Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> 2. Care and maintenance instructions Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> 3. NFPA 25 Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>

Location of System Supplies Buildings: Entire

Sprinklers	Make	Model	Year of Mfg.	Orifice Size	Quantity	Temp Rating
		Reliable	G5 56	2018	1/2"	35
	Reliable	F1FR56	2018	1 1/2"	28	200 DEG.

Pipe and Fittings	Type of pipe As Per N.F.P.A.-13	Type of fittings As Per N.F.P.A.-13
--------------------------	---	---

Alarm Valve or Flow Indicator	Alarm Device			Maximum time to operate through test connection	
	Type	Make	Model	Min	Sec
	Flow Switch	Potter	VSR-F		30

Dry Pipe Operating Test NA	Dry Valve			QOD			
	Make	Model	Serial #	Make	Model	Serial #	
	Time to trip through test connection		Water Pressure	Air Pressure	Trip Point Air Pressure	Time Water Reached Test Outlet	Alarm Operated Properly
	With QOD	MIN SEC	PSI	PSI	PSI	MIN SEC	YES NO
	W/O QOD	MIN SEC	PSI	PSI	PSI	MIN SEC	YES NO
If no, explain:							

