	OPERATION	PNEUM	ATIC	ELEC	CTRIC		IYDRAULI	С			
1	PIPING SUPERVISED	LINO			ETECTING	TECTING MEDIA SUPERVISED			YES	NO	
	DOES VALVE OPERATE FROM THE MANUAL TRIP AND/OR REMOTE CONTROL STATIONS								YES	NO	
	IS THERE AN ACCESSIBLE FACILITY IN EACH CIRCUIT FOR TESTING IF NO, EXPLAIN									- 333	
		DOESE	DOES EACH CIRCUIT OPERATE			DOES EACH CIRCUIT			MAXIMUM TIME TO		
	MAKE	MODEL	SUPERVISION LOSS A		S ALARM	OP	OPERATE VALVE RELEASE		OPERATE RELEASE MIN. SEC.		
			YES		NO		YES	NO	10111	<u>.</u>	SEC.
		l ballbaa		* 1000 * 000	200 pai /	12 6 bars	for two boy	rs or 50 psi /3 /	l barel a	boyo st	atic
TEST DESCRIPTION	HYDROSTATIC: Hydrostatic tests shall be made at not less than 200 psi (13.6 bars) for two hours or 50 psi (3.4 bars) above static pressure in excess of 150 psi (10.2 bars) for two hours. Differential dry-pipe valve clappers shall be left open during test to prevent damage. All aboveground piping leakage shall be stopped. FLUSHING: Flow the required rate until water is clear as indicated by no collection of foreign material in burlap bags at outlets such as hydrants and blow-offs. Flush at flows not less than 400 GPM (1514 L/min) for 4-inch pipe, 600 GPM (2271 L/min) for 5-inch pipe, 750 GPM (2839 L/min) for 6-inch pipe, 1000 GPM (3785 L/min) for 8-inch pipe, 1500 GPM (5678 L/min) for 10-inch pipe and 2000 GPM (7570 L/min) for 12-inch pipe. When supply cannot produce stipulated flow rates, obtain maximum available. PNEUMATIC: Establish 40 psi (2.7 bars) air pressure and measure drop which shall not exceed 1-½ psi (0.1 bars) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop which shall not exceed 1-½ psi (0.1 bars) in 24 hours.										
TESTS	ALL PIPING HYDRO	STATICALLY TESTED	AT 20	O PSI	FOR _	HRS.	IF NO, S	TATE REASON	ı		
	DRY PIPING PNEUMATICALLY TESTED YES NO										
	EQUIPMENT OPERA			YES	□ NO						
	DRAIN READING OF	GAGE LOCATED NEAR SSURE: 35	WATER SU		ST PIPE:	RESIDUAL	PRESSURE	WITH VALVE IF	N TEST F	IPE OPI	EN WIDE
		nains and lead in cor	nections	to syste	m risers 1	lushed be	fore conn	ection made t	o sprin	kler pi	ping.
		OF THE U FORM NO.		YES		OTHER		EXPLAII	N		
			050								
	FLUSHED BY INSTALLER OF UNDER- GROUND SPRINKLER PIPING YES NO										
	NUMBER USED LO								INI	UMBER	REMOVED
BLANK TESTING GASKETS	NOMBE OSES ES										
WELDING	WELDED PIPING	YES UNO									
	IF YES										
	DO YOU CERTIFY AS THE SPRINKLER CONTRACTOR THAT WELDING PROCEDURES COMPLY WITH THE REQUIREMENTS OF AT LEAST AWS D10.9, LEVEL AR-3									YES	□ NO
	DO YOU CERTIFY THAT THE WELDING WAS PERFORMED BY WELDERS QUALIFIED IN COMPLIANCE WITH THE REQUIREMENTS OF AT LEAST AWS D10.9, LEVEL AR-3									YES	_ NO
	DO YOU CERTIFY THAT WELDING WAS CARRIED OUT IN COMPLIANCE WITH A										
	DOCUMENTED QUALITY CONTROL PROCEDURE TO INSURE THAT ALL DISCS ARE										
	RETRIEVED, THAT OPENINGS IN PIPING ARE SMOOTH, THAT SLAG AND OTHER								_		
	WELDING RESIDUE ARE REMOVED, AND THAT THE INTERNAL DIAMETERS OF PIPING ARE NOT PENETRATED									YES	NO
HYDRAULIC	NAMEPLATE PROVIDED. IF NO, EXPLAIN										
DATA NAMEPLATE		YES NO									
	DATE LEFT IN SERVICE WITH ALL CONTROL VALVES OPEN:										
REMARKS	7/15/	/)'									
	NAME OF SPRINKL	ER CONTRACTOR									
SIGNATURES	NAME OF SPRINKL	ER CONTRACTOR	>	Dog	tecti	an					
	20514	n 7110			SWITNES						
	FOR PROPERTY OV	VALED (SIGNED)			TITLE				DATE	ำ .	
	A TO) (SIGNED)			Ov	シアト			18	1/10	5/13
		ONTRACTOR (SIGNE	D)		TITLE				DATE	1	
	1	1	The state of the s	ر		57. st	13515	7000	9	115	110
	FREAP!	laylor U			1001	C14 1	10-313	1 201-1			
ADDITIONAL E	XPLANATION AND N	IOTES				1			•		