



7 Monroe Dr
Pelham, AL 35124

Tel: 205-620-2433
Fax: 205-620-2434

Contractor's Material & Test Certificate for Aboveground Piping

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

Property Name: Portland Retirement Residence **Date:** 22-Oct-18
Property Address: 830 Ocean Ave Portland, ME 04103

Plans
 Accepted by approving authorities (names) _____
 Address _____
 Installation conforms to accepted plans Yes No
 Equipment used is approved Yes No
 If no, explain deviations _____

Instructions
 Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment?
 If no, explain Yes No
 Have copies of the following been left on the premises?
 1. System components instructions: Yes No
 2. Care and maintenance instructions Yes No
 3. NFPA 25 Yes No

Location of system
Fourth Floor Wet

Sprinklers	Make	Model	Year of Manufacture	Orifice size	Quantity	Temperature rating
	Tyco	TY1334	2018	1/2"	326	155
Tyco	TY323	2018	1/2"	18	155	
Reliable	RA1564	2018	1/2"	31	155	
Tyco	TY3331	2018	1/2"	36	155	
Tyco	TY4334	2018	3/4"	10	155	
Tyco	TY3331	2018	3/4"	2	200	

Pipe and fittings
 Type of Pipe } **In accordance with NFPA - 13, 2007 & FM Global**
 Type of fitting }

Alarm valve or flow indicator
 Alarm device: Type Paddle Flow, Make Potter, Model VSR
 Maximum time to operate through test connection: Minutes _____, Seconds 25

Dry pipe operating test
 Dry valve: Make _____, Model _____, Serial no. _____
 Q.O.D. Make _____, Model _____, Serial no. _____
 Time to trip through test connection: Minutes _____, Seconds _____
 Water pressure: _____ psi
 Air pressure: _____ psi
 Trip point air pressure: _____ psi
 Time water reached test outlet: Minutes _____, Seconds _____
 Alarm operated properly: Yes _____, No _____
 Without Q.O.D. _____
 With Q.O.D. _____
 If no, explain _____

Pneumatic Electric Hydraulics

Deluge and preaction valves
 Operation: Piping supervised Yes No, Detecting media supervised Yes No
 Does valve operate from the manual trip, remote, or both control stations? Yes No
 Is there an accessible facility in each circuit for testing? Yes No
 If no, explain _____
 Does each circuit operate? supervision loss alarm? Yes _____, No _____
 Does each circuit operate? valve release? Yes _____, No _____
 Maximum time to operate release: Minutes _____, Seconds _____

Pressure reducing valve test	Location & floor	Make and model	Setting	Static pressure		Residual pressure (flowing)		Flow rate																								
				Inlet (psi)	Outlet (psi)	Inlet (psi)	Outlet (psi)	Flow (gpm)																								
<p>Test description</p> <p>HYDROSTATIC: Hydrostatic tests shall be made at not less than 200 psi (13.6 bar) for 2 hours or 50 psi (3.4 bar) above static pressure in excess of 150 psi (10.2 bar) for 2 hours. Differential dry-pipe valve clappers shall be left open during the test to prevent damage. All aboveground piping leakage shall be stopped.</p> <p>PNEUMATIC: Establish 40 psi (2.7 bar) air pressure and measure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours.</p>																																
<p>All piping hydrostatically tested at <u>200</u> psi (<u> </u> bar) for <u>2</u> hours</p> <p>Dry piping pneumatically tested <input type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Equipment operates properly <input type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>If no, state reason</p>																																
<p>Do you certify as the sprinkler contractor that additives and corrosive chemicals, sodium silicate or derivatives of sodium silicate, brine, or other corrosive chemicals were not used for testing systems or stopping leaks? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p>																																
<p>Tests</p> <table border="1"> <tr> <td>Drain test</td> <td>Reading of gauge located near water supply test connection: <u>57</u> psi <u> </u> bar</td> <td>Residual pressure with valve in test connection open wide: <u>50</u> psi <u> </u> bar</td> </tr> </table>									Drain test	Reading of gauge located near water supply test connection: <u>57</u> psi <u> </u> bar	Residual pressure with valve in test connection open wide: <u>50</u> psi <u> </u> bar																					
Drain test	Reading of gauge located near water supply test connection: <u>57</u> psi <u> </u> bar	Residual pressure with valve in test connection open wide: <u>50</u> psi <u> </u> bar																														
<p>Underground mains and lead in connections to system risers flushed before connection made to sprinkler piping <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Verified by copy of the U Form flushed by installer of underground sprinkler piping <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Other Explain</p>																																
<p>If powder-driven fasteners are used in concrete, has representative sample testing be satisfactorily completed? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>If no, explain <u>N/A</u></p>																																
<p>Blank testing gaskets</p> <table border="1"> <tr> <td>Number used</td> <td><u>0</u></td> <td>Locations</td> <td>Number removed</td> </tr> </table>									Number used	<u>0</u>	Locations	Number removed																				
Number used	<u>0</u>	Locations	Number removed																													
<p>Welding</p> <p>Welding piping <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>If yes...</p> <p>Do you certify as the sprinkler contractor that welding procedures comply with the minimum requirements of AWS B2.1, ASME Section IX <i>Welding and Brazing Qualification</i>, or other applicable qualification standard as required by the AHJ? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Do you certify that all welding was performed by welders or welding operators qualified in compliance with the minimum requirements of AWS B2.1, ASME Section IX <i>Welding and Brazing Qualification</i>, or other applicable qualification standard as required by the AHJ? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Do you certify that the welding was conducted in compliance with a documented quality control procedure to ensure that (1) all discs are retrieved; (2) that openings in piping are smooth, that slag and other welding residue are removed; (3) the internal diameters of piping are not penetrated; (4) completed welds free from cracks, incomplete fusion, surface porosity greater than 1/16 in. diameter, undercut deeper than the lesser of 25% of the wall thickness or 1/32in; and (5) completed circumferential butt weld reinforced does not exceed 3/32 in? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p>																																
<p>Cutouts (discs) Do you certify that you have a control feature to ensure that all cutouts (discs) are retrieved? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p>																																
<p>Hydraulic data nameplate Nameplate provided <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If no, explain</p>																																
<p>Remarks Date left in service with all control valves open <u>11-20-18</u></p>																																
<p>Signatures</p> <table border="1"> <tr> <td colspan="2">Name of sprinkler contractor</td> <td colspan="2">EDGE Fire Proteciton Inc</td> </tr> <tr> <td colspan="4">Tests witnessed by</td> </tr> <tr> <td>The property owner or their authorized agent (signed)</td> <td>Title</td> <td colspan="2">Date</td> </tr> <tr> <td><u>[Signature]</u></td> <td><u>Const Managers</u></td> <td colspan="2"></td> </tr> <tr> <td>For sprinkler contractor (signed)</td> <td>Title</td> <td colspan="2">Date</td> </tr> <tr> <td><u>[Signature]</u></td> <td><u>FOREMAN</u></td> <td colspan="2"><u>11-17-18</u></td> </tr> </table>									Name of sprinkler contractor		EDGE Fire Proteciton Inc		Tests witnessed by				The property owner or their authorized agent (signed)	Title	Date		<u>[Signature]</u>	<u>Const Managers</u>			For sprinkler contractor (signed)	Title	Date		<u>[Signature]</u>	<u>FOREMAN</u>	<u>11-17-18</u>	
Name of sprinkler contractor		EDGE Fire Proteciton Inc																														
Tests witnessed by																																
The property owner or their authorized agent (signed)	Title	Date																														
<u>[Signature]</u>	<u>Const Managers</u>																															
For sprinkler contractor (signed)	Title	Date																														
<u>[Signature]</u>	<u>FOREMAN</u>	<u>11-17-18</u>																														
<p>Additional explanations and notes</p>																																



7 Monroe Dr
Pelham, AL 35124

Tel: 205-620-2433
Fax: 205-620-2434

Contractor's Material & Test Certificate for Aboveground Piping

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

Property Name: Portland Retirement Residence **Date:** 22-Oct-18
Property Address: 830 Ocean Ave Portland, ME 04103

Plans
 Accepted by approving authorities (names) _____
 Address _____
 Installation conforms to accepted plans Yes No
 Equipment used is approved Yes No
 If no, explain deviations _____

Instructions
 Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment?
 If no, explain Yes No
 Have copies of the following been left on the premises?
 1. System components instructions: Yes No
 2. Care and maintenance instructions Yes No
 3. NFPA 25 Yes No

Location of system
Third Floor Wet

Sprinklers	Make	Model	Year of Manufacture	Orifice size	Quantity	Temperature rating
	Tyco	TY2234	2018	1/2"	274	155
Tyco	TY323	2018	1/2"	40	155	
Reliable	RA1564	2018	1/2"	32	155	
Tyco	TY3331	2018	1/2"	25	155	
Tyco	TY3335	2018	1/2"	35	155	
Tyco	TY4332	2018	3/4"	2	155	

Pipe and fittings
 Type of Pipe _____ } **In accordance with NFPA - 13, 2007 & FM Global**
 Type of fitting _____ }

Alarm valve or flow indicator
 Type _____ Alarm device _____ Maximum time to operate through test connection _____
 Minutes _____ Seconds 31
Paddle Flow **Potter** **VSR**

Dry pipe operating test
 Make _____ Dry valve Model _____ Serial no. _____ Make _____ Q.O.D. Model _____ Serial no. _____
 Time to trip through test connection _____ Water pressure _____ Air pressure _____ Trip point air pressure _____ Time water reached test outlet _____ Alarm operated properly _____
 Minutes _____ Seconds _____ psi _____ psi _____ Minutes _____ Seconds _____ Yes _____ No _____
 Without Q.O.D. _____
 With Q.O.D. _____
 If no, explain _____

Pneumatic Electric Hydraulics

Deluge and preaction valves
 Operation _____
 Piping supervised Yes No Detecting media supervised Yes No
 Does valve operate from the manual trip, remote, or both control stations? Yes No
 Is there an accessible facility in each circuit for testing? Yes No
 If no, explain _____
 Make _____ Model _____ Does each circuit operate? supervision loss alarm? _____ Does each circuit operate? valve release? _____ Maximum time to operate release _____
 Yes _____ No _____ Yes _____ No _____ Minutes _____ Seconds _____

Pressure reducing valve test	Location & floor	Make and model	Setting	Static pressure		Residual pressure (flowing)		Flow rate
				Inlet (psi)	Outlet (psi)	Inlet (psi)	Outlet (psi)	Flow (gpm)
<p>Test description</p> <p>HYDROSTATIC: Hydrostatic tests shall be made at not less than 200 psi (13.6 bar) for 2 hours or 50 psi (3.4) bar above static pressure in excess of 150 psi (10.2 bar) for 2 hours. Differential dry-pipe valve clappers shall be left open during the test to prevent damage. All aboveground piping leakage shall be stopped.</p> <p>PNEUMATIC: Establish 40 psi. (2.7 bar) air pressure and measure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours.</p>								
<p>All piping hydrostatically tested at <u>200</u> psi (<u> </u> bar) for <u>2</u> hours</p> <p>Dry piping pneumatically tested <input type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Equipment operates properly <input type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>If no, state reason</p>								
<p>Do you certify as the sprinkler contractor that additives and corrosive chemicals, sodium silicate or derivatives of sodium silicate, brine, or other corrosive chemicals were not used for testing systems or stopping leaks? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p>								
Tests	Drain test	Reading of gauge located near water supply test connection:			Residual pressure with valve in test connection open wide:			
		<u>56</u> psi	<u> </u> bar		<u>49</u> psi			
<p>Underground mains and lead in connections to system risers flushed before connection made to sprinkler piping <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Verified by copy of the U Form flushed by installer of underground sprinkler piping <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Other</p> <p>Explain</p>								
<p>If powder-driven fasteners are used in concrete, has representative sample testing be satisfactorily completed? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>If no, explain <u>N/A</u></p>								
Blank testing gaskets	Number used	Locations			Number removed			
	N/A							
Welding	Welding piping <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No							
	If yes...							
	Do you certify as the sprinkler contractor that welding procedures comply with the minimum requirements of AWS B2.1, ASME Section IX <i>Welding and Brazing Qualification</i> , or other applicable qualification standard as required by the AHJ? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No							
	Do you certify that all welding was performed by welders or welding operators qualified in compliance with the minimum requirements of AWS B2.1, ASME Section IX <i>Welding and Brazing Qualification</i> , or other applicable qualification standard as required by the AHJ? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No							
Do you certify that the welding was conducted in compliance with a documented quality control procedure to ensure that (1) all discs are retrieved; (2) that openings in piping are smooth, that slag and other welding residue are removed; (3) the internal diameters for piping are not penetrated; (4) completed welds free from cracks, incomplete fusion, surface porosity greater than 1/16 in. diameter, undercut deeper than the lesser of 25% of the wall thickness or 1/32in; and (5) completed circumferential butt weld reinforced does not exceed 3/32 in? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No								
Cutouts (discs)	Do you certify that you have a control feature to ensure that all cutouts (discs) are retrieved? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No							
Hydraulic data nameplate	Nameplate provided <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No. If no, explain							
Remarks	Date left in service with all control valves open <u>11-20-18</u>							
Signatures	Name of sprinkler contractor EDGE Fire Protection Inc							
	Tests witnessed by							
	The property owner or their authorized agent (signed)				Title		Date	
<u>[Signature]</u>				<u>Const. Manager</u>		<u> </u>		
For sprinkler contractor (signed)				Title		Date		
<u>[Signature]</u>				<u>FOREMAN</u>		<u>11-17-18</u>		
Additional explanations and notes								



7 Monroe Dr
Pelham, AL 35124

Tel: 205-620-2433
Fax: 205-620-2434

Contractor's Material & Test Certificate for Aboveground Piping

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

Property Name: Portland Retirement Residence **Date:** 22-Oct-18
Property Address: 830 Ocean Ave Portland, ME 04103

Plans	Accepted by approving authorities (names)	
	Address	
	Installation conforms to accepted plans	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
	Equipment used is approved	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
	If no, explain deviations	
Instructions	Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
	If no, explain	
Location of system	Have copies of the following been left on the premises?	
	1. System components instructions:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
	2. Care and maintenance instructions	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
	3. NFPA 25	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

Location of system: Second Floor Wet

Sprinklers	Make	Model	Year of Manufacture	Orifice size	Quantity	Temperature rating
		Tyco	TY2234	2018	1/2"	370
	Tyco	TY323	2018	1/2"	50	155
	Reliable	RA1564	2018	1/2"	33	155
	Tyco	TY3331	2018	1/2"	15	155
	Tyco	TY3335	2018	1/2"	75	155

Pipe and fittings: Type of Pipe } **In accordance with NFPA - 13, 2007 & FM Global**
 Type of fitting }

Alarm valve or flow indicator	Alarm device		Maximum time to operate through test connection		
	Type	Make	Model	Minutes	Seconds
	Paddle Flow	Potter	VSR		27

Dry pipe operating test	Dry valve		Serial no.		Q.O.D.		Serial no.	
	Make	Model			Make	Model		
	Time to trip through test connection	Water pressure	Air pressure	Trip point air pressure	Time water reached test outlet	Alarm operated properly		
	Minutes	Seconds	psi	psi	Minutes	Seconds	Yes	No
	Without Q.O.D.							
	With Q.O.D.							
	If no, explain							

Operation: Pneumatic Electric Hydraulics

Deluge and preaction valves	Piping supervised	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Detecting media supervised	<input type="checkbox"/> Yes <input type="checkbox"/> No	
	Does valve operate from the manual trip, remote, or both control stations?	<input type="checkbox"/> Yes <input type="checkbox"/> No		<input type="checkbox"/> Yes <input type="checkbox"/> No	
	Is there an accessible facility in each circuit for testing?	<input type="checkbox"/> Yes <input type="checkbox"/> No		<input type="checkbox"/> Yes <input type="checkbox"/> No	
	If no, explain				
	Make	Model	Does each circuit operate? supervision loss alarm?	Does each circuit operate? valve release?	Maximum time to operate release
			Yes No	Yes No	Minutes Seconds

Pressure reducing valve test	Location & floor	Make and model	Setting	Static pressure		Residual pressure (flowing)		Flow rate
				Inlet (psi)	Outlet (psi)	Inlet (psi)	Outlet (psi)	Flow (gpm)
<p>Test description</p> <p>HYDROSTATIC: Hydrostatic tests shall be made at not less than 200 psi (13.6 bar) for 2 hours or 50 psi (3.4 bar) above static pressure in excess of 150 psi (10.2 bar) for 2 hours. Differential dry-pipe valve clappers shall be left open during the test to prevent damage. All aboveground piping leakage shall be stopped.</p> <p>PNEUMATIC: Establish 40 psi (2.7 bar) air pressure and measure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours.</p>								
<p>Tests</p> <p>All piping hydrostatically tested at _____ 200 psi (____ bar) for _____ 2 hours</p> <p>Dry piping pneumatically tested <input type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Equipment operates properly <input type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>If no, state reason _____</p> <p>Do you certify as the sprinkler contractor that additives and corrosive chemicals, sodium silicate or derivatives of sodium silicate, brine, or other corrosive chemicals were not used for testing systems or stopping leaks? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Drain test _____ Reading of gauge located near water supply test connection: _____ Residual pressure with valve in test connection open wide: _____</p> <p>57 psi _____ bar 50 psi _____ bar</p> <p>Underground mains and lead in connections to system risers flushed before connection made to sprinkler piping <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Verified by copy of the U Form flushed by installer of underground sprinkler piping <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Other _____</p> <p>Explain _____</p> <p>If powder-driven fasteners are used in concrete, has representative sample testing be satisfactorily completed? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>If no, explain N/A</p>								
<p>Blank testing gaskets</p> <p>Number used _____ Locations _____ Number removed _____</p> <p>N/A</p>								
<p>Welding</p> <p>Welding piping <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>If yes... _____</p> <p>Do you certify as the sprinkler contractor that welding procedures comply with the minimum requirements of AWS B2.1, ASME Section IX <i>Welding and Brazing Qualification</i>, or other applicable qualification standard as required by the AHJ? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Do you certify that all welding was performed by welders or welding operators qualified in compliance with the minimum requirements of AWS B2.1, ASME Section IX <i>Welding and Brazing Qualification</i>, or other applicable qualification standard as required by the AHJ? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Do you certify that the welding was conducted in compliance with a documented quality control procedure to ensure that (1) all discs are retrieved; (2) that openings in piping are smooth, that slag and other welding residue are removed; (3) the internal diameters for piping are not penetrated; (4) completed welds free from cracks, incomplete fusion, surface porosity greater than 1/16 in. diameter, undercut deeper than the lesser of 25% of the wall thickness or 1/32in; and (5) completed circumferential butt weld reinforced does not exceed 3/32 in? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p>								
<p>Cutouts (discs) Do you certify that you have a control feature to ensure that all cutouts (discs) are retrieved? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p>								
<p>Hydraulic data nameplate Nameplate provided <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If no, explain _____</p>								
<p>Remarks Date left in service with all control valves open 11-20-18</p>								
<p>Signatures</p> <p>Name of sprinkler contractor EDGE Fire Protection Inc</p> <p>Tests witnessed by _____</p> <p>The property owner or their authorized agent (signed) _____ Title <i>Const. Manager</i> Date _____</p> <p>For sprinkler contractor (signed) _____ Title <i>FOREMAN</i> Date 11-17-18</p>								
<p>Additional explanations and notes</p>								



7 Monroe Dr
Pelham, AL 35124

Tel: 205-620-2433
Fax: 205-620-2434

Contractor's Material & Test Certificate for Aboveground Piping

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

Property Name: **Portland Retirement Residence** **Date:** **22-Oct-13**
Property Address: **830 Ocean Ave Portland Maine 04103**

Plans	Accepted by approving authorities (names)		
	Address		
	Installation conforms to accepted plans		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
	Equipment used is approved		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Instructions	If no, explain deviations		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
	Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment?		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
	If no, explain		
	Have copies of the following been left on the premises?		
Location of system	Ground Floor Wet		
	1. System components instructions:		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
	2. Care and maintenance instructions		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
3. NFPA 25		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	

Sprinklers	Make	Model	Year of Manufacture	Orifice size	Quantity	Temperature rating
		Tyco	TY2234	2018	1/2"	83
	Tyco	TY323	2018	1/2"	6	200
	Tyco	TY313	2018	1/2"	30	200
	Tyco	TY3331	2018	1/2"	8	155
	Tyco	TY3335	2018	1/2"	18	155
	Tyco	TY3331	2018	1/2"	4	200
	Tyco	TY5137	2018	1/2"	2	200
	Tyco	TY323	2018	1/2"	88	155
	Reliable	DH-56 HSW	2018	1/2"	12	155

Pipe and fittings: Type of Pipe } In accordance with NFPA - 13, 2007 & FM Global
Type of fitting }

Alarm valve or flow indicator	Alarm device		Maximum time to operate through test connection	
	Type	Make	Model	Minutes
	Paddle Flow	Potter	VSR	34

Dry pipe operating test	Dry valve		Serial no.		Q.O.D.		Serial no.	
	Make	Model	Make	Model	Make	Model	Serial no.	Serial no.
	Time to trip through test connection	Water pressure	Air pressure	Trip point air pressure	Time water reached test outlet	Alarm operated properly	Yes	No
	Minutes	Seconds	psi	psi	Minutes	Seconds		
	Without Q.O.D.							
	With Q.O.D.							
	If no, explain							

Operation: Pneumatic Electric Hydraulics

Deluge and preaction valves	Piping supervised		Detecting media supervised		
	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		<input type="checkbox"/> Yes <input type="checkbox"/> No		
	Does valve operate from the manual trip, remote, or both control stations?		<input type="checkbox"/> Yes <input type="checkbox"/> No		
	Is there an accessible facility in each circuit for testing?		<input type="checkbox"/> Yes <input type="checkbox"/> No		
	If no, explain				
	Make	Model	Does each circuit operate?	Does each circuit operate?	Maximum time to operate
			supervision loss alarm?	valve release?	release
			Yes	No	Minutes
					Seconds

Pressure	Location & floor	Make and model	Setting	Static pressure	Residual pressure (flowing)	Flow rate		
reducing				Inlet (psi)	Outlet (psi)	Inlet (psi)	Outlet (psi)	Flow (gpm)
valve test								

Test description

HYDROSTATIC: Hydrostatic tests shall be made at not less than 200 psi (13.6 bar) for 2 hours or 50 psi (3.4) bar above static pressure in excess of 150 psi (10.2 bar) for 2 hours. Differential dry-pipe valve clappers shall be left open during the test to prevent damage. All aboveground piping leakage shall be stopped.

PNEUMATIC: Establish 40 psi (2.7 bar) air pressure and measure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours.

All piping hydrostatically tested at 200 psi (bar) for 2 hours

Dry piping pneumatically tested Yes No

Equipment operates properly Yes No

If no, state reason

Do you certify as the sprinkler contractor that additives and corrosive chemicals, sodium silicate or derivatives of sodium silicate, brine, or other corrosive chemicals were not used for testing systems or stopping leaks? Yes No

Tests

Drain test 55 psi bar Reading of gauge located near water supply test connection: bar Residual pressure with valve in test connection open wide: 49 psi bar

Underground mains and lead in connections to system risers flushed before connection made to sprinkler piping Yes No

Verified by copy of the U Form flushed by installer of underground sprinkler piping Yes No

Other Explain

If powder-driven fasteners are used in concrete, has representative sample testing be satisfactorily completed? Yes No

If no, explain N/A

Blank testing gaskets

Number used N/A Locations Number removed

Welding

Welding piping Yes No

If yes...

Do you certify as the sprinkler contractor that welding procedures comply with the minimum requirements of AWS B2.1, ASME Section IX *Welding and Brazing Qualification*, or other applicable qualification standard as required by the AHJ? Yes No

Do you certify that all welding was performed by welders or welding operators qualified in compliance with the minimum requirements of AWS B2.1, ASME Section IX *Welding and Brazing Qualification*, or other applicable qualification standard as required by the AHJ? Yes No

Do you certify that the welding was conducted in compliance with a documented quality control procedure to ensure that (1) all discs are retrieved; (2) that openings in piping are smooth, that slag and other welding residue are removed; (3) the internal diameters fo piping are not penetrated; (4) completed welds free from cracks, incomplete fusion, surface porosity greater than 1/16 in. diameter, undercut deeper than the lesser of 25% of the wall thickness or 1/32in; and (5) completed circumferential butt weld reinforced does not exceed 3/32 in? Yes No

Cutouts (discs) Do you certify that you have a control feature to ensure that all cutouts (discs) are retrieved? Yes No

Hydraulic data nameplate Nameplate provided Yes No If no, explain

Remarks Date left in service with all control valves open 11-20-18

Signatures

Name of sprinkler contractor **EDGE Fire Proteciton Inc**

Tests witnessed by

The property owner or their authorized agent (signed) [Signature] Title Const. Manager Date

For sprinkler contractor (signed) [Signature] Title FOREMAN Date 11-18-18

Additional explanations and notes



7 Monroe Dr
Pelham, AL 35124

Tel: 205-620-2433
Fax: 205-620-2434

Contractor's Material & Test Certificate for Aboveground Piping

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

Property Name: **Portland Retirement Residence** Date: **22-Oct-13**
 Property Address: **830 Ocean Ave Portland Maine 04103**

Plans
 Accepted by approving authorities (names) _____
 Address _____
 Installation conforms to accepted plans Yes No
 Equipment used is approved Yes No
 If no, explain deviations _____

Instructions
 Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment?
 If no, explain Yes No
 Have copies of the following been left on the premises?
 1. System components instructions: Yes No
 2. Care and maintenance instructions Yes No
 3. NFPA 25 Yes No

Location of system: **Attic Center and West**

Make	Model	Year of Manufacture	Orifice size	Quantity	Temperature rating
Tyco	TY4180	2018	3/4"	21	200
Tyco	TY3183	2018	1/2"	61	200
Tyco	TY3190	2018	1/2"	67	200
Tyco	TY2235	2018	1/2"	6	155
Tyco	TY3180	2018	1/2"	24	200
Tyco	TY3235	2018	1/2"	14	155

Pipe and fittings } In accordance with NFPA - 13, 2007 & FM Global
 Type of Pipe _____
 Type of fitting _____

Alarm valve or flow indicator
 Alarm device: Type **Pressure Switch**, Make **Potter**, Model **PS10**
 Maximum time to operate through test connection: Minutes _____, Seconds _____

Dry pipe operating test

Make	Model	Time to trip through test connection		Water pressure (psi)	Air pressure (psi)	Trip point air pressure (psi)	Time water reached test outlet		Alarm operated properly	
		Minutes	Seconds				Minutes	Seconds	Yes	No
Tyco	DPV-1	35	35	125	37	20	43	43	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Without Q.O.D.										
With Q.O.D.										

If no, explain _____

Deluge and preaction valves
 Operation: Pneumatic, Electric, Hydraulics
 Piping supervised: Yes, No
 Detecting media supervised: Yes, No
 Does valve operate from the manual trip, remote, or both control stations? Yes, No
 Is there an accessible facility in each circuit for testing? Yes, No
 If no, explain _____
 Does each circuit operate? supervision loss alarm? Yes, No
 Does each circuit operate? valve release? Yes, No
 Maximum time to operate release: Minutes _____, Seconds _____

Pressure reducing valve test	Location & floor	Make and model	Setting	Static pressure		Residual pressure (flowing)		Flow rate Flow (gpm)
				Inlet (psi)	Outlet (psi)	Inlet (psi)	Outlet (psi)	

Test description
 HYDROSTATIC: Hydrostatic tests shall be made at not less than 200 psi (13.6 bar) for 2 hours or 50 psi (3.4 bar) above static pressure in excess of 150 psi (10.2 bar) for 2 hours. Differential dry-pipe valve clappers shall be left open during the test to prevent damage. All aboveground piping leakage shall be stopped.
 PNEUMATIC: Establish 40 psi (2.7 bar) air pressure and measure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours.

All piping hydrostatically tested at 200 psi (bar) for 2 hours
 Dry piping pneumatically tested Yes No
 Equipment operates properly Yes No
 If no, state reason

Do you certify as the sprinkler contractor that additives and corrosive chemicals, sodium silicate or derivatives of sodium silicate, brine, or other corrosive chemicals were not used for testing systems or stopping leaks? Yes No

Drain test 59 psi bar Residual pressure with valve in test connection open wide: 49 psi bar

Underground mains and lead in connections to system risers flushed before connection made to sprinkler piping Yes No
 Verified by copy of the U Form flushed by installer of underground sprinkler piping Yes No
 Other Explain
 If powder-driven fasteners are used in concrete, has representative sample testing be satisfactorily completed? Yes No
 If no, explain N/A

Blank testing gaskets
 Number used N/A Locations Number removed

Welding piping Yes No
 If yes...
 Do you certify as the sprinkler contractor that welding procedures comply with the minimum requirements of AWS B2.1, ASME Section IX *Welding and Brazing Qualification*, or other applicable qualification standard as required by the AHJ? Yes No
 Do you certify that all welding was performed by welders or welding operators qualified in compliance with the minimum requirements of AWS B2.1, ASME Section IX *Welding and Brazing Qualification*, or other applicable qualification standard as required by the AHJ? Yes No
 Do you certify that the welding was conducted in compliance with a documented quality control procedure to ensure that (1) all discs are retrieved; (2) that openings in piping are smooth, that slag and other welding residue are removed; (3) the internal diameters of piping are not penetrated; (4) completed welds free from cracks, incomplete fusion, surface porosity greater than 1/16 in. diameter, undercut deeper than the lesser of 25% of the wall thickness or 1/32in; and (5) completed circumferential butt weld reinforced does not exceed 3/32 in? Yes No

Cutouts (discs) Do you certify that you have a control feature to ensure that all cutouts (discs) are retrieved? Yes No

Hydraulic data nameplate Nameplate provided Yes No
 If no, explain

Remarks Date left in service with all control valves open 11-20-18

Signatures
 Name of sprinkler contractor **EDGE Fire Protection Inc.**
 Tests witnessed by
 The property owner or their authorized agent (signed) [Signature] Title Cost Manager Date
 For sprinkler contractor (signed) [Signature] Title FOREMAN Date 11-17-18

Additional explanations and notes



7 Monroe Dr
Pelham, AL 35124

Tel: 205-620-2433
Fax: 205-620-2434

Contractor's Material & Test Certificate for Aboveground Piping

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

Property Name: Portland Retirement Residence **Date:** 22-Oct-18
Property Address: 830 Ocean Ave Portland Maine 04103

Plans	Accepted by approving authorities (names)		
	Address		
	Installation conforms to accepted plans	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No
	Equipment used is approved	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No
Instructions	If no, explain deviations		
	Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment?	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No
	If no, explain		
	Have copies of the following been left on the premises?		
Location of system	1. System components instructions:	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No
	2. Care and maintenance instructions	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No
	3. NFPA 25	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No

Sprinklers	Make	Model	Year of Manufacture	Orifice size	Quantity	Temperature rating
		Tyco	TY4180	2018	3/4"	18
	Tyco	TY3183	2018	1/2"	41	200
	Tyco	TY3190	2018	1/2"	76	200
	Tyco	TY3180	2018	1/2"	12	200
	Tyco	TY3235	2018	1/2"	17	155

Pipe and fittings: Type of Pipe } In accordance with NFPA - 13, 2007 & FM Global
 Type of fitting }

Alarm valve or flow indicator	Alarm device			Maximum time to operate through test connection	
	Type	Make	Model	Minutes	Seconds
	Pressure Switch	Potter	PS10		

Dry pipe operating test	Dry valve					Q.O.D.				
	Make	Model	Serial no.	Make	Model	Serial no.	Serial no.	Serial no.	Serial no.	
		Tyco	DPV-1							
			Time to trip through test connection	Water pressure	Air pressure	Trip point air pressure	Time water reached test outlet		Alarm operated properly	
		Minutes	Seconds	psi	psi	psi	Minutes	Seconds	Yes	No
	Without Q.O.D.		45	125	36	20	45		X	
	With Q.O.D.									
	If no, explain									

Deluge and preaction valves	Operation	<input type="checkbox"/> Pneumatic	<input type="checkbox"/> Electric	<input type="checkbox"/> Hydraulics				
	Piping supervised	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Detecting media supervised				
	Does valve operate from the manual trip, remote, or both control stations?	<input type="checkbox"/> Yes	<input type="checkbox"/> No					
	Is there an accessible facility in each circuit for testing?	<input type="checkbox"/> Yes	<input type="checkbox"/> No					
	If no, explain							
		Make	Model	Does each circuit operate? supervision loss alarm?	Does each circuit operate? valve release?	Maximum time to operate release		
			Yes	No	Yes	No	Minutes	Seconds

Pressure reducing valve test	Location & floor	Make and model	Setting	Static pressure		Residual pressure (flowing)		Flow rate
				Inlet (psi)	Outlet (psi)	Inlet (psi)	Outlet (psi)	Flow (gpm)

Test description
 HYDROSTATIC: Hydrostatic tests shall be made at not less than 200 psi (13.6 bar) for 2 hours or 50 psi (3.4) bar above static pressure in excess of 150 psi (10.2 bar) for 2 hours. Differential dry-pipe valve clappers shall be left open during the test to prevent damage. All aboveground piping leakage shall be stopped.
 PNEUMATIC: Establish 40 psi. (2.7 bar) air pressure and measure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours.

All piping hydrostatically tested at 200 psi (bar) for 2 hours
 Dry piping pneumatically tested Yes No
 Equipment operates properly Yes No
 If no, state reason

Do you certify as the sprinkler contractor that additives and corrosive chemicals, sodium silicate or derivatives of sodium silicate, brine, or other corrosive chemicals were not used for testing systems or stopping leaks? Yes No

Drain test 57 psi bar Residual pressure with valve in test connection open wide: 48 psi bar

Underground mains and lead in connections to system risers flushed before connection made to sprinkler piping Yes No
 Verified by copy of the U Form flushed by installer of underground sprinkler piping Yes No
 Other Explain

If powder-driven fasteners are used in concrete, has representative sample testing be satisfactorily completed? Yes No
 If no, explain N/A

Blank testing gaskets
 Number used 0 Locations Number removed

Welding piping Yes No
 If yes...

Do you certify as the sprinkler contractor that welding procedures comply with the minimum requirements of AWS B2.1, ASME Section IX *Welding and Brazing Qualification*, or other applicable qualification standard as required by the AHJ? Yes No

Do you certify that all welding was performed by welders or welding operators qualified in compliance with the minimum requirements of AWS B2.1, ASME Section IX *Welding and Brazing Qualification*, or other applicable qualification standard as required by the AHJ? Yes No

Do you certify that the welding was conducted in compliance with a documented quality control procedure to ensure that (1) all discs are retrieved; (2) that openings in piping are smooth, that slag and other welding residue are removed; (3) the internal diameters of piping are not penetrated; (4) completed welds free from cracks, incomplete fusion, surface porosity greater than 1/16 in. diameter, undercut deeper than the lesser of 25% of the wall thickness or 1/32in; and (5) completed circumferential butt weld reinforced does not exceed 3/32 in? Yes No

Cutouts (discs) Do you certify that you have a control feature to ensure that all cutouts (discs) are retrieved? Yes No

Hydraulic data nameplate Nameplate provided Yes No If no, explain

Remarks Date left in service with all control valves open 11-20-18

Signatures Name of sprinkler contractor **EDGE Fire Protection Inc.**

Tests witnessed by
 The property owner or their authorized agent (signed) [Signature] Title Const. Manager Date

For sprinkler contractor (signed) [Signature] Title FOREMAN Date 11-17-18

Additional explanations and notes



7 Monroe Dr
Pelham, AL 35124

Tel: 205-620-2433
Fax: 205-620-2434

Contractor's Material & Test Certificate for Aboveground Piping

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.
A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

Property Name: **Portland Retirement Residence** Date: **22-Oct-18**
Property Address: **830 Ocean Ave Portland Maine 04103**

Plans
Accepted by approving authorities (names) _____
Address _____
Installation conforms to accepted plans _____
Equipment used is approved Yes No
If no, explain deviations Yes No

Instructions
Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment? Yes No
If no, explain _____
Have copies of the following been left on the premises?
1. System components instructions: Yes No
2. Care and maintenance instructions: Yes No
3. NFPA 25 Yes No

Location of system: Ground Floor Dry



Sprinklers	Make	Model	Year of Manufacture	Orifice size	Quantity	Temperature rating
	Tyco	TY5238	2018	3/4"	4	155
	Tyco	TY3190	2018	1/2"	34	200
	Tyco	TY3180	2018	3/4"	11	200
	Tyco	TY3235	2018	1/2"	62	155

Pipe and fittings } In accordance with NFPA - 13, 2007 & FM Global
Type of Pipe _____
Type of fitting _____

Alarm valve or flow indicator
Type: **Pressure Switch**
Alarm device: **Potter**
Model: **PS10**
Maximum time to operate through test connection: _____
Minutes: _____ Seconds: _____

Dry pipe operating test
Dry valve: **Tyco DPV-1**
Serial no.: _____
Q.O.D. Make: _____ Model: _____ Serial no.: _____
Time to trip through test connection: _____
Water pressure: _____ psi
Air pressure: _____ psi
Trip point air pressure: _____ psi
Time water reached test outlet: _____
Alarm operated properly: _____
Without Q.O.D. Minutes: _____ Seconds: **45**
With Q.O.D. _____
If no, explain _____

~~Operation: Pneumatic Electric Hydraulics
Piping supervised: Yes No
Detecting media supervised: Yes No
Does valve operate from the manual trip, remote, or both control stations? Yes No
Is there an accessible facility in each circuit for testing? Yes No
If no, explain _____
Make: _____ Model: _____
Does each circuit operate? supervision loss alarm? Yes No
Does each circuit operate? valve release? Yes No
Maximum time to operate release: _____
Minutes: _____ Seconds: _____~~

Pressure reducing valve test	Location & floor	Make and model	Setting	Static pressure		Residual pressure (flowing)		Flow rate Flow (gpm)
				Inlet (psi)	Outlet (psi)	Inlet (psi)	Outlet (psi)	
Test description	<p>HYDROSTATIC: Hydrostatic tests shall be made at not less than 200 psi (13.6 bar) for 2 hours or 50 psi (3.4) bar above static pressure in excess of 150 psi (10.2 bar) for 2 hours. Differential dry-pipe valve clippers shall be left open during the test to prevent damage. All aboveground piping leakage shall be stopped.</p> <p>PNEUMATIC: Establish 40 psi (2.7 bar) air pressure and measure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours.</p>							
Tests	All piping hydrostatically tested at _____ psi (____ bar) for _____ hours Dry piping pneumatically tested <input type="checkbox"/> Yes <input type="checkbox"/> No Equipment operates properly <input type="checkbox"/> Yes <input type="checkbox"/> No If no, state reason _____							
	Do you certify as the sprinkler contractor that additives and corrosive chemicals, sodium silicate or derivatives of sodium silicate, brine, or other corrosive chemicals were not used for testing systems or stopping leaks? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No							
Tests	Drain test	Reading of gauge located near water supply test connection:		Residual pressure with valve in test connection open wide:				
		psi	bar	psi	bar	psi	bar	
Tests	Underground mains and lead in connections to system risers flushed before connection made to sprinkler piping <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Verified by copy of the U Form flushed by installer of underground sprinkler piping <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Other _____ Explain _____							
	If powder-driven fasteners are used in concrete, has representative sample testing be satisfactorily completed? <input type="checkbox"/> Yes <input type="checkbox"/> No If no, explain N/A							
Blank testing gaskets	Number used	Locations			Number removed			
	N/A							
Welding	Welding piping <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If yes...							
	Do you certify as the sprinkler contractor that welding procedures comply with the minimum requirements of AWS B2.1, ASME Section IX <i>Welding and Brazing Qualification</i> , or other applicable qualification standard as required by the AHJ? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No							
	Do you certify that all welding was performed by welders or welding operators qualified in compliance with the minimum requirements of AWS B2.1, ASME Section IX <i>Welding and Brazing Qualification</i> , or other applicable qualification standard as required by the AHJ? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No							
	Do you certify that the welding was conducted in compliance with a documented quality control procedure to ensure that (1) all discs are retrieved; (2) that openings in piping are smooth, that slag and other welding residue are removed; (3) the internal diameters of piping are not penetrated; (4) completed welds free from cracks, incomplete fusion, surface porosity greater than 1/16 in. diameter, undercut deeper than the lesser of 25% of the wall thickness or 1/32in; and (5) completed circumferential butt weld reinforced does not exceed 3/32 in? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No							
Cutouts (discs)	Do you certify that you have a control feature to ensure that all cutouts (discs) are retrieved? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No							
Hydraulic data nameplate	Nameplate provided <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				If no, explain _____			
Remarks	Date left in service with all control valves open 11-20-18							
Signatures	Name of sprinkler contractor EDGE Fire Protection Inc.							
	Tests witnessed by							
	The property owner or their authorized agent (signed) 				Title Const. Manager		Date	
For sprinkler contractor (signed) 				Title BOERMAN		Date		
Additional explanations and notes _____								



7 Monroe Dr
Pelham, AL 35124

Tel: 205-620-2433
Fax: 205-620-2434

Contractor's Material & Test Certificate for Aboveground Piping

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

Property Name: **Portland Retirement Residence** **Date:** **22-Oct-18**
Property Address: **830 Ocean Ave Portland Maine 04103**

Plans
 Accepted by approving authorities (names) _____
 Address _____
 Installation conforms to accepted plans Yes No
 Equipment used is approved Yes No
 If no, explain deviations _____

Instructions
 Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment?
 If no, explain Yes No
 Have copies of the following been left on the premises?
 1. System components instructions: Yes No
 2. Care and maintenance instructions Yes No
 3. NFPA 25 Yes No

Location of system
Ground Floor Dry

Sprinklers	Make	Model	Year of Manufacture	Orifice size	Quantity	Temperature rating
	Tyco	TY5238	2018	3/4"	4	155
Tyco	TY3190	2018	1/2"	34	200	
Tyco	TY3180	2018	3/4"	11	200	
Tyco	TY3235	2018	1/2"	62	155	

Pipe and fittings
 Type of Pipe }
 Type of fitting } **In accordance with NFPA - 13, 2007 & FM Global**

Alarm valve or flow indicator
 Alarm device: Type Pressure Switch, Make Potter, Model PS10
 Maximum time to operate through test connection: Minutes _____, Seconds _____

Dry pipe operating test
 Dry valve: Make Tyco, Model DPV-1, Serial no. _____, Q.O.D. _____
 Make _____, Model _____, Serial no. _____
 Time to trip through test connection: Minutes _____, Seconds 10
 Water pressure: 120 psi
 Air pressure: 37 psi
 Trip point air pressure: 20 psi
 Time water reached test outlet: Minutes _____, Seconds 31
 Alarm operated properly: Yes , No
 Without Q.O.D. ~~_____~~
 With Q.O.D. ~~_____~~
 If no, explain _____

Deluge and preaction valves
 Operation: Pneumatic, Electric, Hydraulics
 Piping supervised: Yes, No
 Detecting media supervised: Yes, No
 Does valve operate from the manual trip, remote, or both control stations? Yes, No
 Is there an accessible facility in each circuit for testing? Yes, No
 If no, explain _____
 Make _____, Model _____
 Does each circuit operate? supervision loss alarm? Yes _____, No _____
 Does each circuit operate? valve release? Yes _____, No _____
 Maximum time to operate release: Minutes _____, Seconds _____

Pressure reducing valve test	Location & floor	Make and model	Setting	Static pressure		Residual pressure (flowing)		Flow rate
				Inlet (psi)	Outlet (psi)	Inlet (psi)	Outlet (psi)	Flow (gpm)
<p>Test description</p> <p>HYDROSTATIC: Hydrostatic tests shall be made at not less than 200 psi (13.6 bar) for 2 hours or 50 psi (3.4 bar) above static pressure in excess of 150 psi (10.2 bar) for 2 hours. Differential dry-pipe valve clappers shall be left open during the test to prevent damage. All aboveground piping leakage shall be stopped.</p> <p>PNEUMATIC: Establish 40 psi (2.7 bar) air pressure and measure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours.</p>								
<p>All piping hydrostatically tested at <u>200</u> psi (<u> </u> bar) for <u>2</u> hours</p> <p>Dry piping pneumatically tested <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Equipment operates properly <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>If no, state reason</p>								
<p>Do you certify as the sprinkler contractor that additives and corrosive chemicals, sodium silicate or derivatives of sodium silicate, brine, or other corrosive chemicals were not used for testing systems or stopping leaks? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p>								
Tests	Drain test	Reading of gauge located near water supply test connection: <u>59</u> psi <u> </u> bar			Residual pressure with valve in test connection open wide: <u>49</u> psi <u> </u> bar			
	<p>Underground mains and lead in connections to system risers flushed before connection made to sprinkler piping <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Verified by copy of the U Form flushed by installer of underground sprinkler piping <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Other Explain</p> <p>If powder-driven fasteners are used in concrete, has representative sample testing be satisfactorily completed? <input type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>If no, explain <u>N/A</u></p>							
Blank testing gaskets	Number used	<u>0</u>	Locations			Number removed	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Welding	Welding piping <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No							
	If yes...							
	Do you certify as the sprinkler contractor that welding procedures comply with the minimum requirements of AWS B2.1, ASME Section IX <i>Welding and Brazing Qualification</i> , or other applicable qualification standard as required by the AHJ? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No							
	Do you certify that all welding was performed by welders or welding operators qualified in compliance with the minimum requirements of AWS B2.1, ASME Section IX <i>Welding and Brazing Qualification</i> , or other applicable qualification standard as required by the AHJ? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No							
Do you certify that the welding was conducted in compliance with a documented quality control procedure to ensure that (1) all discs are retrieved; (2) that openings in piping are smooth, that slag and other welding residue are removed; (3) the internal diameters for piping are not penetrated; (4) completed welds free from cracks, incomplete fusion, surface porosity greater than 1/16 in. diameter, undercut deeper than the lesser of 25% of the wall thickness or 1/32in; and (5) completed circumferential butt weld reinforced does not exceed 3/32 in? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No								
Cutouts (discs)	Do you certify that you have a control feature to ensure that all cutouts (discs) are retrieved? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No							
Hydraulic data nameplate	Nameplate provided <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No			If no, explain				
Remarks	Date left in service with all control valves open <u>11-20-18</u>							
Signatures	Name of sprinkler contractor EDGE Fire Protection Inc.				Tests witnessed by			
	The property owner or their authorized agent (signed) <u>[Signature]</u>			Title <u>Const. Manager</u>		Date <u>11-17-18</u>		
	For-sprinkler contractor (signed) <u>[Signature]</u>			Title <u>FIREMAN</u>		Date <u>11-17-18</u>		
Additional explanations and notes								