

TERMS OF SALE

Time of shipment and any increase in price due to shipping, switching, handling, storage and transportation charges shall be added to the quoted price to the sale. Purchase, delivery, storage, and handling charges shall be added as a separate price book, which will contain the privilege of...

Ryerson Number: 5C 145519 03 01 001
Territory: 5C
Load: OTM
Item Number: 03

176 10248
3 4071

R Y E R S O N T U L L
Material Certification

To: JAMES A MCBRADY INC

PO BOX 8239
PORTLAND ME 04104

Your Order Number 10248
Order Date 09/27/2002

Item Description
PLT STNLS 304L A/P 3/8 x 4 x 0 FT 6

Single / Multiple Heat Number
43091

Slab / Coil Number (if applicable)
575551


Item Instructions
SEND CERTS WITH SHIPMENT
CERTIFIED

Part Number (if applicable) Item Mark Instruction (if applicable)

A survey of our material sources has indicated that neither mercury nor radioactive substances is introduced into their products, or is used in any of their processes. While we make no independent tests for mercury or radiation, there is nothing in Ryerson's system, which could be expected to introduce contamination of either type.

This document certifies that the material described above was shipped on your order and that the attached data is a true copy of the test report furnished by the producer with said material.

10/01/2002


Authorized Agent of RYERSON TULL

TOULAIN FAMILIERS Y CIAUD
 HOT ED PLATES
 WAGENFURNER BLECHER
 LAMBIERE LAMBIERE A CALDO
 GROUPE USVOR
 S.A. FAMILIÈRE DE FER DE CHARBONNI
 8 P. 1718 - B-4000 CHARLEROI (e-g)

CLERNT / CUSTOMER / DESHILTER / CLIENTE
 CHARLEROI S.A. KYRISSON-TILL
 45 BARATOGA BLVD
 USA-MA 01412 DEVERNS
 50412231 DU 17/199

PRODUCT - ARTICLE - PRODUKTSTAND - PRODOTTO:
 TOILES - FAMILIERS - BLECHER - LAMBIERE
 BAHIER (CQ)
 COULANDES USVOR NR / COUPE NR / WERKS NR / GÖRSTEN NR
 6155
 CPTO - CERTIFICATE PRODUCTIONS - CERTIFICADO
 155079
 PORTEREAU / PORTEREAU / WERKSAMANZWEIG / PORTEREO
 188760

MATIÈRE / MATERIAL / WERKSTOFF / MATERIALI
 A M 5311 F Sp... 7115 P (07.01.98)
 A S 1111 A E... 7115 P (07.01.98)
 A S 1111 A E... 7115 P (07.01.98)
 A S 1111 A E... 7115 P (07.01.98)
 A S 1111 A E... 7115 P (07.01.98)

FROM THE...
 FROM THE...
 FROM THE...
 FROM THE...
 FROM THE...

FROM THE...
 FROM THE...
 FROM THE...
 FROM THE...
 FROM THE...

FROM THE...
 FROM THE...
 FROM THE...
 FROM THE...
 FROM THE...

FROM THE...
 FROM THE...
 FROM THE...
 FROM THE...
 FROM THE...

FROM THE...
 FROM THE...
 FROM THE...
 FROM THE...
 FROM THE...

ANALYSES CHIMIQUES
 CHEMICAL ANALYSIS
 CHEMISCHE ZUSAMMEN
 ANALYSE CHEMISCHE
 KSSAIS MRCANIQUEURS
 MATHEMATICAL TESTS
 PROBER MECHANISCHE
 ANALYSE CHEMISCHE

ANALYSES CHIMIQUES
 CHEMICAL ANALYSIS
 CHEMISCHE ZUSAMMEN
 ANALYSE CHEMISCHE
 KSSAIS MRCANIQUEURS
 MATHEMATICAL TESTS
 PROBER MECHANISCHE
 ANALYSE CHEMISCHE

ANALYSES CHIMIQUES
 CHEMICAL ANALYSIS
 CHEMISCHE ZUSAMMEN
 ANALYSE CHEMISCHE
 KSSAIS MRCANIQUEURS
 MATHEMATICAL TESTS
 PROBER MECHANISCHE
 ANALYSE CHEMISCHE

ANALYSES CHIMIQUES
 CHEMICAL ANALYSIS
 CHEMISCHE ZUSAMMEN
 ANALYSE CHEMISCHE
 KSSAIS MRCANIQUEURS
 MATHEMATICAL TESTS
 PROBER MECHANISCHE
 ANALYSE CHEMISCHE

ANALYSES CHIMIQUES
 CHEMICAL ANALYSIS
 CHEMISCHE ZUSAMMEN
 ANALYSE CHEMISCHE
 KSSAIS MRCANIQUEURS
 MATHEMATICAL TESTS
 PROBER MECHANISCHE
 ANALYSE CHEMISCHE

ANALYSES CHIMIQUES
 CHEMICAL ANALYSIS
 CHEMISCHE ZUSAMMEN
 ANALYSE CHEMISCHE
 KSSAIS MRCANIQUEURS
 MATHEMATICAL TESTS
 PROBER MECHANISCHE
 ANALYSE CHEMISCHE

ANALYSES CHIMIQUES
 CHEMICAL ANALYSIS
 CHEMISCHE ZUSAMMEN
 ANALYSE CHEMISCHE
 KSSAIS MRCANIQUEURS
 MATHEMATICAL TESTS
 PROBER MECHANISCHE
 ANALYSE CHEMISCHE

ANALYSES CHIMIQUES
 CHEMICAL ANALYSIS
 CHEMISCHE ZUSAMMEN
 ANALYSE CHEMISCHE
 KSSAIS MRCANIQUEURS
 MATHEMATICAL TESTS
 PROBER MECHANISCHE
 ANALYSE CHEMISCHE

ANALYSES CHIMIQUES
 CHEMICAL ANALYSIS
 CHEMISCHE ZUSAMMEN
 ANALYSE CHEMISCHE
 KSSAIS MRCANIQUEURS
 MATHEMATICAL TESTS
 PROBER MECHANISCHE
 ANALYSE CHEMISCHE

JUN 2 0 2000
 BY JLC
 CLARIFIED MATERIAL
 TEST REPORT VERIFIED

U.C. LABORATOIRE DE RECHERCHES
 CHARLES DUMAS
 15 MAY 2000
 D. C. LABORATOIRE DE RECHERCHES
 CHARLES DUMAS
 15 MAY 2000

MEMO 5902
P.O. 10250

NUCOR STEEL - BERKELEY
P.O. Box 2259
Mt. Pleasant, S.C. 29464
Phone: (843) 336-6000

CERTIFIED MILL TEST REPORT

5/13/02 10:55:05
100% HEATED AND MANUFACTURED IN THE USA
All beams produced by Nucor-Berkeley are cast and rolled to a fully killed and fine grain practice.

Sold To: FEDERAL PIPE & STEEL CORP.
PO BOX 416

Ship To: FEDERAL PIPE & STEEL CORP.
1641 NEW MARKET ST

Customer #: 451 - 2
Customer PO: 12563
B.o.L. #: 234938
Invoice #: 320831

PLYMOUTH, MI 48170

SOUTH PLAINFIELD, NJ 07080

SPECIFICATIONS: Tested in accordance with ASTM specification A6/AGH and A370.

AASHTO : M270-36-00/M270-50-00

ASME : SA-36

ASTM : A992-01/A36-00A/A572-00-50/A709-00-50 A109-01-36/A709-01-70

| Description | Heat # Grade(s) Test | Yield/ Ratio | Yield MPa | Tensile MPa | Elongation % | C | | Mn | | P | | S | | Ni | | Cu | | CE1 | CE2 | |
|-------------|----------------------------|-----------------|--------------|----------------|-----------------|-------------|-------|-------|-------|-------|-------|-------|--------|-------|-------|-------|-------|-------|-------|-------|
| | | | | | | Wt % | Wt % | Wt % | Wt % | Wt % | Wt % | Wt % | Wt % | Wt % | Wt % | | | | | |
| W10x26.0 | 2202771 | .81 | 56600 | 69700 | 25.50 | .0710 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 |
| 040' 00.00" | A992-01 | | 390 | 481 | | .0250 | .0000 | .0000 | .0049 | .0062 | .0062 | .0275 | | | | | | | | .2565 |
| W250X38.5 | | .82 | 57400 | 70300 | 26.30 | .0001 | .0008 | .0001 | .0001 | .0001 | .0001 | .0000 | 3.1596 | | | | | | | .1260 |
| 012.1920m | | | 396 | 485 | | 12 Piece(s) | | | | | | | | | | | | | | |
| W10x26.0 | 1203048 | .81 | 55500 | 68800 | 27.31 | .0670 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 |
| 045' 00.00" | A992-01 | | 385 | 474 | | .0190 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 |
| W250X38.5 | | .82 | 56400 | 68400 | 27.65 | .0013 | .0019 | .0004 | .0000 | .0000 | .0000 | .0000 | 2.2206 | | | | | | | .1217 |
| 013.7160m | | | 389 | 472 | | 6 Piece(s) | | | | | | | | | | | | | | |
| W10x26.0 | 2202769 | .81 | 57500 | 71000 | 26.50 | .0720 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 |
| 050' 00.00" | A992-01 | | 336 | 496 | | .0230 | .0000 | .0000 | .0050 | .0001 | .0001 | .0272 | | | | | | | | .2588 |
| W250X38.5 | | .82 | 58600 | 71200 | 28.40 | .0001 | .0007 | .0000 | .0000 | .0000 | .0000 | .0000 | 3.1448 | | | | | | | .1271 |
| 015.2400m | | | 404 | 491 | | 6 Piece(s) | | | | | | | | | | | | | | |
| W10x26.0 | 1202596 | .83 | 58700 | 71100 | 27.90 | .0710 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 |
| 050' 00.00" | A992-01 | | 405 | 490 | | .0240 | .0010 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 |
| W250X38.5 | | .83 | 58700 | 70900 | 27.20 | .0036 | .0014 | .0000 | .0000 | .0000 | .0000 | .0000 | 3.4483 | | | | | | | .1313 |
| 015.2400m | | | 405 | 489 | | 6 Piece(s) | | | | | | | | | | | | | | |
| W12x22 | 2205695 | .81 | 55900 | 68900 | 27.26 | .0740 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 | .0000 |
| 040' 00.00" | A992-01 | | 365 | 475 | | .0340 | .0000 | .0000 | .0053 | .0016 | .0004 | .0293 | | | | | | | | .2779 |
| W310X32.7 | | .82 | 57400 | 69800 | 28.25 | .0016 | .0012 | .0000 | .0000 | .0000 | .0000 | .0000 | 2.9317 | | | | | | | .1338 |
| 012.1920m | | | 396 | 481 | | 8 Piece(s) | | | | | | | | | | | | | | |

5 Heat(s) for this HTR.

Elongation based on 8" (20.32cm) gauge length.

CI = 26.01Cu+3.88Ni+1.20Cr+1.49Si+17.28P-(7.29Cu+Ni)-(9.10Ni+P)-33.39(Cu+Cu)

Pcm = C+(Si/30)+(Mn/20)+(Cu/20)+(Ni/60)+(Cr/20)+(Mo/15)+(V/10)+5B

CE1 = C+(Mn/6)+((Cr+Mo+V)/5)+((Ni+Cu)/15)

CE2 = C+((Mn+Si)/6)+((Cr+Mo+V+Cb)/5)+((Ni+Cu)/15)

I hereby certify that the contents of this report are accurate and correct. All test results and operations performed by the material manufacturer are in compliance with material specifications, and when designated by the Purchaser, meet applicable specifications.

(State of South Carolina
County of Berkeley
Sworn and subscribed before me

Bruce A. Work
Metallurgist

Bruce A. Work

13 day of May, 2002
Clara L. Davis

**END

Commission Expires October 5, 2006

100 pcs. = 9800

CERTIFIED TEST REPORT

NUCOR

BAR HILL - AUBURN
NUCOR STEEL AUBURN, INC.

P.O. BOX 2008

AUBURN, IN 46021

HEAT# 95416
CUST. ORDER # 012912002
SHIPMENT# 006435
SIZE: AN 3 X 3 X 1/4
ORDER ITEM# 121774/01
SOLD TO: AMERICAN STEEL and ALUM

CHEMICAL ANALYSIS %

| | | | | | | | | | | | | | | | |
|------|------|------|------|------|------|------|------|------|------|------|-------|-------|-------|------|------|
| C | MN | SI | P | S | CU | NI | CR | MO | SN | V | CB | TI | B | N2 | O2 |
| .130 | .630 | .170 | .013 | .027 | .230 | .100 | .170 | .033 | .015 | .002 | .0030 | .0018 | .0011 | .XXX | .001 |

MECHANICAL RESULTS

| | | | | | |
|-------|--------|--------|-------|---------|------|
| YIELD | K.S.I. | LENGTH | ELONG | PIN DIA | R.A. |
| 47.70 | 67.10 | 8 | 25.0 | .0 | .0 |
| 46.60 | 66.20 | 8 | 35.0 | .0 | .0 |
| MPa | MPa | GAUGE | % | BEND | R.A. |
| | | | | | |
| | | LENGTH | ELONG | PIN DIA | R.A. |

CHARPY IMPACT TEST

| | | | |
|---------|---------|--------|-----------------|
| TEMP. F | FT. LB. | %SHEAR | LAT. EXP. MILLS |
| | | | |

I CERTIFY THESE RESULTS TO BE
CORRECT AS CONTAINED IN THE
RECORDS OF THE COMPANY.

JIM BIERNAT, METALLURGIST
STATE OF NEW YORK
COUNTY OF CAYUGA
SS.

Jim Biernat

(print)

AFTER BEING DULY SWORN BY ME,

DECLARES THAT THESE RESULTS
ARE CORRECT AS CONTAINED IN THE
RECORDS OF NUCOR STEEL AUBURN, INC.

(sign)

SUBSCRIBED AND SHOWN BEFORE ME

THIS DAY OF _____

L.S. _____

THIS CERTIFICATE IS NOTARIZED ONLY
WHEN REQUESTED

EJ/06095
105000

CUSTOMER SPECIAL INSTRUCTIONS:

AMERICAN STEEL & ALUMINUM CORP.
YOUR P.O. NO. 10251
OUR P.O. NO. 05-0318
CUSTOMER M. Biernat

SHIP BY _____

ALL MANUFACTURING PROCESSES FOR THIS STEEL INCLUDING MELTING FROM SCRAP AND HOT
ROLLING HAVE BEEN PERFORMED IN THE U.S.A. NO WELD REPAIR PERFORMED, STEEL NOT
EXPOSED TO MERCURY OR ANY LIQUID WHICH IS LIQUID AT AMBIENT TEMPERATURES


| | | | | | | | | | | | |
|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| J13 | J14 | J15 | J16 | J18 | J20 | J22 | J24 | J26 | J28 | J30 | J32 |
|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|

| | | | | | | | | | | | |
|----|----|----|----|----|----|----|----|----|-----|-----|-----|
| J1 | J2 | J3 | J4 | J5 | J6 | J7 | J8 | J9 | J10 | J11 | J12 |
|----|----|----|----|----|----|----|----|----|-----|-----|-----|

JOMINY END-QUENCH HARDENABILITY RESULTS (HRC)

| | |
|--------------------|-----|
| Grain Size | XXX |
| Reduction Ratio | XXX |
| As Rolled Hardness | XXX |
| D.I. | XXX |
| C.E. | XXX |
| C.I. | XXX |

End of Report



BECKER

structural engineers, inc.

Special Inspections Report

H.P. Hood, Inc.
Bottle Conveyor Bridge & Facility

349 Park Avenue
Portland, ME

March 12, 2003

Prepared for:

H.P. Hood, Inc.
349 Park Avenue
Portland, ME 04102

In conjunction with:

The City of Portland
389 Congress Street
City Hall Room 315
Portland, ME 04101

H.P. Hood, Inc.
Bottle Conveyor Bridge & Facility
349 Park Avenue
Portland, ME

March 12, 2003

Table of Contents:

| | |
|--|-------------------|
| Statement of Special Inspections | 01000-1.1 to 1.10 |
| Disclaimers and Qualifications | 01001-1.1 |
| 02200 Earthwork | |
| Testing Reports | 02200-1.1 to 1.2 |
| 02300 Pile Foundations | |
| Monitoring Reports | 02300-1.1 to 1.12 |
| 03300 Cast-in-Place Concrete | |
| Inspection Reports | 03300-1.1 to 1.14 |
| 7/28-Day Compression Tests | 03300-2.1 to 2.13 |
| Concrete Mixes/Certifications | 03300-3.1 to 3.4 |
| 04200 Reinforced Masonry | |
| Inspection Reports | 04230-1.1 |
| 05120 Structural Steel (Includes Joists) | |
| Inspection Reports | 05120-1.1 to 1.14 |
| Certifications | 05120-2.1 to 2.97 |

1000 Statement of Special Inspections

Becker Structural Engineers, Inc.

STATEMENT OF SPECIAL INSPECTIONS


PROJECT: HP Hood Bottle Conveyor Bridge & Facility
LOCATION: 349 Park Ave, Portland, Maine 04102
PERMIT APPLICANT: Centerline Construction
APPLICANT'S ADDRESS: P O BOX 1264, Portland, ME 04104
STRUCTURAL ENGINEER OF RECORD: Becker Structural Engineers, Inc.
ARCHITECT OF RECORD: CWS Architects

This Statement of Special Inspections is submitted in accordance with Section 1705.0 of the 1999 BOCA National Building Code. It includes a listing of special inspections applicable to this project as well as the name of the Special Inspector, and the names of other agencies intended to be retained for conducting these inspections.

The Special Inspector shall keep records of all inspections listed herein, and shall furnish inspection reports to the Code Official and to the Registered Design Professional of Record. All discrepancies shall be brought to the immediate attention of the Contractor for correction. If the discrepancies are not corrected the discrepancies shall be brought to the attention of the Code Official and the Registered Design Professional of Record. Interim reports shall be submitted to the Code Official and to the Registered Design Professional of Record monthly, unless more frequent submissions are requested by the Code Official.

Job site safety is solely the responsibility of the Contractor. Materials and activities to be inspected are not to include the Contractor's equipment and methods used to erect or install the materials listed.

Prepared By:
Paul B. Becker, P.E.
NAME Paul B. Becker & 2002
SIGNATURE DATE



Applicant's Authorization
[Signature]
SIGNATURE DATE 8/2/02

Preparer's P.E. Seal
Building Code Official:
SIGNATURE DATE

Becker Structural Engineers, Inc.

LIST OF AGENTS

PROJECT: HP Hood Bottle Conveyor Bridge & Facility

Becker Structural Engineers, Inc.

Firm

19 Commercial Street, Portland, ME 04101

Address

STRUCTURAL ENGINEER OF RECORD:

CWS Architects

Firm

434 Cumberland Ave, Portland, ME 04102

Address

ARCHITECT OF RECORD:

Following is the List of Agents selected for performance of Special Inspections for this project:

| | Name | Firm | Abbreviation |
|--------------------------|----------------------|-----------------------------------|--------------|
| 1. Special Inspector | Paul B. Becker, P.E. | Becker Structural Engineers, Inc. | BSE |
| 2. Special Inspector | Dan S. Burne, E.I. | Becker Structural Engineers, Inc. | BSE |
| 3. Testing Laboratory | Roger Domingo | S.W. Cole, Inc. | SWC |
| 4. Geotechnical Engineer | Paul F. Kohler, P.E. | S.W. Cole, Inc. | SWC |

Becker Structural Engineers, Inc.

FINAL REPORT OF SPECIAL INSPECTIONS

PROJECT: HP Hood Bottle Conveyor Bridge & Facility

LOCATION: 349 Park Ave., Portland, ME 04104

PERMIT APPLICANT: Centerline Construction

APPLICANT'S ADDRESS: PO Box 1264, Portland, ME 04104

STRUCTURAL ENGINEER OF RECORD: Paul B. Becker, P.E. Becker Structural Engineers, Inc.

ARCHITECT OF RECORD: Guy Labrecque, A.I.A. CWS Architects
Name Firm

GENERAL CONTRACTOR: Richard Miller Centerline Construction
Name Firm

To the best of my information, knowledge, and belief, the Special Inspections required for this project, and described in the Statement of Special Inspections submitted for the project, have been completed.

The following discrepancies that were outstanding since the last interim report, No. dated , have been corrected:

N/A

(Use additional sheets, if necessary)


Interim reports submitted to this final report and numbered to , form a basis for, and are to be considered an integral part of this final report.

Submitted By:
SPECIAL INSPECTOR

Paul B. Becker, P.E.

Paul B. Becker
SIGNATURE

3.12.03
DATE



Special Inspector's P.E. Seal

SCHEDULE OF SPECIAL INSPECTION SERVICES

PROJECT: Bollie Conveyor Bridge & Facility, HP Hood Inc., Portland, ME

| MATERIAL/ACTIVITY | ITEM | SERVICE | Y/N | EXTENT (All, Sample, Other, None) | COMMENTS | AGENT | DATE | REV. |
|----------------------------|------|--|-----|-----------------------------------|------------------|----------|---------|------|
| APPLICABLE TO THIS PROJECT | | | | | | | | |
| Steel Fabrication | | In-plant review | | | | | | |
| | | Part A - Fabrication procedures/QA | | | | | | |
| | | 1. AISC Category 1 | Y | Provide AISC Certification | ASCE/SSP/ATC | BSE | 3/3/03 | |
| | | 2. AWS Quality Assurance | Y | Provide Welder Certification | | BSE | 3/5/03 | |
| | | Part B - Procedures implementation | | | | | | |
| | | Review conformance to Part A | | | | | | |
| | | Review material certificates | | | | | | |
| | | 1. Bolts, Nuts, Washers | Y | Sample | AISC ASD A3.4 | BSE | 3/3/03 | |
| | | 2. Structural Steel | Y | Sample | AISC A6 or A568 | BSE | 3/3/03 | |
| | | 3. Weld Filler Material | Y | Sample | AISC ASD A3.6 | BSE | 3/3/03 | |
| | | Review connections | | | | | | |
| | | 1. Shop Bolted | N | | | | | |
| | | 2. Shop Welded | Y | ALL @ CONVEYOR BRIDGE | IN SHOP (VISUAL) | SWC | | |
| | | 3. Connection Design Gates | N | | Design By BSE | | | |
| | | 4. Shop Welder Certs | Y | ALL | | BSE | 3/3/03 | |
| | | Review welding of seismic-resisting system in Cat. "C" buildings | Y | ALL @ CONVEYOR BRIDGE FRAME | AWS D1.1 | FAB. SWC | 3/3/03 | |
| Steel Erection | | Review materials certs of compliance | | | | | | |
| | | 1. Bolts, Nuts, Washers | Y | ALL | | BSE | 3/3/03 | |
| | | 2. Structural Steel | Y | ALL | | BSE | 3/3/03 | |
| | | 3. Weld Filler Material | Y | ALL | | BSE | 3/3/03 | |
| | | Review primary steel connections | | | | | | |
| | | Moment connections | Y | ALL | ULTRASONIC | SWC | 1/17/03 | |
| | | Shear connections | | | | | | |
| | | 1. Field Bolted | Y | ALL | | SWC | 1/17/03 | |
| | | 2. Field Welded | Y | ALL | | SWC | 1/17/03 | |
| | | Bracing connections | | | | | | |
| | | Review welded Cat. "C" seismic connections | Y | ALL | | SWC | 1/8/03 | |
| | | Review welded column splices | Y | ALL | | SWC | N/A | |
| | | Review base metal testing for $T > 1 1/2"$ | Y | ALL | | SWC | N/A | |
| | | Review secondary steel connections | N | | | | | |
| | | 1. Girts | Y | ALL | | BSE | 1/2/03 | |
| | | 2. Lintels | N | | | | | |
| | | 3. Steel Deck | Y | ALL | | BSE | 1/5/03 | |
| | | Lintels/Relieving Angles | N | | | | | |
| | | Review installation of shear studs | N | | | | | |
| | | Review Details/Steel Frame | Y | Sample | | BSE | 1/2/03 | |

Special Inspector

All Steel Construction Special Inspections have been completed in accordance with BOCA Section 1705.3

Date 3/12/03

All Steel Construction Special Inspections have been completed in accordance with BOCA Section 1705.3 Special Inspector *[Signature]* Date *3/12/03*

| MATERIAL/ACTIVITY | ITEM | SERVICE | Y/N | EXTENT (All, Sample, Other, None) | COMMENTS | AGENT | DATE | REV. |
|-----------------------------------|------|--|-----|-----------------------------------|--|-------|---------|------|
| 1705.3 STEEL CONSTRUCTION | 2.00 | | | | | | | |
| (Continued) | | | | | | | | |
| Steel Joist & Joist Girder | | In-plant review | Y | SUBMIT SJI CERTIFICATION OF PLANT | CAMANI STEEL LISTED AS MEMBER ON SJI WORKITE | BSE | 3/11/03 | |
| | | Part A - Fabrication procedures | Y | | | | | |
| | | Part B - Procedures Implementation | N | | | | | |
| | | Review conformance to Part A | N | | | | | |
| | | Review material certificates of compliance | | | | | | |
| | | 1. Structural Steel | N | | | | | |
| | | 2. Weld Material | N | | | | | |
| | | Review connections | N | | | | | |
| | | Review welder certification | N | | | | | |
| Steel Joist/Joist Girder Erection | | Review joist bearing connections | Y | ALL | | BSE | 1/5/03 | |
| | | Review joist bearing length | Y | ALL | | BSE | 1/5/03 | |
| | | Review joist bridging | Y | ALL | | BSE | 1/5/03 | |
| | | Review Gage Thicknesses | Y | ALL | | BSE | 1/5/03 | |
| | | Review Welding | Y | ALL | | SWC | 1/7/03 | |

91

| SCHEDULE OF SPECIAL INSPECTION SERVICES | | | | | | |
|--|------|--|-----|-----------------------------------|---|-----------------------|
| PROJECT: Bottle Conveyor & Facility, HP Hood Inc., Portland, ME. | | | | | | |
| APPLICABLE TO THIS PROJECT | | | | | | |
| MATERIAL/ACTIVITY | ITEM | SERVICE | Y/N | EXTENT (All, Sample, Other, None) | COMMENTS | AGENT |
| DATE | DATE | REV. | | | | |
| 1705.4 CONCRETE CONSTR. | 3.00 | | | | | |
| Concrete Materials | | Review materials (ACI Chapter 3) | Y | | | |
| | | 1. Cement | Y | | ASTM C150 | BSE |
| | | 2. Normal WT aggregates | Y | | ASTM C33 | BSE |
| | | 3. Air Entraining admix | Y | | ASTM C260 | BSE |
| | | 4. Normal range water reducing admix | Y | | ASTM C494 | BSE |
| | | 5. Hi-Range water reducing admix | Y | | ASTM C494 | BSE |
| | | 6. Accel Admix | Y | | ASTM C494 Type A | BSE |
| | | 7. Moisture Barrier | Y | | 8 mil | BSE |
| | | 8. Curing Products | Y | | | BSE |
| | | 9. Performed expansion joint | Y | | | BSE |
| | | Review mix design | Y | | ACI Chapter 4 | BSE |
| | | Review reinforcing certification & weld-ability if required | Y | | No Weld-ability Certificate Only | BSE |
| | | Review condition & placement of reinforcing and prestressing steel | Y | Sample | ACI 318 7.4-7.7 | BSE |
| | | Review welding of reinforcing in Cat "C" seismic-resisting systems | N | Not Applicable | | |
| | | Review Embedded items, bolts, plates, etc. | Y | Sample | | BSE |
| Formwork | | Review form removal & reshoring | N | | Contractor Means & Methods | |
| | | Field Sampling & Testing of Concrete | Y | | Every 50 yards or each separate placement | Slump ASTM C172, C231 |
| | | Review concrete strength tests | Y | | ACI 318 5.6 | BSE |
| | | Review mix proportions and technique | Y | | ACI 318 5.2, 5.3, 5.4, & 5.8 | SWC |
| | | Review curing technique & temperature | Y | | ACI 318 5.9 & 5.10 | SWC |
| | | Review application of prestressing force | N | Not applicable | | |
| | | Review grouting of bonded prestressing tendons in Cat. C seismic-resisting systems | N | | | |
| Prestressing Operations | | In-plant review | N | | | |
| | | Part A - Fabrication procedures | N | | | |
| | | Part B - Procedures implementation | N | | | |
| | | Review conformance to Part A | N | | | |
| | | Review erection of precast units | N | | | |
| | | Review key reinforcement | N | | | |
| | | Review key grouting | N | | | |
| | | Review concrete topping | N | | | |
| | | Review connections | N | | | |

All Concrete Construction Special Inspections have been completed in accordance with BOCA Section 1705.4 Special Inspector Date 3/12/03

47

SCHEDULE OF SPECIAL INSPECTION SERVICES

PROJECT: Bottle Conveyor Bridge & Facility, HP Hood Inc., Portland, ME.


| MATERIAL/ACTIVITY | ITEM | SERVICE | Y/N | EXTENT (All, Sample, Other, None) | COMMENTS | AGENT | DATE | REV. |
|---|--------------------------------------|---------|--------|-----------------------------------|--------------------------|-------|----------|------|
| 1705.5 MASONRY CONSTR | 4.00 | | | | | | | |
| Materials | Review materials certification | | N | | | | | |
| | Masonry units | | N | | | | | |
| | Reinforcing steel | | N | | | | | |
| | Review grout materials & mix design | | N | | | | | |
| | Review mortar materials & mix design | | N | | | | | |
| | Review strength determination | | N | | | | | |
| | Unit strength method | | N | | | | | |
| | Review unit strengths & grout, | | N | | | | | |
| | mortar mixes | | N | | | | | |
| | Prism strength method | | N | | | | | |
| | Review pre-construction test results | | N | | | | | |
| | Field tests during construction | | N | | | | | |
| | Grout testing | | N | | | | | |
| | Determine compressive strength | | N | | | | | |
| | Mortar testing | | N | | | | | |
| Field test compressive strength | | N | | | | | | |
| ASTM C780 (Req'd only if properly | | N | | | | | | |
| regs of ASTM C270 are used) | | N | | | | | | |
| Review mortar mix proportions & mixing | | N | | | | | | |
| General Masonry Work | | | | | | | | |
| Review general installation of mortar | | Y | Sample | | ACI 530.1:4.2.2 | BSE | 10/21/02 | |
| Review general installation of mortar | | Y | Sample | | ACI 530.1:2.3.3,3.4,3.3 | BSE | 10/21/02 | |
| Review general installation of mortar | | Y | Sample | | ACI 530, CH, 8 | BSE | 10/21/02 | |
| Review installation of horiz., vert., & joint | | Y | Sample | | ACI 530, CH, 8 | BSE | 10/21/02 | |
| reinforcing (incl. Location, sizes, splices, | | Y | Sample | | ACI 530, 1:2.3.2,2.3.2,3 | BSE | 10/21/02 | |
| & positioning devices) | | Y | Sample | | ACI 530, 1:2.3.2,2.3.2,3 | BSE | 10/21/02 | |
| Review hot/cold weather procedures | | Y | Sample | | ACI 530, 4.2, 5.14 | BSE | 10/21/02 | |
| Review installation of anchorage devices | | Y | Sample | | | BSE | 10/21/02 | |
| Review installation of lintels | | Y | Sample | | | BSE | 10/21/02 | |
| Review welding of reinf., grouting, | | Y | Sample | | | BSE | 10/21/02 | |
| consolidation and reconsolidation for | | Y | Sample | | | BSE | 10/21/02 | |
| seismic Cal. "C" buildings | | N | | | | | | |

All Masonry Construction Special Inspections have been completed in accordance with BOCA Section 1705.5
Special Inspector *1/21/02* Date *5/12/05*

1001 Disclaimers and Qualifications

The program of Structural/Special Tests and Inspections does not relieve the Contractor or its subcontractors of their responsibilities and obligations for quality control of the work, for any design work which is included in the scope of services, and for full compliance with the requirements of the Construction Documents. Furthermore, the detection of, or the failure to detect, deficiencies or defects in work during testing and inspection conducted pursuant to the Program does not relieve the Contractor or its subcontractors of their responsibility to correct all deficiencies or defects, whether detected or undetected, in all parts of work, and to otherwise comply with all requirements of the Construction Documents. Additional disclaimers and/or qualifications may be included in the Owner-Special Inspection agreement.

02200 Earthwork
02200.1 Testing Reports



Geotechnical Engineering • Field & Lab Testing • Scientific & Environmental Consulting

DAILY CONSTRUCTION REPORT

Project: H.P. Hood Project No.: 07-0/53.1
 Client: CENTRALINE CONST Date: 8/31/02
 Client's Rep.: DICK MILLER / SEAN
 Weather: OVERCAST Temp. Range: 50'S

Arrived at Site at: 9:30
 Work in Progress: AREAS 1 & 2 EXCAVATED. FINISHING EXCAVATION IN AREA 3.

Work Performed by SWC Rep.: OBSERVATIONS OF FOUNDATION SUBGRADE

AREA 1: 2 to 4 / F to G LINE; AREA 2: 4 / D to E LINE

AREA 3: 4 / C to D LINE

General Observations, Discussions, Etc.: AREA 1: USED SMOOTH-EDGED BUCKET TO EXCAVATE TO BOTTOM OF EXISTING FOOTINGS. SOIL WAS GRAY FINE SANDY SILT W/SOME CLAY, SHELLS, SOME PIECES OF BRICK. PENETROMETER = 2.0 KSF. SOME AREAS OF POWDER WATER 1 TO 3 INCHES. SUMP AND PUMP INSTALLED - NOT OPERATING.

AREAS 2 AND 3: USED SMOOTH-EDGED BUCKET TO EXCAVATE TO BOTTOM OF EXISTING FOOTINGS. ENCOUNTERED SIMILAR SOIL CONDITIONS. SOME AREAS MORE GRAVELLY SAND. NO POWDER WATER OBSERVED.

Recommendations to Contractor/Owner's Rep.: AREA 1 OK FOR PLACEMENT OF GEO-TEXTILE FABRIC AND CRUSHED STONE AFTER USING SUMP AND PUMP TO DE WATER. AREAS 2 & 3 OK FOR PLACEMENT OF GEOTEXTILE FABRIC AND CRUSHED STONE AFTER REMOVAL OF 1 TO 4 INCHES OF DISTURBED/LOOSE SOIL IN A FEW AREAS (DISCUSSED ON SITE).

Left Site at: 10:30 P SWC Rep.: Paul F. Hobbs

GRAY, ME OFFICE

286 Portland Road, Gray, ME 04039. Tel: (207) 657-2866. Fax (207) 657-2840. (E) intogray@swcole.com. (I) www.swcole.com

Other offices in Augusta, Bangor and Caribou, Maine & in Somersworth, New Hampshire

S. W. COLE ENGINEERING, INC.

R E P O R T O F G R A D A T I O N
ASTM C-117, C-136Project No. 20153.1
Date 10/10/2002Project H.P.HOOD
Client CENTERLINE CONSTRUCTION
Sample No. 1, GRAVEL ONSITE, GROVEVILLE PIT

| <u>Sieve Size</u> | <u>Percent Passing</u> | <u>MDOT TYPE B Specifications &</u> |
|-------------------|------------------------|---|
| 4 " | 100.0 | - - - - - |
| 3 " | 100.0 | - - - - - |
| 2 " | 100.0 | - - - - - |
| 1 1/2 " | 98.0 | - - - - - |
| 1 " | 96.9 | - - - - - |
| 3/4 " | 95.7 | - - - - - |
| 1/2 " | 94.0 * | - - - - - |
| 1/4 " | 91.8 * | - - - - - |
| # 4 | 90.5 | - - - - - |
| # 10 | 85.6 | - - - - - |
| # 20 | 70.6 | - - - - - |
| # 40 | 46.1 * | - - - - - |
| # 60 | 23.9 | - - - - - |
| # 100 | 9.9 | - - - - - |
| # 200 | 2.8 | - - - - - |

* Does not meet project specifications

M O I S T U R E - D E N S I T Y T E S T

ASTM D-1557 Method A
Maximum Dry Density : 118.4 pcf
Optimum Moisture Content : 10.1 %

02300 Pile Foundations
02300.1 Monitoring Reports



• Geotechnical Engineering • Field & Lab Testing • Scientific & Environmental Consulting

DAILY CONSTRUCTION REPORT

Project: H.P. Hood Proposed Building Addition Project No: 02-153.1

Client: Centerline Construction Date: 9-6-2002

Client's Rep.: Dick Miller

Weather: Warm and humid Temp. Range: 75-85

Arrived at Site at: 7:00 AM

Work in Progress: Pile Driving by H.B. Fleming

Work Performed by SWC Rep.: Pile driving monitoring

General Observations, Discussions, Etc.: The pile driving operations began on the eight-pile group that will support the proposed silo (Pile No's. 1 thru 8). The pile is being driven by H.B. Fleming with a 2,300 lb drop hammer that cannot drive pile longer than thirty feet. The depth to bedrock in this area appears to be about 35 feet. Three piles (No's 3, 6, and 7) were driven to set criteria, and one pile (No 6) was started and will need to be spliced prior to further driving. Note: The set criteria used is 4 blows per inch for 6 consecutive inches, or 8 blows for any half inch, or a cessation of movement. This criteria was provided by the pile driving contractor.

Based on conversation with Centerline Construction, it appears that the original building is not square, and three of the pile (No's 3, 7, and 8) would have struck existing footers. Two of the pile locations (No's 7 and 8) were relocated by the representative from Centerline Construction based on verbal instructions he had received from the project structural engineers (Becker). All three of the pile struck an obstruction after four feet of penetration which caused them to move from their intended locations, and driving was continued to set criteria. The attached pile driving summary sheet will show the approximate locations of these pile.

Left Site at: 3:30 PM

SWC Rep.: ARS

GRAY, ME OFFICE
286 Portland Road, Gray, ME 04039, Tel (207) 657-2866, Fax (207) 657-2840, (E) info@swc.com, (I) www.swc.com

Other offices in Augusta, Bangor and Caribou, Maine & in Somersworth, New Hampshire



• Geotechnical Engineering • Field & Lab Testing • Scientific & Environmental Consulting

DAILY CONSTRUCTION REPORT

Project: H.P. Hood Proposed Building Addition Project No.: 02-153.1

Client: Centerline Construction Date: 9-9-2002

Client's Rep.: Dick Miller

Weather: Warm and humid Temp. Range: 75-90

Arrived at Site at: 7:00 AM

Work in Progress: Pile Driving by H.B. Flemming

Work Performed by SWC Rep.: Pile driving monitoring

General Observations, Discussions, Etc.: The pile driving operations were completed on the pile group supporting the silo (Pile No's 1 thru 8). H.B. Flemming provided measurements for cut-off elevation. Cut-off elevation for pile No's 1 thru 8 is reportedly 97.2 feet.

Two pile (Pile No's 11 and 12) were started on PC-4B, which will support the west end of the proposed bridge structure. These two piles were driven to within three feet of grade and halted to allow for the welding of splices. There appears to be a discrepancy between the written plans and the verbal instructions that Centerline Construction has received from the project structural engineers (Becker) regarding the cut-off elevations at PC-4B. The plans show the cut-off elevation being 93.5 feet, but based on verbal instructions between the project structural engineer and Centerline Construction the bottom of this pile cap should start at the same elevation as the bottom of the existing footers. If the pile cap started at this elevation, the pile cut-off elevation would be closer to 92.4 feet. We understand that Centerline Construction is to resolve this issue by 9/10/02.

Left Site at: 3:30 PM SWC Rep.: ARS

GRAY, ME OFFICE
286 Portland Road, Gray, ME 04039, Tel (207) 657-8866, Fax (207) 657-2840, (E) infogray@swcole.com, (I) www.swcole.com

Other offices in Augusta, Bangor and Caribou, Maine & in Somersworth, New Hampshire



• Geotechnical Engineering • Field & Lab Testing • Scientific & Environmental Consulting

DAILY CONSTRUCTION REPORT

Project: H.P. Hood Proposed Building Addition Project No.: 02-153.1

Client: Centerline Construction Date: 9-10-2002

Client's Rep.: Dick Miller

Weather: Warm and humid Temp. Range: 75-90

Arrived at Site at: 7:00 AM

Work in Progress: Pile Driving by H.B. Flemming

Work Performed by SWC Rep.: Pile driving monitoring

General Observations, Discussions, Etc.: The pile driving operations were completed on PC-4B. Centerline Construction provided measurements for cut-off elevation. The final cut-off elevation was determined to be 92.5' which is about eight inches above the level of the existing footers.

Pile driving operations on PC-4A, the pile group that is adjacent to the H.P. Hood Dairy building and will provide the easterly support for the bridge structure, are scheduled for September 25th. This pile group includes 4 piles (Pile No's 13 thru 16). This pile group is in a high truck traffic area and has to be coordinated with the H.P. Hood operations.

Left Site at: 12:30 PM SWC Rep.: ARS

GRAY, ME OFFICE
286 Portland Road, Gray, ME 04039, Tel (207) 657-8866, Fax (207) 657-2840, (E) info@swcole.com, (I) www.swcole.com

Other offices in Augusta, Bangor and Caribou, Maine & in Somersworth, New Hampshire



S.W. COLE
ENGINEERING, INC.

Client: Centaline Construction
 Project: H.P. Hood building expansion, Park Avenue Portland, Maine
 General Contractor: Centaline Construction (H.B. Fleming, Pile Contractor)
 Pile Energy: 2,300 lb drop hammer
 Rated Energy: 13,800 ft-lb @ 6' stroke
 Pile Type: HP 8x36 ASTM A572 Grade 50
 Design Capacity: 40 ton in compression
 Reference Elev: FFE = 100 feet (Architectural Datum)

PILE DRIVING SUMMARY

S.W.C.E.#: 02-0153.1

| Pile # | Driven Length (feet) | Cut-Off Elevation (feet) | Total Length (feet) | As-Built Section Lengths | | Splice Reference Elevation (feet) | Reference Elevation (feet) | Pay Length (feet) | Final Set: Last 2 inches (Down/inch) | Date started | Date finished | Remarks |
|--------|----------------------|--------------------------|---------------------|--------------------------|-----|-----------------------------------|----------------------------|-------------------|--------------------------------------|--------------|---------------|---|
| | | | | I | II | | | | | | | |
| 1 | 40.2 | 97.2 | 5.8 | 30.0 | 4.4 | 92.8 | 92.8 | 34.4 | 5 | 9/9/02 | 9/9/02 | |
| 2 | 40.4 | 97.2 | 4.8 | 30.1 | 5.5 | 91.7 | 91.7 | 35.6 | 5 | 9/9/02 | 9/9/02 | |
| 3 | 45.3 | 97.2 | 10.4 | 29.8 | 5.1 | 92.1 | 92.1 | 34.9 | 6 | 9/6/02 | 9/6/02 | Heave = 0.18", Pile rotated 130°, Pile off design location by 16" |
| 4 | 40.3 | 97.2 | 5.9 | 29.9 | 4.5 | 92.7 | 92.7 | 34.4 | 4 | 9/9/02 | 9/9/02 | |
| 5 | 40.6 | 97.2 | 5.6 | 30.1 | 4.9 | 92.3 | 92.3 | 35.0 | 3 | 9/9/02 | 9/9/02 | Heave = 0.05" |
| 7 | 40.2 | 97.2 | 4.6 | 28.8 | 6.8 | 90.4 | 90.4 | 33.6 | 4 | 9/6/02 | 9/6/02 | Pile off design location by 19" |
| 8 | 39.5 | 97.2 | 3.8 | 30.1 | 5.6 | 91.6 | 91.6 | 35.7 | 2 | 9/9/02 | 9/9/02 | Pile off design location by 19" |
| 9 | 30.5 | 92.5 | 1.2 | 29.3 | -- | -- | 63.2 | 29.3 | 3 | 8/10/02 | 8/10/02 | |
| 10 | 30.5 | 92.5 | 1.1 | 29.4 | -- | -- | 63.1 | 29.4 | 6 | 8/10/02 | 8/10/02 | Pile rotated 120° |
| 11 | 30.2 | 92.5 | 0.3 | 29.9 | -- | -- | 62.8 | 29.9 | 4 | 9/10/02 | 9/10/02 | |
| 12 | 30.3 | 92.5 | 0.8 | 29.5 | -- | -- | 63.0 | 29.5 | 5 | 9/10/02 | 9/10/02 | |
| 13 | | | | | | | | | | | | To be driven 9/25/02 |
| 14 | | | | | | | | | | | | To be driven 9/25/02 |
| 15 | | | | | | | | | | | | To be driven 9/25/02 |
| 16 | | | | | | | | | | | | To be driven 8/25/02 |

Total Pay Length: 399.6 feet (as of 9-10-2002)



• Geotechnical Engineering • Field & Lab Testing • Scientific & Environmental Consulting

DAILY CONSTRUCTION REPORT

Project: H.P. Hood Proposed Building Addition Project No.: 02-0153.1

Client: Centerline Construction Date: 9-25-2002

Client's Rep.: Dick Miller

Weather: Sunny Temp. Range: 65-75

Arrived at Site at: 7:00 AM

Work in Progress: Pile Driving by H.B. Flemming

Work Performed by SWC Rep.: Pile driving monitoring

General Observations, Discussions, Etc.: The pile driving operations were started and completed today on the pile group adjoining the existing H.P. HOOD building (Pile No's 13 thru 16). The piles were cut-off at ground level and will need to be cut-off at their final cut-off elevation at a future date. The present temporary cut-off elevations were estimated as follows by measuring from existing site features: 94.4 feet for pile No's 13 and 14 and 95.5 feet for piles 15 and 16. Each pile was driven to refusal at a depth of about 12 feet from the ground surface. Pile No's 13 and 14 were shifted from their design locations by Sean Boyles. Pile No. 14 was moved approximately 16" (away from the building) and approximately 7" south towards the center of the pile cap (see sheet 4). The location was changed so that the pile driving equipment would not strike the building during the driving operations. Pile No. 13 was moved approximately 7" to the south (see sheet 4) to clear an underground storm water drainpipe.

Before the pile driving operations could begin, some roof structure had to be removed from the existing building. A small 3+ foot awning that extended over the bay doors down the length of the H.P. Hood building overhung pile No's 14 and 16. The awning was cut free and removed over the construction area

A representative from Elite Inspection was on site to test pile-splicing welds; however, no splicing was needed. Originally, H.B. Flemming had planned on driving 7-foot pile sections and welding additional short sections because of overhead power lines. However, they decided that they would be able to drive longer piling sections if the power was turned off on the overhead lines.

Left Site at: 1:30 PM

SWC Rep.: ARS

GRAY, ME OFFICE

286 Portland Road, Gray, ME 04039, Tel (207) 657-2866, Fax (207) 657-2840, (E) info@swc.com, (I) www.swc.com

Other offices in Augusta, Bangor and Caribou, Maine & in Somersworth, New Hampshire



S.W. COLE
ENGINEERING, INC.

Client: Centeline Construction
 Project: H.P. Hood building expansion, Park Avenue Portland, Maine
 General Contractor: Centeline Construction (H.B. Fleming, Pile Contractor)
 Pile Hammer: 2,300 lb drop hammer
 Rated Energy: 13,800 ft-lb @ 6' stroke
 Pile Type: HP Bx36 ASTM A572 Grade 50
 Design Capacity: 40 ton in compression
 Reference Elev: FFE = 100 feet (Architectural Datum)

PILE DRIVING SUMMARY

S.W.C.E.# 02-0153.1

| Pile # | Driven Length (feet) | Cut-Off Elevation (feet) | Total Elevation Length (feet) | As-Built Section Lengths | | Splice Reference Elevation (feet) | Pay Length (feet) | Final Set Last 2 inches (blows/inch) | Date Staked | Date Finished | Remarks |
|--------|----------------------|--------------------------|-------------------------------|--------------------------|-----|-----------------------------------|-------------------|--------------------------------------|-------------|---------------|--|
| | | | | I | II | | | | | | |
| 1 | 40.2 | 97.2 | 5.8 | 30.0 | 4.4 | 82.8 | 34.4 | 5 | 6/25 | 9/30/02 | |
| 2 | 40.4 | 97.2 | 4.8 | 30.1 | 5.5 | 91.7 | 35.6 | 5 | 4/75 | 9/30/02 | |
| 3 | 45.3 | 97.2 | 10.4 | 29.8 | 5.1 | 82.1 | 34.9 | 6 | 8/5 | 9/30/02 | Heave = 0.18", Pile related #30" Pile off design location by #6" |
| 4 | 40.3 | 97.2 | 5.9 | 29.9 | 4.5 | 92.7 | 34.4 | 4 | 8/25 | 9/30/02 | |
| 5 | 40.6 | 97.2 | 5.6 | 30.1 | 4.9 | 92.3 | 35.0 | 3 | 5/25 | 9/30/02 | |
| 6 | 45.3 | 97.2 | 9.4 | 30.0 | 5.9 | 91.3 | 35.9 | 4 | 5/125 | 9/30/02 | Heave = 0.05" |
| 7 | 39.5 | 97.2 | 3.8 | 30.1 | 5.6 | 91.6 | 35.7 | 2 | 6/125 | 9/30/02 | Pile off design location by #9" |
| 8 | 39.5 | 97.2 | 3.8 | 30.1 | 5.6 | 91.6 | 35.7 | 2 | 6/125 | 9/30/02 | Pile off design location by #9" |
| 9 | 39.5 | 92.5 | 1.2 | 29.3 | --- | --- | 29.3 | 3 | 5/25 | 9/10/02 | |
| 10 | 30.5 | 92.5 | 1.1 | 29.4 | --- | --- | 29.4 | 6 | 5/25 | 9/10/02 | Pile related #20" |
| 11 | 30.2 | 92.5 | 0.3 | 29.9 | --- | --- | 29.9 | 1 | 4/25 | 9/10/02 | |
| 12 | 30.3 | 92.5 | 0.8 | 29.5 | --- | --- | 29.5 | 5 | 8 | 9/10/02 | |
| 13 | 18.4 | 94.4 | 6.3 | 12.1 | --- | --- | 82.3 | 2/5" | 4.0" | 9/25/02 | Pile off design location by #7" |
| 14 | 30.2 | 94.4 | 18.7 | 12.0 | --- | --- | 82.4 | 2 | 5/125 | 9/25/02 | Pile off design location by #17", Heave = 0.05" |
| 15 | 18.4 | 95.5 | 6.1 | 12.3 | --- | --- | 83.2 | 12.3 | 4/5 | 9/25/02 | an additional #3.5" to be cut-off later |
| 16 | 30.2 | 95.5 | 18.2 | 12.0 | --- | --- | 83.5 | 12.0 | 4/5 | 9/25/02 | an additional #3.5" to be cut-off later |

Total Pay Length: 448.0 feet



Geotechnical Engineering • Field & Lab Testing • Scientific & Environmental Consulting

DAILY CONSTRUCTION REPORT

Project: H.P. Hood Proposed Building Addition Project No.: 02-0153.1
Client: Centerline Construction Date: 10-29-2002
Client's Rep.: Dick Miller
Weather: Overcast Temp. Range: 40-50
Arrived at Site at: 3:30 AM

Work in Progress: Casing installation by Northern Test Borings Inc.
Work Performed by SWC Rep.: Casing installation observations

General Observations, Discussions, Etc.: Casing was driven at the H.P. Hood site to give additional support to the existing pile group. The casing was driven 17.5" from the exterior wall of the H.P. Hood building and 1.75 inches north of the pile centerline, see sheet 1. Several attempts were made to drive the casing in-line with the other two piles (Pile No's 13 and 14) but an obstruction at a depth of 8 feet shifted the pile North 1.75 inches.

Three sections of casing were driven, two 5-foot sections and one 2-foot section. The pieces are threaded together. The two foot section is above the final cut-off elevation and is to be removed and returned to Northern Test Borings Inc. The hole was washed out with water to remove debris and the casing was covered to prevent debris from falling in to the hole.

The casing was driven to bedrock at a depth of 11.6 feet with a 140-pound hammer dropped 30 inches. Then a 3± foot socket was bored into the bedrock with a roller cone to a depth of 14.8'. We understand this socket will receive a piece of reinforcing steel in order to tie the casing to the bedrock. The following measurements were taken in the field.

| | |
|--|--------------|
| Outside Diameter of Casing | 4.5 inches |
| Inside Diameter of Casing | 4.0 inches |
| Diameter of bedrock socket (Outside Diameter of Roller Cone) | 3 7/8 inches |
| Elevation of Casing Tip | 82.8 feet |
| Elevation of Rock Socket Tip | 79.6 feet |
| Thread Splice Elevation | 87.5 feet |
| Final Blow Count | 2/1" 15/0" |

Reference Elevation Note: Finished floor of bottle plant = 100 feet

Left Site at: 4:45 PM SWC Rep.: ARS

GRAY, ME OFFICE
298 Portland Road, Gray, ME 04039, Tel (207) 657-2866, Fax (207) 657-2840, (E) info@swc.com, (I) www.swc.com

Other offices in Augusta, Bangor and Caribou, Maine & in Somersworth, New Hampshire

03300 Cast-in-Place Concrete
03300.1 Inspection Reports

