

COMMENTS

- 26 MAY 2K - Work no started - Office Trailer on site
- 14 June met with Supt. Charlie Bassett and Special Insp. Chris White on site
Piles be driven about 80% done over depth to refusal is 70'.
- 21 June Inspected work - 5 piles left to drive -
- 7 July 2K - Piles Completed -
- 12 July 2K - Placing Foundation For Structures - meet with Supt and Insp
for -
- 21 July 2K - Building Form For Structures -
- 26 July 2K same
- 2 Aug 2K Placed concrete for one Cude Tank - (Grit Chamber),
- 14 Aug 2K Placed concrete for second Grit Chamber - and distribution box, 11000.
Forming Flow streams from plant.
- 8 Sept. Grit Chambers 1 & 2 Completed Top of distribution being formed - All
Concrete Test passed -
- 14 Sept. Placing concrete for separators - pick up all concrete tests.
- 13 Oct. Placing concrete on run ways & separators.
- 27 Oct. - met with Supt. walked some of project.
- 9 NOV. - work going as per plans.
- 5 Dec. Check project work about completed going as per plans
- 10 Jan. Check work going as per plans -
- 14 Feb. Last placement of concrete approx.
3 weeks of work left.

CBL# 006.B.006
 permit# 000543

Inspection Record		Date
Type		
Foundation:	_____	_____
Framing:	_____	_____
Plumbing:	_____	_____
Final:	_____	_____
Other:	_____	_____