## Adams School Redevelopment

## **Construction Management Plan**

Page 2 of 3

- 1. Site mobilization and set up of one front (Wilson Street) and one rear (Moody Street) stabilized construction entrance.
- 2. Erosion control installation in accordance with the approved plans and Maine DEP standards. Scott Hebert (site work project manager) is Maine DEP certified in erosion and sedimentation control practices.
- 3. Temporary fencing erection within the inside perimeter of the sidewalks.
- 4. Site preparation within the sidewalk limits including demolition and removal of existing pavement, topsoil, structures, etc.
- 5. As work progresses a loader mounted sweeper with water for dust control will be used on a daily basis to keep the local streets clean. There will also be dust control with a water truck and/or calcium as needed.
- 6. Construction of the two new sewer lines off of Moody Street. The work in Moody Street will take two partial days and will require a partial street closure with detours.\*
- 7. Start excavation and backfill for the south side building foundations.
- 8. Storm drain system construction starting with new SMH 1 at the intersection of Wilson Street and Vesper Street. This manhole installation will require an intersection closure with detours.\*
- 9. Continue installation of the storm drain system south on Wilson Street and then into the project site. The continued work on Wilson will take two full days and will require a partial street closure with detours.\*
- 10. Completion of onsite storm water system.
- 11. New water service system construction starting with the main connection on Wilson Street which will take one partial day. The main connection will follow with the installation of the water meter pit on Wilson Street which will take one full day. Both of these items will require a partial street closure with detours.\*
- 12. Completion of onsite water installation.
- 13. Gas service excavation work and installation including the main connection on Vesper Street.

  This connection will take one partial day and will require a partial street closure with detours.\*
- 14. Start excavation and backfill for the north side building foundations.
- 15. Complete Excavation and backfilling for installation of the onsite electrical system.
- 16. All excavated materials will be stockpiled on site in the designated playground and landscape field area. The stockpiles will be maintained with erosion control berms as necessary and in accordance with Maine DEP best management practices. Stockpiles will be removed and decreased as space and effective management dictate.
- 17. Driveway, parking stalls and building walkway site work.
- 18. Temporary fencing removal.
- 19. Sidewalk construction along the city streets. This work should not require any street closures or detours as the work will be cordoned off with traffic cones, barrels, and signage in accordance with city and MUTCD standards.
- 20. Restoration of the site including loaming, seeding, mulching and landscaping

## Adams School Redevelopment Construction Management Plan

Page 3 of 3

\*All street closures and detours will be called into the city, police, fire/ems department and school department one day prior to the work. All traffic control, detours and signage will be in accordance with city requirements and the Manual on Uniform Traffic Control Devices 2003 Edition. All closures and detours will take place between the hours of 7 am and 5 pm Monday through Friday and will be back open to two way traffic before and after those intervals. Sewer and traffic plans will be submitted for town review.



