

10/17/08 Close in inspection w/ Jim

Plumbing not ready

- Need Insulation specs for draftstop
- Need Lam Beam specs
- Need Elec protect plates 2nd FL studs - 1/4" (various)
- Need draftstop at new mech ducts & above Lam Beam
balcon Framing
- Need positive connections at new Floor joists at stair
infill (3' joists) & connect New 9' joist to existing
w/ blocking to create beam. ~~using~~ for new 6' joists. ~~gmb~~

10/22/08 Re-inspect site no test on plumbing, 1st floor only
added plate specs for wiring / address framing
concern. Still open balcony frame JGR

10/23/08 No Paper work on blow-in insulation: net
all set to close in / need spec test.
JGR.

10/27/08 met Greg & Ben - drain & vent test 5lbs over the weekend,
blown in cellulose removed at wall/ceiling & replaced w/ unfaced
insulation for min 16" carried through horizontally 16"
in floor joists. ok to close ~~gmb~~ firestop ok

04/17/09 Final survey 