



Concrete Construction Observation Report

Project Name/Location:	Portland Marriott Residence Hotel	Project No:	06-0726.2
Client/Client's Rep.:	Norwich Partners, LLC	Date:	6-20-08
General Contractor:	Ledgewood	Sheet:	1 of 1
	Property Line: 19.9 – 21, 29 – 32 and Last 15' off		
Placement Location:	Line 19.9 past Line X	SWCE Rep.:	BZM
Placement Type:	Footing <input checked="" type="checkbox"/> Wall <input checked="" type="checkbox"/> Column <input type="checkbox"/> Slab <input type="checkbox"/> Other <input type="checkbox"/>		

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Spacers
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	NA

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
Barker Steel	2-1-08	R01	2-21-08	A 615 <input checked="" type="checkbox"/> A 616 <input type="checkbox"/> A 617 <input type="checkbox"/> A 706 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/> 75 <input type="checkbox"/> A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	4000 psi
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Tailgate, Ext. Chute
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

FIELD TESTING OF CONCRETE PERFORMED Yes No
***CYLINDER SET NO:** 851-17 ←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Troweled
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

NON-CONFORMANCE ITEMS OBSERVED Yes No
 Non-Conformance Item Description: Slump on Load #1 = 7 in
 Action Taken by SWCE: Informed Ledgewood of slump and 30 + gal H2O added on site
 Person(s) Notified: Dave w/ Ledgewood

N/O = Not Observed

Notes: Cylinders were taken on Load #2

Attachments: NONE

Reviewed By: **RED**