



• Geotechnical Engineering • Field & Lab Testing • Scientific & Environmental Consulting

DAILY CONSTRUCTION REPORT

Project: Residence Inn By Marriott

SWCE Project No.: 06-0726.2

Client: Norwich Partners, LLC

Client's Rep.: Ara Aftandilian

Date: 10-27-08

Weather: Sunny, 40 - 60.

Work in Progress: Porter Drywall: Light gauge framing east of 26-line all levels (mostly interior work at this time). EIFS work all levels on iv-line and preparation work on N-line between 23 and 26-lines. Maine Masonry: Installation of waterproofing, insulation and brick on x-line east of 26-line.

Work Performed by SWC Rep.: Observed and documented progress with respect to EIFS.

General Observations, Discussions, Etc: At the time of our visit, Porter Drywall's EIFS crew had completed applying the out-sulation on all levels of iv-line. The exposed surface of the foam had been rasped and the detail mesh used at windows and joints was in the process of being set in a base coat of Genesis. Insulation at the window sills was sloped to provide positive drainage and additional detail mesh was applied at corners. The mechanical chases protruding from iv-line were not installed with mesh back wrapped as illustrated on Dryvit typical detail "OPL 0.0.22"; we discussed this apparent discrepancy with Porter Drywall and understand that they will review the requirements with the manufacturer's representative who is scheduled to be on site later in the week and fix if necessary. Other work observed appeared to be progressing in general accordance with the typical details and application instructions.

On Site: 12:00 – 1:00

Attachments: Photos

Sheet: 1 of 1

P:\2006\06-0726.2 M - Norwich Partners, LLC - Portland Me - Residence Inn by Marriott - RED\DFR's\EIFS\10-27-08 KBG.doc

SWC Rep.: K. Gimpel

Rev. by:

A handwritten signature in black ink, appearing to read 'K. Gimpel', is written over the 'Rev. by:' text.

GRAY, ME OFFICE

286 Portland Road, Gray, ME 04039, Tel (207) 657-2866, Fax (207) 657-2840, (E) infogray@swcole.com, (I) www.swcole.com

The SWCE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality of the work.