



• Geotechnical Engineering • Field & Lab Testing • Scientific & Environmental Consulting

## DAILY CONSTRUCTION REPORT

**Project:** Residence Inn By Marriott

**SWCE Project No.:** 06-0726.2

**Client:** Norwich Partners, LLC

**Client's Rep.:** Ara Aftandilian

**Date:** 11-20-08

**Weather:** Partly sunny, 20 - 25.

**Work in Progress:** Porter Drywall: Light gauge framing A-line and N-line.

**Work Performed by SWC Rep.:** Observed and documented progress with respect to EIFS and light gauge framing.


**General Observations, Discussions, Etc:** No EIFS or Masonry work was in progress at the time of our visit; the exterior finishes appear to be caught up with the exterior framing for the time being. We understand that due to the cold temperatures the remaining masonry and EIFS work will require temporary enclosures and heat to satisfy project specifications and is only scheduled to resume once appropriate conditions are established. The EIFS work previously completed on iv-line shows multiply areas that appear to have sustained water damage presumably due to the structure not being 100-percent tight and water seeping through the wall cavities; we understand that remedial work is being discussed. Light gauge framing observed continues to appear to be in general accordance with the available project documents; however, the Densglas exterior sheathing is not consistently being installed such that the joints do not line up with the corners of the window penetrations. The sheathing joint layout is potentially most problematic in the areas along N-line where EIFS is specified; Porter Drywall's foreman indicated that he was aware of the issue.

**On Site:** 9:00 – 10:00

**Attachments:** Photos

**Sheet:** 1 of 1

**SWC Rep.:** K. Gimpel

**Rev. by:** 

P:\2006\06-0726.2 M - Norwich Partners, LLC - Portland Me - Residence Inn by Marriott - RED\DR's\EIFS\11-20-08 KBG.doc

GRAY, ME OFFICE

286 Portland Road, Gray, ME 04039, Tel (207) 657-2866, Fax (207) 657-2840, (E) [infogray@swcole.com](mailto:infogray@swcole.com), (I) [www.swcole.com](http://www.swcole.com)

The SWCE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality of the work.

