



## DAILY CONSTRUCTION REPORT

**Project:** Residence Inn By Marriott

**SWCE Project No.:** 06-0726.2

**Client:** Norwich Partners, LLC

**Client's Rep.:** Ara Aftandilian

**Date:** 11-7-08

**Weather:** Light rain, 40 - 50.

**Work in Progress:** Porter Drywall: Light gauge framing north of 5-line on A-line. EIFS work on N-line between 23 and 26-lines. Maine Masonry: Installation of waterproofing, insulation and brick on 33-line.

**Work Performed by SWC Rep.:** Observed and documented progress with respect to EIFS and light gauge framing.

**General Observations, Discussions, Etc:** Porter Drywall's EIFS crew has completed applying a finish coat on all levels of iv-line and appeared to be largely complete in applying base coat between 22 and 25 on N-line; The EIFS crew was not working today due to the inclement weather. At the time of our visit, caulking had already been installed around the windows in the completed area on iv-line and we understand that the expansion joints will be caulked next week when the weather improves. The majority of the materials on site are stamped as being manufactured by "dryvit", however some outsulution made by "Sto" was observed on site. Some of the expansion joints visible appear smaller than the required  $\frac{3}{4}$ -inch. Porter Drywall has started pre-wrapping detail tape on the outsulution panels that they plan on using around the mechanical chase to satisfy the requirements in typical detail "OPL 0.0.22". Work observed generally appeared to be progressing in accordance with the typical details and application instructions. It appears that the masons are continuing to install the required seismic clips in ongoing work areas observed during our visit. Light gauge work currently in progress also appears to satisfy our understanding of the project requirements.

**On Site:** 8:30 – 9:30

**Attachments:** Photos

**Sheet:** 1 of 1

P:\2006\06-0726.2 M - Norwich Partners, LLC - Portland Me - Residence Inn by Marriott - RED\DFR's\EIFS\11-7-08 KBG.doc

**SWC Rep.:** K. Gimpel

**Rev. by:** RED

GRAY, ME OFFICE

286 Portland Road, Gray, ME 04039, Tel (207) 657-2866, Fax (207) 657-2840, (E) [infogray@swcole.com](mailto:infogray@swcole.com), (I) [www.swcole.com](http://www.swcole.com)

The SWCE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality of the work.









