Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES

80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04108 • TEL: (207) 799-8911 • FAX: (207) 799-7251

INSPECTION REPORT					
CUSTOMER:	<u>S. W. C</u>	PAGE 1 OF 1			
ADDRESS:	GRAY, ME.				
ATTENTION: ROGER DOMINGO					
COPIES:					
PROJECT: MARIOTT AT OCEAN GATEWAY					
OWNER:	MARIOTT				
CONTRACTOR: LEDGEWOOD CONSTRUCTION					
ЈОВ <u>Na:</u> 06-07	26.2	REPORT No.: QAL-08-1290	P. O. NUMBER:	DATES INSPECT	ED: 07 - 01 - 08
			REMARKS	TON TESTINOPOCT	ED; 07 01 - 00
20-26, N-X TO INCLUDE ALL LEVELS. > ANCHOR BOLTED CONNECTIONS COMPLETE. HOWEVER, LOCATION LINE 23 SHOWS (2) COLUMNS WITH SHORT ANCHOR BOLTS. BY USING JUST THE SQUARE BASE WASHERS AND FIELD WELD BOLT TO WASHER AND BASE PLATE WOULD BE A SIMPLE FIX. REQUEST RPI FOR FINAL DISPOSITION. > LOWER LEVEL PLANK TO GIRDER CONNECTIONS APPROX. 80% COMPLETE. ROOF LEVEL FRAMING PLAN IN-PROGRESS. > DIAGONAL LOWER BOLTED CONNECTIONS IN-PROCESS FOR FINAL TORQUE. COMPLETED ITEMS COMPLY WITH SITE DOCUMENTS AND AWS D1.1 REQUIREMENTS FOR VISUAL ACCEPTANCE.					
END (TEMS	-	· · · · · · · · · · · · · · · · · · ·	LIR STATION NUMBI ESS(ES),PROCEDUR		
METHOD(S), PROCESS(ES), PROCEDURE(S) MERCURY FREE ADDITIONAL INFORMATION - SEE ATTACKED; SKETCH(ES) SUPPLEMENTARY SKATTS NOT PLEORITS VIDEO					
SIGNATURES CERTIFICATION DATE					
inspector M	11CHAEI	L DREW CWI # 9905021		La June 1	07 03 08
SUPERVISOR				_	