Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES

80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

| ULTRASONIC INSPECTION REPORT | | | | | | | |
|--|---------------|-----------------------|-------|----------------------|------------------------------|----------------|--|
| CUSTOMER: SW COLE GRAY OFFICE | | | | | DA1.0 0. | 0 24 08 | |
| ATTENTION: CRAIG | | | | REPORT No. QA | AL-08-2263 | | |
| PROJECT: MARRIOTT HOTEL | | | | PAGE 1 | of 1 | | |
| COMPONENT INSPECTED: Roof Framing | | | | JOB No. O | 6-0726 | | |
| AREA OF INTEREST: MOMENT CONNECTIONS COMPONENT | | | | P.O. No. 06-0726.2 | | | |
| LOCATION: PORTLAND ME | | | | INSTRUMENT | | | |
| CUSTOMER WORK ORDER No: 06-0726.2 | PART No.: N/A | | | MAKE: PANAMETRICS | | | |
| MATERIAL: CARBON STEEL HEAT No.: N/A | | | | MODEL: LTC | | | |
| COMPONENT SURFACE CONDITION: AS WELDED | | | | | EQUIPMENT NO.: 35403 | | |
| EXAMINATION DATA | | | | | MATERIAL THICKNESS: Veriable | | |
| Project Code/Spec AWS D1.1 | | | | SCREEN RANGE: 10" | | | |
| U.T. Procedure No. | | U.T. Technique No. | | COUPLANT: SONO-CLEAR | | | |
| RESULTS: AS NOTED | INDICATIONS: | AS NOTED | | | TRANSDUCERS | | |
| REMARKS: | | | | | MAKE: PANAMETRICS | | |
| Performed Ultrasonic Inspection at the Marriott Motel in Portland Maine. The following Moment connections were found acceptable to code IAW AWSD1.1 at the time of inspection. | | | | | FREQ.: 2.25 MHz | ANGLE: 0° | |
| GRID LINES: | | | | | SIZE : 25.4 mm | (1.000 in.) | |
| | | | | | STYLE: SINGLE | SHAPE: ROUND | |
| C-5 East T/B ACCEPTED. | | | | | EQUIPMENT No.: | | |
| C-6 East & West T/B ACCEPTED. C-7 East & West T/B ACCEPTED. | | | | | MAKE: PANAMETRICS | | |
| C-8 East & West T/B ACCEPTED. C-9 West T/B ACCEPTED. | | | | | FREQ.: 2.25 MHz | ANGLE: 70° | |
| | | | | | SIZE : 12.7 mm | (0.500 in.) | |
| RESULTS OF INSPECTION; ACCEPT: ALL REMAINING WELDS UNLESS NOTED NO CRACKS, CRACKLIKE, OR RELEVANT | | | | | STYLE: SINGLE | SHAPE: SQUARE | |
| INDICATIONS NOTED. | | | | | EQUIPMENT No.: | | |
| T/B = TOP & BOTTOM. | | | | | MAKE: | | |
| /// LAST ITEM/// | | | | | FREQ.: | ANGLE: | |
| | | | | | SIZE: | | |
| | | | | | STYLE: | SHAPE: | |
| | | | | | EQUIPMENT No.: | EQUIPMENT No.: | |
| | | | | | REFEREN | CE BLOCKS | |
| FAA REPAIR STATION NUMBER RX5R187N | | | | | MAKE: PANAME | TRICS | |
| METHOD(S),PROCESS(ES),PROCEDURE(S) MERCURY FREE | | | | | TYPE: IIW | | |
| | | | | | MATERIAL: CARBO | ON STEEL | |
| ADDITIONAL INFORMATION - SEE ATTACHED: SKETCH(ES) SUPPLEMENTARY SHEET(S) VIDEO CICALATUDES CERTIFICATION DATE | | | | EQUIPMENT No.: | | | |
| SIGNATURES | | | LEVEL | M D Y | SENSITIVITY: 60% | FSH - 64db | |
| INSPECTOR S. Dyer Xcell Ly | | ASNT | H | 10 24 08 | | | |
| SUPERVISOR | | - | | | | | |
| AUTHORIZED INSPECTOR | | <u> </u> | | | | | |
| CUSTOMER REPRESENTATIVE | | | | | TRANSFER VALUE: | | |