

Erosion Control Measures and Site Stabilization

The primary emphasis of the erosion/sedimentation control plan, which will be implemented for this project, is as follows:

- Development of a careful construction sequence.
- Rapid revegetation of denuded areas to minimize the period of soil exposure.
- Rapid stabilization of drainage paths to avoid fill and gully erosion.
- The use of on-site measures to capture sediment (hay bales/ stone check dams/silt fence, etc.)

The following temporary and permanent erosion and sediment control devices will be implemented as part of the development. These devices shall be installed as indicated on the plans or as described within this report. For further reference, see the Maine Erosion and Sediment Control Handbook for Construction Best Management Practices.

Temporary Erosion Control Measures

The following measures are planned as temporary erosion/sedimentation control measures during construction:

1. Catch basin erosion control protection shall be placed within existing downstream erosion control basins. The catch basin erosion control protection shall consist of a Siltlock by ACF Environmental or approved equivalent. The barrier shall be inspected after each rainfall and repairs made as necessary. Sediment shall be removed and the barrier restored to its original dimensions when the sediment has accumulated to 1/2 the design depth of the barrier. The barrier shall be removed when the tributary drainage area has been stabilized.
2. The Hancock Street Extension and Fore Street shall be swept to control mud and dust as necessary. If necessary the contractor shall locate and place a stabilized construction entrance in a suitable location to minimize the tracking of material off the site and onto the surrounding roadways. A specific stabilized construction entrance will not be specified on the plans. The Erosion and Sedimentation Control Notes and Details sheet specifies the stabilized construction entrance requirements.
3. Siltation fence shall be installed, along the edge of construction, downstream of any disturbed area to trap runoff— borne sediments until the site has been stabilized with granular subbase material. The silt fence shall be installed per the details provided in this package and inspected before and immediately after each rainfall and at least daily during prolonged rainfall. Repairs shall be made if there are any signs of erosion or sedimentation below the fence line. If there are signs of undercutting at the center or the edges, or impounding of large volumes of water behind the fence, the barrier shall be replaced with a stone check dam.
4. Dewatering shall be accomplished through sump and pump. The inlet to the pump shall be backfilled with a crushed stone filter and then covered with an 2" of structural fill. The structural fill shall be required to remove the clay particles suspended in the water.
5. Straw or hay mulch including hydroseeding is intended to provide cover for denuded or seeded areas until revegetation is established. Mulch placed between April 15th and September 15th on slopes of less than 15 percent shall be anchored by applying water; mulch placed on slopes of equal to or steeper than 15 percent shall be covered by a fabric netting and anchored with staples in accordance with manufacturer's recommendation. Mulch placed between September 15th and April 15th on slopes equal to or steeper than 5 percent shall be covered with a fabric netting and anchored with staples in accordance with the manufacturer's recommendations. Slopes steeper than 3:1 and equal to or flatter than 2:1, which are to be revegetated, shall receive curlex blankets by American Excelsior or equal. Slopes steeper than 2:1 shall receive riprap as noted on the plans. Mulch application rates are provided in Attachment A of this section. Mulch shall not be placed over snow.
6. Common excavation shall be stockpiled at an offsite location. The offsite stockpile shall be in accordance with the MDEP - Best Management Practices.
7. For work, which is conducted between September 15th and April 15th of any calendar year, all denuded areas shall be covered with hay mulch or erosion control mix, applied at twice the normal application rate and anchored with a fabric netting. The time period for applying mulch shall be limited to 7 days for all areas.
8. Silt fencing with a minimum stake spacing of 6 feet should be used, unless the fence is supported by wire fence reinforcement of minimum 14 gauge and with a maximum mesh spacing of 6 inches, in which case stakes may be spaced a maximum of 10 feet apart. The bottom of the fence should be anchored.
9. Water and/or calcium chloride shall be furnished and applied in accordance with MDOT specifications - Section 837 - Dust Control.
10. Loam and seed is intended to serve, as the primary permanent revegetative measure for all denuded areas not provided with other erosion control measures, such as riprap. Application rates are provided in Attachment A of this section. Seeding shall not occur over snow.

Permanent Erosion Control Measures

The following permanent erosion control measures have been designed as part of the Erosion/Sedimentation Control Plan:

1. All areas disturbed during construction, but not subject to other restoration (paving, riprap, etc.) will be loamed, limed, fertilized, mulched, and seeded.

Implementation Schedule

The following construction sequence shall be required to insure the effectiveness of the erosion and sedimentation control measures are optimized:

Note: For all grading activities, the contractor shall exercise extreme caution not to overexpose the site by limiting the disturbed area.

1. Commence earthwork and grading to subgrade.
2. Install perimeter silt fence.
3. Install crushed stone to stabilized construction entrance at high truck traffic locations on and off the pavement.
4. Foundation preparation area shall be excavated for installation of the building footings. Building work will be on going through the remainder of the project.
5. Commence installation of drainage appurtenances and subsurface detention pond.
6. Commence installation of electrical service from existing service.
7. Commence installation of waterline and sewer line from the existing service stubs.
8. Commence installation of the gas line from the existing service stub.
9. Continue earthwork and grading to subgrade as necessary for construction.
10. Complete installation of underground utilities, and coordinate with the building contractor for connection to the building utilities.
11. Install light pole foundations and utility poles.
12. Complete remaining earthwork operations.
13. Complete installation of drainage appurtenances and subsurface detention pond. Coordinate with the building contractor for connection of the drainage system to the road drain.
14. Install sub-base and base gravel within driveway, and sidewalks.
15. Remove perimeter silt fence.
16. Install curbing in the driveway, and sidewalks.
17. Install base course paving for the driveway as well as concrete surfaces.
18. Loam, lime, fertilize, seed and mulch disturbed areas and complete all landscaping.
19. Touch up loam and seed.

Note: All denuded areas not subject to final paving, or building, shall be revegetated.

Prior to construction of the project, the contractor shall submit to the owner a schedule for the completion of the work, which will satisfy the following criteria:

1. The above construction sequence should generally be completed in the specified order; however, several separate items may be constructed simultaneously. Work must also be scheduled or phased to prevent the extent of the exposed areas as specified below. The intent of this sequence is to provide for erosion control and to have structural measures such as silt fence and construction entrances in place before large areas of land are denuded.
2. The work shall be conducted in sections which shall:
 - a) Limit the amount of exposed area to those areas in which work is expected to be undertaken during the preceding 30 days.
 - b) Stabilize disturbed areas as rapidly as possible with subbase material.
 - c) Incorporate planned drainage system as early as possible into the construction phase.

Erosion, Sedimentation and Stabilization Control Plan

The Erosion Control Plan is included in the plan set.

Details and Specifications

The Erosion Control details and specifications are included in the plan set.

Winter Stabilization Plan

The winter construction period is from November 1 through April 15. If the construction site is not stabilized with pavement, a road gravel base, 75% mature vegetation cover or riprap by November 15 then the site needs to be protected with over-winter stabilization. An area considered open is any area not stabilized with pavement, vegetation, mulching, erosion control mats, riprap or gravel base on a road.

Winter excavation and earthwork shall be completed such that no more than 1 acre of the site is without stabilization at any one time. Limit the exposed area to those areas in which work is expected to be under taken during the preceding 15 days and that can be mulched in one day prior to any snow event. All area shall be considered to be denuded until the subbase gravel is installed in roadway areas or the areas of future loam and seed have been loamed, seeded and mulched. Hay and straw mulch rate shall be a minimum of 150 lbs./1,000 s.f. (3 tons/acre) and shall be properly anchored.

The contractor shall install any added measures which may be necessary to control erosion/sedimentation from the site dependent upon the actual site and weather conditions. Continuation of earthwork operations on additional areas shall not begin until the exposed soil surface on the area being worked has been stabilized, in order to minimize areas without erosion control protection.

1. Mulching
An area shall be considered denuded until areas of future loam and seed have been loamed, seeded and mulched. Hay and straw mulch shall be applied at a rate of 150 lb. per 1,000 square feet or 3 tons/acre (twice the normal accepted rate of 75-lbs./1,000 s.f. or 1.5 tons/acre) and shall be properly anchored. Mulch shall not be applied on top of snow. The snow shall be removed down to a one-inch depth or less prior to application. After each day of final grading, the area shall be properly stabilized with anchored hay or straw or erosion control matting. An area shall be considered to have been stabilized when exposed surfaces have been either mulched with straw or hay at a rate of 150 lb. per 1,000 square feet (3 tons/acre) and adequately anchored that ground surface is not viable through the mulch.

Between the dates of November 1 and April 15, all mulch shall be anchored by either peg line, mulch netting, asphalt emulsion chemical, track or wood cellulose fiber. When ground surface is not viable through the mulch then cover is sufficient. After November 1st, mulch and anchoring of all bare soil shall occur at the end of each final grading workday.

2. Mulching on Slopes and Ditches
Slopes shall not be left exposed for any extended time of work suspension unless fully mulched and anchored with peg and netting or with erosion control blankets. Mulching shall be applied at a rate of 230 lbs./1,000 s.f. on all slopes greater than 8%.

Mulch netting shall be used to anchor mulch in all drainage ways with a slope greater than 3% for slopes exposed to direct winds and for all other slopes greater than 8%. Erosion control blankets shall be used in lieu of mulch in all drainage ways with slopes 8%. Erosion control mix can be used to substitute erosion control blankets on all slopes except ditches.

3. Seeding
Between the dates of October 15 and April 1st, loam or seed will not be required. During periods of above freezing temperatures finished areas shall be fine graded and either protected with mulch or temporarily seeded and mulched until such time as the final treatment can be applied. If the date is after November 1st and if the exposed area has been loamed, final graded with a uniform surface, then the area may be dormant seeded at a rate of 3 times higher than specified for permanent seed and then mulched. Dormant seeding may be selected to be placed prior to the placement of mulch and fabric netting anchored with staples. If dormant seeding is used for the site, all disturbed areas shall receive 4" of loam and seed at an application rate of 5 lbs./1,000 s.f. All areas seeded during the winter shall be inspected in the spring for adequate catch. All areas insufficiently vegetated (less than 75% catch) shall be revegetated by replacing loam, seed and mulch. If dormant seeding is not used for the site, all disturbed areas shall be revegetated in the spring.

4. Dewatering and Temporary Stream Diversion
Water from construction trench dewatering or temporary stream diversion shall pass first through a filter bag or secondary containment structure (e.g. hay bales lined pool) prior to discharge. The discharge site shall be selected to avoid flooding, icing, and sediment discharges to a protected resource. In no case shall the filter bag or containment structure be located within 25 feet of a catch basin inlet.

5. Inspection and Monitoring
Maintenance measures shall be applied as needed during the entire construction season. After each rainfall, snow storm or period of freezing and runoff, the site contractor shall perform a visual inspection of all installed erosion control measures and perform repairs as needed to insure their continuous function. Following the temporary and/or final seeding and mulching, the contractor shall in the spring inspect and repair any damages and/or unestablished spots. Established vegetative cover means a minimum of 85% to 90% of areas vegetated with vigorous growth.

Standards for Timely Stabilization of Construction Sites During Winter

1. Standard for the timely stabilization of disturbed slopes --- The applicant shall construct and stabilize a snow-covered slope by November 15. The applicant shall seed and mulch all slopes to be vegetated by September 15. The department shall consider any area having a grade greater than 15% (10H:1V) to be a slope. If the applicant fails to stabilize any slope to be vegetated by September 15, then the applicant shall take one of the following actions to stabilize the slope for late fall and winter.

Stabilize the soil with temporary vegetation and erosion control mats --- By October 1 the applicant shall seed the disturbed slope with winter rye at a seeding rate of 3 pounds per 1,000 square feet and apply erosion control mats over the mulched slope. The applicant shall monitor growth of the rye over the next 30 days. If the rye fails to grow at least three inches or cover at least 75% of the disturbed slope by November 1, then the applicant shall cover the slope with a layer of woodwaste compost as described in Item III of this standard or with stone riprap as described in Item IV of this standard.

Stabilize the slope with sod --- The applicant shall stabilize the disturbed slope with properly installed sod by October 1. Proper installation includes the applicant plowing the sod onto the slope with wire pins, rolling the sod to guarantee contact between the sod and underlying soil, and watering the sod to promote root growth into the disturbed soil. The applicant shall not use late-season sod installation to stabilize slopes having a grade greater than 33% (3H:1V).

Stabilize the slope with woodwaste compost --- The applicant shall place a six-inch layer of woodwaste compost on the slope by November 15. Prior to placing the woodwaste compost, the applicant shall remove any snow accumulation on the disturbed slope. The applicant shall not use woodwaste compost to stabilize slopes having grades greater than 50% (5H:1V) or having groundwater seeps on the slope face.

Stabilize the slope with stone riprap --- The applicant shall place a layer of stone riprap on the slope by November 15. The applicant shall hire a registered professional engineer to determine the stone size needed for stability and to design a filter layer for underneath the riprap.


2. Standard for the timely stabilization of disturbed soils --- By September 15 the applicant shall seed and mulch all disturbed soils on areas having a slope less than 15%. If the applicant fails to stabilize these soils by this date, then the applicant shall take one of the following actions to stabilize the soil for late fall and winter.

Stabilize the soil with subbase material --- The applicant upon grading to subgrade shall stabilize the area as quickly as possible with the required subbase material.

Stabilize the soil with temporary vegetation --- By October 1 the applicant shall seed the disturbed soil with winter rye at a seeding rate of 3 pounds per 1,000 square feet, lightly mulch the seeded soil with hay or straw at 75 pounds per 1,000 square feet, and anchor the mulch with plastic netting. The applicant shall monitor growth of the rye over the next 30 days. If the rye fails to grow at least three inches or cover at least 75% of the disturbed soil before November 15, then the applicant shall mulch the area for over-winter protection as described in Item III of this standard.

Stabilize the soil with sod --- The applicant shall stabilize the disturbed soil with properly installed sod by October 1. Proper installation includes the applicant plowing the sod onto the soil with wire pins, rolling the sod to guarantee contact between the sod and underlying soil, and watering the sod to promote root growth into the disturbed soil.

Stabilize the soil with mulch --- By November 15 the applicant shall mulch the disturbed soil by spreading hay or straw at a rate of at least 150 pounds per 1,000 square feet on the area so that no soil is visible through the mulch. Prior to applying the mulch, the applicant shall remove any snow accumulation on the disturbed area. Immediately after applying the mulch, the applicant will anchor the mulch with plastic netting to prevent wind from moving the mulch off the disturbed soil.




SPECIFIC APPLICATION
THIS METHOD OF INLET PROTECTION IS APPLICABLE WHERE HEAVY FLOWS ARE EXPECTED AND WHERE AN OVERFLOW CAPACITY IS NECESSARY TO PREVENT EXCESSIVE PONDING AROUND THE STRUCTURE.

NOTES:
PLACE CONCRETE BLOCKS LENGTHWISE ON THEIR SIDES IN A SINGLE ROW AROUND THE PERIMETER OF THE INLET, WITH THE ENDS OF ADJACENT BLOCKS ABUTTING. THE HEIGHT OF THE BARRIER CAN BE VARIED, DEPENDING ON DESIGN NEEDS, BY STACKING COMBINATIONS OF 4", 8" AND 12" WIDE BLOCKS. THE BARRIER OF BLOCKS SHALL BE AT LEAST 12 INCHES HIGH, AND NO GREATER THAN 24" HIGH.
WIRE MESH SHALL BE PLACED OVER THE OUTSIDE VERTICAL FACE (WEBBING) OF THE CONCRETE BLOCKS TO PREVENT STONE FROM BEING WASHED THROUGH THE HOLES IN THE BLOCKS. HARDWARE CLOTH OR COMPARABLE WIRE MESH WITH 1/2" OPENINGS SHALL BE USED.
STONE SHALL BE PILED AGAINST THE WIRE TO THE TOP OF THE BLOCK BARRIER, AS SHOWN IN DETAIL. THE STONE FILTER SHALL BE 3/4" CRUSHED STONE.

IF THE STONE FILTER BECOMES CLOGGED WITH SEDIMENT, SO THAT IT NO LONGER ADEQUATELY PERFORMS ITS FUNCTION, THE STONE MUST BE PULLED AWAY FROM THE BLOCKS, CLEANED AND REPLACED.


STONE SEDIMENT BARRIER
N.T.S.




SPACING BETWEEN CHECK DAMS

S ₀ (FT./FT.)	(FT.)
0.020	75
0.030	50
0.040	40
0.050	30
0.060	20
0.100	15'

STONE CHECK DAM
N.T.S.



STABILIZED CONSTRUCTION ENTRANCE
N.T.S.




SCHEDULE "A"


SILT FENCE REINFORCEMENT	MAX. SPACING
NONE	6'
WIRE REINFORCEMENT 14 GAUGE, 6" MESH	10'

SILTATION FENCE
N.T.S.


- NOTES:**
1. THE WOOD WASTE COMPOST/BARK MIX SHALL CONFORM TO THE FOLLOWING STANDARDS:
 - A. MOISTURE CONTENT - 30-60%
 - B. pH - 5.0 - 8.0
 - C. SCREEN SIZE - 100% LESS THAN 3", MAX. 70% LESS THAN 1".
 - D. NO LESS THAN 40% ORGANIC MATERIAL (DRY WEIGHT) BY LOSS OF IGNITION.
 - E. NO STONES LARGER THAN 2" IN DIAMETER.
 - F. SILTS, CLAYS OR SUGAR SANDS ARE NOT ACCEPTABLE IN THE MIX.
 2. THE COMPOST BERM SHALL BE PLACED, UNCOMPACTED, ALONG A RELATIVELY LEVEL CONTOUR.
 3. THE WOOD WASTE COMPOST/BARK FILTER BERM MAY BE USED IN LIEU OF SILTATION FENCE, AT THE TOE OF SHALLOW SLOPES, ON FROZEN GROUND, LEDGE OUT CROPS, VERY ROOTED FORESTED AREA OR AT THE EDGE OF GRAVEL PARKING AREAS.
 4. BERMS SHALL REMAIN IN PLACE UNTIL UPSTREAM AREA IS COMPLETED OR 90% CATCH OF VEGETATION IS ATTAINED. BERMS SHALL BE REMOVED BY SPREADING SUCH THAT NATIVE EARTH CAN BE SEEN BELOW.
 5. WOODWASTE COMPOST BARK FILTER BERM SHALL NOT BE USED IN METAL AREAS.



WOOD WASTE COMPOST/BARK FILTER BERM
N.T.S.



CATCH BASIN INLET FILTER
N.T.S.



NOTE: THIS PLAN SET IS ISSUED FOR BIDDING PURPOSES AND SHALL NOT BE USED FOR CONSTRUCTION.

Rev.	Date	Revision

90% PROGRESS	09/17/07	MPM
BIDDING	07/27/07	MPM
PUBLIC HEARING SUBMISSION	05/02/07	MPM
2ND PB WORKSHOP SUBMISSION	02/16/07	MPM
SITE PLAN APPLICATION	01/09/07	MPM
Issued For	Date	By

Design: WHS	Draft: BVD	Date: DEC 2006
Checked: MPM	Scale: NONE	Job No.: 1614
File Name: 1614-DETAILS.dwg		
This plan shall not be modified without written permission from Gorrill-Palmer Consulting Engineers, Inc. (GPCEI). Any alterations, authorized or otherwise, shall be at the user's sole risk and without liability to GPCEI.		

GP Gorrill-Palmer Consulting Engineers, Inc.
Traffic and Civil Engineering Services
PO Box 1237 207-657-6910
15 Shaker Road FAX: 207-657-6912
Gray, ME 04039 E-mail: mail@gorrillpalmer.com

Drawing Name: **Erosion and Sedimentation Control Notes and Details**
Project: **Residence Inn by Marriott - Portland, Maine**
Client: **Summit Hotel Properties, LLC**
218 Boston St. Suite 109 - P.O. Box 394 - Topsfield, MA 01983

Drawing No. **C405**