

Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES

80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

INSPECTION REPORT

CUSTOMER: S. W. COLE ENG.		PAGE 1 OF 1	
ADDRESS: GRAY, ME.			
ATTENTION: ROGER DOMINGO			
COPIES:			
PROJECT: RESIDENCE INN BY MARRIOTT - PORTLAND, ME.			
OWNER: MARRIOTT			
CONTRACTOR: LEDGEWOOD CONSTRUCTION			
JOB No.: 06-0726.2	REPORT No.: QAL-08-1998	P. O. NUMBER:	DATES INSPECTED: 09-23-08

REMARKS

>>>> SITE VISIT TO PERFORM IN-PROCESS VISUAL INSPECTION OF STRUCTURAL STEEL CONNECTIONS :
ZONE # 6 ALL LEVELS .

> FORTH LEVEL FRAMING PLAN :

- A) LOCATION S - 30 SHOWS (6) UNTORQUED 1" T/C BOLTS AT BEAM TO COLUMN SHEAR TAB .
- B) LOCATION L - II REF. PREVIOUS FIELD REPORT FOR MISALIGNED COLUMN TO COLUMN SPLICE CONNECTION . COLUMN ENHANCEMENT OF PLATE ADD-ONS AT COLUMN FLANGES SHOWS ALL WELDING COMPLETE AND ACCEPTABLE .

> FIFTH LEVEL FRAMING PLAN :


- A) AREA AT ELEVATOR LOCATION 29 - 30 SHOWS NUMEROUS IN-PROCESS T/C BOLTED CONNECTIONS .
- B) LOCATION 32 - 33 SHOWS ALL FLOOR FLANK EMBED TO GIRDER CONNECTIONS IN-PROGRESS .

COMPLETED ITEMS COMPLY WITH SITE DOCUMENTS AND AWS D1.1 REQUIREMENTS FOR VISUAL ACCEPTANCE TO INCLUDE WELDED CONNECTIONS AND BOLTED CONNECTIONS .

END ITEMS /////

FAA REPAIR STATION NUMBER RX5R167N
METHOD(S),PROCESS(ES),PROCEDURE(S) MERCURY FREE

ADDITIONAL INFORMATION - SEE ATTACHED: SKETCH(ES) SUPPLEMENTARY SHEET(S) NDT REPORTS VIDEO

SIGNATURES		CERTIFICATION LEVEL	DATE			
INSPECTOR	MICHAEL DREW CWI # 99050211 		ASNT	II	09	23
SUPERVISOR						