Date Prepared: June 20, 2012

## Structural Statement of Special Inspections

Project:

61 India Street Back Building Stabilization and Addition

Location:

61 India Street, Portland, Maine

Owner:

Pearl Properties LLC, 198 Tuttle Road, Cumberland, ME 04021

This Statement of Special Inspections encompass the following discipline: Structural

This Statement of Special Inspections is submitted as a condition for permit issuance in accordance with the Special Inspection and Structural Testing requirements of the Building Code. It includes a schedule of Special Inspection services applicable to this project as well as the name of the Structural Special Inspection Coordinator (SSIC) and the identity of other approved agencies to be retained for conducting these inspections and tests.

The Structural Special Inspection Coordinator shall keep records of all Structural inspections and shall furnish inspection reports to the Building Code Official (BCO) and the Structural Registered Design Professional in Responsible Charge (SRDP). Discovered discrepancies shall be brought to the immediate attention of the Contractor for correction. If such discrepancies are not corrected, the discrepancies shall be brought to the attention of the Building Official and the Structural Registered Design Professional in Responsible Charge. The Special Inspection program does not relieve the Contractor of his or her responsibilities.

Interim reports shall be submitted to the Building Official and the Structural Registered Design Professional in Responsible Charge at an interval determined by the SSIC and the BCO.

A Final Report of Special Inspections documenting completion of all required Special Inspections, testing and correction of any discrepancies noted in the inspections shall be submitted to the BCO prior to issuance of a Certificate of Use and Occupancy.

Job site safety and means and methods of construction are solely the responsibility of the Contractor.

Interim Report Frequency: Upon request of Building O	fficial	or 🛛 per attached schedule.
Prepared by:		mullippin 1
Alfred H. Hodson III, P.E.		JE OF MAN
(type or print name of the Structural Registered Design Professional in Responsible Charge)		ALFRYDYA
Alfred H. Hadre AR	6/20/12	MODIFICATION OF THE PROPERTY O
Signature -	Date	6-20-12
		Design Professional Seal
Owner's Authorization:	Building Code Official's	Acceptance:
Soul W Reyorld 6/20/12		
Sighature Date	Signature	Date

Project: 61 India Street Back Building Stabilization and Addition Date Prepared: June 20, 2012 Structural Statement of Special Inspections (Continued) List of Agents Project: 61 India Street Back Building Stabilization Location: 61 India Street, Portland, Maine Pearl Properties, LLC, 198 Tuttle Road, Cumberland, Maine 04021 Owner: This Statement of Special Inspections encompass the following discipline: Structural (Note: Statement of Special Inspections for other disciplines may be included under a separate cover) This Statement of Special Inspections / Quality Assurance Plan includes the following building systems: Soils and Foundations Cast-in-Place Concrete Precast Concrete System Masonry Systems Structural Steel **Wood Construction Special Cases** 

Special Inspection Agencies	Firm	Address, Telephone, e-mail
STRUCTURAL Special     Inspections Coordinator (SSIC) and     Special Inspector SI 1	Resurgence Engineering & Preservation, Inc.  Attn: Alfred H. Hodson III, P.E.	132 Brentwood Street Portland, ME 04103 (207)773-4880 al@resurgenceengineering.com
2. Testing Agency (TA 1)	Summit Attn: Mike Walsh	1 Industrial Way, Suite 7 Portland, ME 04103
3. Testing Agency (TA 2)	Michael Drew Inspections LLC Attn: Mike Drew	7 Gretchen Lane Standish, ME 04084
4. Other (O1)		

Note: The inspectors and testing agencies shall be engaged by the Owner, not by the Subcontractor whose work is to be inspected or tested. Any conflict of interest must be disclosed to the Building Official, prior to commencing work.

Building Official Please Note: The Building Owner was the Contractor who performed most of the work on this project.

Date Prepared: June 20, 2012

## Structural Statement of Special Inspections (Continued)

## Final Report of Special Inspections (SSIC/SI 1)

[To be completed by the Structural Special Inspections Coordinator (SSIC/SI 1). Note that all Agent's Final Reports must be received prior to issuance.]

Project:

61 India Street Back Building Stabilization and Addition

Location:

61 India Street, Portland, ME 04101

Owner:

Pearl Properties, LLC

Owner's Address:

s: 198 Tuttle Road

Cumberland, ME 04021

Architect of Record:

T. Scott Teas

**TFH Architects** 

(firm)

Albinicol of Accord.

(name)

Structural Registered Design

Professional in Responsible Charge:

Alfred H. Hodson III, P.E.

Resurgence Engineering &

Preservation, Inc.

(name)

(firm)

To the best of my information, knowledge and belief, the Special Inspections required for this project, and itemized in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved.

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.

Respectfully submitted,

Structural Special Inspection Coordinator

Alfred H. Hodson III, P.E.

(Type or print name)

Resurgence/Engineering & Preservation, Inc.

(Firm Name)

Signature

6/20/12

Date

CENSCIONAL

G-ZO-17

Licensed Professional Seal

Date Prepared: June 20, 2012

# Structural Statement of Special Inspections (Continued)

## Special Inspector's/Agent's Final Report

Project:

61 India Street Back Building Stabilization and Addition

Special Inspector or

Agent:

Alfred H. Hodson III, P.E.

Resurgence Engineering & Preservation,

Inc.

(name)

Designation:

Structural Special Inspection Coordinator

To the best of my information, knowledge and belief, the Special Inspections or testing required for this project, and designated for this Inspector/Agent in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved.

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.

Respectfully submitted, Special Inspector or Agent:

Alfred H. Hodson III, P.E.

(Type or print name)

∕Signature

6/20/12 Date

Licensed Professional Seal or Certification Number

Date Prepared: June 20, 2012

## Structural Schedule of Special Inspections

## **Qualifications of Inspectors and Testing Technicians**

The qualifications of all personnel performing Special Inspection and testing activities are subject to the approval of the Building Official. The credentials of all Inspectors and testing technicians shall be provided to the Special Inspector for their records. NOTE VERIFICATION THAT QUALIFIED INDIVIDUALS ARE AVAILABLE TO PERFORM STIPULATED TESTING AND/OR INSPECTION SHOULD BE PROVIDED PRIOR TO SUBMITTING STATEMENT. AGENT QUALIFICATIONS IN SCHEDULE ARE SUGGESTIONS ONLY; FINAL QUALIFICATIONS ARE SUBJECT TO THE DISCRETION OF THE REGISTERED DESIGN PROFESSIONAL PREPARING THE SCHEDULE.

### **Key for Minimum Qualifications of Inspection Agents:**

When the Registered Design Professional in Responsible Charge or Special Inspector of Record deems it appropriate that the individual performing a stipulated test or inspection have a specific certification, license or experience as indicated below, such requirement shall be listed below and shall be clearly identified within the schedule under the Agent Qualification Designation.

PE/SE Structural Engineer – a licensed SE or PE specializing in the design of building structures

PE/GE Geotechnical Engineer – a licensed PE specializing in soil mechanics and foundations

EIT Engineer-In-Training – a graduate engineer who has passed the Fundamentals of Engineering

examination

### **Experienced Testing Technician**

ETT Experienced Testing Technician – An Experienced Testing Technician with a minimum 5 years

experience with the stipulated test or inspection

#### **American Concrete Institute (ACI) Certification**

ACI-CFTT Concrete Field Testing Technician – Grade 1

ACI-CCI Concrete Construction Inspector

ACI-LTT Laboratory Testing Technician - Grade 1&2

ACI-STT Strength Testing Technician

### **American Welding Society (AWS) Certification**

AWS-CWI Certified Welding Inspector

AWS/AISC-SSI Certified Structural Steel Inspector

#### Other

Date Prepared: June 20, 2012

Structural Schedule of Special Inspections SOILS & FOUNDATION CONSTRUCTION

VERIFICATION AND INSPECTION  IBC Section 1704.7, 1704.8, 1704.9	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
Verify existing soil conditions, fill placement and load bearing requirements						
a. Prior to placement of prepared fill, determine that the site has been prepared in accordance with the approved soils report.	Υ	P (each wall segment)	IBC 1704.7.1	1	PE/GE, EIT or ETT	Completed
b. During placement and compaction of fill material, verify material being used and maximum lift thickness comply with the approved soils report.	Υ	P (each wall segment)	IBC 1704.7.2	1	PE/GE, EIT or ETT	Completed
c. Test in-place dry density of compacted fill complies with the approved soils report.	N/A	P (each wall segment)	IBC 1704.7.2	1	PE/GE, EIT or ETT	Completed

# **Structural Schedule of Special Inspections**

## CONCRETE CONSTRUCTION

VERIFICATION AND INSPECTION  IBC Section 1704.4	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
Inspection of reinforcing steel, including placement	Υ	Р	ACI 318: 3.5, 7.1-7.7	1	PE/SE or EIT	Completed
2. Inspect bolts to be installed in concrete prior to and during placement of concrete where allowable loads have been increased	Υ	С	IBC 1912.5	1	PE/SE or EIT	Completed
Verifying use of required design mix	Υ	Р	ACI 318: Ch 4, 5.2-5.4	1	PE/SE or EIT	Completed
At time fresh concrete is sampled to fabricate specimens for strength test, perform slump and air content test and temperature	Υ	P (new fdn pours over 10 yards)	ASTM C 172 ASTM C 31 ACI 318: 5.6, 5.8	2	ACI-CFTT or ACI-STT	Completed
Inspection of concrete placement for proper application techniques	Υ	С	ACI 318: 5.9, 5.10	1	PE/SE or EIT	Completed
<ol><li>Inspection for maintenance of specified curing temperature and techniques</li></ol>	Υ	Р	ACI 318: 5.11- 5.13	1	PE/SE or EIT	Completed

Refer to Individual dated field reports, attached, for specific observations during different pours.

Date Prepared: June 20, 2012

# **Structural Schedule of Special Inspections**

MASONRY CONSTRUCTION – LEVEL 1 (NON-ESSENTIAL FACILITY)

VERIFICATION AND INSPECTION  IBC Section 1704.5	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
As masonry construction begins, the following shall be verified to ensure compliance:						
a. Proportions of site-prepared mortar.	Y	Р	ACI530.1, 2.6A	1	PE/SE or EIT	Completed
b. Construction of mortar joints.	Υ	Р	ACI530.1, 3.3B	1	PE/SE or EIT	Completed
c. Location of reinforcement and connectors.	Υ	Р	ACI530.1, 3.4, 3.6A	1	PE/SE or EIT	Completed
2. The inspection program shall verify:						
a. Size and location of structural elements.	Υ	Р	ACI530.1, 3.3G	1	PE/SE or EIT	Completed
b. Type, size and location of anchors, including other details of anchorage of masonry to structural members, frames or other construction.	Υ	Р	ACI530, 1.2.2(e), 2.1.4, 3.1.6	1 .	PE/SE or EIT	Complet ed
c. Specified size, grade and type of reinforcement.	Υ	Р	ACI530, 1.12, ACI530.1, 2.4, 3.4	1	PE/SE or EIT	Completed
Prior to grouting, the following shall be verified to ensure compliance:						
a. Grout space is clean.	Υ	Р	ACI530.1, 3.2D	1	PE/SE or EIT	Completed
b. Placement of reinforcement and connectors	Υ	Р	ACI530, 1.12, ACI530.1, 3.4	1	PE/SE or EIT	Completed
c. Proportions of site-prepared grout	Υ	Р	ACI530.1, 2.6B	1	PE/SE or EIT	Completed
d. Construction of mortar joints.	Υ	Р	ACI530.1, 3.3B	1	PE/SE or EIT	Completed
Grout placement shall be verified to ensure compliance with code and construction document provisions.	Υ	С	ACI530.1, 3.5	2	PE/SE or EIT	Completed
Preparation of any required grout specimens, mortar specimens and/or prisms shall be observed.	Υ	С	IBC 2105.2.2, 2105.3; ACI530.1, I.4	2	PE/SE or EIT	Completed
<ol><li>Compliance with required inspection provisions of the construction documents and the approved submittals shall be verified.</li></ol>	Υ	Р	ACI530.1, 1.5	1	PE/SE or EIT	Completed

Note: This Inspection Work applied only to the construction of the masonry demising wall between the back building and the existing ell. Wall measures approximately 18 feet wide x 30 feet high, and is braced at three floor levels.

Project: 61 India Street Back Building Stabilization and Addition Date Prepared: June 20, 2012

Structural Schedule of Special Inspections - STEEL CONSTRUCTION

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS,	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1704.3		PERIODIC, SUBMITTAL, OR NONE			QUALIFICATION	COMPLETED
<ol> <li>Material verification of high-strength bolts, nuts and washers:</li> </ol>						
a. Identification markings to conform to ASTM standards specified in the approved construction documents.	Υ	S	Applicable ASTM material specifications; AISC 335, Section A3.4;	1	PE/SE or EIT	Completed
<ul> <li>b. Manufacturer's certificate of compliance required.</li> </ul>	Υ	Р		1	PE/SE or EIT	Completed
2. Inspection of high-strength bolting						
a. Bearing-type connections.	Υ	Р	AISC LRFD	3	AWS/AISC-SSI	Completed
b. Slip-critical connections.	N	C or P (method dependent)	Section M2.5 IBC Sect 1704.3.3	n/a	AWS/AISC-SSI	Completed
3. Material verification of structural steel (IBC Sect 1708.4):						
<ul> <li>a. Identification markings to conform to ASTM standards specified in the approved construction documents.</li> </ul>	Υ	S	ASTM A 6 or ASTM A 568 IBC Sect 1708.4	1	PE/SE or EIT	Completed
b. Manufacturers' certified mill test reports.	Υ	S	ASTM A 6 or ASTM A 568 IBC Sect 1708.4	1	PE/SE or EIT	Completed
4. Material verification of weld filler materials:						
a. Identification markings to conform to AWS specification in the approved construction documents.	Υ	S	AISC, ASD, Section A3.6; AISC LRFD, Section A3.5	1	PE/SE or EIT	Completed
<ul> <li>b. Manufacturer's certificate of compliance required.</li> </ul>	Υ	S		1	PE/SE or EIT	Completed
<ol><li>Submit current AWS D1.1 welder certificate for all field welders who will be welding on this project.</li></ol>	Υ	S	AWS D1.1	3	PE/SE or EIT	Completed
6. Inspection of welding (IBC 1704.3.1): a. Structural steel:						
Complete and partial penetration groove welds.	Υ	С		3	AWS-CWI	Completed
2) Multipass fillet welds.	N	С	1 NNO D4 4	n/a	AWS-CWI	n/a
3) Single-pass fillet welds> 5/16"	N	С	AWS D1.1	n/a	AWS-CWI	n/a
4) Single-pass fillet welds< 5/16"	Υ	Р		n/a	AWS-CWI	n/a
5) Floor and deck welds.	N	Р	AWS D1.3	n/a	AWS-CWI	n/a
Inspection of steel frame joint details for compliance     (IBC Sect 1704.3.2) with approved construction     documents:						
a. Details such as bracing and stiffening.	Υ	Р		1	PE/SE or EIT	Completed
b. Member locations.	Υ	Р	]	1	PE/SE or EIT	Completed
c. Application of joint details at each connection.	Υ	Р		1	PE/SE or EIT	Completed

Date Prepared: June 20, 2012

# Structural Schedule of Special Inspection Services FABRICATION AND IMPLEMENTATION PROCEDURES – STRUCTURAL STEEL

VERIFICATION AND INSPECTION  IBC Section 1704.2	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
Fabrications Procedures: Review of fabricator's written procedural and quality control manuals and periodic auditing of fabrication practices by an approved special inspection agency. At the completion of fabrication, the approved fabricator shall submit a certificate of compliance to the building code official stating that the work was performed in accordance with the approved construction documents.  -OR-  2. AISC Certification	Y	S	Fabricator shall submit one of the two qualifications	3	AWS AISC/SSI	Completed
3. At completion of fabrication, the approved fabricator shall submit a certificate of compliance to the building code official stating that the work was performed in accordance with the approved construction documents.	Υ	S	IBC 1704.2.2	1	PE/SE or EIT	Completed

Project: 61 India Street Back Building Stabilization and Addition Date Prepared: June 20, 2012

# Structural Schedule of Special Inspections WOOD CONSTRUCTION

VERIFICATION AND INSPECTION  IBC Section 1704.6	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. Fabrication of high-load diaphragms						
Verify wood structural panel sheathing for grade and thickness	Y	Р	IBC 1704.6	1	PE/SE or EIT	Completed
b. Verify the nominal size of framing members at adjoining panel edges	Υ	Р	IBC 1704.6	1	PE/SE or EIT	Completed
b. Verify the nail or staple diameter and length	Υ	Р	IBC 1704.6	1	PE/SE or EIT	Completed
b. Verify the number of fastener lines	Υ	Р	IBC 1704.6	1	PE/SE or EIT	Completed
<ul> <li>b. Verify the spacing between fasteners in each line and at edge margins</li> </ul>	Y	Р	IBC 1704.6	1	PE/SE or EIT	Completed
2. Load Tests for Joist Hangers: Provide evidence of manufacturer's load test in accordance with ASTM D1761 including the vertical load bearing capacity, orsional moment capacity, and deflection characteristics when there is no calculated procedure recognized by the code.	Υ	S	IBC 1715 [submit ICBO reports]	1	PE/SE or EIT	Completed

Project: 61 India Street Back Building Stabilization and Addition Date Prepared: June 20, 2012

# Structural Schedule of Special Inspections SEISMIC RESISTANCE - STRUCTURAL

VERIFICATION AND INSPECTION IBC Section 1707	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
Special inspections for seismic resistance. Special inspection as specified in this section is required for the following:			Seismic Design Category: B			
a. The seismic-force-resisting systems in structures assigned to Seismic Design Category C, D, E or F	N	N/A	IBC 1707.1	N/A	N/A	N/A
2. Structural steel: Continuous special inspection for structural welding in accordance with AISC 341.	N	N/A	IBC 1702.2	N/A	N/A	N/A
3. Structural wood:				1 May		
a. Continuous special inspection during field gluing operations of elements of the seismic-force-resisting system.	N	N/A	IBC 1702.3	N/A	· N/A	N/A
b. Periodic special inspections for nailing, bolting, anchoring and other fastening of components within the seismicforce-resisting system, including drag struts, braces and hold-downs	N	N/A	IBC 1702.3	N/A	N/A	N/A

Project: 61 India Street Back Building Stabilization and Addition Date Prepared: June 20, 2012 Quality Assurance Plan - Seismic and Wind QUALITY ASSURANCE FOR SEISMIC RESISTANCE CHECK LIST [IBC 1705] **Seismic Design Category B (NOT APPLICABLE)** ☐ FOR SEISMIC DESIGN CATEGORY C OR HIGHER: Structural: ☐ The seismic-force-resisting systems ☐ Steel Braced Frames and associated connections/anchorage ☐ Steel Moment Frames and associated connections ☐ Shear walls: ☐ CMU ☐ Wood ☐ Concrete □ Diaphragms: □ Floor □ Roof ☐ Other: QUALITY ASSURANCE FOR WIND RESISTANCE CHECK LIST [IBC 1706] Wind Exposure Category NOT REQUIRED NOT APPLICABLE QUALITY ASSURANCE PLAN REQUIREMENTS REQUIRED (A Quality Assurance Plan is required where indicated below) In wind exposure Categories A and B, where the 3-second-gust basic wind speed is 120 miles per hour (mph)  $\boxtimes$ (52.8 m/sec) or greater. in wind exposure Categories C and D, where the 3-second-gust basic wind speed is 110 mph (49 m/sec)  $\boxtimes$ or greater. Prepared by: Building Code Official's Acceptance:

Signature

Date

Date

Signature

Date Prepared: June 20, 2012

# Contractor's Statement of Responsibility

Each contractor responsible for the construction or fabrication of a system or component designated in the Quality Assurance Plan must submit a Statement of Responsibility. The Statement of Responsibility is required for Seismic Design Category C or higher. Make additional copies of this form as required.

Project: 61 India Street Back Building Stabilization and Addition

Contractor's Name: Pearl Properties, LLC

Address: 198 Tuttle Road, Cumberland, ME 04021

License No.: not applicable in Maine

Description of designated building systems and components included in the Statement of Responsibility:

## **Contractor's Acknowledgment of Special Requirements**

Building Official Please Note: The Building Owner is the Contractor who performed most of the work on this project.

I hereby acknowledge that I have received, read, and understand the Quality Assurance Plan and Special Inspection program.

I hereby acknowledge that control will be exercised to obtain conformance with the construction documents approved by the Building Official.

Signature

Date

## **Contractor's Provisions for Quality Control**

Procedures for exercising control within the contractor's organization, the method and frequency of reporting and the distribution of reports is attached to this Statement.

Identification and qualifications of the person(s) exercising such control and their position(s) in the organization are attached to this Statement.