

REPORT OF SPECIAL INSPECTION

Project Name: _	Ocean Gateway Parki	ng Garage		
Report #:	07-SIS-117-068	04/17/2008		- -
Client:	Intercontinental Deve	lopers	MALE PROPERTY.	
Inspection Type	(s)/Coverage:			
X Continuo	ousPeriodic/frequ	iency:		
The contractor sta	e, including locations: arted work on the CMU wallift on Wednesday.	all on 1 line at A-D wit	th 8" fire rated block. Their plans ar	e to set up scaffolding on Monday and be ready
We understand th	at this will be a solid grou	ted wall with #5 at 2' o	on center vertical and #5 at 2' on cen	iter horizontal.
Tests Performed concrete	l: Half of retail space roo	has been placed and	is temporarily shored up. The other	r half has reinforcing in place and is ready for
Items requiring	1) Correction, 2) Correct	ion of previously liste	ed items, and 3) Previously listed:	
Changes to appr	roved plans authorized b	y engineer or architec	et of record:	
Comments:				
	Lemoth m	· RS		
Sign	ned:		Phone Number: <u>603-749</u>	-1841 Ext 107
Prin	t full name: <u>Kenne</u> l	h M. Ries	Agency: <u>JOHN TURNI</u>	ER CONSULTING INC.
Co: distro	let			

NIT ME MA



REPORT OF SPECIAL INSPECTION

Project Name:	Ocean Gateway Parkin	g Garage	
Report #:	07-SIS-117-060	03/14/2008	_
Client:	Intercontinental Devel	opers	
Inspection Type(s	s)/Coverage:		
X Continuou	sPeriodic/freque	ency:	
CMU block was pl cells, #6 vertical d	e, including locations: aced along 3 line, A-C. A owels (floor rods) were p horizontal bars with a 24"	t the time of inspection, the masonry contractor, CCB, w laced every 18" on center. The placement of the bond overlap.	vas in the process of grouting the beam was also witnessed and it
Tests Performed:			
Items requiring <u>1)</u>	Correction, 2) Correctio	n of previously listed items, and 3) Previously listed:	
Changes to appro	ved plans authorized by	engineer or architect of record:	
Comments: Work looks good a	nd clean with no discrepar	ncies noted.	
Signed:	W	Phone Number: <u>603-749-1841</u> E	xt 105
Print fui	ll name: <u>Jestin LeCla</u>	ir Agency: <u>JOHN TURNER CONSUL</u>	TING INC.
Cc: distro list			

NH· ME· MA



NH: ME: MA

REPORT OF SPECIAL INSPECTION

Project Name:	Ocean Gateway Parki	ng Garage		
Report #:	07-SIS-117-045A	02/01/2008		
Client:	Intercontinental Dev	elopers		
Inspection Type(s	s)/Coverage:			
X Continuou	sPeriodic/freq	uency:		-
The elevator shaft Joint reinforcement the corner at H line block to an elevati	it at 16" on center, #6 ve e (detail C/S5.02) and (2	rtical at 24". Bond be) #9 vertical at G.4 li e will be a bond bea	e level 5 at bond beam. Elevation of 96.02. eam at elevation of 96.02 is (2) #5 continuous ne at 2.9 (detail D/S5.02). Once grouted the am with (2) #9's continuously. Grouting has the anic.	contractor is planning to lay
Tests Performed: Grout is to be sam	: pled on Monday 02/04/0	8		
Items requiring <u>1</u>) Correction, 2) Correct	tion of previously li	sted items, and 3) Previously listed:	
Changes to appre	oved plans authorized	by engineer or arch	litect of record:	
Comments: Work looks good a	and clean.			
	i:ull name: <u>Kenneth N</u>		Phone Number: 603-749-1841 Agency: JOHN TURNER CONSULTIN	IG INC.
Cc: distro lis	ŧ			



NH-ME-MA

REPORT OF SPECIAL INSPECTION

Project Name:	Ocean Gateway Parking Garage	
Report #:	07-SIS-117-055 02/21/20	08
Client:	Intercontinental Developers	
Inspection Type(s)/Coverage:	
X Continuou	sPeriodic/frequency:	
CMU West Stairwe CMU reinforcing st Detail D/S5.01 – (2 Detail D/55.01 (2) ‡	eel #6 vertical every cell grouted solid t) #9 at end pilaster at line 3 #9 at end at A line continuous, contractor is up 22 course	es
Tests Performed: Grout was sample mechanically consc	d; Contractor is continually checking	the plumb & level. All cells are clean prior to testing and the grout is being
ltems requiring <u>1)</u>	Correction, 2) Correction of previo	usly listed items, and 3) Previously listed:
Changes to appro	oved plans authorized by engineer o	or architect of record:
Comments: Work looks good a	nd clean.	
Signed		Phone Number: 603-749-1841 Ext 107
Print fu	II name: <u>Kenneth M. Ries</u>	Agency: <u>JOHN TURNER CONSULTING INC.</u>
Cc: distro list		

JOHN TURNER CONSULTING, INC.



REPORT OF SPECIAL INSPECTION

Project Name:	Ocean Gateway Park	ing Garage	
Report #:	07-SIS-117-056	02/29/2008	
Client:	Intercontinental Dev	elopers	
Inspection Type(s)/Coverage:		
X Continuo	usPeriodic/fred	uency:	
CMU West Stairw Contractor is up to end pilaster on A		us at bond beam. T	nforcing steel #6 at 16" on center. (2) #9 at end pilaster at 3 line. (2) #9 a he contractor is also working on rooms G08, G09 and G14. 8" CMU with
Tests Performed	<u>.</u>		
Items requiring <u>1</u>	i) Correction, 2) Correc	tion of previously I	isted items, and 3) Previously listed:
Changes to appr	oved plans authorized	by engineer or arc	hitect of record:
Comments: Work looks good	and clean with no discre	oancies noted.	
Signed	j:		Phone Number: 603-749-1841 Ext 107
Print f	ull name: <u>Kenneth l</u>	/I. Ries	Agency: JOHN TURNER CONSULTING INC.
Cc: distro lis	st		

NH: ME: MA JTC-ONLINE.COM



REPORT OF 2" x 2" MORTAR CUBE COMPRESSIVE STRENGTH (ASTM C109)

CLIENT:

Intercontinental Developers Inc.

Attn: Mr. Richard Libardoni

1270 Soldiers Road Boston, MA 02135-1003 PROJECT:

Ocean Gateway Garage

Portland, ME

DATE:

March 14, 2008

REPORT #:

07-SIS-117-057

General Placement Location:

3 Line At G Line (Brick Mortar)

Specific Placement Location: Field Representative:

Midway At First Level

Date Cast:

Ken Ries 03/07/08

Supplier:

Mixed On-Site

Design Strength @ 28 Days:

1800 psi

Materials	Description	Batch Quantities	Notes
Cement	Dragon Type II	(1) 94lb.	
Water	Clean & Heated	8 gallons	
Sand	Clean & Heated	(6) 5 gallon buckets	
Admixture	Water Block	1 bottle	
Lime	Type S	50 lb bag.	

Specimen #	Date Tested	Age (days)	COMPRESSIVE STRENGTH (psi)	Strength (avg. psi)
1	03/14/08	7	1750	
2	03/14/08	7	1710	1730
3	03/14/08	7	1720	
4	04/04/08	28		***************************************
5	04/04/08	28		
6	04/04/08	28		
7		Н		
8		Н		
9		Н		

Remarks:

NH· ME· MA



REPORT OF 2" x 2" MORTAR CUBE COMPRESSIVE STRENGTH (ASTM C109)

CLIENT:

Intercontinental Developers Inc.

PROJECT:

Ocean Gateway Garage

Attn: Mr. Richard Libardoni

1270 Soldiers Road Boston, MA 02135-1003 Portland, ME

DATE:

April 7, 2008

REPORT #:

07-SIS-117-057

General Placement Location:

3 Line At G Line (Brick Mortar)

Specific Placement Location:

Midway At First Level

Field Representative: Date Cast:

Ken Ries 03/07/08

Supplier:

Mixed On-Site

Design Strength @ 28 Days:

1800 psi

Materials	Description	Batch Quantities	Notes
Cement	Dragon Type II	(1) 94lb.	
Water	Clean & Heated	8 gallons	
Sand	Clean & Heated	(6) 5 gallon buckets	
Admixture	Water Block	1 bottle	
Lime	Type S	50 lb bag.	

Specimen #	Date Tested	Age (days)	COMPRESSIVE STRENGTH (psi)	Strength (avg. psi)
1	03/14/08	7	1750	
2	03/14/08	7	1710	1730
3	03/14/08	7	1720	
4	04/04/08	28	2070	
5	04/04/08	28	2090	2090
6	04/04/08	28	2120	
7		H		
8		H		
9		H		

Remarks:

NH· ME· MA JTC-ONLINE.COM



REPORT OF 2" x 2" MORTAR CUBE COMPRESSIVE STRENGTH (ASTM C109)

CLIENT:

Intercontinental Developers Inc.

PROJECT:

Ocean Gateway Garage

Portland, ME

Attn: Mr. Richard Libardoni 1270 Soldiore Post

Bostoi

DATE:

Februa

General Placement Loc Specific Placement Loca

Field Representative:

Date Cast:

Supplier:

Design Strength @ 28 Da

07-SIS-117-041

and H Lines

Between 2.3 and 2.9

Materials			Notes
Cement			
Water	·'		
Sand			
Admixture		(2) 16 oz bott.	
Lime	Type S	50 lb bag.	

Warfar

Specimen #	Date Tested	Age (days)	COMPRESSIVE STRENGTH (psi)	Strength (avg. psi)
1	01/23/08	7	2620	
2	01/23/08	7	2790	2720
3	01/23/08	7	2750	
4	02/13/08	28	3740	
5	02/13/08	28	3560	3640
6	02/13/08	28	3610	
7		Н		
8		H		
9		Н		

Remarks:

NH: ME: MA JTC-ONLINE.COM



CLIENT:

Intercontinental Developers Inc.

PROJECT:

Ocean Gateway Garage

Attn: Mr. Richard Libardoni

1270 Soldiers Road Boston, MA 02135-1003 Portland, ME

DATE:

June 10, 2008

REPORT#:

07-SIS-117-078

General Placement Location:

North Wall A1-D1

Specific Placement Location:

Jarred Porper

Field Representative:

OF HOUSE

Date Cast:
Date Received:

05/13/08

Design Strength:

05/15/08 3000 psi

Supplier:

Dragon

Specimen#	Date Tested	Age (days)	Strength (psi)	Average Strength (psi)	
1	05/20/08	7	2850		
2	05/20/08	7	3240	2760	
3	05/20/08	7	2200		
4	06/10/08	28	4000		
5	06/10/08	28	4300	4270	
6	06/10/08	28	4500		
7		H			
8		Н			

Remarks: Rebar looked acceptable. Horizontal: #5 at 2.0' on center and Vertical: #5 at 2.0" on center

NH ME MA



Intercontinental Developers Inc. CLIENT:

Attn: Mr. Richard Libardoni

1270 Soldiers Road Boston, MA 02135-1003 PROJECT: Ocean Gateway Garage

Portland, ME

DATE: June 05, 2008

REPORT#: 07-SIS-117-074

General Placement Location: Specific Placement Location:

Field Representative:

Date Cast: Date Received: **Design Strength:** Supplier:

A-D Line Jarred Porper 05/08/08

Back Wall

05/12/08 3000 psi Dragon

Specimen#	Date Tested	Age (đays)	Strength (psi)	Average Strength (psi)	
I	05/15/08	7	1370		
2	05/15/08	7	1700	1650	
3	05/15/08	7	1890		
4	06/05/08	28	4750		
5	06/05/08	28	4850	4800	
6	06/05/08	28	4800		
7		H			
8		H			

Remarks:

NH ME MA

CONSULTITE COM

JOHN TURNER CONSULTING, INC.

19 DOVER STREET **DOVER NH 03820** T 603.749.1841 F 603.516.6851

1950 LAFAYETTE ROAD, BOX 11 PORTSMOUTH NH 03801

T 603.610,7104 F 603,610,7108

6 CLINTON AVENUE WESTFIELD MA 01085 15 HOLLY STREET, UNIT 103 SCARBOROUGH ME

T 413.642.0138 F 413.642.0164

T 207.833.7878 F 207.883.3365



CLIENT:

Intercontinental Developers Inc.

Attn: Mr. Richard Libardoni

1270 Soldiers Road Boston, MA 02135-1003 PROJECT:

Ocean Gateway Garage

Portland, ME

DATE:

May 29, 2008

REPORT #:

07-SIS-117-072

General Placement Location:

Specific Placement Location:

1 Line, A-D 1 Line, 45 Courses Up Between D&C

Field Representative:

Ken Ries

Date Cast:

05/0108

Date Received:

05/04/08 3000 psi

Design Strength: Supplier:

Dragon

Specimen#	Date Tested	Age (days)	Strength (psi)	Average Strength (psi)
ı	05/08/08	7	1970	
2	05/08/08	7	2390	2060
3	05/08/08	7	1830	
4	05/29/08	28	5030	
5	05/29/08	28	4850	5080
6	05/29/08	28	5350	
7		H		
8		Н		

Remarks:

NH ME MA

CONSULTITE COM

JOHN TURNER CONSULTING, INC.

19 DOVER STREET DOVER NH 03820 04074

T 603.749.1841 F 603.516.6851

1950 LAFAYETTE ROAD, BOX 11 PORTSMOUTH NH 03801 6 CLINTON AVENUE WESTFIELD MA 01085 15 HOLLY STREET, UNIT 103 SCARBOROUGH ME

T 603.610.7104 F 603.610.7108

T 413.642.0138 F 413.642.0164

T 207.833.7878 F 207.883.3365



CLIENT:

Intercontinental Developers Inc.

PROJECT:

Ocean Gateway Garage

Attn: Mr. Richard Libardoni

1270 Soldiers Road Boston, MA 02135-1003 Portland, ME

DATE:

May 26, 2008

REPORT #:

07-SIS-117-070

General Placement Location:

Back Wall, Exterior

Specific Placement Location:

Line 1, A-D

Field Representative: Date Cast:

Jarred Porper

Date Received:

04/28/08

Design Strength:

05/01/08 3000 psi

Supplier:

Dragon

Specimen #	Date Tested	Age (days)	Strength (psi)	Average Strength (psi)
1	05/05/08	7	2110	
2	05/05/08	7	2630	2170
3	05/05/08	7	1780	
4	05/26/08	28	3720	
5	05/26/08	28	3710	3680
6	05/26/08	28	3600	
7		H		
8		Н		

Remarks:

NH ME MA



CLIENT:

Intercontinental Developers Inc.

Ocean Gateway Garage

Attn: Mr. Richard Libardoni

1270 Soldiers Road Boston, MA 02135-1003 Portland, ME

DATE:

April 8, 2008

REPORT#:

PROJECT:

07-SIS-117-058

General Placement Location:

Test Batch

Specific Placement Location:

Test Batch Andy Henderson

Field Representative: Date Cast:

03/10/08

Date Received:

03/11/08

Design Strength:

3000 psi

Supplier:

On-Site

Materials	Description	Batch Quantities
Cement	Dragon Type ½	½ bag
Sand	Fine	(1) 5 gal. bucket
Lime		
Water	Clean	13 gallons
Admixture 1		

Specimen #	Date Tested	Age (days)	Strength (psi)	Average Strength (psi)
1	03/17/08	7	4320	
2	03/17/08	7	4450	4420
3 ,	03/17/08	7	4490	
4	04/07/08	28	4880	
5	04/07/08	28	4950	4850
6	04/07/08	28	4720	
7		H		
8		H		

Remarks:

NH ME MA



CLIENT:

Intercontinental Developers Inc.

Attn: Mr. Richard Libardoni

1270 Soldiers Road Boston, MA 02135-1003 PROJECT:

Ocean Gateway Garage

Portland, ME

DATE:

March 20, 2008

REPORT #:

07-SIS-117-054

General Placement Location:

West Stair Well

Specific Placement Location:

Off Line A.2, 22 Courses Up Bond Beam

Field Representative: Date Cast:

Ken Ries 02/21/08

Date Received: Design Strength: 02/22/08 3000 psi

Supplier:

On-Site

Materials	Description	Batch Quantities
Cement	Dragon Type II	(2) 94 lb. bags
Sand	Heated	(8) 5 gal. buckets
Lime		
Water	Heated	13 gallons
Admixture 1		

Specimen#	Date Tested	Age (days)	Strength (psi)	Average Strength (psi)
1	02/28/08	7	3950	
2	02/28/08	7	3750	3780
3	02/28/08	7	3650	
4	03/20/08	28	4780	
5	03/20/08	28	4830	4770
6	03/20/08	28	4690	
7		H		
8		H		

Remarks:

NH ME MA

CONSULTJTC.COM

JOHN TURNER CONSULTING, INC.



CLIENT:

Intercontinental Developers Inc.

PROJECT:

Ocean Gateway Garage

Attn: Mr. Richard Libardoni

1270 Soldiers Road Boston, MA 02135-1003 Portland, ME

DATE:

February 13, 2008

REPORT #:

07-SIS-117-040

General Placement Location:

Elevator Shaft & Stair Well Between G.4 and H Line

Specific Placement Location:

Bond Beam Between 3rd & 4th Level, G.4 Between 2.3 & 2.9

Field Representative:

Ken Ries

Date Cast:

01/16/08

Date Received:

01/17/08

Design Strength:

3000 psi

Supplier:

Made On-Site

Materials	Description	Batch Quantities
Cement	Dragon Type II	(2) 94 lb bags
Sand	Heated	(8) 5 gallon buckets
Lime		
Water	Heated	13 Gallons
Admixture 1		

Specimen #	Date Tested	Age (days)	Strength (psi)	Average Strength (psi)
1	01/23/08	7	4020	***************************************
2	01/23/08	7	4040	4050
3	01/23/08	7	4090	
4	02/13/08	28	5140	
5	02/13/08	28	5080	5070
6	02/13/08	28	4990	
7		H		
8		H		

Remarks:

NH ME MA



CLIENT:

Intercontinental Developers Inc.

Attn: Mr. Richard Libardoni

1270 Soldiers Road Boston, MA 02135-1003 PROJECT:

Ocean Gateway Garage

Portland, ME

DATE:

March 3, 2008

REPORT#:

07-SIS-117-046

General Placement Location: Specific Placement Location:

Elevator Shaft Andy Henderson

Roof and Elevator

Field Representative: Date Cast:

02/05/08

Date Received:

02/06/08

Design Strength:

3000 psi

Supplier:

Dragon Type I/II

Materials	Description	Batch Quantities
Cement	Portland	2.5 Bags
Sand	Fine	12 buckets
Lime		
Water		11 gal
Admixture 1		

Specimen#	Date Tested	Age (days)	Strength (psi)	Average Strength (psi)
1	02/11/08	7	3600	
2	02/11/08	7	3540	3530
3	02/11/08	7	3460	
4	02/24/08	28	4680	
5	02/24/08	28	4780	4730
6	02/24/08	28	4740	
7		H		
8		H		

Remarks:

NH ME MA



CLIENT:

Intercontinental Developers Inc.

PROJECT:

Ocean Gateway Garage

Attn: Mr. Richard Libardoni

1270 Soldiers Road Boston, MA 02135-1003 Portland, ME

DATE:

February 13, 2008

REPORT #:

07-SIS-117-046

General Placement Location:

Roof and Elevator Elevator Shaft

Specific Placement Location: Field Representative:

Andy Henderson

Date Cast:

02/05/08

Date Received: Design Strength: 02/06/08 3000 psi

Supplier:

Dragon Type I/II

Materials	Description	Batch Quantities
Cement	Portland	2.5 Bags
Sand	Fine	12 buckets
Lime		
Water		11 gal
Admixture 1		

Specimen#	Date Tested	Age (days)	Strength (psi)	Average Strength (psi)	
1	02/11/08	7	3600		
2	02/11/08	7	3540	3530	
3	02/11/08	7	3460		
4	02/24/08	28			
5	02/24/08	28		1	
6	02/24/08	28			
7		H			
8		Н			

Remarks:

NH ME MA CONSULTITC.COM

JOHN TURNER CONSULTING, INC.



CLIENT:

Intercontinental Developers Inc.

PROJECT:

Ocean Gateway Garage

Attn: Mr. Richard Libardoni

1270 Soldiers Road

Portland, ME

Boston, MA 02135-1003

DATE:

February 21, 2008

REPORT #:

07-SIS-117-054

General Placement Location:

West Stair Well

Specific Placement Location: Field Representative:

Off Line A.2, 22 Courses Up Bond Beam

Date Cast:

Ken Ries 02/21/08

Date Received:

02/22/08

Design Strength:

3000 psi

Supplier:

On-Site

Materials	Description	Batch Quantities
Cement	Dragon Type II	(2) 94 lb. bags
Sand	Heated	(8) 5 gal. buckets
Lime		
Water	Heated	13 gallons
Admixture 1		

Specimen#	Date Tested	Age (days)	Strength (psi)	Average Strength (psi)
1	02/28/08	7		
2 .	02/28/08	7		
3	02/28/08	7		
4	03/20/08	28		
5	03/20/08	28		
6	03/20/08	28		
7		Н		
8		H		

Remarks:

NH ME MA



CLIENT:

Intercontinental Developers Inc.

PROJECT:

Ocean Gateway Garage

Attn: Mr. Richard Libardoni

1270 Soldiers Road Boston, MA 02135-1003 Portland, ME

DATE: February 28, 2008

REPORT #: 07-SIS-117-054

General Placement Location:

West Stair Well

Specific Placement Location:

Off Line A.2, 22 Courses Up Bond Beam

Field Representative:
Date Cast:
Date Received:
Design Strength:

Ken Ries 02/21/08 02/22/08

Design Strength: 3000 psi Supplier: On-Site

Materials	Description	Batch Quantities
Cement	Dragon Type II	(2) 94 lb. bags
Sand	Heated	(8) 5 gal, buckets
Lime		
Water	Heated	13 gallons
Admixture 1		

Specimen #	Date Tested	Age (days)	Strength (psi)	Average Strength (psi)
I	02/28/08	7	3950	3780
2	02/28/08	7	3750	
3	02/28/08	7	3650	
4	03/20/08	28		
5	03/20/08	28		
6	03/20/08	28		
7		H	***************************************	
8		H		

Remarks:

NH ME MA CONSULTITC.COM

JOHN TURNER CONSULTING, INC.