



Project:	Pearl Place II		
Location:	Portland, ME		
Becker Job No:	2569		

OBSERVATION REPORT

Cast in Place Concrete

Date:	2-21-2012
Time:	9:30 AM
Temp:	35 F
Weather:	Sunny

Observation Location: Pile Cap/Grade Beam Reinf Line J between 5.5 and 9 Line H between 5.5 and 9

Line 6, 7 and 9 from J to G.4 Elevator pit walls

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	\square				
Quantity		\boxtimes			see notes
Condition	\square				
Placement		\boxtimes			see notes
Embed/Anchors	\square				
Lap Splices	\square				
Hot Weather				\square	
Cold Weather	\square				
Bond Beams				\square	
Additional Items				\square	
Additional Items				\square	

Notes:

Reinforcing for stem wall and shelves on line J and 5.5 incorrectly located. G/C was made aware of issues and made it known that comments would be addressed prior to placement on 2/22.

Signed: Nathan R. Merrill, P.E.