Inspections Division

Inspection Results

Date Range from 1/5/2016 through 6/22/2017

Date	CBL		Business	Appl ID	Sch. Type		Status Next Insp Date
Building							
Commer	cial						
RETAIL	& PE	RSONAL	. SERVICE				
07/29/2016	027	F009001		201601686	Site VISIT		Follow up Required
121 CENTER	ST					Preconstruction me	eeting.
08/04/2016	027	F009001		201601686	Pre-Demoliti	on Inspection	Passed
121 CENTER	ST		This is a time specific insp Thormann, 207-266-6673, building.	ection, 9AM, contac partial demolition o	ct Curtis of the Asylum		
08/16/2016	027	F009001		201601686	Close-in Plu	mbing/Framing w/F	Passed
121 CENTER	ST		closein plumbing inspectio contact Calvin Colby 212-6		Asylum-		
08/17/2016	027	F009001		201601686	Site VISIT		Follow up Required
121 CENTER	ST					and city staff to rev	ction. Meet with applicant, engineer, view sidewalk and ADA options, and repairs. Applicant to submit s.
08/23/2016	027	F009001		201601686	Electrical Cl	ose-in w/Fire & Dra	Passed
121 CENTER	ST		Electrical Close-In Inspect Beauparlant (713-5366).	ion (The Asylum) w	/Doug		
09/02/2016	027	F009001		201601686	Final - Com	mercial	Follow up Required
121 CENTER	ST		This is for phase 1 re-occu contact Curtis Thorman, 2 but will work within the ins	66-6673, requesting		time catereed eve	np final life safety inspection for a one nt happening tonight. The phase 1 of the bar will be next Wed 2:30
09/02/2016	027	F009001		201601686	Foundation/	Rebar	
121 CENTER	ST		foundation rebar inspection	n contact Curtis 26	6-6673		
09/02/2016	027	F009001		201601686	Final - Fire		Follow up Required
121 CENTER	ST		This is for phase 1 re-occu contact Curtis Thorman, 2 but will work within the ins	66-6673, requestin		One time event be Contractor making signage for one-tir Will re-inspect We	minor corrections and adding me event.
09/02/2016	027	F009001		201601686	Final - Elect	ric	Follow up Required
121 CENTER ST			This is for phase 1 re-occupancy of the Asylum sports bar, contact Curtis Thorman, 266-6673, requesting late morning but will work within the inspectors schedule.		this was just a temp final life safety inspection for a one time catereed event happening tonight. The phase 1 final for reopening of the bar will be next Wed AfTERNOON AT 2:30		
09/07/2016	027	F009001		201601686	Final - Com	mercial	Passed
121 CENTER	ST		THIS IS PRE SECHEDUL is for phase 1 re-occupand contact Curtis Thorman, 2	cy of the Asylum sp			
09/07/2016	027	F009001		201601686	Final - Fire		Passed
121 CENTER	ST		This is pre scheduled for 2 1 re-occupancy of the Asy Thorman, 266-6673,		iis is for phase itact Curtis		is accepted. Construction is submitted for project.

Inspections Division

Inspection Results

Date Range from 1/5/2016 through 6/22/2017

Date	CBL	Business	Appl ID	Sch. Type	Status	Next Insp Date
Building						
Commer	cial					
RETAIL	& PERSONA	L SERVICE				
09/07/2016	027 F009001		201601686	Final - Electric	Passed	
121 CENTER	ST	This is has been pre schedule for phase 1 re-occupancy of the Curtis Thorman, 266-6673	ed for 2:30pm!!!! ne Asylum spor	! This is ts bar, contact		
10/05/2016	027 F009001		201601686	Close-in Plumbing/Framing w/F	CC Cancel/ Wit	hdraw
121 CENTER	ST	Underslab Plumbing inspection Calvin Colby 207-212-6154	n only (in new	addition)	0	
10/06/2016	027 F009001		201601686	Close-in Plumbing/Framing w/F	CC Cancel/ Wit	hdraw
121 CENTER	ST	Underslab Plumbing inspection Calvin Colby 207-212-6154	on only (in new	addition)		
10/12/2016	027 F009001		201601686	Close-in Plumbing/Framing w/F	Passed	
121 CENTER	ST	Doug- 713-5366	***			M - Area Colo
10/12/2016	027 F009001		201601686	Electrical Close-in w/Fire & Dra	Passed	
121 CENTER	ST	Doug- 713-5366				
10/14/2016	027 F009001		201601686	Close-in Plumbing/Framing w/F	Passed	
121 CENTER	ST	Underslab Plumbing inspection Calvin Colby 207-212-6154	on only (in new	addition)		
11/16/2016	027 F009001		201601686	Close-in Plumbing/Framing w/F		
121 CENTER	ST	Electrical & Plumbing Close-I w/Doug Beauparlant (713-530		ections	Name of the Control o	man belova ()
11/16/2016	027 F009001		201601686	Electrical Close-in w/Fire & Dra		
121 CENTER	ST	Electrical & Plumbing Close-I w/Doug Beauparlant (713-53		ections		
12/21/2016	027 F009001		201601686	Close-in Plumbing/Framing w/F	Passed	
121 CENTER	ST	Electrical/Plumbing Close-In Beauparlant (713-5366).	Inspections w/E	Ooug		
12/21/2016	027 F009001		201601686	Electrical Close-in w/Fire & Dra	Passed	
121 CENTER	ST	Electrical/Plumbing Close-In Beauparlant (713-5366).	Inspections w/E	Doug		
01/06/2017	027 F009001		201601686	Above Ceiling Inspection	Passed	
121 CENTER	ST	above ceiling plumbing/electr wall on 1st floor contact Dou		ement and in		
01/06/2017	027 F009001		201601686	Above Ceiling Inspection	Passed	
121 CENTER	ST	above ceiling plumbing/electr wall on 1st floor contact Doug		ement and in		
01/25/2017	027 F009001		201601686	Close-in Plumbing/Framing w/F	Passed	
121 CENTER	R ST	Rough-in plumbing/electrical inspections. Contact Doug B				
01/25/2017	027 F009001		201601686	Electrical Service	Passed	
121 CENTER	R ST	Rough-in plumbing/electrical inspections. Contact Doug B				

Inspections Division

Inspection Results

Date Range from 1/5/2016 through 6/22/2017

Date	CBL		Business	Appl ID	Sch. Type		Status	Next Insp Date
Building								
Commer	cial							
RETAIL	& PE	RSONAL	. SERVICE					
02/10/2017	027	F009001		201601686	Final - Electr		Failed	3/14/2017
121 CENTER	ST		Final for four sections o bathrooms, and one off Curtis Thormann: 207-2	ice all in the basement	wo area call	Wires hanging de	almost all up, Bai own on grid, Also iling not de-Energ	Sink not plumbed in, Tempera y Lights ized . FAILED!!
02/10/2017	027	F009001		201601686	Final - Fire		Follow up Req	uired
121 CENTER	ST		Seeking partial approva basement for functions addressed.	l for occupancy of spa Signage and E-lights	ce in to be			
02/10/2017	027	F009001		201601686	Final - Comr		Failed	3/14/2017
121 CENTER	ST		Final for four sections of bathrooms, and one off Curtis Thormann: 207-2	ice all in the basement		Wires hanging d	almost all up, Ba own on grid, Also illing not de-Energ	r Sink not plumbed in, Tempera y Lights pized . FAILED!!
02/16/2017	027	F009001		201601686	Final - Com	nercial	Passed	
121 CENTER	R ST		Final for four sections of bathrooms, and one off Curtis Thormann: 207-2	ice all in the basement				
02/16/2017	027	F009001		201601686	Final - Elect	ric	Passed	
121 CENTER	R ST		Final for four sections of bathrooms, and one of Curtis Thormann: 207-	fice all in the basement	wo : area call			
02/16/2017	027	F009001		201601686	Final - Fire		Passed	
121 CENTER	RST		Final for four sections of bathrooms, and one of Curtis Thormann: 207-	fice all in the basement	two t area call			
02/23/2017	027	F009001		201601686	Site VISIT		Follow up Red	luired
121 CENTER	RST					Much of the righ	pection. Site work it-of-way work still ding construction	is idle for the winter. needs to be is ongoing.
02/27/2017	027	F009001		201601686	Above Ceili	ng Inspection	Passed	
121 CENTER			Above ceiling inspection	on call Doug 713-5366				
03/24/2017	027	F009001		201601686	Above Ceili	ng Inspection	Passed	
121 CENTER		1000001	Above ceiling inspection Drapeau T: 713-4996	on basement level. Cal	Kevin	Couple of pener	rtrations need to b	e filled
03/30/2017	027	F009001		201601686	Site VISIT		Follow up Red	quired
121 CENTE	R ST					is incomplete ie	sidewalks, lightin eet with applicant	on progress. Site work g, landscaping, paving and City staff to
04/05/2017	027	7 F009001		201601686	Above Ceili	ng Inspection	Passed	
121 CENTE	R ST		Above ceiling inspecti lower/upper mezzanin Contact Kevin Drapea	es.	or areas and	Had a few sets grid. I told then	of wires that were n they needed to l	draped and touching be lifted and secured.
04/11/2017	027	7 F009001		201601686	Site VISIT		Follow up Re	quired
121 CENTE						Site visit for pre clean sediment	e CO inspection. A s from street and	dvised contractor to maintain EC measures

Inspections Division

Inspection Results

Date Range from 1/5/2016 through 6/22/2017

Date	CBL	-	Business	Appl ID	Sch. Type		Status	Next Insp Date
Building								
Commer	cial							
RETAIL	& PE	RSONAL	. SERVICE					
04/13/2017	027	F009001		201601686	Site VISIT			
121 CENTER	ST					Site visit for pre Co ramp, tree planter, to clean sediments measures.	drive apron, etc. A	dvised contractor
04/20/2017	027	F009001		201601686	Final - Electr	ic	Passed	
121 CENTER	ST		Final/C of O inspection call Cl	hris Brown 650-8	3663			
04/20/2017	027	F009001		201601686	Final - DRC		Follow up Require	ed
121 CENTER	ST		Final/C of O inspection call C	hris Brown 650-8	3663	Site visit with Bruc and ramps. Follow		
04/21/2017	027	F009001		201602512	FP Alarm		Passed	
121 CENTER	ST							
04/21/2017	027	F009001		201602820	FP Sprinkler		Passed	
121 CENTER	ST							
04/21/2017	027	F009001		201601686	Certificate of	Occupancy/Final I	Follow up Require	ed
121 CENTER	ST		C of O inspection call Chris B 1:00 pm)	rown 650-8663	(Set time At			
04/21/2017	027	F009001		201601686	Final - DRC		Follow up Require	ed
121 CENTER	ST					Site work incomple	ete. Follow up Mon	day.
04/21/2017	027	F009001		201601686	Final - Fire		Passed	
121 CENTER	ST		Storage area between existing assembly space is to be seculaddressed.					
04/24/2017	027	F009001		201601686	Final - DRC		Passed	
121 CENTER	ST							
04/24/2017	027	F009001	TEDLUM ASSOCIATES LLC	201601686	Inspection		Passed	
121 CENTER	ST		Follow up on Grasbable Hand	l rails		Follow up on Gras ok per Jon Rioux	pable hand Rails T	emp ones in place
Subtotal List	ted:	47						

Listed:

47