Project: 62 India Street – Portland, Maine Date Prepared: April 07, 2016

Statement of Special Inspections – A/M/E/P

D : 1	(2 I I' G			
Project:	62 India Street			
Location:	62 India Street – Portla	nd, Maine		
Owner:	India/ Newbury Residen	ces, LLC. – 2730 Transit I	Road, West Seneca, NY	04224
This Statemen	nt of Special Inspection	s encompass the follow	ing discipline:	
	☐ Mechan	ical/Electrical/Plumbing		
X Architectura Design Profes	al ☐ Other:	Charge: N	Aark Mueller	_
Firm Name: N	Mark Mueller Architects			
(Note: Statem	ent of Special Inspection	ons for other disciplines	may be included unde	er a separate cover)
Inspection an applicable to	d Testing requirement this project as well as	s of the Building Code	. It includes a scheoal Inspection Coordin	ance in accordance with the Special dule of Special Inspection services ator (SIC) and the identity of other
Building Code discrepancies not corrected,	e Official (BCO) and the shall be brought to the the discrepancies sha n Responsible Charge	ne Registered Design F e immediate attention of all be brought to the atte	Professional in Respo f the Contractor for co ention of the Building	all furnish inspection reports to the onsible Charge (RDP). Discovered orrection. If such discrepancies are Official and the Registered Design relieve the Contractor of his or her
		o the Building Official a the RDP, SIC and the B		Design Professional in Responsible
correction of				d Special Inspections, testing and the BCO prior to issuance of a
Job site safety	and means and meth	ods of construction are s	solely the responsibilit	y of the Contractor.
Interim Repor	t Frequency:	X Upon receipt of re	eport	or per attached schedule.
Prepared by:				
Mark Mueller			_	SEO ARCHINI
in Responsible	name of the Registered e Charge)	Design Professional	<i>4/7/17</i>	The Juil
Signature	' //	1	Date	U
	U			Design Professional Seal
Owner's Author	orization:		Building Code Offic	ial's Acceptance:

1 of 8

Project: 62 India Street - Portland, Maine Date Prepared: April 07, 2016 Signature Date Signature Date Statement of Special Inspections – A/M/E/P (Continued) List of Agents 62 India Street Project: Location: 62 India Street. Portland, ME Owner: India/Newbury Residences, LLC -2730 Transit Road, West Seneca, NY 04224 This Statement of Special Inspections encompass the following discipline: X Architectural Other: (Note: Statement of Special Inspections for other disciplines may be included under a separate cover) This Statement of Special Inspections / Quality Assurance Plan includes the following building systems: X Spray Fire Resistant Material

Exterior Insulation and Finish Mechanical & Electrical Architectural Systems Special Cases

Special Inspection Agencies	Firm	Address, Telephone, e-mail
Special Inspection Coordinator (SIC)	Landry/French Construction	160 Pleasant Hill Rd, Scarborough, ME 04074 (207) 730-5566 Rlandry@landryfrenchconstruction.com
2. Special Inspector (SI 1)	S.W. Cole Engineering Inc	286 Portland Rd, Gray ME 04039 207-657-2866
3. Special Inspector (SI 2)		
4. Testing Agency (TA 1)		
5. Testing Agency (TA 2)		
6. Other (O1)		

Project: 62 India Street – Portland, Maine

Date Prepared: April 07, 2016

Note: The inspectors and testing agencies shall be engaged by the Owner or the Owner's Agent, and <u>not</u> by the Contractor or Subcontractor whose work is to be inspected or tested. Any conflict of interest must be disclosed to the Building Official, prior to commencing work.

Project: 62 India Street - Portland, Maine

Date Prepared: April 07, 2016

Statement of Special Inspections - A/M/E/P (Continued)

Final Report of Special Inspections (SIC)

[To be completed by the Special Inspections Coordinator (SIC). Note that all Agent's Final Reports must be received prior to issuance.]

Project: 62 India Street

Respectfully submitted,

Signature

Location: 62 India Street, Portland, ME 04101

Owner: India/Newbury Residences, LLC -2730 Transit Road, West Seneca, NY 04224

Architect of Record: Mark Mueller Mueller Architects, LLC (firm) (name) Registered Design Professional in Responsible Charge: Mark Mueller Mueller Architects, LLC (firm)

To the best of my information, knowledge and belief, the Special Inspections required for this project, and itemized in the Statement of Special Inspections submitted for permit, have been performed and all discovered discrepancies have been reported and resolved.

(name)

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.

Special Inspection Coordinator Mark Mueller (Type or print name) Mueller Architects, LLC (Firm Name)

07/11/18 Date

Licensed Professional Seal

Project: 62 India Street – Portland, Maine

Date Prepared: April 07, 2016

Statement of Special Inspections – A/M/E/P (Continued)

Special Inspector's/Agent's Final Report

Project:	62 India Street		
Special Inspector or Agent:	Roger E. Domingo	S.W.	Cole Engineering Inc
Designation:	(name)	(firn	
designated for this Ir		ent of Special Inspections	testing required for this project, and s submitted for permit, have been
Interim reports submitt report.	ed prior to this final report form	a basis for and are to be co	onsidered an integral part of this final
Respectfully submitted Special Inspector or A			
Roger E. Doming	go		Nathaniel McArthur
(Type or print name)			ICC #3835
Page E I	bmay	7/11/18	
Signature		Date	Licensed Professional Seal or
			Certification Number

Project: 62 India Street – Portland, Maine

Date Prepared: April 07, 2016

Schedule of Special Inspections - A/M/E/P

Qualifications of Inspectors and Testing Technicians

The qualifications of all personnel performing Special Inspection and testing activities are subject to the approval of the Building Official. The credentials of all Inspectors and testing technicians shall be provided to the Special Inspector for their records. NOTE VERIFICATION THAT QUALIFIED INDIVIDUALS ARE AVAILABLE TO PERFORM STIPULATED TESTING AND/OR INSPECTION SHOULD BE PROVIDED PRIOR TO SUBMITTING STATEMENT. AGENT QUALIFICATIONS IN SCHEDULE ARE SUGGESTIONS ONLY; FINAL QUALIFICATIONS ARE SUBJECT TO THE DISCRETION OF THE REGISTERED DESIGN PROFESSIONAL PREPARING THE SCHEDULE.

Key for Minimum Qualifications of Inspection Agents:

When the Registered Design Professional in Responsible Charge or Special Inspector of Record deems it appropriate that the individual performing a stipulated test or inspection have a specific certification, license or experience as indicated below, such requirement shall be listed below and shall be clearly identified within the schedule under the Agent Qualification Designation.

RA Registered Architect – a licensed Registered Architect

PE Professional Engineer – a licensed PE specializing in the discipline to be inspected

EIT Engineer-In-Training – a graduate engineer who has passed the Fundamentals of Engineering

examination

Experienced Testing Technician

ETT Experienced Testing Technician – An Experienced Testing Technician with a minimum 5 years

experience with the stipulated test or inspection

International Code Council (ICC) Certification

ICC-SFSI Spray-Applied Fireproofing Special Inspector

Exterior Design Institute (EDI) Certification

EDI-EIFS EIFS Third Party Inspector

Other

Project: 62 India Street – Portland, Maine Date Prepared: April 07, 2016

Schedule of Special Inspections — A/M/E/P sprayed fire-resistant materials

VERIFICATION AND INSPECTION IBC Section 1704.11	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. Surface Conditions: Verify surfaces are prepared in accordance with the approved fire-resistance design and the approved manufacturer's written instructions prior to application of the sprayed fir-resistant material	Υ		IBC 1704.11.1		SW Cole Special Inspector SI 1	V
2. Application: Verify the substrate shall have a minimum ambient temperature before and after application as specified in the approved manufacturer's written instruction. The area for application shall be ventilate during and after application as required by the approved manufacturer's written instructions.	Υ		IBC 1704.11.2		SW Cole Special Inspector SI 1	V
3. Thickness: Verify average thickness of the sprayed fire- resistant materials applied to structural elements shall not be less than the thickness required by the approved fire- resistance design.						
a. Floor, Roofs & Walls: The thickness of the sprayed tire-resistant material applied to floor, roof and wall assemblies shall be determined in accordance with ASTM E 605, taking the average of not less than four measurements for each 1,000 square feet (93 m2) of the sprayed area on each floor or part thereof.	Υ		IBC1704.3.1; ASTM E605		SW Cole Special Inspector SI 1	*
b. Structural Framing: The thickness of the sprayed fire-resistant material applied to structural members shall be determined in accordance with ASTM E 605. Thickness testing shall be performed on not less than 25 percent of the structural members on each floor.	Υ		IBC1704.3.2; ASTM E605		SW Cole Special Inspector SI 1	*
4. Density: Verify density of the sprayed fire-resistant material not be less than the density specified in the approved fire-resistant design.	Υ		IBC1704.4; ASTM E605		SW Cole Special Inspector SI 1	V
5. Bond: Verify the cohesive/adhesive bond strength of the cured sprayed fire-resistant material applied to structural elements shall not be less than 150 pounds per square foot (psf) (7.18 kN/m2). The cohesive/adhesive bond strength shall be determined in accordance with the field test specified in ASTM E 736 by testing in-place samples.						
a. The test samples for determining the cohesive/adhesive bond strength of the sprayed fire-resistant materials shall be selected from each floor, roof and wall assembly at the rate of not less than one sample for every 10,000 square feet (929 m2) or part thereof of the sprayed area in each story.	Υ		IBC 1704.11.5.1; ASTM E 736		SW Cole Special Inspector SI 1	V
b. The test samples for determining the cohesive/adhesive bond strength of the sprayed fire-resistant materials shall be selected from beams, girders, joists, trusses and columns at the rate of not less than one sample for each type of structural framing member for each 5,000 square feet (464 m2) of floor area or part thereof in each story.	Υ		IBC 1704.11.5.2; ASTM E 736		SW Cole Special Inspector SI 1	V
, , , , , , , , , , , , , , , , , , , ,						

Please reference interim test reports provided by S.W. Cole Engineering, Inc.

Roger & Domery

Project: 62 India Street - Portland, Maine

Date Prepared: April 07, 2016

Contractor's Statement of Responsibility - Exhibit D

Each contractor responsible for the construction or fabrication of a system or component designated in the Quality Assurance Plan must submit a Statement of Responsibility. The Statement of Responsibility is required for Seismic Design Category C or higher. Make additional copies of this form as required.

Project: 62 India Street

Contractor's Name: Landry/French Construction

Address:160 Pleasant Hill Rd, Scarborough, ME 04074

License No.:

Description of designated building systems and components included in the Statement of Responsibility:

All special inspections as required per project specifications & code requirements.

Contractor's Acknowledgment of Special Requirements

I hereby acknowledge that I have received, read, and understand the Quality Assurance Plan and Special Inspection program.

I hereby acknowledge that control will be exercised to obtain conformance with the construction documents approved by the Building Official.

Signature

1 Nete 4/11/17
Date

Contractor's Provisions for Quality Control

Procedures for exercising control within the contractor's organization, the method and frequency of reporting and the distribution of reports is attached to this Statement.

Identification and qualifications of the person(s) exercising such control and their position(s) in the organization are attached to this Statement.



SFRM REPORT ON BEAM OR COLUMN **ASTM E605/E736**


Project Name: 62 India St. Project Number: 17-0045

Client: India St. Newbury Residences, LLC.

SFRM Supplier: **Grace Construction Products** SFRM Material: Monokote MK-6/HY

SFRM Installer: New England Fireproofing

Installation Date: Week of 9-13-17



					. ♦	₩	₩	₩	. ♦	. ♦	₩	. ♦	\	₩	. ♦	₩		Averages	
Floor No.	Column/Beam No.	Type	Test Date	Spec.	1	2	3	4	5	6	7	8	9	10*	11*	12*	Faces	Flange Tips	Total
1st Floor / 2nd Framing	6.5/G-H.1	W18x136	9/19/177	0.625	1.125 1.375	1.000 1.500		0.938 1.063		0.813 0.938	1.500	1.125 1.000	1.250 1.188				0.875	0.859	0.872
Floor No.	Column/Beam No.	Type	Test Date	Spec.	1	2	3	4	5	6	7	8	9	10*	11*	12*	Faces	Flange Tips	Total
1st Floor / 2nd Framing	G/6.5-5.8	W16x26	9/19/17	1.000	1.125 1.250	1.688 1.563		0.750 0.813		0.750 0.938	1.063	1.500 1.375	1.875 2.063				1.170	0.813	1.090
Floor No.	Column/Beam No.	Туре	Test Date	Spec.	1	2	3	4	5	6	7	8	9	10*	11*	12*	Faces	Flange Tips	Total
1st Floor / 2nd	5.8/H.1-F	W18x119	9/19/17	0.563	1.375	0.688	1.313	1.000	1.750	1.000	1.125	1.500	1.250				0.799	0.813	0.802
Framing	• • • • • • • • • • • • • • • • • • • •				1.250	0.750	1.375	1.000	1.625	1.000	1.250	1.563	1.063					0.010	
Floor No.	Column/Beam No.	Type	Test Date	Spec.	1	2	3	4	5	6	7	8	9	10*	11*	12*	Faces	Flange Tips	Total
1st Floor / 2nd	H.1(-8')/4.5-4.8	W16x31	9/19/17	0.875	1.250	1.375	1.563	0.688	0.938	0.938	1.125	1.063	1.875				1.080	0.813	1.021
Framing	П. 1(-0)/4.3-4.0	WIOXSI	9/19/17		1.000	1.000	1.500	0.750	1.000	0.875	1.188	1.250	2.188				1.000	0.013	1.021
Floor No.	Column/Beam No.	Type	Test Date	Spec.	1	2	3	4	5	6	7	8	9	10*	11*	12*	Faces	Flange Tips	Total
1st Floor / 2nd	3.2/H.1-H.1(-8')	W8x22	9/19/17	0.875	1.500	2.250	1.938	0.813	1.625	0.750	1.875	2.500	1.813				1.125	0.844	1.063
Framing	3.2/П.1-П.1(-0)	VVOXZZ	9/19/17		1.875	2.375	1.875	0.875	1.563	0.938	1.750	2.375	1.938				1.125	0.044	1.003
Floor No.	Column/Beam No.	Туре	Test Date	Spec.	1	2	3	4	5	6	7	8	9	10*	11*	12*	Faces	Flange Tips	Total
1st Floor / 2nd	2.1/H.1-F(-10')	W18x60	9/19/17	0.688	1.000	1.500	2.000	0.938	1.188	0.500	1.000	1.500	1.375				0.938	0.781	0.903
Framing	2.1/11.1-1 (-10)	VV 10X00	3/13/17		1.125	1.375	1.500	0.813	1.250	0.875	1.250	1.750	1.875				0.330	0.701	0.303

^{*} Not required for beams

ASTM E-605 8.1.2.1 For the purpose of averaging measurements, any measurement 6 mm (1/4 in.) or more, over the required design thickness, shall be recorded as the design thickness plus 6 mm. (Averages reflect ASTM guidelines). No individual measured thickness shall be more than 6 mm less, or more than 25 % less, than the required design thickness.

ASTM E-605 8.1.2.1 Note 1- Specific fire resistance rating criteria for beams, trusses, and columns may allow for a reduced thickness on flange tips. These thicknesses are to be averaged apart from other sections of the structural member.

DENSITY

Test	Framing	Member	Member	Thickness	Area	Density	Specification
Date	Level	Type	Location	(in)	(in ²)	(pcf)	(pcf)
9/19/17	1st Floor	HSS 6x6x1/2	6.5/G	0.557	48.000	18	15
9/19/17	1st Floor	HSS 6x6x1/2	3.8/G(-15')	0.458	48.000	17	15

ADHESION/COHESION

Test	Framing	Member	Member	Failure	Force	Bond	Specification
Date	Level	Type	Location	Type	(lbs)	(psf)	(psf)
9/19/17	1st Floor	HSS 6x6x1/2	6.5/G	Cohesion	38	660	200

Comments:

Sampled by: N. McArthur Reviewed by:



SFRM REPORT ON BEAM OR COLUMN **ASTM E605/E736**

Project Name: 62 India st. **Project Number:** 17-0045

Client: India St. Newbury Residences, LLC.

F(-8')/4-5


W16x31 9/19/17

SFRM Supplier: **Grace Construction Products**

SFRM Material: Monokote Z-106

SFRM Installer: New England Fireproofing

Installation Date: Week of 9-19-17



																		Averages	
Floor No.	Column/Beam No.	Type	Test Date	Spec.	1	2	3	4	5	6	7	8	9	10*	11*	12*	Faces	Flange Tips	Total
1st Floor / 2nd	6(+8')/E-F(-8')	W14x22	9/19/17	1.000	1.000	1.000	1.125	0.563	1.250	0.750	0.938	1.250	1.500				1.125	0.688	1.028
Framing	0(+0)/E-F(-0)	VV 14XZZ	9/19/17		1.313	1.500	0.813	0.625	1.375	0.813	0.875	1.375	1.875				1.125	0.000	1.020
Floor No.	Column/Beam No.	Туре	Test Date	Spec.	1	2	3	4	5	6	7	8	9	10*	11*	12*	Faces	Flange Tips	Total
1st Floor / 2nd	D/8-6	W16x31	9/19/17	0.875	1.750	1.625	1.250	0.750	1.063	0.625	1.313	1.750	1.688				1.116	0.656	1.014
Framing	D/6-0	WIOXSI	9/19/17		1.500	1.375	1.063	0.688	1.125	0.563	1.250	1.938	1.563				1.110	0.050	1.014
Floor No.	Column/Beam No.	Туре	Test Date	Spec.	1	2	3	4	5	6	7	8	9	10*	11*	12*	Faces	Flange Tips	Total
1st Floor / 2nd	C/5-6	W12x96	9/19/17	0.563	1.000	0.750	0.625	0.563	0.875	1.000	1.063	1.250	1.875				0.790	0.703	0.771
Framing	C/3-0	VV 12X90	9/19/17		1.188	0.938	0.750	0.625	0.938	1.250	0.938	1.313	1.375				0.790	0.703	0.771
Floor No.	Column/Beam No.	Туре	Test Date	Spec.	1	2	3	4	5	6	7	8	9	10*	11*	12*	Faces	Flange Tips	Total
1st Floor / 2nd	D(-10')/5-6	W18x46	9/19/17	0.750	1.375	1.063	0.938	1.000	1.000	1.000	1.188	1.000	1.375				0.978	0.938	0.969
Framing	D(-10)/3-0	VV 10X40	9/19/17		0.938	1.125	1.000	0.750	1.188	1.063	0.813	1.063	1.500				0.976	0.936	0.505
Floor No.	Column/Beam No.	Type	Test Date	Spec.	1	2	3	4	5	6	7	8	9	10*	11*	12*	Faces	Flange Tips	Total
1st Floor / 2nd	5/B-D	W16x67	9/19/17	0.688	1.125	0.813	0.938	0.938	1.500	0.938	1.063	1.250	1.250				0.920	0.906	0.917
Framing	3/6-0	VV TOXO7	3/13/17		0.813	0.938	1.125	0.813	0.938	1.063	1.063	1.500	1.188				0.920	0.900	0.517
Floor No.	Column/Beam No.	Type	Test Date	Spec.	1	2	3	4	5	6	7	8	9	10*	11*	12*	Faces	Flange Tips	Total
1st Floor / 2nd	F(-8')/4-5	W16x31	9/19/17	0.875	1.000	0.813	1.000	0.563	0.750	0.563	0.875	0.750	1.375				0.929	0.656	0.868

Framing * Not required for beams

ASTM E-605 8.1.2.1 For the purpose of averaging measurements, any measurement 6 mm (1/4 in.) or more, over the required design thickness, shall be recorded as the design thickness plus 6 mm. (Averages reflect ASTM guidelines). No individual measured thickness shall be more than 6 mm less, or more than 25 % less, than the required design thickness.

1.250 0.750

ASTM E-605 8.1.2.1 Note 1- Specific fire resistance rating criteria for beams, trusses, and columns may allow for a reduced thickness on flange tips. These thicknesses are to be averaged apart from other sections of the structural member.

DENSITY

1.375 0.500 0.813 1.000 1.000 0.750 1.500

Test	Framing	Member	Member	Thickness	Area	Density	Specification
Date	Level	Type	Location	(in)	(in ²)	(pcf)	(pcf)
9/19/17	1st Floor	HSS 6x6x1/2	4/D	0.495	48.000	31	22
9/19/17	1st Floor	HSS 6x6x1/2	4/E	0.604	48.000	26	22

ADHESION/COHESION

	Test	Framing	Member	Member	Failure	Force	Bond	Specification
	Date	Level	Type	Location	Type	(lbs)	(psf)	(psf)
ı	9/19/17	1st Floor	HSS 6x6x1/2	4/D	Adhesive	125	2170	200
ı	9/19/17	1st Floor	HSS 6x6x1/2	4/E	Adhesive	130	2257	200
١								

Comments:

Sampled by: N. McArthur Reviewed by:

0.929

Averages

0.656

0.868



SFRM REPORT ON BEAM OR COLUMN **ASTM E605/E736**

Project Name: 62 India St. Project Number: 17-0045


Client: India St. Newbury Residences, LLC.

SFRM Supplier: **Grace Construction Materials**

SFRM Material: Monokote Z-106

SFRM Installer: New England Fireproofing

Installation Date: Week of 9-19-17



					₩	₩	₩	₩	+	. ↓	₩	₩	₩	₩	₩	₩		Averages	
Floor No.	Column/Beam No.	Type	Test Date	Spec.	1	2	3	4	5	6	7	8	9	10*	11*	12*	Faces	Flange Tips	Total
1st Floor / 2nd	2/D-E	W16x31	9/19/17	0.875	1.875	0.750	1.250	0.563	1.000	0.563	1.125	1.000	1.875				1.058	0.672	0.972
Framing	2/D-L	WIOXSI	3/13/17		2.000	0.875	1.500	0.688	1.250	0.875	1.250	1.063	2.250				1.050	0.072	0.572
Floor No.	Column/Beam No.	Type	Test Date	Spec.	1	2	3	4	5	6	7	8	9	10*	11*	12*	Faces	Flange Tips	Total
1st Floor / 2nd	E/3-1	W18x46	9/19/17	0.750	1.250	1.000	1.375	0.875	1.125	0.938	1.500	1.000	1.750				0.996	0.875	0.969
Framing	L/3-1	VV 10X40	3/13/17		1.125	0.938	1.250	0.750	1.250	0.938	1.250	1.000	1.625				0.550	0.075	0.303
Floor No.	Column/Beam No.	Type	Test Date	Spec.	1	2	3	4	5	6	7	8	9	10*	11*	12*	Faces	Flange Tips	Total
1st Floor / 2nd	4/B-C	W14x22	9/19/17	1.000	1.000	1.000	0.938	0.625	1.063	0.563	0.875	1.063	1.250				1.067	0.641	0.972
Framing	4/b-C	VV 14XZZ	3/13/17		1.500	1.063	1.250	0.750	1.125	0.625	1.000	0.938	1.125				1.007	0.041	0.512
Floor No.	Column/Beam No.	Type	Test Date	Spec.	1	2	3	4	5	6	7	8	9	10*	11*	12*	Faces	Flange Tips	Total
1st Floor / 2nd	4(+10')/E-F	W14x22	9/19/17	1.000	1.125	1.250	1.500	0.750	1.063	0.688	1.625	1.313	1.000				1.170	0.734	1.073
Framing	4(+10)/L-1	VV 14XZZ	3/13/17		1.063	1.188	1.438	0.750	1.250	0.750	1.375	1.250	0.938				1.170	0.734	1.073
Floor No.	Column/Beam No.	Type	Test Date	Spec.	1	2	3	4	5	6	7	8	9	10*	11*	12*	Faces	Flange Tips	Total
Floor No.	Column/Beam No.	Туре	Test Date	Spec.	1	2	3	4	5	6	7	8	9	10*	11*	12*	Faces	Flange Tips	Total

^{*} Not required for beams

ASTM E-605 8.1.2.1 For the purpose of averaging measurements, any measurement 6 mm (1/4 in.) or more, over the required design thickness, shall be recorded as the design thickness plus 6 mm. (Averages reflect ASTM guidelines). No individual measured thickness shall be more than 6 mm less, or more than 25 % less, than the required design thickness.

ASTM E-605 8.1.2.1 Note 1- Specific fire resistance rating criteria for beams, trusses, and columns may allow for a reduced thickness on flange tips. These thicknesses are to be averaged apart from other sections of the structural member.

F٨	c	ıŦ	~~
 $ ^{\prime\prime}$			- T

Test Date	Framing Level	Member Type	Member Location	Thickness (in)	Area (in²)	Density (pcf)	Specification (pcf)
				1	` '		, ,

ADHESION/COHESION

Test	Framing	Member	Member	Failure	Force	Bond	Specification
Date	Level	Type	Location	Type	(lbs)	(psf)	(psf)

Comments:

Sampled by: N. McArthur Reviewed by:



REPORT OF FIRE PROOFING THICKNESS ON SQUARE TUBING – ASTM E605

Project Name: 62 India St. **Project Number:** 17-0045


Client: India St. Newbury Residences, LLC.

SFRM Material: Monokote MK-6/HY

SFRM Supplier: Grace Construction Products **SFRM Installer:** New England Fireproofing, LLC.

Installation Date: Week of 9-13-17

Test Date: 9-19-17



ASTM E-605 8.1.2.1

For the purpose of averaging measurements, any measurement 6 mm (1/4 in.) or more, over the required design thickness, shall be recorded as the design thickness plus 6 mm. No individual measured thickness shall be more than 6 mm less, or more than 25 % less, than the required design thickness.

Sampled by: N. McArthur

Reviewed by:



REPORT OF FIRE PROOFING **THICKNESS ON SQUARE TUBING - ASTM E605**


Project Name: 62 India St. **Project Number: 17-0045**

Client: India St. Newbury Residences, LLC. **SFRM Supplier:** Grace Construction Products

SFRM Material: Monokote Z-106

SFRM Installer: New England Fireproofing, LLC.

Installation Date: Week of 9-19-17



ASTM E-605 8.1.2.1

For the purpose of averaging measurements, any measurement 6 mm (1/4 in.) or more, over the required design thickness, shall be recorded as the design thickness plus 6 mm. No individual measured thickness shall be more than 6 mm less, or more than 25 % less, than the required design thickness.

> Sampled by: N. McArthur Reviewed by: