207 657 2840;

JUN-5-07 14:18;

PAGE 2/2

Quality Assurance Labs Inc.
NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES

SOUTH PORTLAND, MAINE 04106 . TEL: (207) 799-8911

A Committee of the Comm

No. 6711

5/31/07

S.W. Cole 286 Portland Rd. Gray Maine 04039

80 PLEASANT AVENUE

Ref: Custom House Square - Project 05-0079.2 QAL-07-0970

Attn: Roger Domingo

Dear Sir,

On 5/31/07, a site visit was made to Custom House Square Project in Portland for a final inspection. All open items on previous reports were inspected and found to be acceptable. All items are acceptable to AWS D1.1, AWS D1.3, and all applicable site drawings. If you should have any further question, please advise.

Best Regards, Arthur Gallant CWH 45 100091

Quality Assurance Labs Inc.

80 PLEASANT AVENUE SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251 INSPECTION REPORT S.W. COLE ENG. CUSTOMER: PAGE OF GRAY. ME. ADDRESS: ROGER DOMINGO ATTENTION: COPIES: CUSTOM HOUSE SQUARE PROJECT: OWNER: WRIGHT - RYAN CONTRACTOR: JOB No.: REPORT No.: QAL-07-0683 P. O. NUMBER: 05 - 03 - 07DATES INSPECTED: REMARKS VISUAL INSPECTION OF ROOF FRAMING AND LOWER ROOF PERIMETER WELDS: > ALL STRUCTURAL STEEL CONNECTIONS COMPLETE FOR HIGH STRENGTH BOLTS AND WELDMENTS. > ROOF PERIMETER EDGE COMPLETED WITH HILTI STUD GUN PER CONTRACTOR. > LOCATIONS 1-A AND 3-B.4 SHOW WEBCLIP WELDED INPLACE OF BOLTS (1/4" FILLET WELD) ALL AROUND. END ITEMS /// FAA REPAIR STATION NUMBER RX5R187N METHOD(S),PROCESS(ES),PROCEDURE(S) MERCURY FREE ADDITIONAL INFORMATION - SEE ATTACHED: SKETCH(ES) SUPPLEMENTARY SHEET(S) NOT REPORTS **SIGNATURES** CERTIFICATION INSPECTOR MICHAEL DREW CWI# 99050211 CWI 05 | 04 | 07

SUPERVISOR

Randy Allred

From: Matt LaBrecque [mlabrecque@proconinc.com]

Sent: Thursday, May 31, 2007 5:11 PM

To: Tim Levine

Cc: Craig Hill; Larry Ross; Jim Loft; Matt Wirth; rallred@wright-ryan.com; Joe Downey; Scott O'Neil;

Paul Goldberg

Subject: Custom House Square LGMF

Re: Custom House Square

300 Fore St. Portland, ME

LGMF at exterior wall

Gentlemen.

With reference to the LGMF item noted in the previously issued 5/18 structural observations report, we will not be requiring the installation of the LGMF reinforcing bracing as shown on sketch SK-09 (with limitations discussed as follows). Taking into account the existing condition with the W21x beams, we have re-analyzed the condition and our investigation has indicated that the bottom flange of the beam in the horizontal direction is adequate for lateral support of the exterior wall framing. However PLEASE understand that this is only valid for the scenario as depicted on the LGMF shop drawings, where the wall is spliced at aW21x beam with moment connections to the supporting columns. If the condition occurs at additional beams, our office must be notified so that we can further investigate the condition on a case by case basis.

Best regards,

Matthew LaBrecque, P.E. Structural Engineer www.proconinc.com mlabrecque@pciarch.com 603.623.8811 Fax 603.623.7250

